

# DOE LHC Quarterly Review





**Magnet Production**  
**Cable Testing**  
**Cost to Complete issues**

**Mike Harrison, BNL**  
**July 26, 2004**




## BNL Production Status

**Superconducting**  
Magnet Division



- Magnet production complete
- The last series of dipoles (D3's) is ready for cold test
- Four magnets not yet cold tested (1 D4, 3 D3's)

# Magnet Performance



## BNL LHC Magnet Production Status




### Issues during the past 12 months

#### Magnet Geometry

- We have needed to adjust the cold masses with welding to conform to the required sagitta. The cold masses tended to relax after final survey. This has resulted in more survey/weld/EDIA time than estimated.
- We have also needed to survey and re-position cryogenic and beam pipes to bring these some of these elements into tolerance ( $\pm 2\text{mm}$ ). The fundamental problem is that with small quantities we do not have sophisticated fixturing of the type needed to ensure the desired accuracy. This has resulted in more survey/welding/EDIA hours than estimated

# BNL LHC Magnet Production Status Issue - Cryo-header Interface - QQS



In a similar fashion to the magnet interfacing some of the QQS pipe/flange positions were out of tolerance ( $\pm 5\text{mm}$ ). Again no special fixturing to ensure accurate placement

# BNL LHC Magnet Production Status Magnet Testing Recent Experience



**Superconducting  
Magnet Division**

## Testing from June 1, 2003 thru June 30, 2004

Date	Action	# of tests		
6/16/03	D2#6: cooldown---LN2 leak, warmup	0.5		
7/11/03	D2#6: cooldown---pipe cracked again, add clearan	0.5		
7/21/03	D2#6: cooldown & test	1		
8/12/03	D2#7: cooldown--- power outage	0.5		
9/11/03	D2#7: cooldown & test	1		
10/14/03	D2#8: cooldown & test	1		
11/17/03	D2#9: cooldown & test	1		
12/4/03	D1#5: cooldown and test	1		
Dec03 to Feb04	Down for heat exchanger replacement, cable test priority			
3/24/04	D4#1: cooldown & test	1		
5/5/04	D4#2: cooldown & test	1		
6/18/04	D4#3: cooldown---weld cracked in LN2 line	0.5		
Total tests since 6/1/03		9		
<b>Cost</b>				
	<b>Total</b>	<b>Mat inc</b>	<b>Labo</b>	<b>Pwr</b>
		<b>CS</b>	<b>r</b>	<b></b>
total cost since 6/1/03	419.5	136.5	239.7	43.3
average cost per test	46.61	15.17	26.63	4.81

Baseline called for 11 cool-downs to complete testing by May 04.

Even with the heat exchanger failure we accomplished this. Regrettably 4 of them did not yield a good test.

At this point estimate October 04 for 4 more tests

## Cable Testing




- Cable testing continues as a level of effort task we are currently testing about ~70 samples per month.
- Testing baseline has testing through April 05
- Testing costs at \$82K/ month (direct)
- No significant cost increases above baseline



# Spending Rate

Spending in Magnet Program Since June 1, 2003 (BCR55)



Monthly burn rate decreasing but not fast enough



## Expenses for last 12 months



### Expenses in Magnet Program Since June 1, 2003

	BAC	Spent before June 1	Spent since June 1	Total Spent	Balance
Tooling	1955.6	1,950.2	22.5	1,972.7	(17.1)
Production					
Labor	2713.8	2,162.7	384.7	2,547.4	166.4
Central Shops	2159.5	2,015.6	195.7	2,211.3	(51.8)
Material	989.9	932.9	89.0	1,021.9	(32.0)
Sp Procurement	4262.9	4,122.8	4.0	4,126.8	136.1
Subtotal	10126.1	9,234.0	673.4	9,907.4	218.7
Test					
Labor	1282.1	1,050.5	239.7	1,290.2	(8.1)
Central Shops	320.7	308.9	4.9	313.8	6.9
Material	659.7	427.3	131.6	558.9	100.8
Sp Procurement	72.9	72.9	0.0	72.9	0.0
EI Power	277.3	126.7	43.3	170.0	107.3
Subtotal	2612.7	1,986.3	419.5	2,405.8	206.9
EDIA					
Labor	7508.8	7,147.3	663.8	7,811.1	(302.3)
Material	29.2	29.5	0.0	29.5	(0.3)
Subtotal	7538	7,176.8	663.8	7,840.6	(302.6)
Total Mag Prod					
Tooling	1955.6	1,950.2	22.5	1,972.7	(17.1)
Labor	11504.7	10,360.5	1,288.2	11,648.7	(144.0)
Central Shops	2480.2	2,324.5	200.6	2,525.1	(44.9)
Material	1678.8	1,389.7	220.7	1,610.4	68.4
Sp Procurement	4335.8	4,195.7	4.0	4,199.7	136.1
EI Power	277.3	126.7	43.3	170.0	107.3
Total	22232.4	20,347.3	1,779.2	22,126.5	105.9
BCR Check	22232.4	20,347.3	1,779.2	22,126.5	105.9
61	7.996	22240.4			113.9


Significant increase in EDIA arising from magnet acceptance. This has required a Q/C person 60%, ~ 50% of an engineering FTE, and ~20% of a scientific FTE.

BNL O/H rates are currently running ~2.5% above baseline.

# EDIA Categories



EDIA Since 6/1/03



LHC Project has been 'incremental' since the start of FY04 (as promised)

# Cost to complete



## Superconducting Magnet Division

### Estimate to Complete the BNL Magnet Construction Program

<b>Direct Cost</b>						
Item	Cde	MM	Each, \$	#	Tot, \$	Notes
<b>D1 Interconnect</b>						
Purchased Parts	M		39,060	1	39,060	
Central Shop	CS		43,820	1	43,820	
<b>QQS Repairs</b>						
Parts	M		2,850	4	11,400	
Welding	CS		1,450	4	5,800	
Labor	L		1,500	4	6,000	
Leak check and survey	L		2,000	4	8,000	
<b>Magnet Acceptance</b>						
Transport (round trip)	M		13,000	10	130,000	10 to be shipped: 1 ea D1, 3 ea D2, D3, D4
Tech labor	L		1,600	10	16,000	
Survey	L		1,600	9	14,400	D1 complete
Engineering, MM	L	0.5	14,444	0	0	inc in EDIA below
QA, MM	L	0.6	9,112	0	0	inc in EDIA below
<b>Testing</b>						
Mat, av cost since 6/1/03	M		15,170	5	75,850	4 magnets remain, allow for 5 tests
Lab, av cost since 6/1/03	L		26,630	5	133,150	
Pwr, av cost since 6/1/03	P		4,810	5	24,050	
<b>EDIA</b>						
Av cost/month since Jan, 2004	L	2.67	12,372	6	198,199	recent average, for 6 months
<b>Total</b>					705,729	
<b>Budget remaining, 7/1/04</b>					113,900	
<b>Difference</b>					(591,829)	

### Cost including OH

Summary	Code	Direct	OH	Tot, inc OH	
Material	M	256,310	54,876	311,186	
Labor	L	375,749	133,136	508,885	
Central Shops	CS	49,620	6,947	56,567	
Power	P	24,050	0	24,050	
<b>Total</b>		705,729	194,958	900,688	27.6%
Budget remaining, 7/1/04		113,900	31,465	145,365	estimate of OH remaining
<b>Difference</b>		(591,829)	(163,493)	(755,323)	

## Magnet Production Cost Mitigation



- Potential cost savings:
  - Request CERN produce D1 interface parts from BNL drawings (\$81K)
  - Request CERN ship empty boxes back to BNL (\$50K)
  - Do not cold test the last (spare) D3 (\$46K)
  - Attempt to adiabatically ramp down EDIA rather than continue throughout the balance of the program at 2.7 FTE's (\$100K)

# Magnet Production Cost Mitigation



**Superconducting  
Magnet Division**

## Estimate to Complete the BNL Magnet Construction Program Revision 1

<b>Direct Cost</b>						
Item	Cde	MM	Each, \$	#	Tot, \$	Notes
<b>D1 Interconnect</b>						
Purchased Parts	M		39,060	0	0	Tasked to CERN
Central Shop	CS		43,820	0	0	Tasked to CERN
<b>QQS Repairs</b>						
Parts	M		2,850	4	11,400	
Welding	CS		1,450	4	5,800	
Labor	L		1,500	4	6,000	
Leak check and survey	L		2,000	4	8,000	
<b>Magnet Acceptance</b>						
Transport (one way only)	M		8,000	10	80,000	10 to be shipped: 1 ea D1, 3 ea D2, D3, D4
Tech labor	L		1,600	10	16,000	
Survey	L		1,600	9	14,400	D1 complete
Engineering, MM	L	0.5	14,444	0	0	inc in EDIA below
QA, MM	L	0.6	9,112	0	0	inc in EDIA below
<b>Testing</b>						
Mat, av cost since 6/1/03	M		15,170	3	45,510	4 magnets remain, 1 ea D4, 3 ea D3; skip one
Lab, av cost since 6/1/03	L		26,630	3	79,890	
Pwr, av cost since 6/1/03	P		4,810	3	14,430	
<b>EDIA</b>						
Av cost/month since Jan, 2004	L	1.34	12,372	6	99,471	50% of recent average, for 6 months
<b>Total</b>					380,901	
Budget remaining, 7/1/04					113,900	
Difference					(267,001)	

### Cost including OH

Summary	Code	Direct	OH	Tot, inc OH	
Material	M	136,910	29,312	166,222	
Labor	L	223,761	79,283	303,044	
Central Shops	CS	5,800	812	6,612	
Power	P	14,430	0	14,430	
<b>Total</b>		380,901	109,407	490,308	28.7%
Budget remaining, 7/1/04		113,900	32,716	146,616	estimate of OH remaining
Difference		(267,001)	(76,692)	(343,692)	



## Endgame

Even with cost mitigation measures and CERN 'help' we are still looking at a shortfall in magnet production of ~\$270K (direct).

In FY05 the only BNL Project funding is for cable testing which runs thru April 05 at the rate of \$82K/month (direct).

Truncating cable testing at the end of calendar 04 would produce an equivalent financial savings resulting a zero sum scenario.

## Summary



- Technically we are/have progressed well. Magnet production complete. 10 magnets shipped to CERN, 10 to go.
- Cable testing is routine
- Cost to complete projection shows cash shortfall of ~\$750K
- Cost mitigation will require some form of truncated cable testing.