


# NSLS-II Project Update

---



Steve Dierker  
Associate Laboratory Director for Light Sources  
NSLS-II Project Director  
Accelerator Systems Advisory Committee  
October 8, 2007

# Project Scope

---

## Accelerator Systems

- Storage Ring (~ ½ mile in circumference)
- Linac and Booster Injection System

## Conventional Facilities

- Improvements to Land
- Ring Building w/ Operations Center and service buildings (~ 326k gsf)
- Laboratory/Office Buildings (LOBs) to house beamline staff & users (~68k gsf)
- Reuse of existing NSLS office/lab space for NSLS-II staff
- Sustainable design (LEEDS certification)

## Experimental Facilities

- Initial suite of 6 insertion device beamlines and instruments
- Capable of hosting at least 58 beamlines

## R&D


- Advanced optics for achieving 1 nm and 0.1 meV
- Nanopositioning
- Advanced insertion devices

# Storage Ring

- Very Broad Spectral coverage
  - Far-IR through very hard x-rays
- Very high Brightness from 10 eV to 20 keV
  - $> 10^{21}$  p/s/0.1%/mm<sup>2</sup>/mrad<sup>2</sup> from ~ 2 keV to ~ 10 keV
- Very high Flux from 10 eV to 20 keV
  - $> 5 \times 10^{15}$  ph/s/0.1%bw from ~ 500 eV to ~ 10 keV
- Very small beam size
  - $\sigma_y = 2.6 \mu\text{m}$ ,  $\sigma_x = 28 \mu\text{m}$
  - $\sigma'_y = 3.2 \mu\text{rad}$ ,  $\sigma'_x = 19 \mu\text{rad}$
- Top-off Operation
  - Current stability better than 1%
- 27 straight sections available for insertion device beamlines
- 31 BM or Three Pole Wiggler ports available for beamlines


## Design Parameters

- 3 GeV, 500 mA, top-off injection
- Circumference 791.5 m
- 30 cell, Double Bend Achromat
  - 15 long straights (8.6 m)
  - 15 short straights (6.6 m)
- Novel design features:
  - damping wigglers
  - soft bend magnets
  - three pole wigglers
  - large gap IR dipoles
- Ultra-low emittance
  - $\epsilon_x, \epsilon_y = 0.5, 0.008$  nm-rad
  - Diffraction limited in vertical at 10 keV
- Pulse Length (rms) ~ 15 psec






# Site Plan



# Elevated Access Corridor

- Incorporated elevated access corridor in base scope to accommodate long beamlines between LOB 1 & 2
- Design allows addition of elevated access corridor between other LOBs in future



# Some Activities Since Last ASAC Meeting

---

- Finalized Lattice Design & Footprint May 4
- SC Mini-Review May 22
- Project Advisory Committee (PAC) May 24-25
- Kick off cost estimate for CD-2 June
- CD-1 ESAAB June 13
- CD-1 Approval July 12
- Held User Workshop July 17-18
- WBS Level 2 Cost Estimate Meetings July/August
- Internal Cost and Schedule Review Aug 30
- Held seven Accelerator Technical Design Reviews Aug/Sep
  - Storage Ring Magnets, Vacuum Systems, Front Ends
  - Instrumentation and Diagnostics
  - Insertion Devices
  - Power Supplies
  - Control Systems
  - Accelerator Physics
  - Interlock Systems
- Conventional Facilities 90% Title I Submission Sep 7
- Comprehensive Project Design Review Sep 11-13
- SC Mini-review of Cost/Schedule Baseline Sep 28
- BSA-EVMS Certification Review Oct 1-5
- Experimental Facilities Advisory Committee (EFAC) Oct 4-5



# NSLS-II User Workshop

---

## First Day Session

- Described conceptual design and status of project
- Highlight talks on physical and life sciences and user access models
- Described process for beamline development at NSLS-II
- Described Joint Photon Sciences Institute
- Described plans for transitioning from NSLS to NSLS-II
- Discussions at reception and dinner
- > 450 Attendees
- OSTP: John Marburger
- DOE: Pat Dehmer (BES), Pedro Montano (BES), Susan Gregurick (BER)
- NIH: Charles Edmonds (NIGMS), Alan McLaughlin (NIBIB), Michael Marron (NCRR), Amy Swain (NCRR)
- NSF: Guebre Tessema



# NSLS-II User Workshop

---

## 2<sup>nd</sup> Day Breakout Sessions

### Technique-based Sessions

- Hard x-ray Nanoprobe
- Soft Coherent Scattering and Imaging
- Powder Diffraction
- Macromolecular Crystallography
- Liquid Interfaces
- Inelastic X-ray Scattering
- Hard Coherent and XPCS/SAXS
- XAFS
- Bio-SAXS
- Photoemission Spectroscopy

### Science-based Sessions

- Life Sciences
- Catalysis
- Environmental Science
- High-Pressure
- Strongly Correlated Electrons
- Magnetism
- Radiometry and Metrology
- Soft Condensed Matter





# Some Upcoming Events

---


- Post material for CD-2 EIR Review Oct 5-19
- DOE CD-2 Review and External Independent Review Nov 6-9
- Project Advisory Committee (PAC) Nov 20

# Organization & Staffing

---

- Organization is well established
- Making good progress with staff additions
  - Ferdinand Willeke joined project full-time on August 1 to succeed Satoshi Ozaki as Director of Accelerator Systems Division
  - Interface Managers for ASD, CFD, and XFD all in place
  - Asst Director for Construction Management hired
  - Other recent hires:
    - QA Manager, IT Manager, many physicists, engineers, & designers (see org chart on next vg)
  - 26 open requisitions – many candidates identified; interviews ongoing

# NSLS-II Project Organization



(M) Memorandum of Understanding  
(S) Subcontracted  
(I) Interim  
(D) Light Sources Directorate Organization  
(P) Support provided through BNL Plant Engineering


*Steve Dierker*  
S. Dierker August 17, 2007

# Project FTE Profiles


<i>Category</i>	<i>Total</i>	<i>2008</i>	<i>2009</i>	<i>2010</i>	<i>2011</i>	<i>2012</i>	<i>2013</i>	<i>2014</i>	<i>2015</i>
Project Management	235	42	45	42	42	40	18	6	0
R&D & Concept Design	73	19	19	18	17	0	0	0	0
Accelerator Systems	524	76	93	91	99	122	25	18	0
Experimental Facilities	129	17	25	25	24	20	14	4	0
Conventional Facilities	49	8	8	9	9	9	4	2	0
Pre-Operations	173	0	0	0	2	28	75	68	0
<b>Total</b>	<b>1,183</b>	<b>162</b>	<b>190</b>	<b>185</b>	<b>193</b>	<b>219</b>	<b>136</b>	<b>98</b>	<b>0</b>



# Schedule Schematic



15 months total schedule contingency



# CD-4 Criteria & Key Performance Parameters

---

**Level 1B Milestone:** To be granted upon receiving Beneficial Occupancy of the experimental floor in one pentant of the storage ring building

- Director of DOE-BES is approving authority
- Enables early operations funding

**CD-4:** To be granted upon meeting the following key performance parameters:

- Accelerator Facilities
  - Electron Energy = 3.0 GeV
  - Stored Current = 25 mA
- Conventional Facilities
  - Building Area = 300,000 gross square feet
- Experimental Facilities
  - Beam lines installed and ready for commissioning with x-ray beam = 2
  - Additional beam lines procured = 4

# Commissioning and Transition to Operations

---

- Commissioning Schedule
  - Start Linac commissioning in Sep 2012
  - Start Storage Ring commissioning in Oct 2013
  - Beam available to beamlines on early finish date of June 2014
- Transition to Pre-Operations and to Operations
  - Start transitioning staff to pre-ops when experimental floor is available FY12
  - Start shifting staff to NSLS-II operations in FY13
  - Transition all staff to pre-ops or ops after early finish date

# Current Cost Estimate \$M


---

Project Management	\$ 62
Accelerator Systems	250
Conventional Facilities	213
Experimental Facilities	80
Contingency (on TEC items above)	<u>182</u>
<b>Total Estimated Costs (TEC)</b>	<b><u>787</u></b>
R&D and Conceptual Design	51
Pre-Operations	<u>56</u>
<b>Other Project Costs (OPC)</b>	<b><u>107</u></b>
<b>Total Project Costs (TPC)</b>	<b>\$ 894</b>


(estimates are fully burdened and escalated and include 30% contingency)



# Funding Profile Evolution



# Funding Target Profile w/ NSLS-II Ops



# Funding Target Profile and Current Cost Estimate

WBS Element (\$ x 1000)	FY2005	FY2006	FY2007	FY2008	FY2009	FY2010	FY2011	FY2012	FY2013	FY2014	FY2015	Total
<b>Funding Target</b>	1,000	4,800	25,000	65,000	88,000	164,500	254,400	170,800	71,000	37,800	11,500	893,800
<b>1.0 NSLS-II</b>	1,000	4,800	25,000	64,882	87,252	162,128	258,331	170,430	70,982	37,815	11,501	894,121
<b>1.01 Project Management</b>			250	11,487	12,285	10,732	11,566	10,505	4,306	1,240		62,371
<b>1.02 R&amp;D</b>	1,000	4,800	22,000	9,790	5,743	3,909	3,561					50,803
<b>1.03 Accelerator Systems</b>			500	16,031	26,068	45,782	91,834	49,935	16,384	3,495		250,029
<b>1.04 Experimental Facilities</b>			250	3,836	5,694	7,867	13,806	36,889	11,072	940		80,354
<b>1.05 Conventional Facilities</b>			2,000	13,075	15,340	67,468	86,023	27,709	1,358	244		213,217
<b>1.06 Pre Operations</b>							734	7,881	19,671	17,769	9,501	55,556
<b>Contingency</b>			0	10,663	22,122	26,370	50,807	37,511	18,191	14,127	2,000	181,791

Estimates are fully burdened and escalated

# Scope & Cost Reductions

---

Additional pre-CD-2 scope & cost reductions in order to accommodate funding profile in 09 &10 and maintain TPC < \$900M

<u>Area</u>	<u>Bottom Line Estimate</u>
Accelerator Systems	\$ 11.3 M
Conventional Facilities	\$ 14.1 M
<u>Experimental Facilities</u>	<u>\$ 9.3 M</u>
Total	\$ 34.7 M



# Scope Contingency

---

<u>Area</u>	<u>Bottom Line Estimate</u>
Accelerator Systems	\$ 2.7 M
Conventional Facilities	\$ 26.0 M
<u>Experimental Facilities</u>	<u>\$ 14.1 M</u>
Total	\$ 43.4 M

Total Scope Contingency equals 7% of TEC

# Potential Future Scope Additions

---

<u>Area</u>	<u>Bottom Line Estimate</u>
Accelerator Systems	\$ 11.3 M
Conventional Facilities	\$ 40.6 M
<u>Experimental Facilities</u>	<u>\$ 11.6 M</u>
Total	\$ 63.5 M

# Issues

---

- Aggressive schedule for establishing the Performance Baseline
  - Preliminary design period shortened due to FY07 Continuing Resolution and lead time required for FY09 budget submission
  - Project baseline will be approved when the project is ~5% complete
- FY09 and FY10 funding constrain the technically limited plan. Work not on the critical path has been deferred.
- Some additional resource leveling is required and better staffing plans needed, especially for FY10
- Aggressive schedule for documenting preliminary design

# EIR Documentation Schedule

## Posted 5 weeks in advance (week ending Oct 5)

### CD-0 and CD-1 Documents

- Acquisition Strategy
- Preliminary Project Execution Plan
- Environmental Assessment & FONSI
- Conceptual Design Report
- SC/OPA CD-1 Review Report

### CD-2 Design Related Documents

- Draft Final Hazard Analysis – (DOE approval pending)
  - NSLS-II Accelerator Design Reviews
- Presentations & Reports
- NSLS-II Comprehensive Design Review
- Presentations & Report
- Conventional Facilities Preliminary Design
  - Conventional Facilities Preliminary Design
- Drawings

### CD-2 Baseline and Management Documents

- Integrated Project Team Charter
- Project Organization Chart
- Global Requirements Document
- Work Breakdown Structure
- Project Control (EVMS) System Description
- Risk Management Plan
- Configuration Management Plan
- ES&H Management Plan
- Quality Assurance Plan

## Posted 4 weeks in advance (week ending Oct 12)

- Draft Project Execution Plan
- WBS Dictionary
- Detailed Cost Estimate
- Resource Loaded Schedule, including Primavera Source Files
- Risk Registry
- Value Engineering/Management Report
- Start-up Test Plan

## Posted 3 weeks in advance (week ending Oct 19)


- Experimental Facilities Design Packages for Beamlines

## Posted 1 week in advance (Nov 2)

- Final Presentations for SC/OPA Review



# Summary



- Conceptual design has matured into an exciting design, promising superlative experimental capabilities.
- Novel design w/ outstanding performance and flexibility from the far-IR to the very hard x-ray. A range of sources will be available to match the various scientific needs.
- Baseline scope meets performance and cost goals and provides substantial experimental capability
- Good progress at resolving design challenges
- Project Organization well developed to execute project
- Planning for transition from NSLS and reuse of experimental and conventional facilities from NSLS