

APPENDIX A

- I. PLAN OF DEVELOPMENT (POD)**
- II. ENVIRONMENTAL PROTECTION MEASURES**

I. Plan of Development

Cotterel Wind Power Project Plan of Development

August 2006

Table of Contents

1.0 Executive Summary 1

2.0 Project Design 2

 2.1 Description of Project 2

 2.2 Description of Environmental Impact Statement 5

 2.3 Project Team 6

 2.4 Health, Safety, and Environmental Commitment and Policy 6

 2.5 Adaptive Management Strategy 6

 2.6 Communications Plan 9

 2.6.1 Bureau of Land Management 9

 2.6.2 Idaho Department of Lands 10

 2.6.3 Local Government 10

 2.6.4 Public Information Kiosk (Interpretive Panels) 10

 2.6.5 Artifacts 11

 2.7 Design Approval Process 12

3.0 Construction 13

 3.1 Health, Safety, and Environmental Plan 13

 3.2 Project Construction Plan 13

 3.2.1 Roads and Turbine Pads 14

 3.2.2 Electrical Collection System 17

 3.2.3 Wind Turbine Foundations 17

 3.2.4 Wind Turbine Installation 19

 3.2.5 Meteorological Tower Installation 20

 3.2.6 Substation 22

 3.2.7 Transmission Line 23

 3.2.8 O&M Building 24

 3.2.9 Construction Schedule 25

 3.3 General Construction Activities 26

 3.3.1 Good Housekeeping 26

 3.3.2 Truck Deliveries 26

 3.3.3 Materials Receipt, Handling, and Storage 26

 3.3.4 Fencing 27

 3.4 Civil Construction Activities 27

 3.4.1 Surveying and Staking 27

 3.4.2 Geotech Sampling 28

3.4.3	Rock Removal/Blasting	30
3.4.4	Clearing & Grubbing	30
3.4.5	Site Grading	31
3.4.6	Road Base Construction.....	32
3.4.7	Excavation.....	32
3.4.8	Compaction	33
3.4.9	Trenching.....	33
3.4.10	Stormwater Pollution Prevention	34
3.4.11	Erosion Control.....	34
3.5	Structural Construction Activities.....	34
3.5.1	Concrete Supply.....	34
3.5.2	Steel Placement.....	35
3.5.3	Formwork.....	35
3.5.4	Concrete Placement	35
3.6	Electrical Construction Activities.....	36
3.6.1	Buried Cable Placement.....	36
3.6.2	Grounding	37
3.6.3	Buswork and Electrical Line Connections.....	38
3.6.4	Communications Systems Installation.....	39
3.6.5	Aviation Lighting on Wind Turbines.....	39
3.7	Wind Turbine/Meteorological Tower Erection	40
3.7.1	Turbine Component Delivery and Storage	40
3.7.2	Crane Movement or Assembly	42
3.7.3	Wind Turbine Component Lifts.....	43
3.8	Potential Environmental Impacts and Mitigation Measures During Construction	45
3.8.1	Public Safety	45
3.8.2	Wildlife	47
3.8.3	Livestock.....	49
3.8.4	Protected Plant Species	50
3.8.5	Noxious Weed Control	50
3.8.6	Dust.....	51
3.8.7	Noise	51
3.8.8	Water Resources	52
3.8.9	Spill Prevention Plan.....	52
3.8.10	Fire Prevention Plan.....	52
3.8.11	Cultural Resources	54

4.0	Operation & Maintenance.....	55
4.1	Health, Safety, and Environmental Plan.....	55
4.2	Project Operation and Maintenance Plan.....	55
4.3	Operation Activities.....	56
4.3.1	Project Administration.....	56
4.3.2	Orientation and Training.....	56
4.3.3	Wind Farm Performance Monitoring.....	57
4.3.4	Environmental Monitoring.....	57
4.4	Maintenance Activities.....	57
4.4.1	Project Drive-By Inspections.....	58
4.4.2	Scheduled Wind Turbine Maintenance.....	58
4.4.3	Unscheduled Wind Turbine Maintenance.....	59
4.4.4	Balance of Plant Maintenance.....	61
4.5	Potential Environmental Impacts and Mitigation Measures for Operations.....	63
4.5.1	Public Safety.....	63
4.5.2	Wildlife.....	64
4.5.3	Livestock.....	66
4.5.4	Protected Plant Species.....	66
4.5.5	Noxious Weed Control.....	67
4.5.6	Dust.....	67
4.5.7	Noise.....	68
4.5.8	Water Resources.....	68
4.5.9	Spill Prevention Plan.....	68
4.5.10	Fire Prevention Plan.....	68
4.5.11	Hazardous Materials Storage and Removal.....	69
5.0	Decommissioning.....	70
5.1	Health, Safety, and Environmental Plan.....	70
5.2	Project Decommissioning Plan.....	71
5.3	Wind Turbine/Meteorological Tower Removal.....	71
5.3.1	Crane Movement and Assembly.....	71
5.3.2	Wind Turbine/Meteorological Tower Disassembly.....	72
5.3.3	Component Removal.....	72
5.4	Electrical System Removal.....	72
5.4.1	Buried Cable Removal.....	72
5.4.2	Substation Disassembly and Equipment Removal.....	73
5.4.3	Transmission Line Removal.....	73

5.5	Operations and Maintenance Building Removal	74
5.6	Structural Foundation Removal	74
5.7	Civil Decommissioning Activities.....	75
	5.7.1 Road Removal.....	75
	5.7.2 Re-grading and Re-vegetation	75
5.8	Potential Environmental Impacts and Mitigation Measures for Decommissioning.....	76
	5.8.1 Public Safety	76
	5.8.2 Wildlife	77
	5.8.3 Livestock.....	79
	5.8.4 Protected Plant Species.....	79
	5.8.5 Noxious Weed Control	80
	5.8.6 Dust.....	80
	5.8.7 Noise	81
	5.8.8 Water Resources	81
	5.8.9 Spill Prevention Plan.....	82
	5.8.10 Fire Prevention Plan.....	82

List of Figures

Figure 2-1. Conceptual Design3
Figure 2-2. General Wind Turbine Components4
Figure 2-3. General Wind Turbine Nacelle Components (US DOE).....5
Figure 2-4. Example Public Information Kiosk.11
Figure 3-1. Turbine Access Road Under Construction.15
Figure 3-2. Mat Foundation Installation.....18
Figure 3-3. Pier Foundation Installation.....18
Figure 3-4. Wind Turbine and Crane.....20
Figure 3-5. Meteorological Tower.....22
Figure 3-6. Transmission Line Under Construction.....24
Figure 3-7. Typical Wind Energy Facility O&M Building.....25
Figure 3-8. Wind Turbine Blade Delivery Truck.....27
Figure 3-9. Typical Coring Truck and Support Vehicle.....29
Figure 3-10. Typical Coring Tracked Vehicle.....29
Figure 3-11. Open Trench Example.....37
Figure 3-12. Trenching Machine Example.....37
Figure 3-13. Substation Buswork Construction.....39
Figure 3-14. Typical Aviation Warning Light.....40
Figure 3-15. Example Schematic of Turbine Assembly Area Plan.....41
Figure 3-16. Rotor Assembly.....42
Figure 3-17. Tracked Crane on Crane Pad.....43
Figure 3-18. Mid-Section Tower Assembly.....44
Figure 3-19. Nacelle Placement.....44
Figure 3-20. Complete Rotor Pick-Up.....45

THIS PAGE INTENTIONALLY LEFT BLANK

1.0 EXECUTIVE SUMMARY

This document is the Plan of Development (POD) for the Cotterel Wind Power Project. This project will be located mostly on public land administered by the Bureau of Land Management (BLM), United States (U.S.) Department of the Interior. A small portion of the project will be on lands administered by the Idaho Department of Lands (IDL). As such, this plan is a required component of the BLM right-of-way (ROW) grant and IDL lease for the project.

The POD describes how the project will be built, operated, and decommissioned in a manner consistent with the requirements of the BLM/IDL. It is organized into four main sections:

- General project information
- Construction of the project
- Operation of the project
- Decommissioning of the project

Section 2 provides basic information on wind energy projects in general, and the Cotterel Wind Power Project in particular. The purpose is to provide the reader with a basic understanding of the project and the various parties involved with its development.

Sections 3, 4, and 5 describe activities performed in the three phases of the project: construction, operation, and decommissioning. Additional details on the avian impact monitoring are included in the attached Environmental Protection Measures.

This POD is part of the BLM Record of Decision (ROD) and ROW grant. Windland will utilize specific adaptive management practices to adjust the POD as experience is gained. The POD will be updated as necessary as agreed by the project participants.