

## **Texas Department of Insurance**

**State Fire Marshal's Office** Mail Code 112-FM 333 Guadalupe • P. O. Box 149221, Austin, Texas 78714-9221 512-305-7900 • 512-305-7922 fax • www.tdi.state.tx.us

## Contractor's Material and Test Certificate for A boveground Piping

## PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and the contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authorities requirements or local ordinances.

requirements or loc	cal ordinances.														
Property Name										Dat	te				
Property Address								City				State	Zip	ı	
	Accepted by approv	ing authori	ties(name	s)				<u>I</u>				<u>'</u>			
PLANS	Address														
	Installation conforms to accepted plans											No			
	Equipment used is approved?											Yes			No
	If no, explain deviations														
INSTRUCTIONS	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?  If no, explain										(	□ Yes			No
	Have copies of the following been left on the premises?  1. System Components Instructions 2. Care and Maintenance Instructions 3. NFPA 25										[	Yes Yes Yes		0 0	No No No
LOCATION OF SYSTEM	Supplies buildings														
	Make	Model			Year o	f Manufac	ture	Orifice	Size	Quantity		Temperature Rating			
SPRINKLERS															
OI KIIKKEEKO															
PIPE AND	Type of pipe								•		•				
FITTINGS	Type of fittings														
ALARM			AL	ARM D	EVICES					Maxim	um time	to operate thr	ough t	est cor	nection
VALVE	Туре		Make				Mod		lodel N		Minutes		Seconds		
OR FLOW															
INDICATOR															
		DRY VAL	DRY VALVE							Q.O.D.			<del></del>		
DRY PIPE OPERATING TEST	Make		Model			Serial No.			Make		Model		Serial No.		
									Trin Daily At				Aloreo		
		Time to trip thro test connection				essure Air Press		ssure	sure Trip Point Air Pressure		Time water reached test outlet 1,2		Alarm operated properly		
				Seconds		psi			psi		Minutes	Seconds	Y	es es	No
	Without Q.O.D.				'										
	With Q.O.D.														
	If no, explain									ı		I			
	Operation			Pneum	atic			E	lectric			l Hydraulio	;		
	Piping supervised						Detection	on media supervised							
	Does valve operate from the manual trip, remote, or both control stations?														
DELUGE &	Is there an accessible facility in each circuit														
PREACTION for testing?															
VALVES	Make	Model				circuit operate		Does each circuit or release?			•		ximum time to operate release?		
					Yes		No		Yes		0	Minutes	inutes		econds

<sup>&</sup>lt;sup>1</sup> Measured from time inspector's test connection is opened.

 $<sup>^{2}\,\</sup>mathrm{NFPA}$  13 only requires the 60-second limitation in specific sections

PRESSURE	Location &Floor	Make & Mode	el Setting	STATIC	PRESS	URE	RESIDUAL PRE	SSURE (flo	wing)	FLOW RATE		
REDUCING				Inlet (psi)			Inlet (psi)	Outlet (psi)		Flow (GPM)		
VALVE TEST												
TEST DESCRIPTION	HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential Dry-Pipe Valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped.  PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and measure drop, which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.											
	tanks at normal wa	ter level and air p	ressure and measure	e air pressure drop,	which s	hall not exc	eed 1-1/2 psi (0.1 l	oars) in 24 h	ours.			
TESTS	All pipe hydraulically tested at: psi ( bar) for hrs											
	sample testing bee	n satisfactorily co	mpieted? 🗀 Yes	□ No				r				
BLANK TESTING GASKETS	Number used	Location	ns					N	umber r	removed		
	Welded piping	□Yes		No								
WELDING	If yes  Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS B2.1?  Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS B2.1?  Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS B2.1?  Do you certify that the welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue are removed, and that the internal diameters of piping are not penetrated?  Yes  No											
CUTOUTS			ol feature to ensure th					Yes		l No		
(DISCS)				`								
HYDRAULIC DATA NAMEPLATE	Nameplate provide	d? □ N	0	If no, explain								
REMARKS	DATE left in service	e with all control v	alves open:									
	Name of sprinkler of	contractor			SCR-							
	Contractor's Addres	SS			Cir	ty		State	Zip			
Signature				essed	by							
	For property owner	(signed)			-	Title		Date				
	For sprinkler contra	actor (signed)			-	Date	<del>)</del>					
Additional explanat	on and notes											
RME		Texas Insura	- :									
CERTIFICATION	responsible inidital	and rubiosee (b	init of type flame)									
	RME License Numl	ber				Date						

**DISTRIBUTION:** Original COPY 1 posted at site.

COPY 2 for the installing firm

COPY 3 for approving authority.