

Agenda

Contract 02-C-0016, 17th St. Outfall Canal, Metairie Relief,
Hammond Hwy. Complex Progress Meeting,
Wednesday, 18 May 2005, 10:00 am @ New Orleans Area Office

1. Attendance Roster
2. Purpose: To review current progress and submittal review, and discuss issues that must be resolved to ensure continued progress.
3. Discussion Items:
 - a. Job Progress – 89% complete through Apr 30, 2005

Recently Completed:

- ✓ Placed concrete for the northeast pilaster
- ✓ Placed concrete for the gate slab floodwalls
- ✓ Placed concrete for the northwest approach slab
- ✓ Placed concrete for the north bridge traffic barriers
- ✓ Installed DCI-3 and DCI-4 grating on Hammond Hwy.
- ✓ Placed concrete for the northwest curbs and gutters at Orpheum and Hammond Hwy.
- ✓ Placed asphalt base and binder courses on the northwest roadway from the Detour Rd. to the west approach slab and on Orpheum
- ✓ Installed grate ends on trench drain
- ✓ Core sampling NW asphalt roadway on Hammond Hwy. from Detour Rd. to approach slab and Orpheum Ave. north of Hammond Hwy.
- ✓ Trimmed tree limbs along the north side of Hammond Hwy in Orleans
- ✓ Installed bicycle railing on the north side of the bridge
- ✓ Temporary traffic control devices on the north side of the bridge and Hammond Hwy.
- ✓ Routing traffic on the north side of the bridge

Underway:

- ✓ Installing reinforcing steel and formwork for last northwest floodwall
- ✓ Stockpiling sand north of Hammond Hwy. in preparation of sidewalk construction
- ✓ Placing jersey barriers on the north side of the bridge
- ✓ Removing traffic control devices from the south side
- ✓ Traffic Maintenance

Scheduled:

- Installing formwork and placing concrete for the northwest floodwall and pilaster
- Removing temporary asphalt and timber mats from the south side of the bridge and approaches
- Drive piling for the southeast and southwest bolster block
- Grouting girders on the south side of the bridge
- Floodwall construction on the south side of the bridge and Hammond Hwy.
- Placing riprap in deficient areas on east slope

Gate put in about 10 days.

James will not be there until Monday or Tuesday. to remove asphalt bridge deck. 3wks bolster block completed

Agenda

Contract 02-C-0016, 17th St. Outfall Canal, Metairie Relief,
Hammond Hwy. Complex Progress Meeting,
Wednesday, 18 May 2005, 10:00 am @ New Orleans Area Office

b. Submittal Review

- Outstanding submittals
- Submittals that need to be turned in / resubmitted

Trans #	Item #	Description	Suspense Date	Status
28e	90	Concrete Repair Variation	5/26/05	Approved
37b	114	Bicycle Railing Anchor Variation Hurricane Protection Plan	6/9/05	Approved

c. Review Status of Outstanding Modifications.

1. CIN-034 NE Floodwall Tie-in
2. TE-010 USW (1/1/05 – 3/31/05)
3. CO-017 Add Rollover Curbs from DCI-4 to DCI-3
4. Removal of temporary asphalt from south side of bridge

d. Other Outstanding Issues

1. Corrective action for widening northwest floodwall
2. Trimming tree limbs along north side of Hammond Hwy.
3. Corrective action for north traffic barrier expansion joints on the bridge
4. Match paint on bridge floodwalls and traffic barriers on bridge

4. Other Issues:

- a. Comments.
- b. Scheduling of next meeting (tentatively scheduled for Wednesday, 15 June 2005 @ 10:00 a.m.).

5. Adjourn.