MEMORANDUM THRU Area Engineer, NOAO

C/ Construction Division

Attn: Contract Administration Branch

For: Chief, Engineering Division

SUBJECT: Contract DACW29-99-C-0046, Lake Pontchartrain, La. And Vicinity, High Level Plan, Jefferson Parish Lakefront Levee, Breakwaters at Pump Station No. 2 and No. 3, Jefferson Parish, La.

1. The subject contract dated 1 Jul 99 was awarded to Boines Construction and Equipment Company, Inc., 2402 Norman Street, Harvey, Louisiana 70058. The notice to proceed was issued on 26 Jul 99. The original completion date was set for 15 Feb 01, with a contract price at \$9,689,431.40.

Significant dates and numbers related to the contract:

1. Contract Award: 1 Jul 99

2. Pre-Construction Conference: 3 Aug 99

3. Notice to Proceed: 26 Jul 99

4. Substantially Complete: 16 Aug 01

5. Revised Completion: 22 May 01

6. Original Contract Amount: \$9,689,431.40

7. Revised Contract Amount: \$\frac{1}{2} TBD by modification

- 2. Required work under this contract included: Construction of concrete breakwaters at Pumping Station #2 and Pumping Station #3. The Concrete breakwater consists of concrete piling, steel sheet piling, and a concrete deck. Other work involved is the dredging and backfilling of floatation channel, demolition of existing bike path, construction of new bike path, site cleaning and fertilizing and seeding.
- 3. The Pre-construction Meeting was held on Tuesday, 3 Aug 99, @ 1000 hours, in the New Orleans Area Office conference room. Detailed minutes of this meeting are located in the contract files.

4. The Mutual understanding and Pre-work Safety meeting were held at the jobsite on Friday, 20 Aug 99. The project engineer, project inspector, contractor's superintendent and quality control manager briefly discussed the contractor's plans for initiating construction activities and specific items of the contract. During the Pre-work Safety meeting, the contractor's Accident Prevention Plan and Job Hazard Analysis were reviewed as well as the Corps' safety manual, EM385-1-1. Detailed minutes of these meetings are located in the contract files.

5. Summary of items worked on this project:

Mobilization and demobilization — The project began with the sub-contractor, C. F. Bean, mobilizing one dredge, Bean 11 and one towboat, Miss. Enola, to Pumping Station #3 (PS #3) on 20 August 99. Bean 11 is a spud barge equipped with a Manitowoc Crane and a 6-yard clamshell bucket. While dredging the floatation channel, the contractor then mobilized a trailer to the land work site at Pumping Station #3. Throughout the course of this project, cranes, tractors, dozers, backhoes, trucks barges (owned and leased), additional dredges and towboats were mobilized for this project, along with scarifiers, spreaders, and rollers.

Dredging - The first phase of the contract was dredging, which was performed by C.F. Bean Corporation. This operation began on Al August 99. After the preparatory meeting and initial safety inspection of Bean 11, a spud barge equipped with a Manitowoc Crane and a 6-yard clamshell bucket, the contractor began laying out the floatation channels and spoil areas at both pumping stations and taking soundings. Once these areas were marked and sounded, Bean began dredging the floatation channel at PS#3 to an elevation of -5 to -8 NGVD. The dredged material was then stockpiled in the designated spoil area as shown on the drawings. On 16 September 99, a second dredge mobilized to the jobsite to assist in dredging operations. One dredge loaded dredged material into barges and the second dredge unloaded material into the spoil area. Dredging operations were continuous, only stopping for necessary fueling and maintenance until the floatation channel at P.S. #3 was completed. The sub-contractor then mobilized to P.S. #2 to dredge the floatation channel there. Dredging operations were completed on Friday, 8 October 99. When dredging operations were completed, soundings at PS #2 and PS #3 were taken to ensure proper depth was achieved.

After dredging the two sites, the sub-contractor demobilized the dredges from the worksite. However, when the concrete pilings were shipped to the jobsite, the barges ran aground in the floatation channel. Due to the long period of time between dredging operations and concrete piling being shipped to the jobsite, the floatation channels had silted in. This required the floatation channel to be re-dredged. Bean mobilized two dredges to start re-dredging the floatation channel at PS #2 on 10 Feb 00, working 24 hour operations, two 12 hour shifts until 14 Feb 00. At this time, we directed the contractor to dredge from 0600 hours until 2200 hours (CO-07), due to

complaints from neighbors. Dredging at both PS #2 and PS #3 were completed on Monday, 13 Mar 00.

When stone placement operations were to begin, the floatation channel had to again be re-dredged due to silting. Bertucci Contracting, who was sub-contracted to place the stone, performed the dredging operations. Bertucci mobilized two Bucyurus Erie crane barges, one with a 110' boom and 5 yd. bucket, and one with 100' boom and 4 yd. Bucket on 2 October 00. Bertucci completed dredging operations on 19 October 01.

16" Concrete Piles - A preparatory meeting was held at Gulf Coast Pre-stress, Gulfport, MS., for the 16" Concrete piling on 02 September 99. The first pile was cast 7 September 99, after casting procedures and pile beds were inspected and accepted.

Once enough piling were cast, sub-contractor Kostmayer Construction, mobilized their pile driving equipment. A crane barge with a Lima crane, Leads, Vulcan 506 hammer, and template accompanied by a barge with the first shipment of 16" concrete piles arrived at PS #3 on 21 December 99. Pile driving operations began on 22 December 99 at Pump Station #3. During excavation for the installation of the template, an obstruction was encountered. This obstruction was removed, and the template was set. The first pile was driven at PS #3 on 4 January 00. A total of 568 batter piles 61' long, and 2 vertical piles 60' long were driven at PS #3, with the final concrete pile driven on 20 March 00.

Concrete pile operations then proceeded to move to PS #2 on 21 March 00. Kostmayer decided to drive the concrete piles without the assistance of a template, and attempted to support the leads with a dozer. This resulted in the contractor driving some 11 piles out of tolerance. This would have later consequences because two of the piles would fall out of the required 10' wide deck resulting in the deck being changed to 11' for the first two monoliths, then gradually transiting back to the 10' when reaching the third monolith. Kostmayer then reverted back to using the template to drive the remaining pilings. A total of 413 batter piles at 82'5" long and 3 vertical piles 80'0" long were driven at PS #2.

All pile heads were removed with jackhammers to expose 4 180° hook bars, which were embedded in the structural concrete.

<u>Sheet Piles</u> – This phase of construction began with a preparatory meeting on 5 January 00, for the painting of the sheet piles at Poston's Painting, who painted the sheet piles. All sheet piles were white blasted for surface preparation, then painted with two coats of zinc epoxy E303d, then two coats of black coal tar epoxy C-200a. Sheet piles were painted as follows: 42' sheet piles were painted 6'6" with start paint minus 1' from top; 50' sheet piles were painted 13'6" with start paint minus 1', with minimum of 16 mil thickness.

Preparatory meeting on installation of the sheet piles was held on 17 February 00, at the jobsite trailer, and at this time we stressed that all sheet piles were required by the contract to be delivered by barge only. First shipment of sheet piles arrived by barge at PS #3 on 21 February 00. With the aid of a template, the sheets were driven using a P & H crane with Vulcan 01 hammer, with first 42' sheet pile driven on 21 February 00 at PS #3. Approximately 1500' of 42' sheetpile were driven at PS #3, and approximately 1000' of 50' sheetpile were driven at PS #2.

Structural Concrete - Before placement of concrete, several issues were addressed about handrail installation and concrete mix design. The first issue came up at the pre-construction meeting. The contractor was concerned because the drawings did not include expansion joints for the handrails. Another issue brought about during the submittal process, was the installation of the handrails. The contractor proposed grouting the 1 1/2" of reinforcing bar into the concrete rather than placing the bar into the fabricated aluminum spool. A modification (CO-06) was issued to allow for expansion joints and grouting of reinforcing bar. Prior to concrete placement, the contractor proposed using different concrete mix designs than prescribed by the contract. The contractor did not provide test results for this mix design, and it was agreed to have one placement and wait for the test results of the cylinder breaks. Concrete preparation began at PS #3 on 9 April 00. Monoliths were approximately 60' in length, but varied since expansion joints were required to fall on a sheet pile interlock. Kostmayer Construction prepared all formwork and sub-contractor, Choctaw Steel, installed all reinforcement. The contractor elected to core drill for handrails rather than block out. Monolith Sections 1, 2, and 3 were placed on 9 June 00 by pump truck. The remaining monolith sections were placed using the following method: five two yard concrete buckets were loaded onto a transport barge and winched out to an awaiting barge and then unloaded, using a crane barge, into the monolith section. All concrete was cured using a concrete curing compound. The last section (24th) was placed at PS #3 on 16 December 00.

At PS #2, the monolith design required a handicap ramp, with a 1V on 12 H slope, which would start from the new bike bath. The first concrete placement at PS #2 was on 30 August 00, beginning at section 3 instead of section 1 due to, the previously mentioned, misaligned concrete piles. As mentioned previously, the contractor's corrective action was to make the first 2 sections 11' wide, and transition into 10' at section 3. Final placement of concrete at PS #2 was on 2 February 01.

Breakwater Stone, Pump Station Stone and Geotextile: A preparatory meeting was held on 29 September 2001, with Bertucci Contracting, who performed all operations associated with the stone placement. As stated previously, Bertucci mobilized two Bucyurus Erie crane barges, one with a 110' boom and 5 yd. bucket, and one with 100' boom and 4 yd, and proceeded to use the same equipment to place the stone. The reinforcing geotextile was placed in the water and pinned with small amounts of mud or stone until the full section of stone could be constructed on top. A full 5' lap was maintained by the contractor and was controlled by physical measurement of the cloth.

The Breakwater Stone was placed on top of the geotextile to a height of 36" using the cranes and buckets, and was placed 36' out from the center of the breakwater. The stone placed directly under the breakwater was placed with the crane and then maneuvered behind the concrete piling using a Link Belt 3400 excavator. Prior to installation of Pump Station Stone, Bertucci requested that we revise the limits of Pump Station Stone because it would be easier to mobilize to another contract that Bertucci was working on in the same channel. Modifications (CIN 19 and 26) were issued to add geotextile under the Pump Station Stone and change the limit of Pump Station Stone. The Pump Station Stone was placed in the same manner as Breakwater Stone and was placed in the pumping station's channel as shown on the drawings. A total of 33,367 Tons of Breakwater Stone were placed at both breakwaters, and a total of 4,154 Tons of Pump Station Stone were placed at Pumping Station #3.

Handrails: The aluminum handrails were fabricated by F & K Fabricators, of Belle Chase, La. The handrails were shipped to Pumping Station #3 on 18 April 2001, by flat bed truck. Since the concrete monoliths were not exactly 60', because of expansion joints, the corresponding shop drawings were designed to account for different lengths. The first two sections were 20' and the third section was designed specifically for each monolith's length. As discussed previously, a modification changed the original handrail design from a fabricated aluminum spool to a grouted reinforcing bar. Instead of forming the holes for the handrails, the contractor elected to core drill the holes for the reinforcing bar. Using the shop drawings the locations of the posts were marked and core drilled. Once drilled, the sections were field welded together and placed into the cored holes for grouting. Over 5,000 linear feet of handrail was placed on the concrete breakwaters with work concluding on 16 August 2001. During installation of the handrails, a change order (CO-10) was issued to move the handrail 9" closer to the outer edge of the concrete.

Clearing and Grubbing and Semi-Compacted Fill: Prior to any clearing and grubbing of the bike paths at PS #2 and PS #3, a modification (A00027) was issued concerning the slope of the path at PS #3 shown on the drawings. East Jefferson Levee District requested this modification to change alignment of the bike path in order to reduce the 1V on 12H slope. A preparatory meeting was held on 6 March 2001, with sub-contractor, Rockport, on the semi-compacted fill. This phase of work began on 16 March 2001, with the surveyor laying out the bike paths at both pumping stations. Rockport mobilized to the borrow pit at Bonne Carre on 25 April 2001. There was some lapse of time between the layout of the bike paths and the clearing and grubbing because of contractor and sub-contractor problems. The clearing and grubbing operations finally began on 9 July 2001, and once the clearing and grubbing operations were complete, the contractor began hauling semi-compacted fill from the borrow pit to the project site. Using a caterpillar D-5 dozer, the semi-compacted fill was placed in 12-inch lifts and then compacted to a density of 90%. This phase of work was completed on 17 September 2001.

Asphalt Bike Path: On 14 September 01, the contractor held a preparatory meeting on the bike paths. All clearing, grubbing and semi-compacted fill operations were complete and the paths were ready for asphalting. Barriere Construction, was subcontracted to place the asphalt. The operations began on 20 September 2001, with the placing of the base course. The contractor achieved over 100% compaction and then sprayed a tack coat on the base course in preparation for the binder course. On 27 September 2001, asphalt operations began and both pumping stations were completed by the end of the day. The contractor used a caterpillar 10' paver and two rollers to complete the paving work.

Navigational Aids: Once dredging operations began, a modification (A00002) was issued to install temporary bouys, marking the spoil area dike at both pump stations. There were several navigational aids installed on this job, and instead of having a preparatory for each item the items were addressed at several preparatory meetings. The first navigational aid installed was the temporary warning signs installed at 300' intervals marking the floatation channel. These signs were installed using the crane barge that drove the concrete piling. These temporary signs were later changed to permanent and are now part of the warning system. The second navigational aid installed on this project was the permanent warning signs, which were installed on the outside edge of the stone and were installed at the points of intersection (PI) of the breakwater on both sides and at the ends of the breakwaters. A total of 12 signs were placed at both breakwaters. These signs were likewise installed using the crane barge. The third navigational aid was the warning lights, which were installed during concrete operations. The lights consisted of FA 249 flashing photocell lanterns. Three lanterns were installed at PS #3, one at the end of breakwater, and one at each PI, and two lanterns were placed at PS #2, one at the end of breakwater and another at the second PI. A modification (A00026) was issued to extend the lights 7' rather than the initial 4' as shown on the drawings. Finally, a modification (A00023) was issued to install warning signs on the handrails. These signs were installed at 300' intervals and a total of six signs were placed at PS #3 and four were placed at PS #2.

Chain Link Fencing and Gates: A preparatory was held on 1 November 00. Subcontractor, Scott Fence, performed all work associated with this item. Operations began on 2 November 00, at PS #3 and work concluded on 23 February 01. The contractor chose to core drill for the fence posts, and once holes were cored the fence posts were set using Sikadur 35 Hi-mod grout. The fence runs along both sides of the breakwaters for the first 100'. The fence also includes a gate at the entrance to the breakwaters that swings 180°.

Fertilizing, Seeding and Mulching: A preparatory meeting was held on fertilizing, seeding and mulching on 2 October 01. Sub-contractor, Fastgrass, performed all fertilizing, seeding and mulching operations. Using a mechanical broadcatser, the contractor spread the fertilizer, seed and mulch as a mix. On 8 October 01, Fastgrass applied the fertilizer, seed and mulch mix at PS#3 and on 10 October 01, completed

operations at PS #2. All disturbed areas were sprayed with the fertilizer, seed and mulch, and within days of application all areas produced favorable results.

6. Comparison of contract estimated quantities and actual quantities:

Item	Description	Contract Quantity	Unit Price	Estimated Amount	Actual Quantity	Actual Amount
0003	Semi-compacted Fill	6,800 CY	\$15.18	\$103,224.00	2,454 CY	\$37,251.72
0006	Pre-stressed Concrete Piles	69,520 LF	\$30.98	\$2,153,729.60	69,520 LF	\$2,153,729.60
0007	Z-type Steel Sheet Piling	104,200 SF	\$14.55	\$1,516,110.00	106,026. 51 SF	\$1,542,685.72
0010	Geotextile	23,050 SY	\$5.00	\$115,250.00	23,413 SY	\$117,065.00
0011	Breakwater Stone	28,120 TON	\$35.94	\$1,010,632.80	33,367 TON	\$1,199,209.98
0012	Pump Station Stone	6,600 TON	\$25.00	\$165,000	4,154 TON	\$103,850.00

- 7. A modification report is included with this narritive.
- 8. Subcontractors Performing work on this contract along with there responsibilities were as follows:
 - a. Kostmayer Construction, Inc., 2112 Veterans Blvd., Metairie, La. 70002. Performed all concrete and sheet pile driving, concrete placement, installation of navigational aids and handrail installation.
 - b. C. F. Bean Corporation, 619 Engineers Road, Belle Chasse, La. 70037. Performed dredging of floatation and pump station channels.
 - c. Bertucci Contracting Corp., P.O. Box 10582, Jefferson, La. 70181. Performed all stone work.
 - d. F & K Fabricators, 1907 Engineers Rd., Belle Chasse, La. 70037. Fabricated all handrails.
 - e. Barriere Construction Co., 430 Notre Dame Street, P.O. Box 2430, New Orleans, La. 70176. Performed asphalt work for both bike paths.

- f. Scott Fence Inc. Installed fence and gates.
- g. Rockport. Performed all clearing and grubbing and semi-compacted fill.
- 9. The contractor submitted and enforced an adequate Safety and Accident Prevention Program. The contractor was cooperative in the performance of the work and performed daily safety inspections. In addition to holding weekly safety meetings with their entire crew, bi-weekly safety inspections were conducted, and records of these and other safety inspections are contained in the project files. There was one lost time accident on 15 January 2000, throughout the duration of the contract.
- 10. The contractor submitted and enforced an adequate Environmental Protection Plan. The contractor also conducted daily inspections, and noted these in their daily QC Reports throughout the life of the contract.
- 11. A copy of the as-built drawings is included with this narrative.

William R. Rossignol Project Engineer

CF:

Project Engineer (Rossignol)
Office Engineer W/As-Built (Wait)
CEMVN-CT
CEMVN-ED-TF W/As-Built (Desoto)
CEMVN-CD-CS (Wagner)
CEMVN-ED-C
CEMVN-CD-Q
CEMVN-PM-E

Mod Log Report

Contractifumber 99C0046 L PONT BREAKWATERS PS 2 & 3 **Modification Amount** Status Obligation R82200 Modification CIN **Change Description** Other Severe River Skuaature Amount Time Number Weather Time Bate Time 005 **DEFINS CO-03 PROHIBITING** Awaiting Audit Engineering \$0.00 \$0.00 27 0 0 HYD DREDGE Report Change 014 **VARIATION ON STONE** Cancelled Engineering \$0.00 \$0.00 0 0 0 GRADATION. Change 015 **DEFINITIZE CO-09: SHORTEN** Cancelled Engineering \$0.00 \$0.00 0 0 0 SHEET PILES AT PS #2 DUE Change TO OBSTRUCTION 017 REINSTALLATION OF BOUYS Cancelled Construction \$0.00 \$0.00 0 0 0 Change A00001 CO-004 POSTPONE DREDGING AT PS Finalized Construction \$0.00 \$0.00 0 0 0 10/5/1999 #2 Change A00002 CO-005 ADD MORE BUOYS Finalized Construction \$0.00 \$0.00 0 0 0 10/14/1999 Change A00003 006 ADDITION OF "PAYMENT FOR Finalized Construction \$0.00 \$0.00 0 0 0 11/12/1999 MATERIALS STORED OFF-Change SITE" CLAUSE A00004 TE-001 USW (ROUGH SEAS) FOR THE Finalized Excusable \$0.00 \$0.00 0 0 4 12/14/1999 PERIOD 27 JUL 99 THRU 30 Delays (No Fault) **NOV 99** A00005 001 **DEFINITIZATION OF CO-01 Finalized** Engineering \$30,523.07 \$0.00 0 0 0 1/27/2000 THAT ADDED BOUYS TO Change MARK FLOTATION CHANNEL. A00006 002 **DEFINITIZATION OF CO-02** Finalized Engineering \$79.315.67 \$0.00 10 0 0 2/2/2000 THAT SHIFTED ALIGNMENT Change OF BREAKWATER AT P.S. NO.2 CO-007 PROHIBIT DREDGING AT A00007 **Finalized** Suspension of \$0.00 \$0.00 0 0 0 2/15/2000 NIGHT. Work and Term for Conv 800008 CO-008 REDREDGE FLOTATION Finalized Construction \$0.00 \$0.00 0 0 0 2/29/2000 CHANNEL @ PS NO. 3 Change A00009 004 **DEFINITIZES CO-05, MORE** Finalized Engineering \$54,620.79 \$0.00 4 0 0 3/10/2000 BUOYS. Change

Contractitumber 9900046

L PONT BREAKWATERS PS 2 & 3

Modification Number		Change Bescription	\$tatus	Reason	Medification Amount	Obligation Amount	Other Time	Severe Weather Time	River Time	Signature Date
A00010	TE-002	ROUGH SEAS (12/1/99 - 2/29/00)	Finalized	Excusable Delays (No Fault)	\$0.00	\$0.00	0	0	3	4/10/2000
A00011	800	REMOVAL OF UNDERGROUND OBSTRUCTIONS FOUND ON 12/29/99	Finalized	Differing Site Condition	\$35,623.95	\$0.00	2	0	0	4/25/2000
A00012	012	REMOVAL OF OBSTRUCTIONS AT PS #2	Finalized	Engineering Change	\$14,058.39	\$0.00	0	0	0	4/25/2000
A00013	013	SHORTENING OF STEEL SHEETPILES	Finalized	Engineering Change	\$24,688.30	\$0.00	0	0	0	4/25/2000
A00014	CO-009	SHORTEN SHEET PILES DUE TO OBSTRUCTION @ PS #2	Cancelled	Differing Site Condition	\$0.00	\$0.00	0	0	0	
A00015	TE-003	USW (3/1/00 - 5/31/00)	Finalized	Excusable Delays (No Fault)	\$0.00	\$0.00	0	0	2	8/4/2000
A00016	016	ALLOWS AGGREGATE ROAD AS AN OPTION TO TRUCK WASH RACKS, CIN 16	Finalized	Administrative	\$0.00	\$0.00	0	0	0	9/20/2000
A00017	TE-005	(10/01/00-12/31/00) OCT 4 DAYS;NOV 2 DAYS; DEC 1-DAY	Finalized	Excusable Delays (No Fault)	\$0.00	\$0.00	0	0	7	2/1/2001
A00018	018	CUTTING SHEETPILES AT PUMPING STATION #2	Finalized	Differing Site Condition	\$ 6,537.19	\$0.00	0	0	0	2/5/2001
A00019	TE-004	(06/01/00 - 09/30/00) USW & HLS, 8-DAYS	Finalized	Excusable Delays (No Fault)	\$0.00	\$0.00	0	3	5	2/23/2001
A00020	CO-010	CHANGE LOCATION OF HANDRAILS TO 9 INCHES FROM EXTERIOR EDGE OF CONCRETE.	Finalized	Engineering Change	\$0.00	\$0.00	0	0	0	4/26/2001
A00021	TE-006	(01/01/01-03-31-01) JAN 1-DAY, FEB 2-DAYS	Finalized	Excusable Delays (No Fault)	\$0.00	\$0.00	0	3	0	7/10/2001
A00022	TE-007	(4/1/01-6/30/01) USW, APR 1- DAY MAY 1-DAY	Finalized	Excusable Delays (No Fault)	\$0.00	\$0.00	0	2	0	7/10/2001
A00023	020	REDREDGING THE FLOATATION CHANNEL AT PUMPING STATIONS' #2 AND #3 IN ORDER TO FLOAT IN EQUIPMENT TO PLACE STONE.	Finalized	Construction Change	\$59,300.00	\$0.00	0	0	0	9/27/2001

ContractNumber 99C0046

L PONT BREAKWATERS PS 2 & 3

Modification Number	EN	Change Description	Status	Reason	Modification Amount	Obligation Amount	Other Time	Severo Weather Time	River Time	Signature Bate
A00023	022	ADD SIGNAGE TO THE BREAKWATER HANDRAIL SYSTEM	Finalized	Miscellaneous Change	\$4,300.00	\$0.00	0	0	0	9/27/2001
A00024	019	PLACE GEOTEXTILE IN OUTFLOW CHANNEL OF PS #3	Finalized	Engineering Change	\$9,600.00	\$0.00	0	0	0	9/27/2001
A00024	026	CHANGE LIMIT OF WORK IN CONJUNCTION WITH A LOCATION/QUANTITY CHANGE IN PUMP STATION STONE	Finalized	Miscellaneous Change	(\$61,150.00)	\$0.00	0	0	0	9/27/2001
A00025	TE-008	(7/1/01-9/30/01) USW, AUG 17- DAYS, SEP 1-DAY	Finalized	Excusable Delays (No Fauit)	\$0.00	\$0.00	0	18	0	12/20/2001
A00026	025	FENCE EXTENSIONS & CHANGES TO MARINE WARNING LIGHTS	Finalized	Engineering Change	\$5,544.22	\$0.00	0	0	0	12/20/2001
A00027	021	REVISE THE BIKE PATH AT PUMPING STATION NO. 3	Finalized	Miscellaneous Change	\$14,578.00	\$0.00	0	0	0	12/20/2001
A00028	CAN-01	ADMINISTRATIVE CHANGE TO CORRECT LINE ITEMS FOR MOD A00026, CIN-25, SIGNATURE DATE 12/20/2001	Modification being Processed	Administrative	\$0.00	\$0.00	0	0	0	1/28/2002
A00029	024	DEFINITIZE CO-10, REVISE HANDRAIL LAYOUT	Finalized	Engineering Change	\$16,000.00	\$0.00	4	0	0	1/31/2002
FD-001	FD-001	COMMITTED FUNDS	Pending Obligation	Administrative	\$0.00	\$437,992.00	0	0	. 0	
FP-001	FP-001	PROGRAMMED	Finalized	Administrative	\$1,401.66	\$0.00	0	0	0	3/1/2002
P00001	CO-001	ADD SPOIL AREA MARKERS (BOUYS).	Finalized	Engineering Change	\$0.00	\$0.00	0	0	0	9/2/1999
P00002	FM-001	FUNDING MOD +\$150,000.00	Finalized	Administrative	\$0.00	\$150,000.00	0	0	0	9/3/1999
P00003	CO-002	SHIFT THE ALIGNMENT OF THE BREAKWATER LOCATED AT PUMP STA NO. 2	Finalized	Engineering Change	\$0.00	\$0.00	0	0	0	9/3/1999
P00004	CO-003	PROHIBIT HYDRAULIC DREDGING	Finalized	Engineering Change	\$0.00	\$0.00	0	0	0	9/10/1999
P00005	FM-002	FUNDING MOD +\$700,000.00	Finalized	Administrative	\$0.00	\$700,000.00	0	0	0	9/10/1999
P00006	FM-003	FUNDING MOD +\$750,000.00	Finalized	Administrative	\$0.00	\$750,000.00	0	0	0	10/7/1999

Contractitumber 99C0046

L PONT BREAKWATERS PS 2 & 3

Modification Number		Change Description	Status	Reason	Modification Amoun	t Obligation Amount	Other Time	Savere Weather Time	River Time	Signature Date
P00007	FM-004	FUNDING MOD +\$989,425.00	Finalized	Administrative	\$0.00	\$989,425.00	0	0	0	10/26/1999
P00008	FM-005	FUNDING MOD +\$1,000,000.00	Finalized	Administrative	\$0.00	\$1,000,000.00	0	0	0	11/19/1999
P00009		CANCELLED	Cancelled	Engineering Change	\$0.00	\$0.00	0	0	0	
P00010	CO-006	CHANGES TO THE HANDRAIL DESIGN (There's no P9)	Finalized	Engineering Change	\$0.00	\$0.00	0	0	0	2/1/2000
P00011	FM-006	FUNDING MOD +\$500,000.00	Finalized	Administrative	\$0.00	\$500,000.00	0	0	. 0	2/15/2000
P00012	FM-007	FUNDING MOD +\$420,000.00	Finalized	Administrative	\$0.00	\$420,000.00	0	0	0	2/28/2000
P00013	FM-008	FUNDING MOD +2,350,000.00	Finalized	Administrative	\$0.00	\$2,350,000.00	0	0	0	4/4/2000
P00014	01A	PROVIDES PARTIAL PAYMENT FOR A1, A7, A8, & CIN-09 (SEE P00019 FOR TOTAL CHANGE)	Finalized	Engineering Change	\$0.00	\$0.00	0	0	0	6/8/2000
P00015	FM-009	FUNDING MOD - CCC	Finalized	Administrative	\$0.00	\$36,600.00	0	0	0	8/29/2000
P00016	FM-010	FUNDING MOD - VEQ & CCC	Finalized	Administrative	\$26,575.72	\$113,874.00	0	0	0	9/13/2000
P00017	FM-011	FUNDING MOD - CCC	Finalized	Administrative	\$0.00	\$100,000.00	0	0	0	9/14/2000
P00018	FM-012	FUNDING MOD - CCC	Finalized	Administrative	\$0.00	\$326,000.00	0	0	0	9/27/2000
P00019	003	SETTL'MNT OF CO-04. ADD'L MOB & DEMOB OF DREDGE TO MINIMIZE SILTATION OF PUMP STA NO. 2 FLOTATION CHANNEL.	Finalized	Construction Change	\$45,789.00	\$0.00	29	0	0	10/12/2000
P00019	009	REDREDGING OF CHANNEL FOR PS#2 (RFP)	Finalized	Miscellaneous Change	\$166,021.00	\$0.00	0	0	0	10/12/2000
P00019	010	DEFINITIZES CO-7 - PROHIBIT DREDGING AT NIGHT	Finalized	Construction Change	\$221,893.00	\$0.00	0	0	0	10/12/2000
P00019	011	DEFINITIZES CO-08 REDREDGE @ PS NO. 3	Finalized	Miscellaneous Change	\$316,297.00	\$0.00	0	0	0	10/12/2000
P00020	FM-013	FUNDING MOD - CCC	Finalized	Administrative	\$0.00	\$280,000.00	0	0	0	10/26/2000
P00021		FUNDING MOD - CCC - \$1,700,000	Finalized	Administrative	\$0.00	\$1,700,000.00	0	0	0	11/16/2000
P00022	FM-015	FUNDING MOD - CCC - \$750,000.00	Finalized	Administrative	\$0.00	\$750,000.00	0	0	0	2/9/2001

ContractNumber 99C0046

L PONT BREAKWATERS P\$ 2 & 3

Medification Number	CEN	Change Description	Status	Reason	Modification Amou	nt Obligation Amount	Other Time	Severe Weather Time	River Thus	Signature Pate
P00023	007	DEFINITIZATION OF CO-06, CHANGES TO THE HANDRAIL DESIGN. (Unilateral)	Finalized	Engineering Change	\$49,958.00	\$0.00	0	0	0	3/30/2001
P00024	FM-016	FUNDING MOD - CCC & VEQ	Finalized	Administrative	\$188,990.52	\$234,466.00	0	0	0	3/26/2001
P00025	023	REDUCE LD'S	Finalized	Administrative	\$0.00	\$0.00	0	0	0	8/14/2001
P00026	FM-017	FUNDING MOD, \$62,008	Finalized	Administrative	\$0.00	\$62,008.00	0	0	0	10/23/2001
		Summation for thos	e having Status (Code equal to "M"	\$1,310,465.48	\$10,462,373.00	49	26	21	
			_	•		Total	Time 9	6		
*		Summation for all M	lods other than S	tatus Code "X"	\$1,310,465.48	\$10,900,365.00	76	26	21	
			_			Total	Time 12	23		

Current Contract Price (including

signed mods and all variations):

\$10,999,896.88

Current Contract Obligation

(including only signed mods):

\$10,962,373.00

Current Scheduled Completion

(including only signed mods):

22-May-01

PLANS FOR

LAKE PONTCHARTRAIN, LOUISIANA AND VICINITY

HURRICANE PROTECTION

HIGH LEVEL PLAN

JEFFERSON PARISH, LA.

JEFFERSON PARISH LAKEFRONT LEVEE

BREAKWATERS AT
PUMPING STATIONS NOS. 2 AND 3




US Army Corps of Engineers New Orleans District 1998 "As-BUILT"


DRAWINGS IN THIS FOLIO HAVE BEEN REDUCED ONE HALF THE ORIGINAL SCALE

H-4-44967

DO.DGN PLOT SCALE: I

is a Part Contract Safety i





THIS PROJECT WAS DESIGNED BY THE NEW ORLEANS DISTRICT OF THE U.S. ARMY CORPS OF ENGINEERS. THE INITIALS OR SIGNATURES AND REGISTRATION DESIGNATIONS OF INDIVIDUALS APPEARING ON THESE PROJECT DOCUMENTS ARE WITHIN THE SCOPE OF THEIR EMPLOYMENT AS REQUIRED BY ER 1110-1-8152.

	· INDEX TO	DRAV	VINGS
DWG.	TITLE	DWG.	TITLE
ı	INDEX, LOCATION, AND VICINITY MAP	19	NAVIGATIONAL AIDS
2	GENERAL NOTES	20	BONNET CARRE' SPILLWAY BORROW SITE & BORROW BORINGS
	PLAN - PUMPING STATION NO. 2	21	SOIL BORING LOGS
	BIKE RAMP AND LEVEE TIE-IN - PUMPING STATION NO. 2		SOIL BORING LEGEND
	PROFILE - PUMPING STATION 2		STAGE HYDROGRAPH
	PLAN - PUMPING STATION 3		STAGE HYDROGRAPH
	BIKE RAMP AND LEVEE TIE-IN - PUMPING STATION 3		SURVEYS - PUMPING STATION 2
8	PROFILE - PUMPING STATION 3		CROSS SECTIONS - PUMPING STATION 2
9	PROFILE - PUMPING STATION 3		SURVEYS - PUMPING STATION 3
10	TYPICAL SECTION	R7-RIC	CROSS SECTIONS - PUMPING STATION 3
	CONCRETE PILE DETAILS		
	SHEET PILE DETAILS		
	REINFORCEMENT		
	HANDRAIL DETAILS		
	FE6 CHAIN LINK SECURITY FENCE DETAILS		
	FE6 CHAIN LINK SECURITY FENCE DETAILS		
	MARINE WARNING LIGTHS & NAVIGATIONAL AIDS LAYOUT - PS#2		
	MARINE WARNING LIGHTS & NAVIGATIONAL AIDS LAYOUT - PS#3		

T	ABULATION OF BENCH MARKS	
DESIGNATION	DESCRIPTION	ELEVATION
Q-148 (AT PS*2)	AT METAIRIE, ABOUT 1.8 MILES WEST ALONG PONTCHARTRAIN LEVEE FROM NORTH CAUSEWAY BLVD., SET IN TOP OF THE DOORSILL AT THE WEST ENTERANCE TO PUMPING STATION NO. 2, 1.5 FEET NORTH OF THE SOUTH END OF THE DOORSILL, 1.7 FEET EAST OF THE WEST EDGE OF THE DOORSILL, 16 FEET NORTH OF THE SOUTHWEST CORNER OF THE BUILDING, AND ABOUT 3 INCHES ABOVE THE GROUND.	EL. 1.94 N.G.V.D.
F-150 (AT PS#3)	AT METAIRIE, ABOUT 4.2 MILES WEST ALONG PONTCHARTRAIN LEVEE FROM NORTH CAUSEWAY BLVD., SET IN CONCRETE FLOOR OF PUMPING STATION NO. 3, NEAR THE DOORWAY TO A LOADING RAMP ON THE EAST END OF THE BUILDING, 2.0 FEET NORTH OF THE SOUTH SIDE OF THE DOOR OPENING.	EL. 6.97 N.G.V.D.

Н	
	COAGD
//	

\triangle	CHANGED DWG. TITLE	4-19-99	ALD		
SYMBOL	DESCRIPTION	DATE	APPROVED		
REVISIONS					

U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS NEW ORLEANS, LOUISIANA

LAKE PONTCHARTRAIN, LA AND VICINITY
HIGH LEVEL PLAN
JEFFERSON PARISH LAKEFRONT LEVEE
BREAKWATERS AT PS *2 AND PS *3
JEFFERSON PARISH, LA

INDEX, LOCATION, AND VICINITY MAP


moun, co			••••	
	SOLICITATION NO.	CADO FILE: 4	1967ROI.0	
DESIGNED BY:ALD DRAWN BY: ALD	DACW29-99-B-0020	PLOT DATE	PLOT SC	
CHECKED BY: JAR	APPROVED BY:	OCT 98	480	
DATE: X	CHIEF, ENGINEERING DIVISION	FILE NO. H-4-	4496	
West Mujero	AND ONE OF CASE OF THE PROPERTY OF THE PROPERT	DWG.	0F 2	

GENERAL NOTES:

- I. AZIMUTHS SHOWN ARE MEASURED CLOCKWISE FROM THE NORTH.
- 2. ELEVATIONS ARE IN FEET AND REFER TO NATIONAL GEODETIC VERTICAL DATUM (N.G.V.D.).
- 3. DIMENSIONS AND/OR ELEVATIONS MARKED THUS (±) ARE APPROXIMATE. CONTRACTOR SHALL VERIFY ACTUAL DIMENSIONS IN THE FIELD.
- 4. DIMENSIONS AND/OR ELEVATIONS MARKED THUS (N.T.S.) ARE NOT SHOWN TO SCALE.
- 5. DRAWINGS ARE GENERALLY TO SCALE, BUT SHOULD NOT BE SCALED. N.T.S. IS SHOWN ONLY WHERE DRAWING IS OBVIOUSLY OUT OF SCALE.
- 6. BENCH MARKS AND BASE LINES HAVE BEEN ESTABLISHED AT THE SITE BY THE GOVERNMENT.
- 7. FOR BORING LOGS, SEE DWG. 21.

STEEL NOTES:

- I. ALL STRUCTURAL STEEL SHALL BE ASTM A36, UNLESS OTHERWISE NOTED.
- 2. TO PREVENT CORROSION BY MOISTURE BETWEEN STEEL SURFACES IN CONTACT, ALL SUCH CONTACTS SHALL BE SEALED WATERTIGHT BY RUNNING A CONTINUOUS 1/8" FILLET WELD ALONG ALL EDGES OF THE CONTACT, UNLESS OTHERWISE NOTED.
- 3. ALL WELDING SHALL BE ELECTRIC WELDING. WORKMANSHIP AND TECHNIQUE, WHERE APPLICABLE, SHALL CONFORM TO THE AMERICAN WELDING SOCIETY STRUCTURAL WELDING CODE, SEE SPECIFICATIONS.
- 4. WELDING SYMBOLS SHOWN ARE THOSE ADOPTED BY THE AMERICAN WELDING SOCIETY AND INDICATE ONLY SIZE AND TYPE OF WELDS REQUIRED. DETAILED INFORMATION SHALL BE SHOWN ON THE SHOP. DRAWINGS AND SUBMITTED BY THE CONTRACTOR FOR APPROVAL.
- DIMENSIONS SHOWN OR CALLED FOR ARE THE FINAL DIMENSIONS; ALLOWANCES MUST BE MADE FOR MACHINING.



REINFORCEMENT CLEARANCE DETAIL

NOT TO SCALE


CONCRETE NOTES:

- I. CONCRETE SHALL HAVE A MINIMUM COMPRESSIVE STRENGTH (f'c) OF 4000 PSI AT 28 DAYS, 90 DAYS IF POZZOLAN IS USED, UNLESS OTHERWISE NOTED.
- 2. REINFORCING STEEL SHALL HAVE A MINIMUM YIELD STRENGTH (Fy) OF 60,000 PSI.
- 3. CONSTRUCTION JOINTS SHALL BE PROVIDED WHERE SHOWN ON THE DRAWINGS. WHERE NOT SHOWN, CONSTRUCTION JOINTS SHALL BE PLACED AT LOCATIONS LEAST LIKELY TO IMPAIR THE INTERGRITY OF THE CONCRETE STRUCTURE. THESE ADDITIONAL CONSTRUCTION JOINT LOCATIONS SHALL BE APPROVED BY THE CONTRACTING OFFICER.
- 4. UNLESS OTHERWISE NOTED, PROVIDE $\frac{y}{4}$ " CHAMFER AT ALL EXPOSED JOINTS, EDGES, EXTERNAL CORNERS, AND VERTICAL EXPANSION JOINTS.
- 5. ALL REINFORCEMENT SHALL HAVE A MINIMUM COVER OF 4" UNLESS OTHERWISE NOTED.
- 6. ALL BENDS OF REINFORCEMENT AND ALL BAR SPACERS AND SUPPORTS SHALL BE IN ACCORDANCE WITH SP-66, AMERICAN CONCRETE INSTITUTE DETAILING MANUAL 1994.
- 7. REINFORCING BAR DESIGNATION NUMBERS CONFORM TO THE NUMBERING SYSTEM OF THE CONCRETE REINFORCING STEEL INSTITUTE.
- 8. REINFORCING BARS SHALL BE CONTINUOUS AT ALL CORNERS UNLESS OTHERWISE NOTED.
- 9. REINFORCEMENT, WHERE NECESSARY *TO AVOID OPENINGS, PIPES, EMBEDDED ITEMS AND OTHER OBSTRUCTIONS, SHALL BE BENT OR SHIFTED AS DIRECTED BY THE CONTRACTING OFFICER.
- IO. THE EMBEDMENT AND SPLICE TABLE SHALL BE USED IN DETERMINING LAP SPLICES AND EMBEDMENT LENGTHS WHERE LENGTHS ARE NOT OTHERWISE INDICATED. SPLICE LENGTHS SHALL BE BASED ON THE SMALLER BAR BEING LAPPED. THE CONTRACTOR WILL BE ALLOWED TO MAKE SPLICES IN ADDITION TO THOSE INDICATED IN THE DRAWINGS, WHERE ESSENTIAL TO CONSTRUCTIBILITY, SUBJECT TO APPROVAL BY THE CONTRACTING OFFICER. SPLICES OTHER THAN THOSE SHOWN ON THE DRAWINGS AND OTHER THAN ANY ADDITIONAL SPLICES REQUIRED BY THE CONTRACTING OFFICER, WILL BE AT THE CONTRACTOR'S
- II. ALL EXTERIOR FORMED SURFACES NOT COVERED BY BACKFILL SHALL BE CLASS "A" FINISH AND SURFACES COVERED BY BACKFILL SHALL BE CLASS "D" FINISH, UNLESS OTHERWISE NOTED.

R	EINFORCE	EMENT EI	MBEDMEN	IT AND S	PLICE T	ABLES -	4000 P	SI
	BASIC TABLE				ALTERNATE TABLE			
BAR SIZE		MINIMUM EMBEDMENT MINIMUM LAP LENGTH, INCHES INCHES			MINIMUM EMBEDMENT LENGTH, INCHES		MINIMUM LAP LENGTH INCHES	
	TOP	OTHER	TOP	OTHER	TOP	OTHER	TOP	OTHER
3	18	14	24	18	12	12	14	12
4	25	19	32	25	15	12	19	15
5	31	24	40	31	18	14	24	18
6	37	28	48	37	22	17	29	22
7	54	42	70	54	32	25	42	32
8	62	47	80	62	37	28	48	37
9	69	53	90	69	42	32	54	42
10	77	59	100	77	46	36	60	46
11	85	65	110	85	51	39	66	51

NOTES:

- I. USE THE BASIC TABLE IF ALL OF THE FOLLOWING CONDITIONS ARE MET:
 - A) CENTER TO CENTER BAR SPACING LATERALLY IS AT LEAST 3 BAR DIAMETERS.
 - B) DISTANCE FROM THE CENTER OF A BAR TO THE NEAREST CONCRETE SURFACE MUST BE AT LEAST 2 BAR DIAMETERS.
- 2. THE ALTERNATE TABLE MAY BE USED IF ALL OF THE FOLLOWING CONDITIONS ARE MET:
 - A) CENTER TO CENTER BAR SPACING LATERALLY IS AT LEAST 5 BAR DIAMETERS.
 - B) DISTANCE FROM THE CENTER OF A BAR TO THE NEAREST CONCRETE SURFACE MUST BE AT LEAST 2.5 BAR DIAMETERS.
- 3. IF CONCRETE COVER OR EDGE DISTANCE IS LESS THAN I BAR DIAMETERS OR THE CENTER TO CENTER BAR SPACING LATERALLY IS LESS THAN 3 DIAMETERS, SEE ACI 318 FOR APPROPRIATE GUIDANCE.
- 4. TOP BARS ARE HORIZONTAL BARS AND BARS INCLINED LESS THAN 45 DEGREES WITH RESPECT TO A HORIZONTAL PLANE WHICH ARE PLACED SUCH THAT MORE THAN 12 INCHES OF CONCRETE IS CAST IN THE MEMBER BELOW THE BAR.
- 5. THE TABLES SHOWN ABOVE ARE FOR NORMAL WEIGHT CONCRETE AND UNCOATED REINFORCING BARS. IF EPOXY COATED BARS ARE USED, SEE ACI 318 FOR ADDITIONAL CONSIDERATIONS.



ABBREVIATIONS

ALT. SP. = ALTERNATE SPACING ΑZ = AZIMUTH = BASELINE BF = BOTTOM FACE BL = BOTTOM LAYER C = CENTER CB = CATCH BASIN C.1. = CAST IRON CJ = CONSTRUCTION JOINT = CLEAR COVER CL C/L OR € = CENTER LINE = CORROSION RESISTANT STEEL = DIAMETER D = DRAIN D.I. = DROP INLET D.P. D/S = DOWN STREAM D.V. = DRAIN VALVE = DRAIN VALVE MANHOLE = ELECTRICAL EF = EACH FACE EL. = ELEVATION ES = EQUALLY SPACED F.H. = FIRE HYDRANT FF = FAR FACE

G = GAS
H.S. = HIGH STRENGTH
LP = LIGHT POLE
LS = LIGHT STANDARD
MH = MANHOLE
NF = NEAR FACE
O.C. = ON CENTER
OPT. = OPTIONAL
P = POWER

P.C. = POINT OF CURVATURE
P.T. = POINT OF TANGENCY

S = SEWER
SB/L = SUBBASELINE

S.C.O. = SEWER CLEANOUT
STD. HK. = STANDARD HOOK
STA. = STATION


T = TELEPHONE
TD = TRENCH DRAIN

TF = TOP FACE
TEL.M.H. = TELEPHONE MANHOLE

TL = TOP LAYER
TP = TEST PILE

U.O.N. = UNLESS OTHERWISE NOTED

U/S = UP STREAM
W = WATER
W/L = WALL LINE
W.M. = WATER METER
W.V. = WATER VALVE



DESIGNED BY: ALD
DRAWN BY: ALD
CHECKED BY: JAR

SUBMITTED BY:

DESIGN ENGINEER

DATE:
OCT 98

I

PLOT SCALE:
9-24-98

FILE NO.
H - 4 - 4 4 9 6 7

SOLICITATION NO.
DACW29-99-B-0020


DWG. 2 OF 24


4


3


3

2














attachment to DWG 6.1


















Safety is a Part of Your Contract

0.7 L


I POINT PICKUP (L ≤ 63') 16" X 16" PILE



2 POINT PICKUP (L \(\) 90') 16" \(\) 16" PILE

NOTE: PICKUP POINTS TO BE PLAINLY MARKED ON PILES

1. PILING AND MONOLITH LAYOUT, DWGS. 3, 5, 6, 8, 9, AND 10.





PLOT SCALE: PLOT DATE: DESIGNED BY: ALD DRAWN BY: ALD 9-24-98 FILE NO. H-4-44967 CADD FILE: 44967R04.DGN JORGE ROMERO, PE DACW29-99-B-0020 DWG. || OF 24

Safety is a Part of Your Contract

5

NOTE "A" GROOVE WELD SHALL EXTEND THE FULL LENGTH OF THE SHEET PILE WEB AND FLANGES EXCLUDING THE INTERLOCKS. --- SPLICE PL 3/8 X 8 X 0'-6" THIRD WELD, THREE SIDES ≺SECOND WELD, SEE NOTE "A" Z-TYPE SHEET PILE FIRST WELD, THREE SIDES Z-TYPE SHEET PILE 3" 3′′ SECTION (A) PLAN SHEET PILE SPLICE DETAIL SCALE: 3" = 1' - 0"

2

C/L OF HOLES TO PASS REINFORCING STEEL, 7" O.C. SPACED TO MISS SHEET PILE INTERLOCKS, SEE NOTE 2.— TOP OF STEEL SHEET PILING C/L HANDLING HOLES, 2%6" Ø L BOTTOM OF STEEL SHEET PILING, EL. VARIES, SEE PROFILE ELEVATION DETAILS OF HOLES IN SHEET PILING SCALE: I'' = I'- O''

4

A SHEET PILE NOTES

I. HOLES CUT IN STEEL SHEET PILING FOR PASSING REINFORCING BARS SHALL NOT EXCEED 2"0. WHERE HOLES FALL WITHIN THE WEB OF THE STEEL SHEET PILE, THE HOLE SHALL BE SLOTTED 4" HORIZONTALLY TO ACCOMMODATE PASSING THE REINFORCING BARS.

3

- 2. ANY SUBSTITUTIONS SHALL BE SUBMITTED TO THE CONTRACTING OFFICER FOR APPROVAL.
- 3. STEEL SHEET PILE SURFACE PREPARATION AND PAINTING SHALL BE IN ACCORDANCE WITH SECTION 09940 OF THE SPECIFICATIONS.

NOTES

1. FOR GENERAL NOTES, SEE DWG. 2.

SCALE: 3" = 1' - 0" SCALE: I'' = I'- .0''

DELETED CONCRETE PILE DETAILS AND ADDED STEEL SHEETPILE DETAILS REVISIONS

HAH

U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS NEW ORLEANS, LOUISIANA

LAKE PONTCHARTRAIN, LA AND VICINITY
HIGH LEVEL PLAN
JEFFERSON PARISH LAKEFRONT LEVEE
BREAKWATERS AT PS #2 AND PS #3 JEFFERSON PARISH, LA

SHEET PILE DETAILS


DESIGN DRAWN CHECKE
SUBMITT

GNED BY: ALD IN BY: ALD KED BY: JAR 4-9-99 OCT '98 FILE NO. H-4-44967 SOLICITATION NO.
DACW29-99-B-0020 DWG. | | A OF 24

5


4

2




Safety is a Part of Your Contract

5



3



REINFORCEMENT AND GUARDRAIL DETAILS

SCALE: 1" = 1'- 0"

TYPICAL REINFORCEMENT AT P.I.

SCALE: 1/2" = 1'- 0"

BONDING NOTES :

BOND CABLE SHALL HAVE AN 8" DIAMETER LOOP TO ALLOW FOR STRESSES. BOND CABLES SHALL BE WELDED AS SPECIFIED TO ADJACENT STEEL PILES 7" BELOW BOTTOM OF CONCRETE CAP.

WELDED CONNECTIONS SHALL BE COATED WITH SPLICING EPOXY TO OBTAIN


*6 REINFORCING BARS SHALL BE WELDED TO THE LAST THREE SHEET PILINGS AT EACH END OF THE MONOLITH AS SHOWN FOR CONTINUITY.

SPLICING OF *6 REINFORCING BAR WILL NOT BE ALLOWED.

NOTES:

4

- I. REINFORCEMENT SHALL BE SPACED TO MISS BOTH THE 16" CONCRETE PILES AND THE HANDRAIL SUPPORTS.
- 2. MAXIMUM REINFORCEMENT SPACING SHALL BE AS SHOWN.



TYPICAL MONOLITH JOINT

SCALE: 1" = 1'- 0"


NOTES:

FOR GENERAL NOTES, SEE DWG. 2.
 FOR MONOLITH ANGLES, SEE DWGS. 3 AND 6.

D D

C C

B B



SYMBOL	DESCRIPTION	DATE	APPROVED	
	DCGGGGTT: ALL		40000150	
Δ	REINFORCEMENT DETAILS & BREAKWATER CROSS SECTION		ALD	
<u> </u>	GUARDRAIL ANCHOR DETAIL	1/24/00	ALD	



U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS
NEW ORLEANS, LOUISIANA

LAKE PONTCHARTRAIN, LA AND VICINITY
HIGH LEVEE PLAN JEFFERSON PARISH LAKEFRONT LEVEE
BREAKWATERS AT PS *2 AND PS * 3
JEFFERSON PARISH, LA

REINFORCEMENT

PLOT SCALE: PLOT DATE: 3-26-99 DESIGNED BY: ALD DRAWN BY: CPB CHECKED BY: JAR OCT 98 12 CADD FILE 44987ROT.DCN H-4-44967 SUBMITTED BY: JORGE ROMERO, PE SOLICITATION NO. DACW29-99-B-0020 DWG. 12 OF 24

1


THIS PLAN ACCOMPANIES MODIFICATION A0005 TO CONTRACT NUMBER DACW29-99-C-0046






3


2







NOT TO SCALE

attachment to DWG 13.2



COMPUTATION SHEET







NOTE:

FENCE EXTENSION TO BE INSTALLED AT LAST FENCE POST.

attachment to DWG 14





STEEL POST SCHEDULE MINIMUM OUTSIDE DIMENSIONS (NOMINAL) FABRIC LESS THAN 72" FABRIC 72" TO 96" FABRIC OVER 96 2.375" O.D. 2.875" O.D. \d.00" O.D 2,00" 59. 2.50" SQ. 3.00" \$6. 3.50² × 3.50" $3.50'' \times 3.50'$ 1.80" O.D 2.375" O.D. 2.8/75" D.D. 2.25" × 1.70" 2.25" × 1.70" 2,25" × 1.70 1.875" × 1.625[%] 2.25" × 1.70" 1.66" O.D. 1.50" O.D. i.625" × 1.50" 1.625" x 1.25"






U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS NEW ORLEANS, LOUISIANA

Barbed Wire (typ)

LAKE PONTCHARTRAIN, LA AND VICINITY
HIGH LEVEL PLAN
JEFFERSON PARISH LAKEFRONT LEVEE BREAKWATERS AT PS #2 AND PS #3 JEFFERSON PARISH, LA

FE6 CHAIN-LINK SECURITY FENCE DETAILS

DESIGNED BY: ALD DRAWN BY: ALD	DATE: OCT 98	PLOT SCALE:	PLOT DATE: 9/4/98							
CHECKED BY: JAR	CADD FILE: 449	L 167R26.DGN	FILE NO. H-4-44967			67				
SUBMITTED BY: JORGE ROMERO, PE DESIGN ENGINEER	SOLICITATION NO. DACW29-99-B-0020		DWG. 5 OF 24							




NOTES:


1. USE ALUMINUM SIGNS AND.
4-3/8" x 31/2" ALUMINUM BOLTS
AND NUTS PER SIGN


A. SCARIFY BOLTS AFTER INSTAU
TO PREVENT THEFT.

- 3. SIGNS SHALL FACE INSIDE O HANDRAILS AND SHALL BE STAGE ON 300' INTERVALS.
- 4. PS#3 SHALL HAVE & SIGNS STARTING @ STA. 1+47 W/L AND ENDING @ STA. 15+80 W
- 5 PS#2 SHALL HAVE 4 SIGN: STARTING @ STA. 1+03 W/L AND ENDING @ STA. 10+77




SK-99C0046-03







CUMPUTATION SHEET PROJECT BREAKWATERS AT PS 2 & 3 COMPUTED BY DATEAUG **CBW** WARNING LIGHT FIELD MODIFICATION MARINE CHECKED BY 1/2" & STAINLESS ALUMPUM STEEL BOLTS W/ NYLON INSERT LOCKING NUT (TYP) 21/2"\$ EXTRA-STRONG PIPE (CALV.) CUT EXISTING ALUMINUM PIPE PIPE Schoolale 40 စွဲ ě


NOTE: WIRING INSIDE EXISTING PIPE SHALL BE EXTENDED TO NEW HEIGHT.






attachment to DWG 19






Safety is a Part of Your Contract




4



3


3



2

NOTES:

- FOR GENERAL NOTES, SEE DWG.2.
 FOR THE LOCATION OF BORING 30-U, SEE DWG. 6.
 BORING 35-U IS LOCATED IN LAKE PONTCHARTRAIN AT APPROX. STA. 275+00 B/L.
 BORING 31-U IS LOCATED IN LAKE PONTCHARTRAIN AT APPROX. STA. 243+00 B/L.



JEFFERSON PARISH LAKEFRONT LEVEE BREAKWATERS AT PS #2 AND PS #3 JEFFERSON PARISH, LA

SOIL BORING LOGS

PLOT SCALE: PLOT DATE: DESIGNED BY: ESTRADA OCT 98 120 9-24-98 CADD FILE: 44967R09.DGN SUBMITTED BY:

SHUNG-KWOK_CHIU

DESIGN ENGINEER

SOLICITATION NO.
DACW29-99-B-0020

DWG. 21 OF 24

SCALE: 1" = 10"

2



5

			<u> </u>			ED SOIL CLASSIFICATION
			1	LETTER		
MAJOR DIVISION		TYPE	SYMBOL	BOL	TYPICAL NAMES	
- GR	ķ	- -	CLEAN GRAVEL (Little or No fines) GRAVEL WITH FINES (Appreciable Amount of Fines)	GW	0.0	GRAVEL, Well Graded, gravel-sand mixtures, little or no fines
	olf of material is a sieve size.	VELS				GRAVEL,Poorly Graded,gravel-sand mixtures,little or no fines
		GRAVEL ore than ha carse fracti riger than i				SILTY GRAVEL,gravel-sand-silt mixtures
		₹ 25 2		GC		CLAYEY GRAVEL,gravel-sand-clay mixtures
		it of ion is No. 4	CLEAN SAND (Little or No Fines)	SW		SAND, Well-Graded, gravelly sands
		SANDS than half the fraction or than N		SP		SAND, Poorly-Graded, gravelly sands
COARSE	More t	SA SA SHE SHE SHE SHE SHE SHE SHE SHE SHE SHE	SANDS WITH FINES	SM		SILTY SAND, sand-silt mixtures
	*	90 E :	(Appreciable Amount of Fines)	SC	%	CLAYEY SAND, sand-clay mixtures
SOILS	e than half the material mailer than No. 200 ve size.		SILTS AND CLAYS (Liquid Limit < 50)	IVIL		SILT & very fine sand, silty or clayey fine sand or clayey silt with slight plasticity
				CL		LEAN CLAY, Sandy Clay, Silty Clay, of low, to medium plasticity
¥				OL		ORGANIC SILTS, and organic silty clays of low plasticity
S.			SILTS AND CLAYS (Liquid Limit > 50)		Щ	SILT, fine sandy or silty soil with high plasticity
FINE .				CH		FAT CLAY, inorganic clay of high plasticity
Œ.	ğ			ОН		ORGANIC CLAYS of medium to high plasticity,organic silts
HIGHLY ORGANIC SOILS PT			Pt_		PEAT, and other highly organic soil	
WOOD				Wd		WOOD
SHELLS				ST		SHELLS
NO SAMPLE			NS		No Sample Retrieved	
				<u> </u>		
NC	TE:	Soils po	ossessin	g char	acte	ristics of two groups are designated by combinations of group symbols.

COLOR			CONSISTENCY		MODIFICATIONS	
COLOR	SYMBOL		FOR COHESIVE SOILS		MODIFICATION	SYMBO
TAN T		CONSISTENCY	COHESION IN LBS./SO.FT. FROM	SYMBOL	Traces	Tr
· YELLOW	Y		UNCONFINED COMPRESSION TEST	vSo	Fine	F
RED	R	VERY SOFT	< 250		Medium	м
BLACK	ВК	SOFT	250-500	So	Coarse	С
GRAY	Gr	MEDIUM	500-1000	М	Concretions	cc
LIGHT GRAY	IGr	STIFF	1000-2000	St	Rootlets	rt
DARK GRAY	dGr	VERY STIFF	2000-4000	vSt	Lignite fragments	Ig
BROWN	Br	HARD	> 4000	н	Shale fragments	sh
LIGHT BROWN	IBr				Sandstone fragments	sds
DARK BROWN	dBr	60			Shell fragments	sif
BROWNISH-GRAY	brGr	×	- M. I L. W		Organic matter	0
GRAYISH-BROWN	gyBr	INDEX	0x x x x x x x x x x		Clay strata or lenses	CS
GREENISH-GRAY	gnGr	PLASTICITY 0 0b			Silt strata or lenses	SIS
GRAYISH-GREEN gyGn		STIC	(x)	Sand strata or lenses	ss	
GREEN	Gn	P 20			Sandy	S
BLUE BI		MH of OH			Gravelly	G
BLUE-GREEN	BIGn		CL-ML 777 ML on OL	Boulders	В	
WHITE	Wh	4	20 40 60 80 10	0	Slickensides	SL
MOTTLED	Mot	O 20 40 60 80 100			tooW	₩d
			C.LCIODIO EIMIT		0×idized	0×
			PLASTICITY CHART			
	1	5	on of fine-grained soils in accordance with	16711 0 0407		


FIGURES TO LEFT OF BORING UNDER COLUMN " W OR DIO"						
Are natural water contents in percent dry weight When underlined denotes D ₁₀ size in mm*						
Are I	iquid and plastic limits, respectively					
SYMB	OLS TO LEFT OF BORING					
	Ground-water surface and date observed					
©	Denotes location of consolidation test**					
S	Denotes location of consolidated-drained direct shear test**					
®	Denotes location of consolidated-undrained triaxial compression test					
0	Denotes location of unconsolidated-undrained triaxial compression te					
Û	Denotes location of sample subjected to consolidation test and each the above three types of shear test**					
F₩	Denotes free water encountered in boring or sample					
FIGUF	RES TO RIGHT OF BORING					
Are vo	alues of cohesion in lbs./sq.ft. from unconfined compression tests					
stando	parenthesis are driving resistances in blows per foot determined with a part spoon sampler (1 $^3/_8$ $^{\prime\prime}$ 1.D., 2 $^{\prime\prime}$ 0.D.) and a 140 lb. driving hammed 30 $^{\prime\prime}$ drop					
	ere underlined with a solid line denotes laboratory permeability in cent s per second of undisturbed sample					
	ere underlined with a dashed line denotes laboratory permeability in cer s per second of sample remoulded to the estimated natural void ratio					

**Results of these tests are available for inspection in the U.S. Army Engineer District

Office, if these symbols appear beside the boring logs on the drawings.

TYPICAL NOTES:

- I. While the borings are representative of subsurface conditions at their respective locations and for their respective vertical reaches, local variations characteristic of the subsurface materials of the region are anticipated and, if encountered, such variations will not be considered as differing materially within the purview of the contract clause entitled "Differing Site Conditions".
- 2. Ground-water elevations shown on the boring logs represent ground-water surfaces encountered in such borings on the dates shown. Absence of water surface data on certain borings indicates that no ground-water data are available from the boring but does not necessarily mean that ground-water will not be encountered at the locations or within the vertical reaches of such borings.
- 3. Consistency of cohesive soils shown on the boring logs is based on driller's log and visual examination and is approximate, except within those vertical reaches of the borings where shear strengths from unconfined compression tests are shown.
- 4. Unless otherwise noted:
- a. Undisturbed borings, indicated by the letter "U", are taken with a 5" I.D. Piston Type Sampler.
- b. General type borings are taken with a I 7/8 I.D. Tube Sampler and/or a 1.3/8" I.D. Split Spoon Sampler.



JEFFERSON PARISH LAKEFRONT LEVEE BREAKWATERS AT PS #2 AND PS #3 JEFFERSON PARISH, LA

SOIL BORING LEGEND

	DESIGNED BY: ESTRADA	DATE:	PLOT SCALE:	PLOT DATE:	
	DRAWN BY: WOODS	OCT 98	1	9-24-98	
	CHECKED BY: ESTRADA	CADD FILE: 449	67RO8.DGN	FILE NO. H-4-44967	
	SUBMITTED BY: SHUNG-KWOK CHIU	SOLICITATION	N NO.	DWG. 22 OF 24	




5



CHECKED BY: X

JORGE ROMERO, PE DESIGN ENGINEER DACW29-99-B-0020 DWG. 23 OF 24



4

LAKE PONTCHARTRAIN AT WEST END, LA DATE: PLOT SCALE: PLOT DATE: DESIGNED BY: X 12 DRAWN BY: X
CHECKED BY: X OCT 1998 | 12 | 9-24-98 | FILE NO. | H - 4 - 44967 JORGE ROMERO, PE DESIGN ENGINEER - DACW29-99-B-0020 DWG. 24 OF 24

