



Barrier Berm Project – Daily Report

Day 80

Document: 139551-PMD-080-S

Date Prepared: August 20, 2010

Prepared by:

Shaw Environmental & Infrastructure Group



W9 Berm – August 18, 2010

Barrier Berm Project 139551 – Daily Information

Yesterday – 19 August

Vessel	Cubic Yards (CY) Handled	Hopper Loads
East		
Cutter Alaska	39,718	
Cutter Texas	63,725	
Subtotal East	103,443	
West		
Cutter California	42,208	11 Scows
Cutter EW Ellefsen	19,000	
Hopper Stuyvesant	14,106	2
Hopper Liberty Island	4,711	1
Hopper Bayport	7,372	2
Hopper Glen Edwards	9,611	1
Subtotal West	97,008	6
Total	200,451	6

Today – 20 August

- Borrow operations at Pass a Loure and West to continue.
- Berm placement operations to continue on E4 North, E4 South and W9.

Tomorrow – 21 August

- Today's operational activities to continue through tomorrow.


Near-Term Milestones

- Completion of W9 berm construction forecast for 3 September.
- Start of W10 berm construction forecast to begin 6 September.

Potential Schedule Variability Items

- Final permit requirements, third party agency requirements.
- Variations from current fleet configuration.

All Dredges Weekly Volume



Barrier Berm Project 139551 – Cumulative Information

Inception to Date (ITD) Volume

Vessel	Handled - ITD (cy)	Hopper Loads - ITD
Cutter California	1,700,707	
Cutter EW Ellefsen	777,742	
Cutter RS Weeks *	391,350	
Cutter Alaska	900,893	
Cutter Texas	470,690	
Hopper Stuyvesant	728,894	113
Hopper Liberty Island	671,353	150
Hopper Bayport	268,343	73
Hopper Glen Edwards	387,052	41
Hopper Terrapin Island *	403,823	119
Hopper Padre Island *	216,133	84
Hopper BE Lindholm *	222,527	76
Hopper RN Weeks *	77,010	29
Total	7,216,517	685

* Demobilized on or before August 6th.

Progress by Berm and Borrow Operations (cubic yards)

Location	Start	End	Forecast (cy)	Actual (cy)	To Go (cy)	Complete
E3	16-Aug-10	21-Oct-10	3,304,107	0	3,304,107	0.00%
E4	14-Jun-10 A	1-Nov-10	8,345,969	2,405,859	5,940,110	28.83%
W8	6-Sep-10	28-Nov-10	2,802,588	0	2,802,588	0.00%
W9	18-Jul-10 A	27-Aug-10	1,130,870	813,264	317,606	71.91%
W10	24-Aug-10	21-Sep-10	1,327,543	0	1,327,543	0.00%
W11	13-Oct-10	1-Nov-10	1,081,702	0	1,081,702	0.00%
Borrow Operations	16-Jun-10 A	18-Oct-10	13,088,593	3,997,394	9,091,199	30.54%
Totals			31,081,372	7,216,517	23,864,855	23.22%

Note: Percent complete of material handled represents only 1 of 3 elements of percent complete for the overall project.

Progress by Berm (linear feet)

Location	Forecast (LF)	Under Construction (LF)*	To Go (LF)	Complete
E3	35,482	0	35,482	0.00%
E4	80,520	11,078	69,442	13.76%
W8	30,096	0	30,096	0.00%
W9	12,144	4,100	8,044	33.76%
W10	14,256	0	14,256	0.00%
W11	11,616	0	11,616	0.00%
Totals	184,114	15,178	168,936	8.24%

Note: Data subject to one day lag. Under normal field conditions, berm is advancing approximately 500 LF per reach per day.

*Under Construction represents linear footage of berm placed; all material may not yet conform to elevation +6.



W9 Berm – August 18, 2010



E4 North Berm – August 18, 2010