

# **Barrier Berm Project – Daily Report**

**Day 87** 

**Document: 139551-PMD-087-S** 

Date Prepared: August 27, 2010

Prepared by:

Shaw Environmental & Infrastructure Group



E4 North Berm – August 26, 2010

# **Barrier Berm Project 139551 – Daily Information**

Yesterday – 26 August

Vessel	Cubic Yards (CY) Handled	Hopper Loads			
East					
Cutter Alaska	0				
Subtotal East	0				
West					
Cutter California	28,900	10 Scows			
Cutter EW Ellefsen	32,470				
Cutter Texas	0				
Hopper Stuyvesant	14,990	2			
Hopper Liberty Island	9,300	2			
Hopper Bayport	0	0			
Hopper Glenn Edwards	0	0			
Subtotal West	85,660	4			
Total	85,660	4			

Low production day due to the following unrelated events:

- Mechanical repairs completed on Hopper Bayport and Glenn Edwards; operational today.
- Alaska down for pipeline repairs; operational at 9:40AM today.
- o Texas to continue its mobilization from East side to West side for berm construction.

## Today – 27 August

- Borrow operations at Pass a Loutre and West to continue.
- Berm placement operations to continue on E4 North and W9.

## Tomorrow – 28 August

Today's operational activities to continue through tomorrow.


#### **Near-Term Milestones**

- Completion of W9 berm construction forecast for 14 September.
- Start of W10 berm construction forecast to begin 5 September.

# **Potential Schedule Variability Items**

- Final permit requirements, third party agency requirements.
- Variations from current fleet configuration.

### **All Dredges Weekly Volume**





# **Barrier Berm Project 139551 – Cumulative Information**

Inception to Date (ITD) Volume

Vessel	Handled - ITD (cy)	Hopper Loads - ITD
Cutter California	1,962,337	
Cutter EW Ellefsen	995,410	
Cutter RS Weeks *	391,350	
Cutter Alaska	1,125,321	
Cutter Texas	698,291	
Hopper Stuyvesant	832,509	127
Hopper Liberty Island	713,502	159
Hopper Bayport	283,005	77
Hopper Glenn Edwards	444,410	46
Hopper Terrapin Island *	403,823	119
Hopper Padre Island *	216,133	84
Hopper BE Lindholm *	222,527	76
Hopper RN Weeks *	77,010	29
Total	8,365,628	717

<sup>\*</sup> Demobilized on or before August 6th.

**Progress by Berm and Borrow Operations (cubic yards)** 

Location	Start	End	Forecast (cy)	Actual (cy)	To Go (cy)	Complete
E3	6-Jan-11	10-Apr-11	3,304,107	0	3,304,107	0.00%
E4	14-Jun-10 A	11-Feb-11	8,345,969	2,857,888	5,488,081	34.24%
W8	5-Nov-10	25-Jan-11	2,802,588	0	2,802,588	0.00%
W9	18-Jul-10 A	15-Sep-10	1,130,870	1,030,932	99,938	91.16%
W10	8-Sep-10	14-Nov-10	1,327,543	0	1,327,543	0.00%
W11	20-Nov-10	21-Dec-10	1,081,702	0	1,081,702	0.00%
Borrow Operations	16-Jun-10 A	7-Dec-10	13,088,593	4,476,808	8,611,785	34.20%
Totals			31,081,372	8,365,628	22,715,744	26.92%

Note: Percent complete of material handled represents only 1 of 3 elements of percent complete for the overall project.

Progress by Berm (linear feet)

i regreed by B	orm (mioai 100t)			
Location	Forecast (LF)	Under Construction (LF)*	To Go (LF)	Complete
E3	35,482	0	35,482	0.00%
E4	80,520	13,432	67,088	16.68%
W8	30,096	0	30,096	0.00%
W9	12,144	5,300	6,844	43.64%
W10	14,256	0	14,256	0.00%
W11	11,616	0	11,616	0.00%
Totals	184,114	18,732	165,382	10.17%

Note: Data subject to one day lag. Under normal field conditions, berm is advancing approximately 500 LF per reach per day.

\*Under Construction represents linear footage of berm placed; all material may not yet conform to elevation +6.



E4 South Berm – August 26, 2010



E4 North Berm Construction – August 26, 2010

