

DEPARTMENT OF ENERGY Office of River Protection HANFORD SITE

June 7, 2012

Agency Update to Hanford Advisory Board

Stacy Charboneau Deputy Manager, ORP



ORP Activities

Safety Culture

Tank Retrievals

One-System

Waste Management and Tank Closure Environmental Impact Statement

Large Scale Integrated Testing



Workers lower an Off-Riser Sampler into tank C-109



BEFORE – TBX-1 terminal box during initial demolition



AFTER – Wires neatly grouped just beneath the yet-to-be-installed new terminal box. 2



C-Farm Status

C-112 C-108 Bulk retrieval completed in April Retrieval efforts complete

- C-107 Using the Mobile Arm Retrieval System Bulk retrieval began in October 2011. Completion is expected in the Summer of 2012.
- **C-111** Conducting a remote evaluation of the hard heel materials with a Raman Spectrometer. Operations expected to resume mid 2012.
- C-109 Hard heel removal start in Spring of 2012. Completion planned for Fall of 2012.
- **C-110** Engineering support and installation of fold track to aid in Hard Heel Removal in 2013.
- **C-104** Hard Heel removal caustic dissolution begins in June 2012
- **C-105** Preparations are underway or installation of the vacuum version of the Mobile Arm Retrieval System. System currently under development.

C-101 Infrastructure continues with installation of Enhanced Reach Sluicer Systems.and C-102 Installation expected in Summer of 2012 with retrieval in early FY13.

De o

Department of Energy Office of River Protection

C-112 Bulk Retrieval Complete




C-112 before sluicing operations began (December 2011)



C-112 on April 18 after operations were completed

Waste Treatment Plant is 64% Complete



WTP Recent Accomplishments

Pretreatment Facility

Action plan completed for resolution of corrosion/erosion issues

Low Activity Waste

- Three six-ton exhausters installed
- Installation of liquid feed process vessel began
- Preparing melter for refractor installation

High Level Waste

- 102 ton-shield door received
- Melter #2 wall placement completed
- Plant wash vessel received

Balance of Facilities

 Began erecting structural steel for Anhydrous Ammonia Facility



Glass former silos



High-Level Waste Facility melter bay



WTP Rebaseline

| | Best Case Notional Performance Baseline Development Schedule (DOE-413.3B Process) | | | | | | | | | | | | | |
|-------|-----------------------------------------------------------------------------------|-----------------------------------------------|----------------------|----------|---------------|-------------------|------------|--------------|------------|------------|----------|-------|-------|-----|
| March | April | May | June | July | August | September | October | November | December | January | February | March | April | May |
| | IContracto | r Prepare E | 3CP | | | | 1 | 1 | | | | | | |
| | | | | | | | | I | | | | | | |
| | I I | l İ | 1 | l | | Federal Rev | iew and Is | suance of Fi | nal BCP | | | | | |
| | | , , , , , , , , , , , , , , , , , , , , | i n a wa ka ala w | | Lat Cation at | | | | | | | | | |
| | Army Corr | DS OT ENGIN | eers Indep | endentCo | ost Estimat | e for OECM | | 1 | | | | | | |
| | 1 | 1 | 1 | | | I IOECM Extern | alindana | ndont Dovid | | | | | | |
| | Ì | l | l | | | | | | W (EIK) | | | | | |
| | I | I | I | l | I | 1 | | 1 | OECM Valid | ato PR | | | | |
| | 1 | l | 1 | | | | | I | | alerb | | | | |
| | 1 | 1 | 1 | | | | | I | | | | | | |
| | I | 1 | I | | I | | | 1 | ESAAB Revi | ew Process | v _v | v | | V |
| | | | | | | | | | | | | | | |

Best Case Notional Performance Baseline Development Schedule (DOE-413.3B Process)

Best Case Notional Contract Modification Process (Federal Acquisition Regulation Process)

| _ | | | | | | | | | | | | | | | | | | | |
|------------------------|-------|-------|---|-----|---|------|------|------|-----------|--------------|-------------|------------------|--------------|-----------|------------------|-----------------|------------|--------|-----|
| | March | April | I | May | I | June | I | July | August | September | October | November | December | January | February | March | April | N | Лау |
| Contractor Prepare BCP | | | | | | | | | | | | l | 1 | 1 | | 1 | | l | |
| | | | 1 | | 1 | | 1 | | | | I | I . | 1 | I | | 1 | 1 | 1 1 | |
| | | 1 | 1 | | i | | í. | | Contracto | r Develop Co | ontract Pro | posal | ' I | 1 | | , I | l | l | |
| | | I . | I | | I | | I | | | 1 | | l and Cast Fu | | | 1 | l Lan Chuata | I | I | |
| | | | I | | | | 1 | | | | DUE Tech | and Cost Eva | aluation and | Develop P | re-negotiat L | ion Strate | gy | I | |
| | | 1 | 1 | | 1 | | | | | | | l | - | | I IContract N | legotistion | l ne | | |
| | | i | i | | i | | ſ | | | | | 1 | l | | Contract i | | | | |
| | | I . | I | | I | | I | | I | I | | 1 | I | | I | WTP Issue | Contract I | Mod | |
| | | 1 | I | | 1 | | ł | | | | | I | 1 | | 1 | vv 11 1550C | | lou | |
| | | 1 | | | | | _ I. | | 1 | 1 | | <u>_</u> | 1 | L | 1 | 1 | 1 | I | |

ORP Safety

- DNFSB receives ORP Safety Culture Improvement Plan
 - Action 1-8 of DNFSB Implementation Plan for 2011-1
 - Effectively managing change
 - Management focus
 - Safety Culture Integrated Project Team
- Safety Conscious Work Environment
 - Training

Department of Energy Office of River Protection

- Site-wide survey
- Employee Concerns Program Assist Visit
- Encouraging a vigorous questioning attitude
 - Safety Culture website
 - Zero threshold issue resolution system

Safety Statistics

BNI recently surpassed 11 million hours without a lost time work injury

WRPS 3 million hours without a lost time work injury – Company-wide Safety Culture Survey completed

Connect with The River Protection Project

news, photos, podcasts, press releases, and more...



facebook.com/riverprotection



twitter.com/riverprotection



flickr.com/riverprotection





Newsletter

Please Contact Erik Olds (<u>Theodore E Olds@orp.doe.gov</u>)or 509-372-8656) to be added to the newsletter distribution list