



ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND
KLFB13633		25MAR97A	18APR97A	
KLFB13504			28MAR97A	
KLFB13631		1APR97A	30CT97	
KLFA2A	4JUN96		4APR97A	Y
KLFB13502		28APR97A	6JUN97A	
KLFB13505		30MAY97A		
KLFB13506		30MAY97A	31OCT97	
KLFB13502A			13JUN97A	
KLFB13650		30JUN97A		
KLFB13624			18JUL97A	
KLFB13506A			31JUL97A	
KLFB13618		8AUG97A	27FEB98	
KLFB13502C		18AUG97A	20OCT97	
KLFB13507		20AUG97A	28NOV97	
KLFB13506B			22AUG97A	
KLFB13640		28AUG97A	27MAR98	
KLFB13612		29AUG97A	27MAR98	
KLFB13613		29AUG97A	27MAR98	
KLFB13617		29AUG97A	27MAR98	
KLFB13616		2SEP97A	27MAR98	
KLFB13506C			12SEP97A	
KLFB1P3			26SEP97A	
KLFB13615		26SEP97A	30JAN98	
KLFB13502B			31OCT97	
KLFB13506D			31OCT97	
KLFB13626		31OCT97		
KLFB13010			12NOV97	
KLFB13011			18NOV97	
KLFB13632			2DEC97	

**4589 KIF COAL RECEIVING SYSTEM**  
**H. Lynn Petty X6704**

- BARCH DIGS (site 4&6) - RG
- COMPLETE PH 1 EMORY BRIDGE STUDIES
- HYDRAULIC ANALYSIS - RG
- PHASE 1 COMPLETE
- SUB-SURFACE FINAL (EMORY) - LAW ENGG
- AWARD EMORY BRIDGE DESIGN CONTR - STRUC
- DSN EMORY RIVER BRIDGE - HSMM
- RR MEETING WITH LEGAL
- SUBMIT NS HARR YARD TIE-IN PERMIT
- ISSUE ROW MAP (HARR YARD) - SITE ENGG
- EMORY RVR BR 30% PLANS-HSMM
- COAST GUARD PERMIT
- SUB-SURFACE (HARR YARD BR) - LAW ENGG
- DESIGN HARR YARD BRIDGES
- EMORY RVR BR 60% PLANS-HSMM
- COUNTY ROAD AGREEMENTS - SITE EN
- 404 PERMIT (USACE)
- ARAP (STATE)
- STORMWATER RUNOFF PERMIT (COUN
- UTILITY RELOCATION AGREEMENTS - SI
- EMORY RVR BR 90% PLANS-HSMM
- COMPLETE DWGS FOR PERMITS
- FLOODPLAIN CONSTR PERMIT (COUNTY)
- RESPONSE DUE FROM NS - HARR YARD PER
- EMORY RVR BR FINAL PLANS-HSMM
- DECISION TO PURCHASE HARR YARD PROP
- LAND ACQ COMPLETE - NORTH
- LAND ACQ COMPLETE - SOUTH
- NS APPROVE TIE-IN PERMIT

Sheet 2 of 4 BC-01

Date	Revision	Checked	Approved

Tennessee Valley Authority  
Fossil & Hydro Engineering Projects  
**SINGLE VIEW MONTHLY BARCHART** vjh

FHSM 4589

Activity Bar/Entry Dates	Activity Bar/Entry Dates
<input type="checkbox"/> Plot Date	24OCT97
<input type="checkbox"/> Data Date	29SEP97
<input type="checkbox"/> Project Start	22JAN93
<input type="checkbox"/> Project Finish	22DEC89

(c) Primavera Systems, Inc.

ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND
KLFB13528		3DEC97	16DEC97	
KLFB1P2			12DEC97	
KLFB11522		15DEC97		
KLFB13652			16DEC97	
KLFB13634			31DEC97	
KLFB11523			13JAN98	
KLFC2H1		14JAN98	4JUN99	
KLFB13006			30JAN98	
KLFB1P	9DEC97		30JAN98	Y
KLFB11524		2FEB98		
KLFB11520		2FEB98	6FEB98	
KLFB11521		9FEB98	10FEB98	
KLFB1A	8JAN98		10FEB98	Y
KLFC2		26FEB98		
KLFC23600		26FEB98	22NOV99	
KLFB13005			27FEB98	
KLFB11525			2MAR98	
KLFB13031			3MAR98	
KLFB13001			27MAR98	
KLFB13002			27MAR98	
KLFB13003			27MAR98	
KLFB13004			27MAR98	
KLFB13007			27MAR98	
KLFB13008			27MAR98	
KLFC23011		30MAR98	14JUL98	
KLFC2H2		6APR98	3MAY99	
KLFB2A1			2NOV98	
KLFB2A			2DEC98	
KLFC2H3		4MAY99	23SEP99	

**4589 KIF COAL RECEIVING SYSTEM**  
**H. Lynn Petty X6704**

- PREP CSX HARR YARD TIE-IN PERMIT - SITE
- PDL ISSUED - BRIDGE DESIGN
- REQUEST BIDS - BRIDGES
- SUBMIT CSX HARR YARD RR TIE-IN PERMI
- CSX APPROVE TIE-IN PERMIT
- RECEIVE BRIDGE CONSTR BIDS
- CONSTRUCT BRIDGES
- FLOODPLAIN PERMIT
- PDL ISSUED - FINAL DESIGN
- REQUEST BIDS - SUBGRADE
- PREPARE PH 3 COST ESTIMATE
- PREPARE PH 3B PAB PKG
- ENGINEERING COMPLETE
- PH 3B APPROVAL - CONSTRUCTION

**IMPLEM SUPPORT - SITE ENGG**

- COAST GUARD PERMIT
- AWARD CONTRACT - SUBGRADE
- LAND ACQ COMPLETE - HARRIMAN YAR
- FINALIZE CONSTRUCTION SPECS
- COUNTY ROAD AGREEMENT/PERMIT
- UTILITY RELOCATION AGREEMENT
- STORMWATER RUNOFF PERMIT
- ARAP
- 404 PERMIT
- UTILITY RELOCATION
- CONSTRUCT SUBGRADE
- REQUEST BIDS - TRACKWORK

**AWARD TRACKWORK CONTRACT**  LAY TRACKWORK

Plot Date 24OCT97	Activity Bar/Early Dates	PHM 4589	Sheet 3 of 4	BC-01
Data Date 29SEP97	Critical Activity		Date	Revision
Project Start 22JAN93	Progress Bar		Checked	Approved
Project Finish 22DEC98	Milestone/Flag Activity			

Tennessee Valley Authority  
Fossil & Hydro Engineering Projects  
**SINGLE VIEW MONTHLY BARCHART** vii

(c) Primavera Systems, Inc.

ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND	1995	1996	1997	1998	1999	2000	2001
<p>4589 KIF COAL RECEIVING SYSTEM  H. Lynn Petty X6704</p> <p>◇ PROJECT TURNOVER</p> <p>◇ AS-CONSTRUCT DRAWINGS ◇</p> <p>◇ PROJECT CLOSEOUT ◇</p>											
KLFC2P			23SEP99								
KLFC23010			22NOV99								
KLFC2A			22DEC99								

Sheet 4 of 4

FHEM 4589

Date	Revision	Checked	Approved

Tennessee Valley Authority  
Fossil & Hydro Engineering Projects  
SINGLE VIEW MONTHLY BARCHART vjh

	Activity Bar/Early Date Critical Activity Program Bar Milestone/Flag Activity
--	--

Plot Date	24OCT97
Data Date	29SEP97
Project Start	22JAN83
Project Finish	22DEC99

(c) Primavera Systems, Inc.