

Sensitive

Mail

Favorite Folders

- Inbox (6)
- Unread Mail
- For Follow Up
- Sent Items

All Mail Folders

- KIF FGD
- KIF PRB Fuel Switch
- KIF Projects
- KIF Projects - Ash
- Deleted Items
- KIF450 (Gypsum)
- KIF530 (Develop Flyash, Gypsum, and bottom ash)
 - Budget
 - Design
 - Environmental
 - Meeting Agendas and Notes
 - Meetings
 - Parsons
 - Peer Review
 - Pond vs Peninsula
 - Roles and Responsibilities
 - Scope
- KIF531 (Replace Kennedy Weir)
 - Other
 - Progress Reports
 - Search Folders
- KIF Projects - Closed
- KIF Projects - General Information
- KIF SCP HQ (KIF538)

8 Items

Meeting Agendas and Notes

Arranged By: Date Newest on top

Older

Hughes, Michael	06/03/2005
KIF Dredge Cell Restoration Here is the latest version of the meeting minutes with Stan Haber's comments incorporated and the correct attendees' list.	
Hughes, Michael	06/03/2005
RE: KIF Dredge Cell Restoration I'm not sure about the BRF meeting, but I did attach the wrong file, I'll fix that too. -----Original Message-----	
Hughes, Michael	06/03/2005
RE: KIF Dredge Cell Restoration Thanks Stan, I'll see that your comments are incorporated. -----Original Message-----	
Haber, Stanley M.	06/02/2005
RE: KIF Dredge Cell Restoration Mike, I have reviewed your notes and noticed that there are a few comments that I picked up that you don't have. I	
Haber, Stanley M.	06/02/2005
FW: KIF Dredge Cell Restoration Mike, My initial comment is that it appears that your attendance list is from a BRF meeting.	
Hughes, Michael	06/02/2005
KIF Dredge Cell Restoration Attached is a copy of the 100% Design Review meeting minutes and attendees' list for your review. Michael S. Hughes, P.E. Tennessee Valley Authority FES	
Hughes, Michael	05/24/2005
KIF Dredge Cell Restoration Attached, please find the Agenda for tomorrow's	

KIF Dredge Cell Restoration

Hughes, Michael

To: Haber, Stanley M.
Cc: Petty, Harold L.; Smith, Daniel R (Chattanooga)
Attachments: ~MAP0008.pdf (93 KB); KIF DREDGE CELL RESTORATION MINUTES.d

Here is the latest version of the meeting minutes with Stan Haber's comments incorporated and the correct attendees' list.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

Mail

Favorite Folders

- Inbox (6)
- Unread Mail
- For Follow Up
- Sent Items

All Mail Folders

- KIF FGD
- KIF PRB Fuel Switch
- KIF Projects
- KIF Projects - Ash
- Deleted Items
- KIF450 (Gypsum)
 - Budget
 - Design
 - Environmental
 - Meeting Agendas and Notes
 - Meetings
 - Parsons
 - Peer Review
 - Pond vs Peninsula
 - Roles and Responsibilities
 - Scope
- KIF531 (Replace Kennedy Weir)
 - Other
 - Progress Reports
 - Search Folders
- KIF Projects - Closed
- KIF Projects - General Information
- VTE SCD HQ (VTE538)

8 Items

Meeting Agendas and Notes

Arranged By: Date Newest on top

Hughes, Michael 06/03/2005
 RE: KIF Dredge Cell Restoration
 I'm not sure about the BRf meeting, but I did attach the wrong file, I'll fix that too.
 -----Original Message-----

Hughes, Michael 06/03/2005
 RE: KIF Dredge Cell Restoration
 Thanks Stan, I'll see that your comments are incorporated.
 -----Original Message-----

Haber, Stanley M. 06/02/2005
 RE: KIF Dredge Cell Restoration
 Mike,
 I have reviewed your notes and noticed that there are a few comments that I picked up that you don't have. I

Haber, Stanley M. 06/02/2005
 FW: KIF Dredge Cell Restoration
 Mike,
 My initial comment is that it appears that your attendance list is from a BRf meeting.

Hughes, Michael 06/02/2005
 KIF Dredge Cell Restoration
 Attached is a copy of the 100% Design Review meeting minutes and attendees' list for your review.
 Michael S. Hughes, P.E. Tennessee Valley Authority FES

Hughes, Michael 05/24/2005
 KIF Dredge Cell Restoration
 Attached, please find the Agenda for tomorrow's meeting.
 Michael S. Hughes, P.E. Tennessee Valley Authority FES

Baugh, James S. 03/04/2005
 Kingston Peninsula Kick off meeting.doc

KIF Dredge Cell Restoration

Hughes, Michael

To: Deskins, Earl L.; Haber, Stanley M.; Rehberg, Robert L.; Smith, Daniel R.; Hughes, Michael; Radford, Larry D.;

Cc: Petty, Harold L.; Purkey, Ronald E.; Smith, Daniel R. (Chattanooga); Bowers, Larry C.; Galyon,

Attachments: KIF 100% design agenda Dredge Cell Restor:

Attached, please find the Agenda for tomorrow's meeting.

Michael S. Hughes, P.E.
 Tennessee Valley Authority
 FES
 1101 Market St.
 Chattanooga, TN 37402
 LP 2G-C
 (423) 751-2783
 Cell (423) 364-4891

Haber, Stanley M

From: Hughes, Michael
Sent: Friday, June 03, 2005 9:13 AM
To: Haber, Stanley M.
Cc: Petty, Harold L.; 'Smith, Daniel R (Chattanooga)'
Subject: KIF Dredge Cell Restoration
Attachments: ~MAP0008.pdf; KIF DREDGE CELL RESTORATION MINUTES.doc

Here is the latest version of the meeting minutes with Stan Haber's comments incorporated and the correct attendees' list.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

03/14/2009

TVA-00027663

KIF DREDGE CELL RESTORATION & INTEGRATED SCHEDULE REVIEW

100% Design Review

May 25, 2005

Kingston Fossil Plant – 10:00 am – 11:30 am

Plant Manager's Conference Room

MEETING MINUTES AND ATTENDEES' LIST

- I.** Each individual was asked to introduce themselves. (Attendees' List is attached to this document)

- II.** Larry Bowers reported that the Minor Modification for the Department of Storm Water Management (DSWM) had been received, with the construction schedule being noted as from 01 Jun05 to 31 Aug05. These are merely target dates and are not necessarily to be strictly adhered to. Heavy Equipment Division (HED) estimated construction to take until approximately September to complete. No problem is expected to be encountered with this. Lindy Johnson reported that the Notice of Intent (NOI) for the SWPPP had been submitted and that the Notice of Coverage should be e-mailed to her by close of business today.

- III.** Dan Smith of Parsons E & C began a review of the 100% Design Plans.

Drawing Nos. 10W425-81 and -82: Some preliminary comments on the cover sheet involved truck routing around Swan Pond Road, the dredge cells and the borrow pit. It was noted that all work would be done behind the guardrail on Swan Pond Road to avoid impacting traffic there. Arrows are shown on the cover sheet depicting the truck routes to be employed to accomplish this. Mr. Catlett noted that the asphalt drive near the ballfields was very thin and would probably need to be redone if another lift of asphalt was not put down before hand.

Drawing No. 10W425-83: The additional monitoring wells were noted at existing dredge cells 1 & 2. Ditches 1 and 1A are to be reworked and regraded, including new separation fabric and rip-rap, along Swan Pond Road. The existing underdrain at elevation 795 is approximately 100 feet behind the new underdrain shown.

Drawing No. 10W425-84: The existing sump pump will remain in operation until the new pond can be built and the structure for the new pump is installed. The sump pump can be swapped in one day so that there will be no loss of operation. 15 kVa power will be routed to the new pumps from the Harrison

Utility Board transformer. There is not to be electrical back up for the pump. However, a larger alarm light will be installed to alert personnel to an outage. The alarm light will also come on when the high lever pump is operational. There will be two pumps in the new pond. The second pump will begin operation at the high water mark. The pond itself is capable of holding a 25 year storm event and the combination of the pond and the pumps working are capable of holding the 100 year storm event.

Drawing Nos. 10W425- 85 and -86: No comments.

Drawing No. 10W425-87: The drainage ditches and the included structures and pipe were all designed to carry the runoff from the completed stack with final cover. There is a temporary rip-rap ring shown around the temporary lift station that will filter water before getting to the pump. This ring will be removed at end of construction. At the time of final closure, when the cap is installed, the entrance road will need to be moved to allow installation of final drainage structure and reworking of the culvert.

Drawing Nos. 10W425-88 and -89: These are section and detail drawings that depict monitoring wells, underdrains and final cover configurations.

Drawing No. 10W425-90: No comments.

Drawing No. 10W425-91: This detail sheet shows sections through the temporary rip-rap ring, the temporary outlet structure, monitoring wells, a composite geo-net section, and a section through the pump station. As noted before at the pump station, an alarm light will be installed to notify of pump failure and high water pump operation. The high water pump will be set to begin operation at the ten-year storm water level. Mulch for temporary cover is available on site, seeding will probably occur in September.

Drawing No. 10W425-92: This drawing will probably not be submitted in the DCN package. The detail is for the abandoning in place of the existing sump. This sump will most likely be removed.

Drawing No. 10W425-93: This drawing depicts the borrow area located on the peninsula. The cover will require approximately 30 acre-feet of material. The borrow material will undergo geotechnical testing. The trees cleared from this area will probably be sold, other cleared material will be mulched and used on site. The borrow area material may also be used in other areas.

Drawing No. 10W425-94: This drawing shows ditch profiles.

Other comments:

Steve Baugh went through the Integrated Schedule for the various projects and future projects being undertaken at Kingston Fossil Plant. The spreadsheet that was provided also included an accounting of the free water volume above permit requirements.

Since the borrow area at the peninsula is attached to the SWPPP for the Dredge Cell Restoration, there is not a need for a separate SWPPP for this borrow area.

Electrical Drawings are included in the package. The UNID's will be filled out and attached to the DCN.

The Geocomposite Drainage Layer will be tested for friction stabilities.

HED will report progress to Mr. Catlett who will serve as the contact to update Mr. Deskins.

General discussions followed regarding accident reports, security, cleanup, traffic tie-ups or potential impacts, etc.

The DCN package was signed by the appropriate persons and the meeting was adjourned.

KIF DREDGE CELL RESTORATION

100% DESIGN REVIEW

KINGSTON, TN.

MAY 25, 2005

SIGN-IN SHEET

COMPUTED

DATE

CHECKED

DATE

NAME	ORG	PH.#	E-MAIL
MIKE HURLES	TVA-FES	751-2783	MHURLES2@TVA.GOV
DAN SMITH	PARSONS	757-8088	DANIEL.R.SMITH@WORKYPARSONS
GARY MELTON	PARSONS	757-9974	GARY.MELTON@WORKYPARSONS
RON TOLEN	PARSONS	757-	
LYNN PETTY	TVA-ERS	751-6709	hlpetty@tva.gov
Larry Bowers	TVA-ED	751-4947	lcbowers@tva.gov
STEVE BAUGH	TVA	751-6137	jsbaugh@tva.gov
Larry Radford	TVA-HED	423-365-8735	ldradfor@tva.gov
Dave Stewart	TVA-HED	423-309-5000	dstewart@tva.gov
Roy Galyon	TVA-HED	423-751-8379	rgalyon@tva.gov
Ron Penkey	TVA CIVIL	751-4820	rpenkey@tva.gov
Stan Haber	TVA P&E	751-3838	smhaber@tva.gov
Earl L. Deskin	TVA KIF	717-2500	eddeskin@tva.gov
Missy Hedgecott	Fuel By-Products	751-6426	mahedgec@tva.gov
Harold Catlett	KIF - yard	717-2061	JHCatlett@tva.gov
F. Dwayne Rushing	KIF - YARD	717-2552	FD Rushing@tva.gov
LINDA CAMPBELL	KIF - PA(E)	717-2157	lcampbell@tva.gov
JAMES SERRIS	HED	755-5481	JT Serris@tva.gov
Kenny Lowery	TVA-HED	256/762-6461	kr lowery@tva.gov
Andi Johnson	TVA-ENVP&E	423-751-3361	ajohnson@tva.gov

Haber, Stanley M

From: Hughes, Michael
Sent: Friday, June 03, 2005 7:51 AM
To: Haber, Stanley M.
Subject: RE: KIF Dredge Cell Restoration

I'm not sure about the BRF meeting, but I did attach the wrong file, I'll fix that too.

-----Original Message-----

From: Haber, Stanley M.
Sent: Thursday, June 02, 2005 3:13 PM
To: Hughes, Michael
Subject: FW: KIF Dredge Cell Restoration

Mike,

My initial comment is that it appears that your attendance list is from a BRF meeting.

Stan

-----Original Message-----

From: Hughes, Michael
Sent: Thursday, June 02, 2005 9:03 AM
To: Haber, Stanley M.
Cc: 'Smith, Daniel R (Chattanooga)'; Petty, Harold L.
Subject: KIF Dredge Cell Restoration

Attached is a copy of the 100% Design Review meeting minutes and attendees' list for your review.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

03/14/2009

TVA-00027668

Haber, Stanley M

From: Hughes, Michael
Sent: Friday, June 03, 2005 7:44 AM
To: Haber, Stanley M.
Subject: RE: KIF Dredge Cell Restoration

Thanks Stan, I'll see that your comments are incorporated.

-----Original Message-----

From: Haber, Stanley M.
Sent: Thursday, June 02, 2005 3:21 PM
To: Hughes, Michael
Subject: RE: KIF Dredge Cell Restoration

Mike,

I have reviewed your notes and noticed that there are a few comments that I picked up that you don't have. I have set a copy of my notes in your chair.

Stan

-----Original Message-----

From: Hughes, Michael
Sent: Thursday, June 02, 2005 9:03 AM
To: Haber, Stanley M.
Cc: 'Smith, Daniel R (Chattanooga)'; Petty, Harold L.
Subject: KIF Dredge Cell Restoration

Attached is a copy of the 100% Design Review meeting minutes and attendees' list for your review.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

Haber, Stanley M

From: Haber, Stanley M.
Sent: Thursday, June 02, 2005 3:21 PM
To: Hughes, Michael
Subject: RE: KIF Dredge Cell Restoration

Mike,

I have reviewed your notes and noticed that there are a few comments that I picked up that you don't have. I have set a copy of my notes in your chair.

Stan

-----Original Message-----

From: Hughes, Michael
Sent: Thursday, June 02, 2005 9:03 AM
To: Haber, Stanley M.
Cc: 'Smith, Daniel R (Chattanooga)'; Petty, Harold L.
Subject: KIF Dredge Cell Restoration

Attached is a copy of the 100% Design Review meeting minutes and attendees' list for your review.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

03/14/2009

TVA-00027670

Haber, Stanley M

From: Haber, Stanley M.
Sent: Thursday, June 02, 2005 3:13 PM
To: Hughes, Michael
Subject: FW: KIF Dredge Cell Restoration
Attachments: KIF 100% Design Review Meeting Attendance.doc; KIF DREDGE CELL RESTORATION MINUTES.doc

Tracking:

Recipient	Delivery
Hughes, Michael	Delivered: 06/02/2005 3:13 PM

Mike,

My initial comment is that it appears that your attendance list is from a BRF meeting.

Stan

-----Original Message-----

From: Hughes, Michael
Sent: Thursday, June 02, 2005 9:03 AM
To: Haber, Stanley M.
Cc: 'Smith, Daniel R (Chattanooga)'; Petty, Harold L.
Subject: KIF Dredge Cell Restoration

Attached is a copy of the 100% Design Review meeting minutes and attendees' list for your review.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

03/14/2009

TVA-00027671

Design Review Meeting Attendance

DCN Number KIF-05-1090 Date 25 May 2005

Plant KIF Project Stage of Review 100% Meeting

Responsible Engineer	Mike Hughes
Plant System Engineer	N/A
Maintenance	Max Kirkpatrick Garland Corder
Operations	Mike Strunk
Partner	N/A – Construction by HED
Project Controls	N/A
Estimating	N/A
Components and Systems	N/A – No yard systems
Outage Support	N/A
Plant Program Administrator (Environmental)	Bill Ross
Implementer / Constructor	Kenny Lowery – HED Robert Knox – HED Richard Lynn – HED
FGD Representatives	Steve Brewster – FGD Project Mgr Larry Nathan - FGD Project Mgr Jerry Fourroux - FGD Project Mgr Dean Peoples – FGD Project Mgr
Facilities Management	Joseph Thompson
Roger's Group (Paving Contractor)	John Payne Gary Seepe

Note: N/A any organizations which would not be applicable.

KIF DREDGE CELL RESTORATION & INTEGRATED SCHEDULE REVIEW

100% Design Review

May 25, 2005

Kingston Fossil Plant – 10:00 am – 11:30 am

Plant Manager's Conference Room

MEETING MINUTES AND ATTENDEES' LIST

- I. Each individual was asked to introduce themselves. (Attendees' List is attached to this document)
- II. Larry Bowers reported that the Minor Modification for the Department of Storm Water Management (DSWM) had been received, with the construction schedule being noted as from 01 Jun05 to 31 Aug05. These are merely target dates and are not necessarily to be strictly adhered to. Heavy Equipment Division (HED) estimated construction to take until approximately September to complete. No problem is expected to be encountered with this. Lindy Johnson reported that the Notice of Intent (NOI) for the SWPPP had been submitted and that the Notice of Coverage should be e-mailed to her by close of business today.
- III. Dan Smith of Parsons E & C began a review of the 100% Design Plans.

Drawing Nos. 10W425-81 and -82: Some preliminary comments on the cover sheet involved truck routing around Swan Pond Road, the dredge cells and the borrow pit. It was noted that all work would be done behind the guardrail on Swan Pond Road to avoid impacting traffic there. Arrows are shown on the cover sheet depicting the truck routes to be employed to accomplish this. Mr. Catlett noted that the asphalt drive near the ballfields was very thin and would probably need to be redone if another lift of asphalt was not put down before hand.

Drawing No. 10W425-83: The additional monitoring wells were noted at existing dredge cells 1 & 2. Ditches 1 and 1A are to be reworked and regraded, including new separation fabric and rip-rap, along Swan Pond Road. The existing underdrain at elevation 795 is approximately 100 feet behind the new underdrain shown.

Drawing No. 10W425-84: The existing sump pump will remain in operation until the new pond can be built and the structure for the new pump is installed. The sump pump can be swapped in one day so that there will be no loss of operation. 15 kVa power will be routed to the new pumps from the Harrison

Utility Board transformer. There is not to be electrical back up for the pump. However, a larger alarm light will be installed to alert personnel to an outage. The alarm light will also come on when the high lever pump is operational. There will be two pumps in the new pond. The second pump will begin operation at the high water mark. The pond itself is capable of holding a 25 year storm event and the combination of the pond and the pumps working are capable of holding the 100 year storm event.

Drawing Nos. 10W425- 85 and -86: No comments.

Drawing No. 10W425-87: The drainage ditches and the included structures and pipe were all designed to carry the runoff from the completed stack with final cover. There is a temporary rip-rap ring shown around the temporary lift station that will filter water before getting to the pump.

Drawing Nos. 10W425-88 and -89: These are section and detail drawings that depict monitoring wells, underdrains and final cover configurations.

Drawing No. 10W425-90: No comments.

Drawing No. 10W425-91: This detail sheet shows sections through the temporary rip-rap ring, the temporary outlet structure, monitoring wells, a composite geonet section, and a section through the pump station. As noted before at the pump station, an alarm light will be installed to notify of pump failure and high water pump operation. The high water pump will be set to begin operation at the ten-year storm water level. Mulch for temporary cover is available on site, seeding will probably occur in September.

Drawing No. 10W425-92: This drawing will probably not be submitted in the DCN package. The detail is for the abandoning in place of the existing sump. This sump will most likely be removed.

Drawing No. 10W425-93: This drawing depicts the borrow area located on the peninsula. The cover will require approximately 30 acre-feet of material. The borrow material will undergo geotechnical testing. The trees cleared from this area will probably be sold, other cleared material will be mulched and used on site.

Drawing No. 10W425-94: This drawing shows ditch profiles.

Other comments:

Steve Baugh went through the Integrated Schedule for the various projects and future projects being undertaken at Kingston Fossil Plant. The spreadsheet that was provided also included an accounting of the free water volume above permit requirements.

Since the borrow area at the peninsula is attached to the SWPPP for the Dredge Cell Restoration, there is not a need for a separate SWPPP for this borrow area.

Electrical Drawings are included in the package. The UNID's will be filled out and attached to the DCN.

The Geocomposite Drainage Layer will be tested for friction stabilities.

HED will report progress to Mr. Catlett who will serve as the contact to update Mr. Deskins.

General discussions followed regarding accident reports, security, cleanup, traffic tie-ups or potential impacts, etc.

The DCN package was signed by the appropriate persons and the meeting was adjourned.

Haber, Stanley M

From: Hughes, Michael
Sent: Thursday, June 02, 2005 9:03 AM
To: Haber, Stanley M.
Cc: 'Smith, Daniel R (Chattanooga)'; Petty, Harold L.
Subject: KIF Dredge Cell Restoration
Attachments: KIF 100% Design Review Meeting Attendance.doc; KIF DREDGE CELL RESTORATION MINUTES.doc

Attached is a copy of the 100% Design Review meeting minutes and attendees' list for your review.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

Design Review Meeting Attendance

DCN Number KIF-05-1090

Date 25 May 2005

Plant KIF

Project Stage of Review 100% Meeting

Responsible Engineer	Mike Hughes
Plant System Engineer	N/A
Maintenance	Max Kirkpatrick Garland Corder
Operations	Mike Strunk
Partner	N/A – Construction by HED
Project Controls	N/A
Estimating	N/A
Components and Systems	N/A – No yard systems
Outage Support	N/A
Plant Program Administrator (Environmental)	Bill Ross
Implementer / Constructor	Kenny Lowery – HED Robert Knox – HED Richard Lynn – HED
FGD Representatives	Steve Brewster – FGD Project Mgr Larry Nathan - FGD Project Mgr Jerry Fourroux - FGD Project Mgr Dean Peoples – FGD Project Mgr
Facilities Management	Joseph Thompson
Roger's Group (Paving Contractor)	John Payne Gary Seepe

Note: N/A any organizations which would not be applicable.

KIF DREDGE CELL RESTORATION & INTEGRATED SCHEDULE REVIEW

100% Design Review

May 25, 2005

Kingston Fossil Plant – 10:00 am – 11:30 am

Plant Manager's Conference Room

MEETING MINUTES AND ATTENDEES' LIST

- I. Each individual was asked to introduce themselves. (Attendees' List is attached to this document)

- II. Larry Bowers reported that the Minor Modification for the Department of Storm Water Management (DSWM) had been received, with the construction schedule being noted as from 01 Jun05 to 31 Aug05. These are merely target dates and are not necessarily to be strictly adhered to. Heavy Equipment Division (HED) estimated construction to take until approximately September to complete. No problem is expected to be encountered with this. Lindy Johnson reported that the Notice of Intent (NOI) for the SWPPP had been submitted and that the Notice of Coverage should be e-mailed to her by close of business today.

- III. Dan Smith of Parsons E & C began a review of the 100% Design Plans.

Drawing Nos. 10W425-81 and -82: Some preliminary comments on the cover sheet involved truck routing around Swan Pond Road, the dredge cells and the borrow pit. It was noted that all work would be done behind the guardrail on Swan Pond Road to avoid impacting traffic there. Arrows are shown on the cover sheet depicting the truck routes to be employed to accomplish this. Mr. Catlett noted that the asphalt drive near the ballfields was very thin and would probably need to be redone if another lift of asphalt was not put down before hand.

Drawing No. 10W425-83: The additional monitoring wells were noted at existing dredge cells 1 & 2. Ditches 1 and 1A are to be reworked and regraded, including new separation fabric and rip-rap, along Swan Pond Road. The existing underdrain at elevation 795 is approximately 100 feet behind the new underdrain shown.

Drawing No. 10W425-84: The existing sump pump will remain in operation until the new pond can be built and the structure for the new pump is installed. The sump pump can be swapped in one day so that there will be no loss of operation. 15 kVa power will be routed to the new pumps from the Harrison

Utility Board transformer. There is not to be electrical back up for the pump. However, a larger alarm light will be installed to alert personnel to an outage. The alarm light will also come on when the high lever pump is operational. There will be two pumps in the new pond. The second pump will begin operation at the high water mark. The pond itself is capable of holding a 25 year storm event and the combination of the pond and the pumps working are capable of holding the 100 year storm event.

Drawing Nos. 10W425- 85 and -86: No comments.

Drawing No. 10W425-87: The drainage ditches and the included structures and pipe were all designed to carry the runoff from the completed stack with final cover. There is a temporary rip-rap ring shown around the temporary lift station that will filter water before getting to the pump.

Drawing Nos. 10W425-88 and -89: These are section and detail drawings that depict monitoring wells, underdrains and final cover configurations.

Drawing No. 10W425-90: No comments.

Drawing No. 10W425-91: This detail sheet shows sections through the temporary rip-rap ring, the temporary outlet structure, monitoring wells, a composite geonet section, and a section through the pump station. As noted before at the pump station, an alarm light will be installed to notify of pump failure and high water pump operation. The high water pump will be set to begin operation at the ten-year storm water level. Mulch for temporary cover is available on site, seeding will probably occur in September.

Drawing No. 10W425-92: This drawing will probably not be submitted in the DCN package. The detail is for the abandoning in place of the existing sump. This sump will most likely be removed.

Drawing No. 10W425-93: This drawing depicts the borrow area located on the peninsula. The cover will require approximately 30 acre-feet of material. The borrow material will undergo geotechnical testing. The trees cleared from this area will probably be sold, other cleared material will be mulched and used on site.

Drawing No. 10W425-94: This drawing shows ditch profiles.

Other comments:

Steve Baugh went through the Integrated Schedule for the various projects and future projects being undertaken at Kingston Fossil Plant. The spreadsheet that was provided also included an accounting of the free water volume above permit requirements.

Since the borrow area at the peninsula is attached to the SWPPP for the Dredge Cell Restoration, there is not a need for a separate SWPPP for this borrow area.

Electrical Drawings are included in the package. The UNID's will be filled out and attached to the DCN.

The Geocomposite Drainage Layer will be tested for friction stabilities.

HED will report progress to Mr. Catlett who will serve as the contact to update Mr. Deskins.

General discussions followed regarding accident reports, security, cleanup, traffic tie-ups or potential impacts, etc.

The DCN package was signed by the appropriate persons and the meeting was adjourned.

Haber, Stanley M

From: Hughes, Michael
Sent: Tuesday, May 24, 2005 1:20 PM
To: Deskins, Earl L.; Haber, Stanley M.; Rehberg, Robert L.; Smith, Daniel R.; Hughes, Michael; Radford, Larry D.; Knox, Robert; Lowery, Kenny R.; Catlett, James H; Rushing, F. Dewayne; Settles, James T; Campbell, Linda F.; Johnson, Lindy P.; Keller, Darlene; Hedgecoth, Melissa A.; Baugh, James S.; Lankford, Brian S.; Poston, James M.
Cc: Petty, Harold L.; Purkey, Ronald E.; 'Smith, Daniel R (Chattanooga)'; Bowers, Larry C; Galyon, Roy J.; Stewart, David W.
Subject: KIF Dredge Cell Restoration
Attachments: KIF 100% design agenda Dredge Cell Restoration_DRS.doc

Attached, please find the Agenda for tomorrow's meeting.

Michael S. Hughes, P.E.
Tennessee Valley Authority
FES
1101 Market St.
Chattanooga, TN 37402
LP 2G-C
(423) 751-2783
Cell (423) 364-4891

03/14/2009

TVA-00027681

KIF DREDGE CELL RESTORATION & INTEGRATED SCHEDULE REVIEW

100% Design Review

May 25, 2005

Kingston Fossil Plant – 10:00 – 11:30 AM

Plant Manager's Conference Room

- I. Introductions (Hughes)
- II. Permitting Status (Bowers)
 - a. TDEC /DSWM Minor Mod
 - b. SWPPP,
- III. Review of 100% Level Engineering Site Drawings for Dredge Cell Restoration (Parsons)
 - a. Project Overview (drains, sediment pond, sediment trap, abandon sump, lift stations, etc)
- IV. Review DCN Package (Parsons)
 - a. Sign the DCN Form
- V. Construction Schedule (Radford)
 - a. Constructability
- VI. Other Open Items (Hughes)
- VII. Integrated Schedule Review (Baugh)
- VIII. Pre-Construction Walk Down with HED

Haber, Stanley M

From: Baugh, James S.
Sent: Friday, March 04, 2005 8:02 AM
To: Haber, Stanley M.
Subject: Kingston Peninsula Kick off meeting.doc

Attachments: Kingston Peninsula Kick off meeting.doc



Kingston Peninsula
Kick off me...

**Kingston - Development of Peninsula for gypsum disposal
Agenda for Scoping Meeting**

Attendees:

Larry Bowers
Amos Smith
Ron Purkey
Lynn Petty
Steve Baugh
Missy Hedgecoth
Cheri Miller
Tom Myers
Stan Haber
Mike Davis
Darlene Keller
Bob Rehberg

Agenda

1. Establish technical requirements for facility
 - a. Potential development options (Miller)
 - i. Initial (SynMat meets guarantees or 372,000 tons per year)
 - ii. Interim (Kingston backs up Bull Run, 50% marketing)
 - iii. Ultimate (Marketing fails)
 - iv. Potential use of facility for Bull Run gypsum disposal (600,000 tons per year)
 - b. Construction requirements for each option (Bowers/Petty)
 - i. Karst mitigation
 - ii. Clay for starter dikes
 - iii. Geological buffer requirements
 - iv. Geometry of facility
 - v. Flexibility for expansion
 - vi. Other siting requirements
 - c. Capital/O&M costs for each option (Missy)
 - i. Suitability of varying locations on peninsula
 - ii. Varying acreages
 - iii. Varying O&M cost based on volume handled, size, and configuration of facility
2. NEPA scoping process (Keller)
 - a. Data to be gathered to support NEPA process
 - i. Air Resources
 - ii. Cultural Resources
 - iii. Other
3. Review of action items (Group)
4. Assignment of Roles and Responsibilities (Group)