

The MIPP Upgrade Project Cost and Schedule


During the preparation of the *Proposal to upgrade the MIPP Experiment* the resources needed for each upgrade task have been determined. This document lists the cost and labor resources needed throughout the project. The full Gantt chart is attached.

The MIPP upgrade project is divided into tasks as shown in the table. The total project cost is ~\$2 million. Fermilab M&S accounts for \$1.2 million and >20,000 hours of Fermilab Labor add \$567,000 for a total Fermilab Base Cost of \$1.78 million. We expect In Kind Contributions from collaborating universities and laboratories of \$205,000.

WBS	Task Name	Fermi M&S Cost	Fermi Labor Cost	Base Cost in FY06 \$	In Kind	Total Project Cost
0	MIPP Upgrade Totals	\$1,214,456	\$566,628	\$1,781,084	\$205,000	\$2,003,844
1	Project Management	\$55,000	\$0	\$55,000	\$0	\$55,000
2	Jolly Green Giant Repair	\$279,000	\$141,884	\$420,884	\$0	\$438,644
2.1	Jolly Green Giant disassembly/assembly	\$80,000	\$94,380	\$174,380	\$0	\$192,140
2.2	JGG coil design and fabrication	\$199,000	\$25,524	\$224,524	\$0	\$224,524
2.3	Ziptrack JGG magnet	\$0	\$21,980	\$21,980	\$0	\$21,980
3	Improvements on detector hardware	\$128,600	\$109,114	\$237,714	\$150,000	\$387,714
3.1	Gas System and Slow Controls Upgrade	\$40,500	\$29,868	\$70,368	\$0	\$70,368
3.1.1	RICH vessel fill automation	\$2,500	\$5,610	\$8,110	\$0	\$8,110
3.1.2	Methylal bath fill automation	\$5,000	\$7,228	\$12,228	\$0	\$12,228
3.1.3	P10 supply upgrade	\$5,000	\$6,664	\$11,664	\$0	\$11,664
3.1.4	TOF wall thermal instrumentation	\$2,000	\$4,232	\$6,232	\$0	\$6,232
3.1.5	Replacement of CKOV pressure sensors	\$2,000	\$412	\$2,412	\$0	\$2,412
3.1.6	Beam Ckov vacuum system	\$3,000	\$1,340	\$4,340	\$0	\$4,340
3.1.7	Calibration and maintenance	\$0	\$2,952	\$2,952	\$0	\$2,952
3.1.8	Slow Controls infrastructure upgrade	\$21,000	\$1,430	\$22,430	\$0	\$22,430
3.2	Cryogenic System Upgrade	\$68,000	\$75,598	\$143,598	\$0	\$143,598
3.2.1	Hydrogen Target transfer line	\$13,000	\$38,120	\$51,120	\$0	\$51,120
3.2.2	Nitrogen Target	\$10,000	\$23,260	\$33,260	\$0	\$33,260
3.2.3	Spare Cryocooler	\$45,000	\$14,218	\$59,218	\$0	\$59,218
3.3	TPC rewind	\$9,000	\$0	\$9,000	\$0	\$9,000
3.4	Chamber wire repairs	\$1,100	\$3,648	\$4,748	\$0	\$4,748
3.5	Ckov Photomultiplier tubes	\$10,000	\$0	\$10,000	\$0	\$10,000
3.6	RICH Photomultiplier tubes	\$0	\$0	\$0	\$150,000	\$150,000
4	Detector Readout Upgrades	\$362,920	\$197,918	\$560,838	\$0	\$568,513
4.1	TPC Electronics	\$225,920	\$150,847	\$376,767	\$0	\$384,442
4.2	Drift Chamber/Wire Chamber electronics	\$121,250	\$28,718	\$149,968	\$0	\$149,968
4.3	ToF + CKOV electronics board design	\$15,750	\$18,352	\$34,102	\$0	\$34,102
4.4	Calorimeter migration to Fera electronics	\$15,000	\$0	\$15,000	\$0	\$15,000
5	Trigger System Upgrade	\$145,900	\$51,400	\$197,300	\$0	\$208,300
5.1	Interaction Trigger Fpix	\$137,100	\$38,800	\$175,900	\$0	\$186,900
5.2	Interaction Trigger Board	\$8,800	\$12,600	\$21,400	\$0	\$21,400
5.3	Other Trigger Upgrades	\$0	\$0	\$0	\$0	\$0
6	DAQ Software and Hardware Upgrade	\$46,686	\$38,952	\$85,638	\$0	\$85,638
7	Offline farm Upgrade	\$0	\$0	\$0	\$0	\$0
8	Beam Line Upgrade	\$56,000	\$0	\$56,000	\$0	\$56,000
9	Enhanced Veto Wall	\$20,110	\$1,440	\$21,550	\$0	\$21,550
10	Recoil Detector	\$0	\$25,920	\$25,920	\$55,000	\$80,920
11	Visitor Support for Russian collaborators	\$105,240	\$0	\$105,240	\$0	\$105,240

Resource usage over time is shown in the figure and table on this page. The project will take until January 2008 to complete. Resources are needed after that to support Russian collaborators while they stay at Fermilab. The critical time line is given by the JGG repair and TPC upgrade projects. The start times of some of the smaller projects are not critical. These tasks can be scheduled differently to allow flexibility in overall resource usage. Of course any such rescheduling may change the time line.

MIPP Upgrade Cost per Quarter



	Cost	Work	Q3'06	Q4'06
Operating	\$1,781,084	20,566.02 hrs	\$118,646.00	\$409,703.00
Fermi Labor	\$586,844	19,256.02 hrs	\$22,162.00	\$137,683.00
Fermi M&S	\$1,194,240	1,310 hrs	\$96,483.00	\$272,021.00
	Q1'07	Q2'07	Q3'07	Q4'07
Operating	\$388,956.00	\$478,875.00	\$248,457.00	\$82,499.00
Fermi Labor	\$142,014.00	\$178,820.00	\$90,967.00	\$15,198.00
Fermi M&S	\$246,942.00	\$300,055.00	\$157,490.00	\$67,301.00
	Q1'08	Q2'08	Q3'08	Q4'08
Operating	\$14,799.00	\$13,471.00	\$13,471.00	\$12,208.00
Fermi Labor	\$0.00			
Fermi M&S	\$14,799.00	\$13,471.00	\$13,471.00	\$12,208.00

The resource sheet shows the different kinds of labor with the number of work hours. ME, MT, and MT_SR are mechanical engineers, technicians, and senior technicians, respectively. EE, ET, and ET_SR are electrical engineers and technicians. SD is a software designer and CE is a computing engineer. Drafters, welders, and alignment crews are needed also.


Resource	Group	Available	Peak Use	Work
MANDS	Fermi		0/day	1,223,456
CD_CE	Fermi	100%	100%	280 hrs
CD_SD	Fermi	200%	190%	848.8 hrs
PPD_PHY	Fermi	450%	290%	2,757.2 hrs
PPD_ME	Fermi	100%	305%	2,254 hrs
PPD_MT	Fermi	300%	700%	4,010 hrs
PPD_MT_SR	Fermi	150%	150%	200 hrs
PPD_EE	Fermi	250%	221%	2,344.97 hrs
PPD_ET	Fermi	100%	613%	2,891.85 hrs
PPD_ET_SR	Fermi	200%	200%	1,240.4 hrs
PPD_DRAFT	Fermi	200%	200%	1,512 hrs
PPD_PDOC	Fermi	300%	230%	1,172.8 hrs
PPD_ALIGN	Fermi	200%	200%	96 hrs
TD_MACH	Fermi	200%	125%	320 hrs
TD_WELD	Fermi	100%	60%	198 hrs
AD_BEAM	Fermi	100%	100%	200 hrs
CD_PREP	Fermi	100%	100%	160 hrs
Contractor	Fermi	100%	100%	80 hrs
UNIV_PHY	Univ	300%	300%	1,792 hrs
UNIV_GRAD	Univ	600%	600%	5,320 hrs
UNIV_PDOC	Univ	500%	400%	1066 hrs
UNIV_ET	Univ	200%	100%	240 hrs
UNIV_EE	Univ	100%	100%	240 hrs
UNIV_MT	Univ	200%	100%	400 hrs

WBS	Name	Duration	Start	Finish	Q3 '06			Q4 '06			Q1 '07			Q2 '07			Q3 '07			Q4 '07			Q1 '08			Q2 '08			Q3 '08			Q4 '08			
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
0	MIPP	127.8 wks	Thu 7/13/06	Tue 12/23/08																															
1	Project Management	74.2 wks	Thu 7/13/06	Mon 1/7/08																															
1.1	Management Support	74.2 wks	Thu 7/13/06	Mon 1/7/08																															
1.1.1	Project Management R&D labor - FY06	11.2 wks	Thu 7/13/06	Fri 9/29/06																															
1.1.2	Project Management R&D M&S - FY06	11.2 wks	Thu 7/13/06	Fri 9/29/06																															
1.1.3	Project Management R&D labor - FY07	50 wks	Mon 10/2/06	Fri 9/28/07																															
1.1.4	Project Management R&D M&S - FY07	50 wks	Mon 10/2/06	Fri 9/28/07																															
1.1.5	Project Management R&D labor - FY08	13 wks	Mon 10/1/07	Mon 1/7/08																															
1.1.6	Project Management R&D M&S - FY08	13 wks	Mon 10/1/07	Mon 1/7/08																															
1.2	Milestones	74.2 wks	Thu 7/13/06	Mon 1/7/08																															
1.2.1	L1 - Start project	0 wks	Thu 7/13/06	Thu 7/13/06																															
1.2.2	FY07 Funding Approved	0 wks	Wed 11/1/06	Wed 11/1/06																															
1.2.3	FY08 Funding Approved	0 wks	Mon 10/1/07	Mon 10/1/07																															
1.2.4	L1 - End Project	0 wks	Mon 1/7/08	Mon 1/7/08																															
2	Jolly Green Giant Repair	62 wks	Thu 7/13/06	Thu 10/4/07																															
2.1	Jolly Green Giant disassembly/assembly	41.4 wks	Wed 11/1/06	Wed 8/29/07																															
2.1.1	JGG Disassembly	5 wks	Wed 11/1/06	Thu 12/7/06																															
2.1.1.1	Clear out equipment upstream of JGG	1 wk	Wed 11/1/06	Tue 11/7/06																															
2.1.1.2	Move concrete and beam supports to	1 wk	Wed 11/8/06	Tue 11/14/06																															
2.1.1.3	Secure & disconnect vacuum from Be	1 wk	Wed 11/1/06	Tue 11/7/06																															
2.1.1.4	Remove Beam CKOV cable tray & h	1 wk	Wed 11/8/06	Tue 11/14/06																															
2.1.1.5	Disconnect Beam CKOV gas system	2 wks	Wed 11/15/06	Thu 11/30/06																															
2.1.1.6	De-cable TPC	2 wks	Wed 11/1/06	Tue 11/14/06																															
2.1.1.7	Remove electrical conduit	1 wk	Wed 11/15/06	Tue 11/21/06																															
2.1.1.8	Move TPC & support stand to side	1 wk	Wed 11/22/06	Thu 11/30/06																															
2.1.1.9	De-cable JGG controls	1 wk	Wed 11/1/06	Tue 11/7/06																															
2.1.1.1	Remove hoses from JGG	1 wk	Wed 11/15/06	Tue 11/21/06																															
2.1.1.1	Remove electrical from JGG	1 wk	Wed 11/22/06	Thu 11/30/06																															
2.1.1.1	Remove coils (4) from JGG	1 wk	Fri 12/1/06	Thu 12/7/06																															
2.1.1.1	M&S purchases	3 wks	Wed 11/1/06	Tue 11/21/06																															
2.1.2	JGG Reassembly	29.2 wks	Mon 2/5/07	Wed 8/29/07																															
2.1.2.1	Reset coils (2) in JGG	1 wk	Tue 5/1/07	Mon 5/7/07																															
2.1.2.2	Re-cable JGG controls	1 wk	Tue 5/8/07	Mon 5/14/07																															
2.1.2.3	Re-hose JGG	1 wk	Tue 5/8/07	Mon 5/14/07																															
2.1.2.4	Re-install TPC & support stand	3 wks	Tue 5/15/07	Tue 6/5/07																															
2.1.2.5	Re-cable TPC	1 wk	Wed 6/6/07	Tue 6/12/07																															
2.1.2.6	Re-connect TPC water and cables	2 wks	Wed 6/13/07	Tue 6/26/07																															
2.1.2.7	Re-install Beam CKOV vacuum & tes	2 wks	Wed 6/27/07	Wed 7/11/07																															
2.1.2.8	Re-install Beam CKOV cable tray & h	3 wks	Wed 6/27/07	Wed 7/18/07																															
2.1.2.9	Re-connect Beam CKOV gas system	6 wks	Thu 7/19/07	Wed 8/29/07																															
2.1.2.1	Install electrical equipment	1 wk	Wed 6/6/07	Tue 6/12/07																															
2.1.2.1	Replace equipment upstream of JGG	1 wk	Wed 6/13/07	Tue 6/19/07																															
2.1.2.1	Re-install concrete and beam suppor	3 wks	Wed 6/20/07	Wed 7/11/07																															
2.1.2.1	Re-install electrical conduit	1 wk	Thu 7/12/07	Wed 7/18/07																															
2.1.2.1	L3 - Jolly Green Giant Coils Repair	0 wks	Wed 8/29/07	Wed 8/29/07																															
2.1.2.1	Upgrade electrical, 5000A	5 wks	Mon 2/5/07	Fri 3/9/07																															
2.2	JGG coil design and fabrication	40 wks	Thu 7/13/06	Mon 4/30/07																															
2.2.1	Design JGG Coil upgrade	14 wks	Thu 7/13/06	Thu 10/19/06																															
2.2.1.1	Design Aluminum Conductor	1 wk	Thu 7/13/06	Wed 7/19/06																															
2.2.1.2	Design Coil Packages	3 wks	Thu 7/20/06	Wed 8/9/06																															
2.2.1.3	Engineer Cooling with FEA Calculatic	1 wk	Thu 8/10/06	Wed 8/16/06																															
2.2.1.4	Design Pole piece modifications	1 wk	Fri 9/22/06	Thu 9/28/06																															
2.2.1.5	Design coil supports	2 wks	Fri 9/29/06	Thu 10/12/06																															

WBS	Fermi M&S Cost	Fermi Labor Cost	Base Cost in FY06 \$	Total Project Cost	In Kind Contributions	Duration	Q3 '06												Q4 '06			Q1 '07			Q2 '07			Q3 '07			Q4 '07			Q1 '08			Q2 '08			Q3 '08			Q4 '08											
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec					
0	\$1,214,456	\$566,628	\$1,781,084	\$2,003,844	\$205,000	127.8 wks	[Gantt Bar]																																															
1	\$55,000	\$0	\$55,000	\$55,000	\$0	74.2 wks	[Gantt Bar]																																															
1.1	\$55,000	\$0	\$55,000	\$55,000	\$0	74.2 wks	[Gantt Bar]																																															
1.1.1	\$0	\$0	\$0	\$0	\$0	11.2 wks	[Gantt Bar] PPD_PHY[40%]																																															
1.1.2	\$5,000	\$0	\$5,000	\$5,000	\$0	11.2 wks	[Gantt Bar] MANDS[5,000]																																															
1.1.3	\$0	\$0	\$0	\$0	\$0	50 wks	[Gantt Bar]																																															
1.1.4	\$25,000	\$0	\$25,000	\$25,000	\$0	50 wks	[Gantt Bar] PPD_PHY[40%]																																															
1.1.5	\$0	\$0	\$0	\$0	\$0	13 wks	[Gantt Bar]																																															
1.1.6	\$25,000	\$0	\$25,000	\$25,000	\$0	13 wks	[Gantt Bar] MANDS[25,000]																																															
1.2	\$0	\$0	\$0	\$0	\$0	74.2 wks	[Gantt Bar]																																															
1.2.1	\$0	\$0	\$0	\$0	\$0	0 wks	[Gantt Bar]																																															
1.2.2	\$0	\$0	\$0	\$0	\$0	0 wks	[Gantt Bar]																																															
1.2.3	\$0	\$0	\$0	\$0	\$0	0 wks	[Gantt Bar]																																															
1.2.4	\$0	\$0	\$0	\$0	\$0	0 wks	[Gantt Bar]																																															
2	\$279,000	\$141,884	\$420,884	\$438,644	\$0	62 wks	[Gantt Bar]																																															
2.1	\$80,000	\$94,380	\$174,380	\$192,140	\$0	41.4 wks	[Gantt Bar]																																															
2.1.1	\$30,000	\$23,960	\$53,960	\$62,880	\$0	5 wks	[Gantt Bar]																																															
2.1.1.1	\$0	\$960	\$960	\$1,440	\$0	1 wk	[Gantt Bar] PPD_MT																																															
2.1.1.2	\$0	\$3,840	\$3,840	\$5,760	\$0	1 wk	[Gantt Bar] PPD_MT[400%]																																															
2.1.1.3	\$0	\$1,920	\$1,920	\$2,880	\$0	1 wk	[Gantt Bar] PPD_MT[200%]																																															
2.1.1.4	\$0	\$3,000	\$3,000	\$4,500	\$0	1 wk	[Gantt Bar] PPD_ET[300%]																																															
2.1.1.5	\$0	\$3,840	\$3,840	\$5,760	\$0	2 wks	[Gantt Bar] PPD_MT[200%]																																															
2.1.1.6	\$0	\$0	\$0	\$0	\$0	2 wks	[Gantt Bar] UNIV_GRAD[200%]																																															
2.1.1.7	\$10,000	\$0	\$10,000	\$17,000	\$0	1 wk	[Gantt Bar] MANDS[10,000]																																															
2.1.1.8	\$0	\$2,880	\$2,880	\$4,320	\$0	1 wk	[Gantt Bar] PPD_MT[300%]																																															
2.1.1.9	\$0	\$2,000	\$2,000	\$3,000	\$0	1 wk	[Gantt Bar] PPD_ET[200%]																																															
2.1.1.10	\$0	\$1,920	\$1,920	\$2,880	\$0	1 wk	[Gantt Bar] PPD_MT[200%]																																															
2.1.1.11	\$3,000	\$1,800	\$4,800	\$6,600	\$0	1 wk	[Gantt Bar] PPD_ET_SR,MANDS[3,000]																																															
2.1.1.12	\$12,000	\$1,800	\$13,800	\$18,300	\$0	1 wk	[Gantt Bar] MANDS[12,000],PPD_MT_SR																																															
2.1.1.13	\$5,000	\$0	\$5,000	\$6,500	\$0	3 wks	[Gantt Bar] MANDS[5,000]																																															
2.1.2	\$50,000	\$70,420	\$120,420	\$138,180	\$0	29.2 wks	[Gantt Bar]																																															
2.1.2.1	\$12,000	\$1,800	\$13,800	\$13,800	\$0	1 wk	[Gantt Bar] MANDS[12,000],PPD_MT_SR																																															
2.1.2.2	\$0	\$2,000	\$2,000	\$3,000	\$0	1 wk	[Gantt Bar] PPD_ET[200%]																																															
2.1.2.3	\$0	\$1,920	\$1,920	\$2,880	\$0	1 wk	[Gantt Bar] PPD_MT[200%]																																															
2.1.2.4	\$0	\$8,640	\$8,640	\$12,960	\$0	3 wks	[Gantt Bar] PPD_MT[300%]																																															
2.1.2.5	\$0	\$0	\$0	\$0	\$0	1 wk	[Gantt Bar] UNIV_GRAD[200%]																																															
2.1.2.6	\$0	\$3,840	\$3,840	\$5,760	\$0	2 wks	[Gantt Bar] PPD_MT[200%]																																															
2.1.2.7	\$0	\$5,760	\$5,760	\$8,640	\$0	2 wks	[Gantt Bar] PPD_MT[300%]																																															
2.1.2.8	\$0	\$9,000	\$9,000	\$13,500	\$0	3 wks	[Gantt Bar] PPD_ET[300%]																																															
2.1.2.9	\$0	\$11,520	\$11,520	\$17,280	\$0	6 wks	[Gantt Bar] PPD_MT[200%]																																															
2.1.2.10	\$0	\$3,600	\$3,600	\$5,400	\$0	1 wk	[Gantt Bar] PPD_ET_SR[200%]																																															
2.1.2.11	\$0	\$960	\$960	\$1,440	\$0	1 wk	[Gantt Bar] PPD_MT																																															
2.1.2.12	\$0	\$11,520	\$11,520	\$17,280	\$0	3 wks	[Gantt Bar] PPD_MT[400%]																																															
2.1.2.13	\$20,000	\$0	\$20,000	\$32,000	\$0	1 wk	[Gantt Bar] MANDS[20,000]																																															
2.1.2.14	\$0	\$0	\$0	\$0	\$0	0 wks	[Gantt Bar]																																															
2.1.2.15	\$18,000	\$9,860	\$27,860	\$38,190	\$0	5 wks	[Gantt Bar] PPD_ET_SR,MANDS[18,000],PPD_EE[10%]																																															
2.2	\$199,000	\$25,524	\$224,524	\$224,524	\$0	40 wks	[Gantt Bar]																																															
2.2.1	\$0	\$25,524	\$25,524	\$25,524	\$0	14 wks	[Gantt Bar]																																															
2.2.1.1	\$0	\$1,296	\$1,296	\$1,296	\$0	1 wk	[Gantt Bar] PPD_ME[40%],PPD_DRAFT[40%]																																															
2.2.1.2	\$0	\$6,108	\$6,108	\$6,108	\$0	3 wks	[Gantt Bar] PPD_ME[30%],PPD_DRAFT																																															
2.2.1.3	\$0	\$1,720	\$1,720	\$1,720	\$0	1 wk	[Gantt Bar] PPD_ME																																															
2.2.1.4	\$0	\$1,520	\$1,520	\$1,520	\$0	1 wk	[Gantt Bar] PPD_DRAFT																																															
2.2.1.5	\$0	\$6,480	\$6,480	\$6,480	\$0	2 wks	[Gantt Bar] PPD_ME,PPD_DRAFT																																															

WBS	Fermi M&S Cost	Fermi Labor Cost	Base Cost in FY06 \$	Total Project Cost	In Kind Contributions	Duration	Q3 '06			Q4 '06			Q1 '07			Q2 '07			Q3 '07			Q4 '07			Q1 '08			Q2 '08			Q3 '08			Q4 '08								
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec					
3.1.7	\$0	\$2,952	\$2,952	\$2,952	\$0	4 wks																																				
3.1.7.1	\$0	\$2,952	\$2,952	\$2,952	\$0	4 wks																																				
3.1.8	\$21,000	\$1,430	\$22,430	\$22,430	\$0	5 wks																																				
3.1.8.1	\$5,000	\$86	\$5,086	\$5,086	\$0	1 wk																																				
3.1.8.2	\$4,000	\$0	\$4,000	\$4,000	\$0	1 wk																																				
3.1.8.3	\$6,000	\$0	\$6,000	\$6,000	\$0	1 wk																																				
3.1.8.4	\$0	\$1,000	\$1,000	\$1,000	\$0	1 wk																																				
3.1.8.5	\$6,000	\$344	\$6,344	\$6,344	\$0	1 wk																																				
3.2	\$68,000	\$75,598	\$143,598	\$143,598	\$0	21 wks																																				
3.2.1	\$13,000	\$38,120	\$51,120	\$51,120	\$0	20 wks																																				
3.2.1.1	\$0	\$3,440	\$3,440	\$3,440	\$0	2 wks																																				
3.2.1.2	\$0	\$5,592	\$5,592	\$5,592	\$0	3 wks																																				
3.2.1.3	\$2,000	\$344	\$2,344	\$2,344	\$0	2 wks																																				
3.2.1.4	\$0	\$3,840	\$3,840	\$3,840	\$0	4 wks																																				
3.2.1.5	\$0	\$960	\$960	\$960	\$0	1 wk																																				
3.2.1.6	\$0	\$5,160	\$5,160	\$5,160	\$0	3 wks																																				
3.2.1.7	\$0	\$5,592	\$5,592	\$5,592	\$0	3 wks																																				
3.2.1.8	\$10,000	\$344	\$10,344	\$10,344	\$0	2 wks																																				
3.2.1.9	\$0	\$3,396	\$3,396	\$3,396	\$0	3 wks																																				
3.2.1.10	\$0	\$1,720	\$1,720	\$1,720	\$0	1 wk																																				
3.2.1.11	\$0	\$1,820	\$1,820	\$1,820	\$0	1 wk																																				
3.2.1.12	\$1,000	\$480	\$1,480	\$1,480	\$0	1 wk																																				
3.2.1.13	\$0	\$960	\$960	\$960	\$0	1 wk																																				
3.2.1.14	\$0	\$3,440	\$3,440	\$3,440	\$0	2 wks																																				
3.2.1.15	\$0	\$1,032	\$1,032	\$1,032	\$0	3 wks																																				
3.2.2	\$10,000	\$23,260	\$33,260	\$33,260	\$0	19 wks																																				
3.2.2.1	\$0	\$6,880	\$6,880	\$6,880	\$0	4 wks																																				
3.2.2.2	\$0	\$5,592	\$5,592	\$5,592	\$0	3 wks																																				
3.2.2.3	\$10,000	\$516	\$10,516	\$10,516	\$0	3 wks																																				
3.2.2.4	\$0	\$2,880	\$2,880	\$2,880	\$0	3 wks																																				
3.2.2.5	\$0	\$2,780	\$2,780	\$2,780	\$0	2 wks																																				
3.2.2.6	\$0	\$1,172	\$1,172	\$1,172	\$0	1 wk																																				
3.2.2.7	\$0	\$1,720	\$1,720	\$1,720	\$0	1 wk																																				
3.2.2.8	\$0	\$1,720	\$1,720	\$1,720	\$0	1 wk																																				
3.2.3	\$45,000	\$14,218	\$59,218	\$59,218	\$0	19 wks																																				
3.2.3.1	\$38,000	\$1,032	\$39,032	\$39,032	\$0	6 wks																																				
3.2.3.2	\$0	\$3,900	\$3,900	\$3,900	\$0	2 wks																																				
3.2.3.3	\$7,000	\$1,290	\$8,290	\$8,290	\$0	3 wks																																				
3.2.3.4	\$0	\$5,216	\$5,216	\$5,216	\$0	4 wks																																				
3.2.3.5	\$0	\$2,780	\$2,780	\$2,780	\$0	2 wks																																				
3.3	\$9,000	\$0	\$9,000	\$9,000	\$0	7 wks																																				
3.3.1	\$2,000	\$0	\$2,000	\$2,000	\$0	3 wks																																				
3.3.2	\$4,000	\$0	\$4,000	\$4,000	\$0	1 wk																																				
3.3.3	\$500	\$0	\$500	\$500	\$0	1 wk																																				
3.3.4	\$500	\$0	\$500	\$500	\$0	1 wk																																				
3.3.5	\$0	\$0	\$0	\$0	\$0	1 wk																																				
3.3.6	\$0	\$0	\$0	\$0	\$0	1 wk																																				
3.3.7	\$0	\$0	\$0	\$0	\$0	1 wk																																				
3.3.8	\$2,000	\$0	\$2,000	\$2,000	\$0	1 wk																																				
3.4	\$1,100	\$3,648	\$4,748	\$4,748	\$0	5.8 wks																																				
3.4.1	\$1,000	\$2,112	\$3,112	\$3,112	\$0	5.6 wks																																				
3.4.1.1	\$0	\$0	\$0	\$0	\$0	2 wks																																				
3.4.1.2	\$0	\$576	\$576	\$576	\$0	0.2 wks																																				

WBS	Fermi M&S Cost	Fermi Labor Cost	Base Cost in FY06 \$	Total Project Cost	In Kind Contributions	Duration	Q3 '06			Q4 '06			Q1 '07			Q2 '07			Q3 '07			Q4 '07			Q1 '08			Q2 '08			Q3 '08			Q4 '08			
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
4.1.2.3.7	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.2.4	\$0	\$21,996	\$21,996	\$26,046	\$0	16 wks																															
4.1.2.4.1	\$0	\$13,500	\$13,500	\$17,550	\$0	6 wks																															
4.1.2.4.2	\$0	\$2,808	\$2,808	\$3,650	\$0	4 wks																															
15.7.2	\$0	\$2,808	\$2,808	\$3,650	\$0	4 wks																															
4.1.2.4.4	\$0	\$2,880	\$2,880	\$3,744	\$0	4 wks																															
4.1.2.4.5	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.3	\$68,900	\$27,972	\$96,872	\$99,032	\$0	48.2 wks																															
4.1.3.1	\$700	\$9,139	\$9,839	\$10,254	\$0	19.8 wks																															
4.1.3.1.1	\$0	\$1,376	\$1,376	\$1,789	\$0	2 wks																															
4.1.3.1.2	\$0	\$1,376	\$1,376	\$1,789	\$0	8 wks																															
4.1.3.1.3	\$0	\$516	\$516	\$671	\$0	2 wks																															
4.1.3.1.4	\$0	\$1,200	\$1,200	\$1,560	\$0	2 wks																															
4.1.3.1.5	\$0	\$1,000	\$1,000	\$1,300	\$0	2 wks																															
4.1.3.1.6	\$700	\$1,000	\$1,700	\$2,000	\$0	2 wks																															
4.1.3.1.7	\$0	\$0	\$0	\$0	\$0	1 wk																															
4.1.3.1.8	\$0	\$0	\$0	\$0	\$0	4 wks																															
4.1.3.1.9	\$0	\$600	\$600	\$780	\$0	0.8 wks																															
4.1.3.1.10	\$0	\$688	\$688	\$894	\$0	0.8 wks																															
4.1.3.1.11	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.3.1.12	\$0	\$1,383	\$1,383	\$1,798	\$0	1.2 wks																															
4.1.3.2	\$4,200	\$4,155	\$8,355	\$9,075	\$0	8.6 wks																															
4.1.3.2.1	\$0	\$0	\$0	\$0	\$0	1.2 wks																															
4.1.3.2.2	\$0	\$600	\$600	\$780	\$0	1 wk																															
4.1.3.2.3	\$4,200	\$400	\$4,600	\$4,720	\$0	0.8 wks																															
4.1.3.2.4	\$0	\$0	\$0	\$0	\$0	1 wk																															
4.1.3.2.5	\$0	\$0	\$0	\$0	\$0	1 wk																															
4.1.3.2.6	\$0	\$600	\$600	\$780	\$0	0.8 wks																															
4.1.3.2.7	\$0	\$69	\$69	\$89	\$0	0.8 wks																															
4.1.3.2.8	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.3.2.9	\$0	\$2,400	\$2,400	\$3,120	\$0	3 wks																															
4.1.3.2.10	\$0	\$86	\$86	\$112	\$0	1 wk																															
4.1.3.2.11	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.3.3	\$64,000	\$2,096	\$66,096	\$66,509	\$0	9.8 wks																															
4.1.3.3.1	\$0	\$720	\$720	\$936	\$0	0.8 wks																															
4.1.3.3.2	\$0	\$1,376	\$1,376	\$1,789	\$0	4 wks																															
4.1.3.3.3	\$16,000	\$0	\$16,000	\$16,000	\$0	2 wks																															
4.1.3.3.4	\$16,000	\$0	\$16,000	\$16,000	\$0	1 wk																															
4.1.3.3.5	\$16,000	\$0	\$16,000	\$16,000	\$0	1 wk																															
4.1.3.3.6	\$16,000	\$0	\$16,000	\$16,000	\$0	1 wk																															
4.1.3.3.7	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.3.4	\$0	\$12,582	\$12,582	\$14,742	\$0	13 wks																															
4.1.3.4.1	\$0	\$7,200	\$7,200	\$9,360	\$0	4 wks																															
4.1.3.4.2	\$0	\$1,782	\$1,782	\$2,317	\$0	3 wks																															
4.1.3.4.3	\$0	\$1,800	\$1,800	\$2,340	\$0	2 wks																															
4.1.3.4.4	\$0	\$1,800	\$1,800	\$2,340	\$0	4 wks																															
4.1.3.4.5	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.4	\$10,000	\$41,284	\$51,284	\$55,400	\$0	54.4 wks																															
4.1.4.1	\$700	\$28,678	\$29,378	\$31,868	\$0	29.2 wks																															
4.1.4.1.1	\$0	\$4,128	\$4,128	\$5,366	\$0	6 wks																															
4.1.4.1.2	\$0	\$2,064	\$2,064	\$2,683	\$0	1.2 wks																															
4.1.4.1.3	\$0	\$3,457	\$3,457	\$4,494	\$0	3 wks																															
4.1.4.1.4	\$0	\$6,880	\$6,880	\$8,944	\$0	8 wks																															



WBS	Fermi M&S Cost	Fermi Labor Cost	Base Cost in FY06 \$	Total Project Cost	In Kind Contributions	Duration	Q3 '06			Q4 '06			Q1 '07			Q2 '07			Q3 '07			Q4 '07			Q1 '08			Q2 '08			Q3 '08			Q4 '08			
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
4.1.4.1.5	\$0	\$3,000	\$3,000	\$3,900	\$0	4 wks																															
4.1.4.1.6	\$700	\$1,000	\$1,700	\$2,175	\$0	2 wks																															
4.1.4.1.7	\$0	\$0	\$0	\$0	\$0	1 wk																															
4.1.4.1.8	\$0	\$7,718	\$7,718	\$10,034	\$0	6 wks																															
4.1.4.1.9	\$0	\$0	\$0	\$0	\$0	3 wks																															
4.1.4.1.10	\$0	\$344	\$344	\$447	\$0	4 wks																															
4.1.4.1.11	\$0	\$86	\$86	\$112	\$0	1 wk																															
4.1.4.1.12	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.4.2	\$2,100	\$6,820	\$8,920	\$10,021	\$0	13.2 wks																															
4.1.4.2.1	\$0	\$1,032	\$1,032	\$1,342	\$0	2 wks																															
4.1.4.2.2	\$0	\$1,000	\$1,000	\$1,300	\$0	2 wks																															
4.1.4.2.3	\$2,100	\$804	\$2,904	\$3,670	\$0	1.2 wks																															
4.1.4.2.4	\$0	\$0	\$0	\$0	\$0	1 wk																															
4.1.4.2.5	\$0	\$1,920	\$1,920	\$2,496	\$0	1 wk																															
4.1.4.2.6	\$0	\$0	\$0	\$0	\$0	3 wks																															
4.1.4.2.7	\$0	\$258	\$258	\$335	\$0	3 wks																															
4.1.4.2.8	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.4.2.9	\$0	\$1,720	\$1,720	\$2,236	\$0	2 wks																															
4.1.4.2.10	\$0	\$86	\$86	\$112	\$0	1 wk																															
4.1.4.3	\$7,200	\$5,787	\$12,987	\$15,987	\$0	12 wks																															
4.1.4.3.1	\$0	\$1,032	\$1,032	\$1,342	\$0	1 wk																															
4.1.4.3.2	\$0	\$600	\$600	\$780	\$0	1 wk																															
4.1.4.3.3	\$0	\$0	\$0	\$0	\$0	1 wk																															
4.1.4.3.4	\$0	\$155	\$155	\$201	\$0	3 wks																															
4.1.4.3.5	\$7,200	\$0	\$7,200	\$9,000	\$0	1 wk																															
4.1.4.3.6	\$0	\$4,000	\$4,000	\$5,200	\$0	5 wks																															
4.1.4.3.7	\$0	\$0	\$0	\$0	\$0	0 wks																															
4.1.5	\$0	\$3,784	\$3,784	\$4,816	\$0	6 wks																															
4.1.5.1	\$0	\$3,440	\$3,440	\$4,472	\$0	4 wks																															
4.1.5.2	\$0	\$344	\$344	\$447	\$0	2 wks																															
4.1.6	\$5,500	\$2,438	\$7,938	\$9,428	\$0	6 wks																															
4.1.6.1	\$5,000	\$1,066	\$6,066	\$7,517	\$0	6 wks																															
4.1.6.1.1	\$0	\$344	\$344	\$447	\$0	2 wks																															
4.1.6.1.2	\$5,000	\$670	\$5,670	\$7,121	\$0	1 wk																															
4.1.6.1.3	\$0	\$52	\$52	\$67	\$0	3 wks																															
4.1.6.2	\$500	\$1,372	\$1,872	\$2,237	\$0	6 wks																															
4.1.6.2.1	\$0	\$172	\$172	\$224	\$0	1 wk																															
4.1.6.2.2	\$0	\$400	\$400	\$520	\$0	1 wk																															
4.1.6.2.3	\$500	\$800	\$1,300	\$1,665	\$0	4 wks																															
4.1.7	\$6,520	\$8,268	\$14,788	\$17,244	\$0	8 wks																															
4.1.7.1	\$1,520	\$2,528	\$4,048	\$5,004	\$0	3 wks																															
4.1.7.1.1	\$0	\$608	\$608	\$790	\$0	1 wk																															
4.1.7.1.2	\$1,520	\$1,920	\$3,440	\$4,396	\$0	2 wks																															
4.1.7.2	\$5,000	\$5,740	\$10,740	\$13,196	\$0	8 wks																															
4.1.7.2.1	\$5,000	\$4,020	\$9,020	\$11,476	\$0	6 wks																															
4.1.7.2.2	\$0	\$1,720	\$1,720	\$2,236	\$0	2 wks																															
4.2	\$121,250	\$28,719	\$149,969	\$149,969	\$0	31.7 wks																															
4.2.1	\$0	\$1,720	\$1,720	\$1,720	\$0	1 wk																															
4.2.2	\$0	\$3,440	\$3,440	\$3,440	\$0	2 wks																															
4.2.3	\$0	\$3,440	\$3,440	\$3,440	\$0	2 wks																															
4.2.4	\$0	\$34	\$34	\$34	\$0	1 wk																															
4.2.5	\$0	\$1,720	\$1,720	\$1,720	\$0	1 wk																															
4.2.6	\$0	\$2,000	\$2,000	\$2,000	\$0	2 wks																															

