## 17 December 2008

	ST. CHARLES					
PROJECT - Lake Pontchartr	ain & Vicinity					
	NUMBER OF CONTRACTS	TOTAL BORROW REQUIRED (CUBIC YARDS)	BORROW SOURCE TYPE	BORROW STATUS	NUMBER OF CONTRACTS	BORROW REQUIRED (CUBIC YARDS)
NEXT 6 MONTHS	1	48,000	GF	ACQUIRED	1	48,000
6 MONTHS - 1 YEAR	4	4,330,000	GF	ACQUIRED	4	4,330,000
> 1 YEAR	2	828,000	GF	ACQUIRED	2	828,000
POLDER TOTAL		5,206,000				5,206,000
	NUMBER OF CONTRACTS	TOTAL BORROW REQUIRED (CUBIC YARDS)	BORROW SOURCE TYPE	BORROW STATUS	NUMBER OF CONTRACTS	BORROW REQUIRED (CUBIC YARDS)
NEXT 6 MONTHS	NUMBER OF	REQUIRED	SOURCE	BORROW STATUS N/A		
	NUMBER OF CONTRACTS	REQUIRED (CUBIC YARDS)	SOURCE TYPE		CONTRACTS	(CUBIC YARDS)
NEXT 6 MONTHS	NUMBER OF CONTRACTS	REQUIRED (CUBIC YARDS)	SOURCE TYPE N/A	N/A APPROVED NOT ACQUIRED	<b>CONTRACTS</b> 0 1	(CUBIC YARDS) 0 1,000,000
6 MONTHS - 1 YEAR	NUMBER OF CONTRACTS	REQUIRED (CUBIC YARDS)           0           3,000,000	SOURCE TYPE N/A GF	N/A APPROVED NOT ACQUIRED UNDER INVESTIGATION	CONTRACTS           0           1           2	(CUBIC YARDS) 0 1,000,000 2,000,000