

2008/2009 TOWER MAINTENANCE SCHEDULE

Task Order	Site Name	Task	Actual Date Started	Actual Date Completed	Estimated Start Date	Estimated Completion Date	Size of Tower
TO 0046	Austin, TX	Tower Restoration	15-Feb-08	29-Feb-08			25-meter
	San Angelo, TX		2-Mar-08	24-Apr-08			30-meter
	Ft Worth, TX		25-Apr-08	5-May-08			20-meter
TO 0051	Memphis, TN	Tower Restoration	22-May-08	23-Jun-08			25-meter
	Nashville, TN	Tower Restoration	20-Jun-08	1-Jul-08			25-meter
	Ft Campbell, KY	Tower Restoration	15-Jul-08	21-Jul-08			10-meter
TO 0053	Fort Drum, NY	Tower Restoration	31-Jul-08	7-Aug-08			30-meter
TO 0052	Lincoln, IL	Tower Restoration	22-Jul-08	28-Jul-08			30-meter
	Chicago, IL	Tower Restoration	11-Aug-08	15-Sep-08			30-meter
	Milwaukee, WI	Tower Restoration	9-Sep-08	22-Sep-08			15-meter
	Davenport, IA	Tower Restoration	23-Sep-08	4-Oct-08			25-meter
	Des Moines, IA	Tower Restoration	6-Oct-08	29-Oct-08			30-meter
TO 0055	Vance AFB, OK	Tower Restoration			31-Oct-08	???	10-meter
TO 0054	Altus AFB, OK	Tower Restoration			Postponed til spring due to weather	TBD	10-meter
TO 0047	Fort Polk, LA	Tower Restoration			Postponed til spring due to weather	TBD	15-meter

TO 0047	Atlanta, GA	Tower Restoration			Postponed til spring due to weather	TBD	30-meter
Warranty	Columbus AFB, MS	Tower Restoration			Postponed til spring due to weather	TBD	15-meter
TO 0056	Laughlin AFB, TX	Tower Restoration			TBD	TBD	15-meter
	Indianapolis IN	Tower Restoration			TBD		
	Paducah KY	Tower Restoration			TBD		
	Jackson KY	Tower Restoration			TBD		
	Louisville KY	Tower Restoration			TBD		
	Cincinnati OH	Tower Restoration			TBD		
	Detroit MI	Tower Restoration			TBD		
	Grand Rapids MI	Tower Restoration			TBD		
	Gaylord MI	Tower Restoration			TBD		
	Marquette MI	Tower Restoration			TBD		
	Northern IN	Tower Restoration			TBD		
	Little Rock AR	Tower Restoration			TBD		
	Kansas City MO	Tower Restoration			TBD		
	Wichita KS	Inspection			TBD		
	Dodge City KS	Inspection			TBD		
	Grand Island NE	Inspection			TBD		

