

ENCLOSURE

**FOURTH QUARTERLY REPORT
SUMMARY OF SIGNIFICANT UNRESOLVED ISSUES
WITH NEW DEFENSE NUCLEAR FACILITIES**

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES
			Critical Decision Approved	Design Completion	Construction Completion	
Hanford Site	Waste Treatment Plant	12,200			<i>(Operational 2019)</i>	
	a. Pretreatment Facility		CD-3	68%	25%	1. Seismic ground motion— <i>resolved (4)*</i> 2. Structural engineering 3. Chemical process safety— <i>resolved (3)</i>
	b. High Level Waste Treatment Facility		CD-3	82%	22%	1. Seismic ground motion— <i>resolved (4)</i> 2. Structural engineering 3. Fire protection
	c. Low Activity Waste Facility		CD-3	94%	53%	1. Fire protection
	d. Analytical Laboratory Facility		CD-3	88%	48%	1. Fire protection
	Demonstration Bulk Vitrification System Project	224	CD-1	95%	Some foundation work <i>(Operational FY 2011)</i>	1. Confinement strategy
	K-Basin Closure Sludge Treatment Project	220 (Estimated using new conceptual design)	Returned to CD-0	0%	Starting <i>(Operational to be determined)</i>	1. Completeness of Preliminary Documented Safety Analysis— <i>review terminated; document not relevant to new conceptual design (3)</i> 2. Adequacy of project management and engineering

* Numbers in parentheses indicate the quarterly report in which an issue was considered resolved or a new issue was identified.

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES
			Critical Decision Approved	Design Completion	Construction Completion	
	Large Package and Remote Handled Waste Packaging Facility	390	CD-0	0%	Starting <i>(Operational to be determined, post-2016)</i>	No issues identified
	Tank Retrieval and Waste Feed Delivery System	1,140	One subproject not using the formal CD process	Various degrees of completion	Various degrees of completion and operations	1. Design pressure rating of waste transfer system — <i>resolved (3)</i> No issues remain
	Immobilized High-Level Waste Interim Storage Facility	100	CD-3	90%	Deferred <i>(Operational to be determined)</i>	No issues identified
Idaho National Laboratory	Integrated Waste Treatment Unit Project	462	CD-3	>90%	<10% Placement of foundation started <i>(Operational 2010)</i>	1. Pilot plant testing 2. Waste characterization 3. Distributed control system design
Los Alamos National Laboratory	Chemistry and Metallurgy Research Replacement Project	725-975 Being reevaluated	CD-1	80%	Some ground work <i>(Operational 2014)</i>	1. Design-build acquisition strategy — <i>resolved (2)</i> 2. Site characterization and seismic design 3. Safety-significant active ventilation system— <i>resolved (2) reopened because of issue 6 (3)</i> 4. Safety-class fire suppression system 5. Safety-class and safety-significant container design 6. Deficiencies in Draft Preliminary Documented Safety Analysis
	Technical Area-55 Reinvestment Project	72	Phase A: CD-2 Phase B: CD-0	60%	<i>(Complete 2010)</i> <i>(Complete 2014)</i>	1. Adequacy of safety systems
	Upgrades to Pit Manufacturing Capability at Technical Area-55	Annual funding	Not formally implementing CD process		Work ongoing	1. Lack of adherence to DOE Order 413.3A

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES
			Critical Decision Approved	Design Completion	Construction Completion	
	Radioactive Liquid Waste Treatment Facility Upgrade Project	96	CD-1		<i>(Operational 2011)</i>	No detailed review completed
	New Solid Transuranic Waste Facility Project	40	CD-0	60%	<i>(Operational 2011)</i>	No detailed review completed
	Nuclear Material Safeguards and Security Upgrades Project, Phase 2	240	CD-1	30%	<i>(Operational 2013)</i>	No detailed review completed
	Technical Area-55 Radiography Project	38	CD-0	90% on hold	<i>(Operational 2010)</i>	No detailed review completed
Nevada Test Site	Device Assembly Facility—Criticality Experiments Facility	150	CD-2/3A-D	90%	Long-lead procurement and facility modification in process <i>(Operational 2011)</i>	1. Structural cracks 2. Deficiencies in fire protection system— <i>new issue (4)</i>
Oak Ridge National Laboratory	Building 3019—Uranium-233 Downblending and Disposition Project	371	CD-2/3A	90%	<i>(Operational 2012)</i>	1. Deficiencies in Preliminary Documented Safety Analysis
Pantex Plant	Component Evaluation Facility	112	CD-0	Project is on hold	<i>(Operational on hold)</i>	No detailed review completed
Savannah River Site	Pit Disassembly and Conversion Facility	2,450	CD-1	50%	<i>(Operational on hold)</i>	1. Assumption on combustible loading for seismically induced fire
	Salt Waste Processing Facility	900	CD-1	35%	<i>(Operational 2013)</i>	1. Geotechnical investigation— <i>resolved (4)</i> 2. Structural evaluation 3. Quality assurance— <i>resolved (2)</i>
	Container Surveillance and Storage Capability Project	79-97	CD-2A/3A	30%	Building preparations started <i>(Operational 2010)</i>	1. Fire protection strategy 2. Preliminary hazards analysis 3. Criticality safety— <i>resolved (4)</i> 4. Design process control— <i>resolved (2)</i>

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES
			Critical Decision Approved	Design Completion	Construction Completion	
	Plutonium Disposition Project	500 Being reevaluated	CD-0	10%	Not started <i>(Operational 2013)</i>	No issues identified
	Waste Solidification Building	244	CD-1		Not started <i>(Operational 2016)</i>	No issues identified
Y-12 National Security Complex	Highly Enriched Uranium Materials Facility	549	CD-3	100%	60% <i>(Operational 2009)</i>	1. Water supply for fire protection system
	Uranium Processing Facility	1,400— 3,500	CD-1	10%	<i>(Operational 2017)</i>	1. Preliminary hazards analysis development— <i>resolved (2)</i> 2. Nonconservative values for airborne release fraction and respirable release fraction