


# CO<sub>2</sub> CAPTURE AND STORAGE



## *SECARB's Mississippi Saline Test Site: A Field Project Update*

**Robert C. Trautz** (rtrautz@epri.com)  
Electric Power Research Institute  
Senior Project Manager

DOE Regional Carbon Sequestration  
Partnership Annual Review Meeting

October 6-8, 2008  
Pittsburgh, PA




# Outline

---

1. Introduction
2. Well Drilling & Completion
3. Reservoir Characterization
4. CO<sub>2</sub> Injection Operations
5. Monitoring and Verification



# Key Organizations and Acknowledgments



# Mississippi Saline Reservoir CO<sub>2</sub> Injection Project

- **Purpose:** Validate sequestration opportunities in the Southeast region proximate to large coal-fired power plants
- **Initial Target:** Deep saline reservoirs along MS Gulf Coast
- Lower Tuscaloosa Massive Sand Unit (U. Cretaceous)
- **Confining Units (Seals):**
  - Marine Tuscaloosa
  - Austin Formation (Fm.)
  - Selma Chalk/Navarro Fm.
  - Midway Shale

(SE Mississippi)

System	Series	Stratigraphic Unit	Sub-Units	Hydrology	Depth (ft)
Tertiary	Miocene	Misc. Miocene Units	Pascagoula Fm.	Freshwater Aquifers	5,910
			Hattiesburg Fm.		
			Catahoula Fm.		
	Oligocene	Vicksburg		Saline	
			Red Bluff Fm.	Minor confining	
	Eocene	Wilcox	Jackson	Saline	
Claiborne					
Cretaceous	Paleocene	Midway Shale		Confining Units	7,240
	Upper	Selma Chalk	Navarro Fm.	Confining Units	
			Taylor Fm.		
	Upper	Eutaw	Austin Fm.	Saline	
			Eagle Ford Fm.		
		Tuscaloosa Group	Upper Tusc.	Minor Reservoir	
			Marine Tusc.	Confining unit	
	Lower	Washita-Fredricksburg	Lower Tusc.	Saline	
			Dantzler Fm.		
"Limestone Unit"					
					8,160

Injection Target



# Site Location

Victor J. Daniel Power Plant located in Jackson County, Mississippi.





Image Source: Google Earth



# Site Preparation and Drilling (Feb-Apr 2008)




- Observation well (11-1), TD=9500'
- Injection well (11-2), TD=9723'



# Borehole Deviation


- Distance between wells at the:
  - Surface 175 ft
  - Tusc. massive sand interval 242 ft



Borehole Deviation Survey




# Reservoir Characterization (Obs. Well 11-1)



- Mud Logging (6,000 ft to TD)
- Wireline Logs
  - Gamma ray, resistivity, and density-neutron porosity
  - Cement Bond Log with Cast V Evaluation
  - Thermal Decay Log (gas saturation,  $S_g$ )

**Mud Log of the Lower Tuscaloosa Massive Sand, MPC 11-1**






# Reservoir Characterization Whole Core (Obs. Well)

- Nearly 120 feet of whole core
  - Selma (30'/27')
  - Marine Shale (28'/26')
  - Tuscaloosa Massive Sand (60'/58')
- Four inch dia. core




Marine Shale Whole Core  
MPC 11-1



Drilling Penetration Rates

# Lower Tuscaloosa Massive Sand Storage Reservoir

- Core analyses include horizontal and vertical perm., relative perm., porosity, capillary pressure, and mineralogy



60 ft whole-core sample was taken from MPC 11-1 (~57' recovery)

# Reservoir Characterization from Whole Core

## Lower Tuscaloosa Massive Sand Storage Formation

Core Number	Sample Number	Sample Depth, (ft)	Permeability millidarcys,		Porosity, percent		Grain Density, gm/cc
			to Air	Klinkenberg	Ambient	2500 psi	
3	3-1	8531.45	1450.	1380.	22.7	22.4	2.65
3	3-5	8535.50	2390.	2300.	24.5	24.2	2.64
3	3-9	8539.50	1930.	1850.	24.1	23.8	2.65
3	3-13	8543.45	652.	614.	19.7	19.4	2.67
3	3-17	8547.50	1460.	1400.	23.8	23.5	2.65
3	3-21	8551.50	936.	888.	23.2	22.9	2.65
3	3-25	8555.50	848.	804.	22.8	22.5	2.66
3	3-29	8559.50	1030.	977.	24.4	24.1	2.65
3	3-33	8563.50	641.	603.	23.4	23.1	2.65
3	3-37	8567.50	3390.	3280.	25.3	25.0	2.65
3	3-41	8571.40	0.0082	0.0028	7.8	7.5	2.71
3	3-45	8575.50	7.16	5.63	17.9	17.6	2.68
3	3-49	8579.50		+	9.1		2.75


<b>Average values: 1230.</b>	<b>1180.</b>	<b>20.7</b>	<b>21.3</b>	<b>2.66</b>
------------------------------	--------------	-------------	-------------	-------------

+ Indicates the sample is unsuitable for this type of measurement



# Reservoir Characterization (Inj. Well 11-2)

- Wireline Logging included:
  - Schlumberger's Platform Express Log
  - Thermal Decay Log
  - Mechanical Properties Log
  - Combinable Magnetic Resonance
  - Elemental Capture Spectroscopy
  - Cement Bond Log with Cast V Evaluation
- 30 sidewall cores
  - 6 marine shale, 12 massive sand
- Baseline water sampling (June 2008)
- 2-day pressure transient test (June 2008)



Selected Sidewall Core Locations  
From Injection Well 11-2

# Summary of Sidewall Core Results

In. Rec.	Sample Depth Feet	Permeability mD	Porosity %
<b>Lower Tuscaloosa Marine Shale</b>			
0.0	7910.0		
1.7	7920.0	<0.1	8.2
1.4	7930.0	<0.1	9.2
1.4	7976.0	<0.1	8.8
0.0	7986.0		
1.5	7996.0	<0.1	8.3
<b>Lower Tuscaloosa Interbeds</b>			
0.9	8500.0	5.1	17.4
1.6	8510.0	<0.1	9.6
0.8	8520.0	420.0	20.3
0.9	8530.0	800.0	22.9
<b>Massive Sand Interlobe</b>			
1.0	8630.0	3.8	16.5
0.8	8642.0	9.5	18.6


In. Rec.	Sample Depth Feet	Permeability mD	Porosity %
<b>Massive Sand Lower Lobe</b>			
0.8	8650.0	450.0	23.2
1.1	8660.0	550.0	23.4
0.8	8670.0	300.0	22.5
1.1	8680.0	900.0	23.3
0.6	8690.0	980.0	24.0
0.6	8700.0	175.0	19.3
0.9	8710.0	660.0	22.9
1.0	8720.0	600.0	21.6
<b>Lower Cretaceous</b>			
0.9	8820.0	3.0	17.5
0.5	8830.0	56.0	20.0
1.5	8840.0	1000.0	23.1
1.0	8850.0	950.0	22.8
0.0	8860.0		
1.0	9010.0	525.0	22.4
1.0	9020.0	1050.0	22.1
1.1	9030.0	775.0	22.9
1.0	9040.0	580.0	23.1
1.2	9050.0	1050.0	24.4






# Injection and Observation Wells Completed (June 2008)

## INJECTION WELLHEAD ASSEMBLY




## COMPLETION DETAIL

1. ~16" Conductor Pipe set at 90 feet
2. 9-5/8" Surface Casing @ 2,568', set in 12-1/4" hole; 40.0 lb/ft J-55 STC; Cemented to surface w/ 420 sacks.
3. 5-1/2" Protection Casing @ 9,669', set in 7-7/8" hole; 20.0 lb/ft N-80 LTC; Cemented to 1,100' w/ 975 sacks.
4. 2-7/8" Injection Tubing @ 8,500'; 6.5 lb/ft J-55 EUE 8rd.
5. Annular Fluid: TBD
6. Injection Packer @ ~8,500'; 5-1/2" x 2-7/8" retrievable production packer.
7. Perforated two intervals:  
8520-8560 ft  
8760-8710 ft
8. Total Depth @ 9,668'



# Mechanical Integrity Testing (July 2008)

- Performed on injection well (MPC 11-2)
- The MIT included:
  - Annular Pressure Test
  - Temperature Log (checks for leaking tubing)
  - Radioactive Tracer Test (demonstrates injected fluids are ejected through the perforations into the injection zone)




Pressure MIT results for injection well MPC 11-2

The tests were observed and certified by a MS Dept Environmental Quality




# CO<sub>2</sub> Injection Underway!

- Injection started October 2<sup>nd</sup>
- Inject up to 3000 tons total
- Current rate of injection ~ 140 t / day
- CO<sub>2</sub> supply Denbury's pipeline outlet in central MS
- CO<sub>2</sub> deliveries Airgas Carbonic (7 loads per day)
- CO<sub>2</sub> stored on-site, heated and pumped into the formation by Reliant Gases.



# Surface and Subsurface MMV to Assure Well Integrity



Surface and subsurface MMV methods:

1. Sustained casing and annular pressure
2. Near-surface CO<sub>2</sub> soil gas and tracer (PFT) measurements
3. Cement bond logs before and after CO<sub>2</sub> injection
4. Thermal Decay Logs to detect any CO<sub>2</sub> above the reservoir seal.

# CO<sub>2</sub> Detection Using Soil Flux and Groundwater Monitoring



- ★ Permanent soil monitoring stations
- ★ Near-well soil monitoring stations (will be affected by drilling/injection operations)
- ★ Soil monitoring stations within the drilling footprint (may be affected by drilling/injection operations)
- ★ Control soil monitoring stations




# CO<sub>2</sub> Plume Monitoring

- Horizontal location
  - Vertical Seismic Profiles (VSP) before and after injection
- Vertical leakage
  - Time-lapse thermal decay logs (in both wells) before, during, and after injection



















Vibroseis Trucks



Baseline VSP (May 2008)

# Project Schedule

	2005	2006	2007	2008	2009
<b>Task 1. PROJECT DEFINITION</b>					
<b>Task 2. PROJECT DESIGN</b> <ul style="list-style-type: none"> <li>• Test Site Plan</li> <li>• Establish MMV Protocols</li> <li>• Regulatory/Permitting</li> <li>• CO<sub>2</sub> Supply</li> </ul>		    			
<b>Task 3. IMPLEMENTATION</b> <ul style="list-style-type: none"> <li>• Observation Well Plan</li> <li>• MMV Baseline</li> <li>• Drill/Test Observation Well</li> </ul>			   		
<b>Task 4. OPERATIONS</b> <ul style="list-style-type: none"> <li>• Injection Well Site Plan</li> <li>• Drill/Equip Injection Well</li> <li>• Operations and MMV</li> <li>• Geologic/Reservoir Model</li> </ul>		   			
<b>Task 5. CLOSE /REPORT</b>					

▲ Key Decision Milestones

