

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containment material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

Behind the Barricade

Plan of the Week

JAN. 12 - 18, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Framing soffits, shafts, plaster patching
- Lead abatement
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in at offices
- Repair window frames and sills
- Build ACM containment
- Remove latent ACM in chases & FCU's
- ACM air test
- Remove containment

6th Floor

East/West

- Remove window sashes
- Lead abatement
- Minor demolition
- Framing soffits, shafts, plaster patching
- Remove containment
- Repair window frames and sills
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in at offices
- Plaster patching of ceilings
- Minor demolition

Mechanical- Floor

East/West

- Secure area with monitors and card readers
- Installing hangers for mechanical electrical plumbing
- Installing mechanical electrical plumbing pipe/duct
- Light demolition
- Forming maintenance pads and curbs
- Pouring concrete

- Prime and (1) coat ceiling and walls

5th Floor

East/West

- Framing soffits, shafts, plaster patching
- Remove windows and protect
- Build ACM containment
- Salvage FCU enclosure covers

4th Floor

East/West

- Remove left over debris
- Build ACM containment
- Salvage FCU enclosure covers

3rd Floor

East/West

- Remove left over debris
- Build ACM containment

2nd Floor

East/West

- Remove left over debris

1st Floor

East/West

- Remove left over debris
- Relocate (3) 500 KVA transformers to M-Level

Cafeteria

- Remove small containment in Kitchen
- Build ACM containment in Kitchen area
- Build ACM containment in dining
- Remove containment in dining corridor

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD
01-05-09 to 01-09-09**

**99%
Green**

