

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containment material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

Behind the Barricade

Plan of the Week

JAN. 19 - JAN. 25, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Framing soffits, shafts, plaster patching
- Lead abatement of FCU's
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in at offices
- Repair window frames and sills
- Build ACM containment
- ACM removal air test
- Remove containment

6th Floor

East/West

- Remove window sashes
- Lead abatement of FCU's
- Minor demolition
- Framing soffits, shafts, plaster patching
- Remove containment
- Repair window frames and sills
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in and hydro test
- Minor demolition
- Remove window sashes, Install protection
- Lead abatement

Mechanical- Floor

East/West

- Secure area with monitors, card readers
- Installing hangers for MEP
- Fire alarm conduit and MEP pipe/duct
- Light demolition
- Forming pads ,curbs and pouring concrete
- Prime and (1) coat ceiling and walls
- Framing soffits, shafts, plaster patching
- Remove windows and install protection
- Installing CMU at Rms. M405,307,309,311

5th Floor

East/West

- Build ACM containment
- Salvage FCU enclosure covers

4th Floor

East/West

- Remove left over debris
- ACM removal and air test
- Remove ACM containment

3rd Floor

East/West

- Remove left over debris
- Build ACM containment

2nd Floor

East/West

- Remove left over debris

1st Floor

East/West

- Remove left over debris
- Relocate (3) 500 KVA transformers to M-Level

Cafeteria

- Remove small containment in Kitchen
- Build ACM containment in Kitchen area
- Build ACM containment in dining
- Remove containment in dining corridor

Elevator 13/14

- Install GWB, tape joints

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD**

01-19-09 to 01-23-09

%

Green

