

**MODERNIZATION  
PROGRAM  
LIAISON OFFICE**

**DEFINITIONS:**

**(Dust)** - This activity could possibly generate dust.

**(IAQ)** - This activity could possibly be a source of Indoor Air Quality concerns.

**(Noise)** - This activity could generate noise.

**(ACM)** - Asbestos containment material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

**What is SMACNA?**

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S  
COMPLIANCE WITH  
SMACNA GUIDELINES.**

**RESULTS  
FOR THE  
PERIOD  
02-23-09 to 02-27-09**

**99%  
Green**

# Behind the Barricade

## Plan of the Week

MAR.02 - MAR.08, 2009

### Modernization Activities Wing 3

**Wing 3**

**7th Floor**

**East/West**

- Plaster patching and texturing ceiling
- Lead abatement of FCU's ,fire stopping etc.
- Install 5 pipe system at exterior shafts, test 5 pipe system and insulate 5pipe system
- Sprinkler pipe rough-in at offices
- Repair and paint window and install frames
- Soffit and shaft close-in inspections and
- Install exterior shaft pipes, conduit and duct
- Install CMU privacy wall in restroom/wall patching

**6th Floor**

**East/West**

- Plaster patching and texturing ceiling
- Lead abatement of FCU's, etc. and fire stopping
- Soffit and shaft close-in inspections and Close-in walls and shafts
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in at offices
- Install window protection
- Install CMU privacy wall in restroom/wall patching
- Repair windows, paint windows and install window frames
- Sprinkler pipe rough-in at offices

**Mechanical- Floor**

**East/West**

- Secure area with monitors, card readers
- Insulate HVAV duct and pipes
- Painting exterior ornamental grills
- R/I Fire alarm conduit
- Install MEP pipe/duct/sprinkler test mech.-

Pipe mains

**5th Floor**

**East/West**

- Framing soffits, shafts, plaster patching
- Lead abatement
- R/I lighting conduit
- Sprinkler pipe rough-in at offices

**4th Floor**

**East/West**

- Framing soffits, shafts, plaster patching
- Install exterior insulation
- Install 5 pipe system at exterior shafts
- R/I lighting conduit

**3rd Floor**

**East/West**

- Install exterior insulation
- Remove left over debris
- Framing soffits, shafts, plaster patching
- Install exterior insulation

**2nd Floor**

**East/West**

- ACM removal and air test, tear down containment
- Remove left over debris

**1st Floor**

**East/West**

- Remove left over debris

**Cafeteria**

- ACM preps and minor demolition

**Elevator 13/14**

- Removing old elevator equipment for renovation

