F. Capital Improvement Plan Status

UNTISYSTEM

November 2015 (Report as of October 1, 2015)

Project Budget Status

Camp.	Project No	Project Name	Ар	proved Budget		Expensed	E	ncumbered	Re	maining Balance
UNT	1.06	Student Residence Hall (Rawlins Hall)	\$	37,100,000	\$	31,433,972	\$	3,744,788	\$	1,921,240
	1.17	University Union Renovation	\$	128,400,000	\$	96,718,689	\$	22,239,800	\$	9,441,511
	1.17a	Scoular/ Stovall Relocations	\$	8,700,000	\$	8,157,193	\$	43,366	\$	499,441
	2.14	SRB Renovation	\$	20,430,000	\$	2,066,472	\$	2,470,109	\$	15,893,419
	2.20	Matthews Hall MEP	\$	4,200,000	\$	237,500	\$	46,000	\$	3,916,500
	2.21	Wooten Hall MEP	\$	4,450,000	\$	382,000	\$	131,750	\$	3,936,250
	2.33	Willis Library MEP	\$	8,950,000	\$	128,240	\$	291,584	\$	8,530,176
	2.34	Hickory Hall MEP	\$	3,000,000	\$	237,701	\$	45,789	\$	2,716,510
	5.01	Central Path Extension at Clark Park	\$	1,500,000	\$	27,389	\$	87,328	\$	1,385,283
	16-1.20	College of Visual Arts and Design	\$	70,000,000	\$	-	\$	-	\$	70,000,000
	16-1.21	Applied Physics	\$	12,800,000	\$	-	\$	-	\$	12,800,000
	16-2.25	General Academic Building MEP	\$	7,500,000	\$	-	\$	-	\$	7,500,000
	16-2.50	Life Science Lab Exhaust Upgrade	\$	3,200,000	\$	-	\$	-	\$	3,200,000
	16-2.55	Discovery Park MEP Upgrade	\$	10,600,000	\$	-	\$	-	\$	10,600,000
	16-2.62a	Maple Common Area Renovation Kerr Hall Kitchen and Dining	\$	1,650,000	\$	-	\$	-	\$	1,650,000
	16-2.63	Renovation	\$	8,240,000	\$	-	\$	-	\$	8,240,000
	16-2.65	Sycamore Hall 2nd Floor Renovation	\$	3,300,000	\$	-	\$	-	\$	3,300,000
	16-2.66	Coliseum Concourse Renovation	\$	8,000,000	\$	-	\$	-	\$	8,000,000
	16-2.67	1500 I-35E Building	\$	7,000,000	\$	-	\$	-	\$	7,000,000
	16-2.77	Wooten Hall Code Upgrade	\$	2,030,000	\$	-	\$	-	\$	2,030,000
	16-2.78	Child Development Lab Renovation	\$	2,000,000	\$	-	\$	-	\$	2,000,000
	16-2.79	McConnell Hall MEP	\$	2,000,000	\$	-	\$	-	\$	2,000,000
	16-2.80	Fouts Field Demolition	\$	5,000,000	\$	-	\$	-	\$	5,000,000
	16-2.81	Fraternity Row Site Development Track and Field Stadium and Sport	\$	2,240,000	\$	-	\$	-	\$	2,240,000
	16-2.82	Field	\$	5,600,000	\$	-	\$	-	\$	5,600,000
		Bruce Hall Renovation	\$	1,700,000	\$	-	\$	-	\$	1,700,000
UNTD		UNT Dallas Residence Hall	\$	8,100,000	\$	279,055	\$	516,002	\$	7,304,943
		Student Learning and Success Center	\$	63,000,000	\$	-	\$	-	\$	63,000,000
	16-1.04	Campus Infrastructure	\$	1,650,517	\$	-	\$	-	\$	1,650,517
HSC	2 90	HSC Medical Professional Building Renovation	\$	5,000,000	\$	2,080,815	\$	2,644,299	خ	274,886
1130		Interdisciplinary Research Building	\$	121,000,000	\$	248,217	\$	185,259	\$	120,566,524
		Patient Care Center Level 6	\$	2,500,000	\$	270,217	\$	103,233	\$	2,500,000
		Research and Education (RES) Level 4	\$	4,500,000	\$	-	\$	-	\$	4,500,000
	10-2.90	Renovate Dallas Municipal Building	Y	- ,500,000	٦	-	Y	-	Y	4,500,000
System	16-2.01	and Associated Law Buildings	\$	56,000,000	\$	-	\$	-	\$	56,000,000

November 2015 (Report as of October 1, 2015)

Project Overview

Campus	Project No.	Project Name	Scope	Schedule	Budget
UNT	1.06	Student Residence Hall (Rawlins Hall)			
	1.17	University Union Renovation			
	1.17a	Scoular/ Stovall Relocations			
	2.14	SRB Renovation			
	2.20	Matthews Hall MEP			
	2.21	Wooten Hall MEP			
	2.33	Willis Library MEP			
	2.34	Hickory Hall MEP			
	5.01	Central Path Extension at Clark Park			
	16-1.20	College of Visual Arts and Design			
	16-1.21	Applied Physics			
	16-2.25	General Academic Building MEP			
	16-2.50	Life Science Lab Exhaust Upgrade			
	16-2.55	Discovery Park MEP Upgrade			
	16-2.62a	Maple Common Area Renovation			
	16-2.63	Kerr Hall Kitchen and Dining Renovation			
	16-2.65	Sycamore Hall 2nd Floor Renovation			
	16-2.66	Coliseum Concourse Renovation			
	16-2.67	1500 I-35E Building			
	16-2.77	Wooten Hall Code Upgrade			
	16-2.78	Child Development Lab Renovation			
	16-2.79	McConnell Hall MEP			
	16-2.80	Fouts Field Demolition			
	16-2.81	Fraternity Row Site Development			
	16-2.82	Track and Field Stadium and Sport Field			
	16-2.83	Bruce Hall Renovation			
UNTD	1.03	UNT Dallas Residence Hall			
	16-1.01	Student Learning and Success Center			
	16-1.04	Campus Infrastructure			
HSC	2.90	HSC Medical Professional Building Renovation			
	16-1.40	Interdisciplinary Research Building			
	16-2.94	Patient Care Center Level 6			
	16-2.96	Research and Education (RES) Level 4			
System	16-2.01	Renovate Dallas Municipal Building and Associated Law Buildings			

No change

Minor adjustment

Substantial change

FY 2016 Capital Improvement Plan UNIVERSITY of NORTH TEXAS SYSTEM

FY 2016 SUMMARY (in \$Million)

		Funding	Prior Yrs						Total
Proj. No.	. Project	Source	Costs	2016	2017	2018	2019	2020+	Project
Universit	ty of North Texas								
16-1.20	College of Visual Arts and Design	TRB		6.80	63.20				70.00
16-1.21	Applied Physics	RFS		0.80	12.00				12.80
16-2.25	General Academic Building MEP	HEAF		0.50					
		RFS			7.00				7.50
16-2.50	Life Science Lab Exhaust Upgrade	HEAF		0.20	3.00				3.20
16-2.55	Discovery Park MEP Upgrade	HEAF		0.60					
		RFS			10.00				10.60
16-2.62a		AUX		0.15	1.50				1.65
16-2.63	Kerr Hall Kitchen and Dining Renovation	AUX	0.04	0.72	7.48				8.24
16-2.65	Sycamore 2nd Floor Renovation	HEAF		0.30	3.00				3.30
16-2.66	Coliseum Concourse Renovation	RFS		5.50	2.50				8.00
16-2.67	1500 I-35 Building	RFS		3.00	4.00				7.00
16-2.77	Wooten Hall Code Upgrade	HEAF		0.03	2.00				2.03
16-2.78	Child Development Lab Renovation	HEAF		2.00					2.00
16-2.79	McConnell Hall MEP	AUX		2.00					2.00
16-2.80	Fouts Field Demolition	Local/Cash		0.05					
		AUX			4.95				5.00
16-2.81	Fraternity Row Site Development	RFS		2.24					2.24
16-2.82	Track and Field Stadium and Sports Fields	RFS		0.50	1.50				
		GIFT			2.00				
		AUX			1.60				5.60
16-2.83	Bruce Hall Renovation	AUX		1.70					1.70
		y of North Texas Tota	al 0.04	27.09	125.73	-	-	-	152.86
Universit	ty of North Texas Dallas								
16-1.01	Student Learning and Success Center	TRB		2.00	14.00	33.40	13.60		63.00
16-1.04	Campus Infrastructure	HEAF		1.15					
		СР		0.50					1.65
	University of No	rth Texas Dallas Tota	al -	3.15	14.00	33.40	13.60	-	64.65
Universit	ty of North Texas Health Science Center								
16-1.40	Interdisciplinary Research Building	TRB			35.70	44.30			
	The state of the s	RFS	0.36	7.87	300	12.57	20.20		121.00
16-2.96	Research and Education (RES) Level 4	RFS	1.30	3.00	1.50				4.50
16-2.94	Patient Care Center Level 6	RFS		0.50	1.00	1.00			2.50
	University of North Texas Health		al 0.36	11.37	38.20	57.87	20.20	-	128.00
Universit	ty of North Texas System		. , ,						
	Renovate Dallas Municipal Bldg and Assoc Law Bldg	s TRB		1.62	10.92	25.20	18.26		56.00
		th Texas System Tota	al -	1.62	10.92	25.20	18.26	_	56.00
	Offiversity of Nor	cxuc cycle c							

	Funding	Prior Yrs						
	Source	Costs	2016	2017	2018	2019	2020	Total
HEAF	HEAF	-	4.78	8.00	-	-	-	12.78
HEAF Reserve	HEAF Reserve	-	-	-	-	-	-	-
Tuition Revenue Bonds	TRB	-	10.42	123.82	102.90	31.86	-	269.00
Commercial Paper	CP	-	0.50	-	-	-	-	0.50
Private Placement	PP	-	-	-	-	-	-	-
Revenue Bonds	RB	-	-	-	-	-	-	-
Revenue Financing System Bonds	RFS	0.36	23.41	39.50	13.57	20.20	-	97.04
Auxiliary Reserves	AUX	0.04	4.57	15.53	-	-	-	20.14
Grants	GRNT	-		-	-	-	-	-
Student Fees	SF	-	-	-	-	-	-	-
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	-	2.00	-	-	-	2.00
Annual Budget, Operating and Capital	Local/Cash	-	0.05	-	-	-	-	0.05
	Total	0.40	43.73	188.85	116.47	52.06	0.00	401.5

UNT

FY 2016 (in \$Million)

Univers	ity of North Texas	1 1 2010	, ,						
			Prior Yrs						Total
Proj. No.		Funding Source	Costs	2016	2017	2018	2019	2020+	Project
	ly Approved Projects:								
1.06	Student Residence Hall	PP	36.53	(36.53)					
		RB		37.10					37.10
1.17	University Union Renovation	AUX	5.10						
		СР	25.08	(25.08)					
		PP	82.90	(82.90)					
		SF		8.00					
		Local/Cash		2.60					
		RB		112.70					128.40
1.17a	Scoular/ Stovall Relocations	HEAF	1.00						
		CP	7.68	(7.68)					
		RB		7.70					8.70
2.14	SRB Renovation	HEAF	4.19						
		RFS	0.74	15.50					20.43
	Matthews Hall MEP	HEAF	2.40	1.80					4.20
	Wooten Hall MEP	HEAF	3.25	1.20					4.45
	Hickory Hall MEP	HEAF	3.00						3.00
2.33	Willis Library MEP	HEAF	0.45	5.10	3.40				8.95
5.01	Central Path Extension at Clark Park	HEAF Reserve	1.50	-					1.50
		roved Projects Total	173.82	39.51	3.40	-	_	_	216.73
New Proi	ects for Approval:			00.01	0.10				2.00
	College of Visual Arts and Design	TRB		6.80	63.20				70.00
	Applied Physics	RFS		0.80	12.00				12.80
16-1.21	General Academic Building MEP	_			12.00				12.00
10-2.25	General Academic Building MEP	HEAF		0.50					
		RFS			7.00				7.50
	Life Science Lab Exhaust Upgrade	HEAF		0.20	3.00				3.20
16-2.55	Discovery Park MEP Upgrade	HEAF		0.60	10.00				
40.0.00	<u> </u>	RFS		0.45	10.00				10.60
	Maple Common Area Renovation	AUX	0.04	0.15	1.50				1.65
	Kerr Hall Kitchen and Dining Renovation	AUX HEAF	0.04	0.72	7.48				8.24
	Sycamore 2nd Floor Renovation	RFS		0.30	3.00 2.50				3.30
	Coliseum Concourse Renovation 1500 I-35 Building	RFS		5.50 3.00	4.00				8.00 7.00
	Wooten Hall Code Upgrade	HEAF		0.03	2.00				2.03
	Child Development Lab Renovation	HEAF		2.00	2.00				2.00
	McConnell Hall MEP	AUX		2.00					2.00
16-2.80	Fouts Field Demolition	Local/Cash		0.05					2.00
10 2.00	Todo Flora Bollionion	AUX		0.00	4.95				5.00
16-2.81	Fraternity Row Site Development	RFS		2.24					2.24
16-2.82	Track and Field Stadium and Sports Fields	RFS		0.50	1.50				
		GIFT			2.00				
		AUX			1.60				5.60
16-2.83	Bruce Hall Renovation	AUX		1.70					1.70
	New Proie	ct for Approval Total	0.04	27.09	125.73	-	-	-	152.86
Planned	Projects with Identified Funding Sources:	, pp							
	Gateway Park	HEAF			1.00				1.00
2.01	Administration Building Renovation	HEAF	0.02		0.20	4.00			4.22
2.32	Terrill Hall MEP	HEAF	0.02		0.25	5.25			5.50
	Curry Hall MEP	HEAF			0.50	5.00			5.50
	Coliseum MEP	Local/Cash			0.50	4.00			5.50
		AUX				5.00			9.50
2.53	PAC Foundation Repairs	HEAF			0.25	1.75			2.00
	Physical Education Building (PEB) MEP	HEAF				0.50	7.00		7.50
2.56	Language Building MEP	HEAF					0.30	4.00	4.30
	Clark Common Area Renovation	AUX			0.15	1.50			1.65
2.62c	Crumley Common Area Renovation	AUX				0.15	1.50		1.65
	McConnel Common Area Renovation	AUX					0.15	1.50	1.65
	Kerr Hall - Air Handler Replacement	AUX			1.30	1.30			2.60
2.69	Maple Hall Air Handler Replacement	AUX				1.00			1.00

FY 2016 (in \$Million)

			Prior Yrs						Total
Proj. No.	Project	Funding Source	Costs	2016	2017	2018	2019	2020+	Project
2.70	Demo and Build New Business Svs Whse	AUX				1.00			1.00
2.71	SRB MEP Renovation	HEAF				1.20			1.20
2.72	USB MEP Renovation	HEAF			0.30	3.00			3.30
2.73	RTFP MEP Renovation	HEAF				0.50	5.00		5.50
2.74	Discovery Park Engineering Construction	RFS			0.75	8.75			9.50
2.84	Driveway Upgrades (Discovery Park and Campus)	HEAF						1.00	1.00
	Planned Projects with Identified Fund	ding Sources Total	0.02	-	5.20	43.90	13.95	6.50	69.57
Planned	Land Acquisitions								
3.01	Land Acquisitions per Master Plan	HEAF Reserve		2.00					8.00
		HEAF			1.50	1.50	1.50	1.50	
	Planned Land	Acquisition Total	-	2.00	1.50	1.50	1.50	1.50	8.00

Capital Improvement Plan Total 173.88 68.60 135.83 45.40 15.45 8.00 447.16

Planned Project without Identified Funding Sources

New Construction:

Science and Tech Research Building Music Practice Building Baseball Stadium Fouts Field Parking Garage Academic Building Teaching Hotel

Renovation:

Visitor's Center Eagle Student Services Envelope

Summary by Funding Source

	Funding Source	Prior Yrs Costs	2016	2017	2018	2019	2020	Total
HEAF	HEAF	14.31	11.73	15.40	22.70	13.80	6.50	84.44
HEAF Reserve	HEAF Reserve	1.50	2.00	-	-	-	-	3.50
Tuition Revenue Bonds	TRB	-	6.80	63.20	-	-	-	70.00
Commercial Paper	CP	32.76	(32.76)	-	-	-	-	-
Private Placement	PP	119.43	(119.43)	-	-	-	-	(0.00
Revenue Bonds	RB	-	157.50	-	-	-	-	157.50
Revenue Financing System Bonds	RFS	0.74	27.54	37.75	8.75	-	-	74.78
Auxiliary Reserves	AUX	5.14	4.57	16.98	9.95	1.65	1.50	39.79
Grants	GRNT	-	-	-	-	-	-	-
Student Fees	SF	-	8.00	-	-	-	-	8.00
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	-	2.00	-	-	-	2.00
Annual Budget, Operating and Capital	Local/Cash	-	2.65	0.50	4.00	-	-	7.15
	Total	173.88	68.60	135.83	45.40	15.45	8.00	447.16

Approved		
President		



FY 2016 (in \$Million)

Univer	sity of North Texas Dallas			•					
			Prior Yrs						Total
Proj. No	- Project	Funding Source	Costs	2016	2017	2018	2019	2020+	Project
Previous	sly Approved Projects:								
1.03	Residence Hall	RB	0.20	5.49	1.60				
		Local/Cash		0.81					8.10
	Previously Approv	ed Projects Total	0.20	6.30	1.60	-	-	-	8.10
New Pro	jects for Approval:								
16-1.01	Student Learning and Success Center	TRB		2.00	14.00	33.40	13.60		63.00
16-1.04	Campus Infrastructure	HEAF		1.15					
		СР		0.50					1.65
	New Project f	or Approval Total	-	3.65	14.00	33.40	13.60	•	64.65
Planned	Projects with Identified Funding Sources:								
	Discussed Device to with Identified Fronti	O T-(-)		_					
Planned Projects with Identified Funding Sources Total -					-	-	-	-	-
Planned	Land Acquisitions				1				1
									-
	Planned Land	Acquisition Total	_	_	_	_	_		_
	i lallifed Lalid	, loquisition Total							1

Capital Improvement Plan Total

Planned Project without Identified Funding Sources

New Construction:

Facilities Warehouse
School of Pharmacy and Health Professions
Road/ Promenade Construction
UNT Dallas Training and Conference Center
Satellite Utility Plants
Parking Lots
Acquisition of Land
Parking Garage

Renovation:

9.95

15.60

33.40

13.60

72.75

0.20

Summary by Funding Source

		Prior Yrs						
	Funding Source	Costs	2016	2017	2018	2019	2020	Total
HEAF	HEAF	-	1.15	-	-	-	-	1.15
HEAF Reserve	HEAF Reserve	-	-	-	-	-	-	-
Tuition Revenue Bonds	TRB	-	2.00	14.00	33.40	13.60	-	63.00
Commercial Paper	СР	-	0.50	-	-	-	-	0.50
Private Placement	PP	-	-	-	-	-	-	-
Revenue Bonds	RB	0.20	5.49	1.60	-	-	-	7.29
Revenue Financing System Bonds	RFS	-	-			-	-	-
Auxiliary Reserves	AUX	-	-	-	-	-	-	-
Grants	GRNT	-	-	-	-	-	-	-
Student Fees	SF	-	-	-	-	-	-	-
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	-	-	-	-	-	-
Annual Budget, Operating and Capital	Local/Cash	-	0.81	-	-	-	-	0.81
	Total	0.20	9.95	15.60	33.40	13.60	0.00	72.75

Approved			
President			

UNT HEALTH

FY 2016 (in \$Million)

			Prior Yrs						Total
Proj. No	- Project	Funding Source	Costs	2016	2017	2018	2019	2020+	Project
Previous	sly Approved Projects:								
2.90	Professional Building Renovation	HEAF	4.50	0.50					5.00
2.70	Research & Education - MEP	Local/Cash	6.00						6.00
	Proviously Appr	oved Projects Total	10.50	0.50	_	_	_	_	11.00
New Pro	jects for Approval:	oved Projects Total	10.50	0.50	-	-	-		11.00
16-1.40	Interdisciplinary Research Building	TRB			35.70	44.30			
10 1.40	The raisophilary research ballang	RFS	0.36	7.87	00.70	12.57	20.20		121.00
16-2.96	Research and Education (RES) Level 4	RFS		3.00	1.50				4.50
16-2.94	Patient Care Center Level 6	RFS		0.50	1.00	1.00			2.50
	New Project	for Approval Total	0.36	11.37	38.20	57.87	20.20	-	128.00
Planned	Projects with Identified Funding Sources:								
2.95	Renovation of Everett Level 2	HEAF			5.00				5.00
2.93	Renovation Patient Care Center Level 5	RFS				2.50			2.50
2.92	Renovation Patient Care Center Level 3 and 4	HEAF					3.00	2.00	5.00
2.91	Renovation Patient Care Center Level 1 and 2	HEAF						5.00	5.00
									
	Planned Projects with Identified Fun	ding Sources Total	-	-	5.00	2.50	3.00	7.00	17.50
Planned	Land Acquisitions								
3.01	Property Acquisition	RFS		6.50					6.50
	Planned Lan	d Acquisition Total		6.50	-	_	_		6.50

Capital Improvement Plan Total

Planned Project without Identified Funding Sources

New Construction:

Parking Garage Campus Beautification Campus Center Building B

Renovation:

18.37

UNT Health Clinic Sites

43.20

60.37

23.20

7.00

163.00

Summary by Funding Source

		Prior Yrs						
	Funding Source	Costs	2016	2017	2018	2019	2020	Total
HEAF	HEAF	4.50	0.50	5.00	-	3.00	7.00	20.00
HEAF Reserve	HEAF Reserve	-		-	-	-	-	-
Tuition Revenue Bonds	TRB	-		35.70	44.30	-	-	80.00
Commercial Paper	CP	-	-	-	-	-	-	-
Private Placement	PP	-	-	-	-	-	-	-
Revenue Bonds	RB	-	-	-	-	-	-	-
Revenue Financing System Bonds	RFS	0.36	17.87	2.50	16.07	20.20	-	57.00
Auxiliary Reserves	AUX	-		-	-	-	-	-
Grants	GRNT	-	-	-	-	-	-	-
Student Fees	SF	-	-	-	-	-	-	-
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	-	-	-	-	-	-
Annual Budget, Operating and Capital	Local/Cash	6.00	-	-	-	-	-	6.00
To	otal	10.86	18.37	43.20	60.37	23.20	7.00	163.00

10.86

Approved		
President		

UNT | SYSTEM

FY 2016 (in \$Million)

		1 1 2010 (ULL WINITIO	'' <i>)</i>					
Univers	sity of North Texas System								
		Funding	Prior Yrs						Total
Proj. No.	Project	Source	Costs	2016	2017	2018	2019	2020+	Project
Previous	ly Approved Projects:								
	Previously Approv	ed Projects Total	-	-	-	-	-	-	-
New Proj	jects for Approval:								
16-2.01	Renovate Dallas Municipal Bldg and Assoc Law Bldgs	TRB		1.62	10.92	25.20	18.26		56.00
									-
		or Approval Total	-	1.62	10.92	25.20	18.26	-	56.00
Planned	Projects with Identified Funding Sources:		•		1				
	Planned Projects with Identified Fundi	ng Sources Total	_	-	_	_	-		_
Planned	Land Acquisitions	ng ocurees retai				ļ			
i idillica									_
	Planned Land	Acquisition Total	-	-	-	-	-	-	-
							•		
	Capital Improv	ement Plan Total	-	1.62	10.92	25.20	18.26	-	56.00

Planned Project without Identified Funding Sources

New Construction:

Renovation:

System Building 8th Floor

Summary by Funding Source

		Prior Yrs						
	Funding Source	Costs	2016	2017	2018	2019	2020	Total
HEAF	HEAF	-	-	-	-	-	-	-
HEAF Reserve	HEAF Reserve	-	-	-	-	-	-	-
Tuition Revenue Bonds	TRB	-	1.62	10.92	25.20	18.26	-	56.00
Commercial Paper	CP	-	-	-	-	-	-	-
Private Placement	PP	-	-	-	-	-	-	-
Revenue Bonds	RB	-	-				-	-
Revenue Financing System Bonds	RFS	-	-				-	-
Auxiliary Reserves	AUX	-	-		-	-	-	-
Grants	GRNT	-	-	-	-	-	-	-
Student Fees	SF	-	-	-	-	-	-	-
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	-	-	-	-	-	-
Annual Budget, Operating and Capital	Local/Cash	-	-	-	-	-	-	-
	Total	-	1.62	10.92	25.20	18.26	0.00	56.00

Approved			
Chancellor			



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

Previously Approved Projects

1.06 Student Residence Hall (Rawlins Hall)

Current Project Status

The residence hall was substantially complete on August 7, 2015. The project site work is currently underway. Final completion for the site work is anticipated for November 2015. Completion of the East Courtyard Alternate is anticipated for December 2015.

Project Budget				
Approved Budget	\$ 37,100,000	Expensed	\$ 31,433,972	
		Encumbered	\$ 3,744,788	
		Remaining Balance	\$ 1,921,240	

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	RFQ	Randall Scott Architects	33.00%
Contractor	CMAR	Vaughan Construction	24.00%
Contractor	-		-
Contractor	-	-	_

Project Schedule				
Project Phase:	Construction	Previously Reported	I /	
Phase % Complete:	92%	CIP	Current Projected	Actual
	Planning/Programming			
	Complete	-	-	Aug-13
	Design Complete	Jul-14	-	Jul-14
	Construction Substantial Completion	Jul-15	-	Aug-15
	Construction End	Nov-15	Nov-15	-

1.17 University Union Renovation

Current Project Status

Within the past quarter of construction on the Union, there has been significant progress made to nearing completion of the exterior masonry and full glazing. MEP systems are near completion, as well as finishes of painting, wall tile, ceiling install and flooring. Installation of millwork and kitchen equipment has begun with furniture arrival due to start on Oct.12. Substantial Completion is projected to be Nov. 5, 2015. Occupants will move into the building Nov. 5-8 and the Union will be open to the public Nov. 11th. Demolition of Stovall Hall and the remaining site work will continue thru April 2016.

Project Budget

rioject buuget			
Approved Budget	\$ 128,400,000	Expensed \$	96,718,689
		Encumbered \$	22,239,800
		Remaining Balance S	9.441.511

Major Project Contract Information

	Contract	Selected Firm	HUB Participation
Architect	RFQ	Perkins+Will	29.00%
Contractor	CMAR	Beck/Warrior, A Joint	22.00%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule				
Project Phase:	Construction	Previously Reported	/	
Phase % Complete:	80%	CIP	Current Projected	Actual
	Planning/Programmi	ing		
	Comple	ete Aug-11	-	Dec-11
	Design Comple	ete May-13	-	May-13
	Construction Substantial Completi	on Oct-15	Nov-15	-
	Construction F	nd Apr-16	Apr-16	_



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

2.14 SRB Renovation

Current Project Status

The envelope replacement scope has been designed and was competitively bid. UNTS is in the final stages of executing a contract with the selected firm. On August 21, 2015 the Board of Regents approved additional scope to include the renovation of the first floor of the facility. The interior renovations will provide open concept laboratories with support spaces; mechanical, electrical, and plumbing modifications for the building; mechanical and electrical modifications for the second floor; fire sprinkler system installation throughout the building; and Texas Accessibility Standards required modifications. The remaining design for the interior renovation work began mid-Sept 2015.

Project Budget				
Approved Budget	\$ 20,430,000	Expensed	\$ 2,066,472	
		Encumbered	\$ 2,470,109	
		Remaining Balance	\$ 15,893,419	

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Jennings Hackler &	39.00%
Contractor	State Contract	Texas Air	0.00%
Contractor	CSP	RBR Construction	0.00%
Contractor	<u>-</u>	-	-

Project Phase:	Design	Previously Reported	d/	
Phase % Complete:	90%	CIP	Current Projected	Actual
	Planning/Programm	ing		
	Compl	ete -	-	Aug-11
	Design Compl	ete Apr-15	Nov-15	-
	Construction Substantial Complet	ion Jun-16	Nov-16	-
	Construction E	nd Jun-16	Dec-16	-

2.20 Matthews Hall MEP

Current Project Status

Design is complete and documentation has been readied for posting a Request for Proposals. Original design schedule was delayed due to a change in design scope to include a sewer line investigation, as well as extended contract processing and negotiations. Construction funding delayed in summer 15 for HEAF capital projects program funding review.

Project Budget				
Approved Budget	\$ 4,200,000	Expensed	\$ 237,500	
		Encumbered	\$ 46,000	
		Remaining Balance	\$ 3,916,500	

	Solicitation/Type o	of	
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Summit Consultants	17.80%
Contractor	TBD	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule				
Project Phase:	Construction	Previously Reported,	/	
Phase % Complete:	0%	CIP	Current Projected	Actual
	Planning/Programming			
	Complete	-	-	-
	Design Complete	Mar-15	-	Feb-15
	Construction Substantial Completion	Apr-16	May-17	-
	Construction End	Apr-16	Jun-17	-



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

2.21 Wooten Hall MEP

Current Project Status

Design is complete and documentation has been readied for posting a Request for Proposals. Original design schedule was delayed due to extended contractual negotiations with selected design firm's legal staff regarding contractual boilerplate. Issues resolved and design began late Aug 2014. Construction funding delayed in summer 15 for HEAF capital projects program funding review.

Project Budget			
Approved Budget	\$ 4,450,000	Expensed	\$ 382,000
		Encumbered	\$ 131,750
		Remaining Balance	\$ 3,936,250

Major Project Contract Information

	Solicitation/Type o	DT	
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Campos Engineering	12.40%
Contractor	TBD	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule				
Project Phase:	Construction	Previously Reported,		
Phase % Complete:	0%	CIP	Current Projected	Actual
	Planning/Programming			
	Complete	-	=	-
	Design Complete	Aug-15	=	May-15
	Construction Substantial Completion	Mar-17	Aug-18	-
	Construction End	Mar-17	Aug-18	-

2.33 Willis Library MEP

Current Project Status

Design is in process however was delayed due to findings in design analysis and investigations for facility. Analysis found requirement for greater mechanical and electrical scope in this 175,000 square foot facility. Additional scope and funding approved in 2016 CIP at August 2016 Board of Regents meeting. Schedule adjusted to accommodate scope changes and 24-hour occupancy of facility.

Project Budget			
Approved Budget	\$ 8,950,000	Expensed	\$ 128,240
		Encumbered	\$ 291,584
		Remaining Balance	\$ 8,530,176

	Solicitation/Type of	Ī	
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Yaggi Engineering	36.10%
Contractor	TBD	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule							
Project Phase:	Design		Previously Reported/				
Phase % Complete:	50%		CIP	Current Projected	Actual		
		Planning/Programming					
		Complete	-	-	-		
		Design Complete	Nov-15	Mar-16	-		
		Construction Substantial Completion	Mar-18	Jul-18	-		
		Construction End	Mar-18	Aug-18	-		



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

2.34 Hickory Hall MEP

Current Project Status

Design is complete and documentation has been readied for posting a Request for Proposals. Original design schedule delayed due to contract processing, contract negotiations, capital projects program review as well as a construction funding review in summer 15 for HEAF capital projects program.

Project Budget			
Approved Budget	\$ 3,000,000	Expensed	\$ 237,701
		Encumbered	\$ 45,789
		Remaining Balance	\$ 2,716,510

Major Project Contract Information

	Solicitation, Type of				
	Contract	Selected Firm	HUB Participation		
Architect	RFQ	FAI Engineers	7.80%		
Contractor	TBD	-	-		
Contractor	-	-	-		

Project Schedule				
Project Phase:	Construction	Previously Reported/		
Phase % Complete:	0%	CIP	Current Projected	Actual
	Planning/Programming			
	Complete	-	-	-
	Design Complete	Mar-15	-	Apr-15
	Construction Substantial Completion	Apr-16	Jan-17	-
	Construction End	Apr-16	Jan-17	-

5.01 Central Path Extension at Clark Park

Current Project Status

Contractor

Concept drawings were developed in June 2015. Schematic Design drawings are approximately 70% complete. It is projected that the Construction Documents will be complete by the end of November 2015 so that they can be bids per Competitive Sealed Proposals. The schedule has been extended to accommodate full coordination with the Master Plan and the pedestrian path as constructed Rawlins Hall while maximizing the parking needs on the adjacent site and the desire to preserve as many existing trees on the site.

Project Budget			
Approved Budget	\$ 1,500,000	Expensed	\$ 27,389
		Encumbered	\$ 87,328
		Remaining Balance	\$ 1,385,283

Solicitation	/T o. f
Solicitation	/ i ype oi

	Contract	Selected Firm	HUB Participation
Architect	Contract Amendment	Randall Scott Architects	0.00%
Contractor	CSP	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Design		Previously Reported	I /	
Phase % Complete:	30%		CIP	Current Projected	Actual
		Planning/Programming			
		Complete	-	-	-
		Design Complete	Sep-15	Nov-15	-
		Construction Substantial Completion	Apr-16	Jun-16	=
		Construction End	Apr-16	Jul-16	=



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

Approved FY 2016 CIP Projects

16-1.20 College of Visual Arts and Design

Current Project Status

The Request for Qualifications (RFQ) for programming and design services to be issued 10/13/2015. It is projected that the planning and programming for this project will be complete in December 2015. Confirmation of project schedule is underway.

Project Budget

Approved Budget \$ 70,000,000

Expensed \$ Encumbered \$ -

Remaining Balance \$ 70,000,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation	
Architect	RFQ	-	-	
Contractor	-	-	-	
Contractor	-	-	=	
Contractor	-	-	-	

Project Schedule				
Project Phase:	Planning	Previously Reported	I /	
Phase % Complete:	0%	CIP	Current Projected	Actual
	Planning/Programming			
	Complete	Dec-15	Dec-15	-
	Design Complete	Dec-16	Dec-16	-
	Construction Substantial Completion	Jun-18	Jun-18	-
	Construction End	Jul-18	Jul-18	-

16-1.21 Applied Physics

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

Approved Budget \$ 12,800,000

Expensed \$ Encumbered \$ Remaining Balance \$ 12,800,000

Major Project Contract Information

	Solicitation, Type of	Solicitation, Type of				
	Contract	Selected Firm	HUB Participation			
Architect	-	-	-			
Contractor	-	-	-			
Contractor	-	-	-			
Contractor	-	-	-			

Project Schedule					
Project Phase:	-		Previously Reported	/	
Phase % Complete:	0%		CIP	Current Projected	Actual
		Planning/Programming			
		Complete	Jan-16	Jan-16	-
		Design Complete	Sep-16	Sep-16	-
		Construction Substantial Completion	Nov-17	Nov-17	-
		Construction End	Dec-17	Dec-17	-



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.25 General Academic Building MEP

Current Project Status

A Request for Qualifications for a design firm is being prepared.

Project Budget

Approved Budget \$ 7,500,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 7,500,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	_

Project Schedule

i roject schedule					
Project Phase:	-	P	reviously Reported	1/	
Phase % Complete:	0%		CIP	Current Projected	Actual
		Planning/Programming			
		Complete	Dec-15	Dec-15	-
		Design Complete	Sep-16	Sep-16	-
		Construction Substantial Completion	Nov-17	Nov-17	-
		Construction End	Dec-17	Dec-17	-

16-2.50 Life Science Lab Exhaust Upgrade

Current Project Status

A Request for Qualifications for a design firm is being prepared.

Project Budget

Approved Budget \$ 3,200,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 3,200,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	RFQ	TBD	-
Contractor	=	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase:	-		Previously Reported/		
Phase % Complete:	0%		CIP	Current Projected	Actual
		Planning/Programming			
		Complete	Dec-15	Jan-16	-
		Design Complete	Sep-16	May-16	-
		Construction Substantial Completion	Nov-17	Mar-17	-
		Construction End	Dec-17	Mar-17	-



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.55 Discovery Park MEP Upgrade

Current Project Status

A Request for Qualifications is being prepared and potential as a performance project is being investigated.

Project Budget

Approved Budget \$ 10,600,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 10,600,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	RFQ	TBD	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase:	Planning	Previously Reported	1/	
Phase % Complete:	0%	CIP	Current Projected	Actual
•	Planning/Programming			
	Complete	Dec-15	Mar-16	-
	Design Complete	Sep-16	Dec-16	-
	Construction Substantial Completion	Jul-18	Mar-18	-
	Construction End	Aug-18	Mar-18	-

16-2.62a Maple Common Area Renovation

Current Project Status

Project design is planned to commence in March 2016. Feasibility study for this facility and three other residence halls is underway and will provide significant input to design plan.

Project Budget

 Approved Budget
 \$ 1,650,000
 Expensed
 \$

 Encumbered
 \$

Remaining Balance \$ 1,650,000

Major Project Contract Information

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	-		Previously Reported	/	
Phase % Complete:	0%		CIP	Current Projected	Actual
		Planning/Programming			
		Complete	Sep-15	Mar-16	-
		Design Complete	Aug-16	Dec-16	-
		Construction Substantial Completion	Aug-17	Aug-17	-
		Construction End	Aug-17	Sep-17	-



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.63 Kerr Hall Kitchen and Dining Renovation

Current Project Status

The feasibility plan for this project has been complete. An RFQ for architectural services is currently being prepared.

Project Budget

Approved Budget \$ 8,240,000

Expensed \$ Encumbered \$ -

Remaining Balance \$

Jan-18

8,240,000

Jan-18

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	_	-	_

Project Schedule

Planning Previously Reported/ **Project Phase:** CIP **Current Projected Actual** Phase % Complete: 100% Planning/Programming Complete Jul-15 Jul-15 Jul-15 **Design Complete** Apr-17 Apr-17 **Construction Substantial Completion** Dec-18 Dec-18

Construction End

16-2.65 Sycamore Hall 2nd Floor Renovation

Current Project Status

Procurement process for A/E services is underway. Current projected construction schedule reflects phased approach.

Project Budget

Approved Budget \$ 3,300,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 3,300,000

Major Project Contract Information

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project	Schedul	e
---------	---------	---

Project Phase:	-		Previously Reported	/	
Phase % Complete:	0%		CIP	Current Projected	Actual
		Planning/Programming			
		Complete	Oct-15	Nov-15	-
		Design Complete	Aug-16	Aug-16	-
		Construction Substantial Completion	Aug-17	Dec-17	-
		Construction End	Sep-17	Jan-18	_



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.66 Coliseum Concourse Renovation

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

Approved Budget \$ 8,000,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 8,000,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	-	-	=
Contractor	-	-	-
Contractor	-	-	-
Contractor	_	-	-

Project Schedule

Project Phase:	-	P	reviously Reported	/	
Phase % Complete:	0%		CIP	Current Projected	Actual
		Planning/Programming			
		Complete	Dec-15	Dec-15	-
		Design Complete	Aug-16	Aug-16	-
		Construction Substantial Completion	Aug-17	Aug-17	-
		Construction End	Sep-17	Sep-17	-

16-2.67 1500 I-35E Building

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

Approved Budget \$ 7,000,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 7,000,000

Major Project Contract Information

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

	Proj	ect	Sch	ed	ule
--	------	-----	-----	----	-----

Project Phase:	-	P	reviously Reported	/	
Phase % Complete:	0%		CIP	Current Projected	Actual
·		Planning/Programming		-	
		Complete	Feb-16	Feb-16	-
		Design Complete	Nov-16	Nov-16	-
		Construction Substantial Completion	Aug-17	Aug-17	-
		Construction End	Sep-17	Sep-17	-



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.77 Wooten Hall Code Upgrade

Current Project Status

Procurement process for A/E services is underway. Workload phasing targets design start in March 2016.

Project Budget

Approved Budget \$ 2,030,000

Expensed \$ Encumbered \$ -

Remaining Balance \$ 2,030,000

Major Project Contract Information

Solicitation	/Type	of
--------------	-------	----

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase: Phase % Complete: 0%

P	reviously Reported	I /	
	CIP	Current Projected	Actual
Planning/Programming		-	
Complete	Feb-16	Feb-16	-
Design Complete	Aug-16	Aug-16	-
Construction Substantial Completion	Oct-17	Oct-17	-
Construction End	Nov-17	Nov-17	-

16-2.78 Child Development Lab Renovation

Current Project Status

Procurement process for A/E services is underway.

Project Budget

Approved Budget \$ 2,000,000 Expensed \$

Encumbered \$ Remaining Balance \$ 2,000,000

Major Project Contract Information

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	=	-
Contractor	-	-	-

Project S	chedule
-----------	---------

Project Phase:	-	F	reviously Reported	/	
Phase % Complete:	0%		CIP	Current Projected	Actual
•		Planning/Programming			
		Complete	Sep-15	Nov-15	-
		Design Complete	Mar-16	Dec-15	-
		Construction Substantial Completion	Aug-16	Apr-16	-
		Construction End	Sep-16	Apr-16	-



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.79 McConnell Hall MEP

Current Project Status

Procurement process for A/E services is underway.

Project Budget

Approved Budget \$ 2,000,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 2,000,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	=	-	=
Contractor	-	-	=
Contractor	-	-	-
Contractor	-	-	_

Project Schedule

. roject beneaute						
Project Phase:	-	Pre	eviously Reported	/		
Phase % Complete:	0%		CIP	Current Projected	Actual	
	Pla	nnning/Programming				
		Complete	-	Dec-15	-	
		Design Complete	Jan-16	Mar-16	-	
	Construction Sul	ostantial Completion	Aug-16	Aug-16	-	
		Construction End	Sep-16	Sep-16	_	

16-2.80 Fouts Field Demolition

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

Approved Budget \$ 5,000,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 5,000,000

Major Project Contract Information

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

	Proj	ect	Sch	ed	ule
--	------	-----	-----	----	-----

Project Phase:	-	Previously Reported	/	
Phase % Complete:	0%	CIP	Current Projected	Actual
·	Planning/Progra	amming	-	
	Co	omplete -	-	-
	Design Co	omplete Sep-16	Sep-16	-
	Construction Substantial Com	pletion Jan-18	Jan-18	-
	Construct	ion End Fob 10	Fab 10	



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.81 Fraternity Row Site Development

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

Approved Budget \$ 2,240,000 Expensed \$ -

Encumbered \$ Remaining Balance \$ 2,240,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	=	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase:	-	Pr	eviously Reported	/		
Phase % Complete:	0%		CIP	Current Projected	Actual	
		Planning/Programming				
		Complete	-	-	-	
		Design Complete	Apr-16	Apr-16	-	
	Const	truction Substantial Completion	May-17	May-17	-	
		Construction End	May-17	May-17	-	

16-2.82 Track and Field Stadium and Sport Field

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

 Approved Budget
 \$ 5,600,000
 Expensed
 \$

 Encumbered
 \$

Remaining Balance \$ 5,600,000

Major Project Contract Information

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	=	-
Contractor	-	-	-

Project Schedule
Project Phase:
Phase % Complete:

-	Pr	eviously Reported	1/	
0%		CIP	Current Projected	Actual
	Planning/Programming			
	Complete	-	-	-
	Design Complete	Sep-16	Sep-16	-
	Construction Substantial Completion	Sep-17	Sep-17	-
	Construction End	Sep-17	Sep-17	-



University of North Texas Campus November 2015 (Reported as of October 1, 2015)

16-2.83 Bruce Hall Renovation

Current Project Status

In Final scope development. No professional services required for this project as UNT staff is developing design/requirements. Construction will be procured through a state contract for general construction.

Project Budget				
Approved Budget	\$ 1,700,000	Expensed S	\$	-
		Encumbered S	\$	-
		Remaining Balance	\$ 1,700,	000

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	_	-

Project Schedule				
Project Phase:	Planning	Previously Reported	1/	
Phase % Complete:	0%	CIP	Current Projected	Actual
	Planning/Programming			
	Complete	-	Oct-15	-
	Design Complete	-	Dec-15	-
	Construction Substantial Completion	Aug-16	Aug-16	-
	Construction End	Aug-16	Sep-16	-

Detail of Other Minor Projects

The \$4.22 in minor projects from the CPS includes 6 projects. They are Fire Alarm upgrades to various facilities, Energy Management Control upgrades to various facilities, Elevator Modernization to various facilities, Energy Efficiency upgrades to mechanical/electrical equipment various facilities, Academic Space upgrades various facilities, Computer Science Engineering Upgrades at Discovery Park with no single contract at the \$1M mark or higher.



University of North Texas Dallas Campus

November 2015

(Reported as of October 1, 2015)

Previously Approved Projects

1.03 UNT Dallas Residence Hall

Current Project Status

On August 21, 2015, the Board of Regents approved the Campus Infrastructure project. The addition of the utility infrastructure is necessary to support the future residence hall. The design and construction of the housing project will correspond with the infrastructure project. Construction documents for the Residence Hall project are 90% complete. Construction Manager at Risk solicitation will be posted in early November 2015. The substantial completion of the project was adjusted from July 2016 to May 2017 to better coordinate with the Campus Infrastructure Project.

Project Budget

 Approved Budget
 \$ 8,100,000
 Expensed
 \$ 279,055

 Encumbered
 \$ 516,002

 Remaining Balance
 \$ 7,304,943

Major	Project	Contract	Inf	formation
-------	---------	----------	-----	-----------

	Solicitation/Type of		HUB
	Contract	Selected Firm	Participation
Architect	RFQ	Architect Demarest	15.00%
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase:	Design		Previously		
Phase % Complete:	60%		Reported/ CIP	Current Projected	Actual
, , , , , , , , , , , , , , , , , , ,		Planning/Programming ⁻			
		Complete	-	-	Feb-15
		Design Complete	Sep-15	Nov-15	-
		Construction Substantial Completion	Jul-16	May-17	-
		Construction End	Aug-16	Jun-17	_

Approved FY 2016 CIP Projects

16-1.01 Student Learning and Success Center

Current Project Status

The Request for Qualifications (RFQ) for programming and design services to be released on 10/13/2015. Preliminary project schedule is under review.

Project Budget

 Approved Budget
 \$ 63,000,000
 Expensed
 \$

 Encumbered
 \$

 Remaining Balance
 \$ 63,000,000

Major Project Contract Information

	Solicitation/Type of		HUB
	Contract	Selected Firm	Participation
Architect	RFQ	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase:	Planning	Previously			
Phase % Complete:	0%	Reported/ CIP	Current Projected	Actual	
	Planning/Programming T				
	Complete	Jan-15	Jan-15	-	
	Design Complete	Dec-16	Dec-16	-	
	Construction Substantial Completion	Jun-18	Jun-18	-	
	Construction End	Jul-18	Jul-18	-	



University of North Texas Dallas Campus
November 2015
(Reported as of October 1, 2015)

16-1.04 Campus Infrastructure

Current Project Status

The addition of the utility infrastructure is necessary to support the development of the future residence hall ad Student Learning & Success Center on campus. Since the new residence hall is planned to be complete by Fall 2017, it is imperative that the supporting campus infrastructure project also be complete within the same timeframe. The delivery method for this project will be CMAR and will be constructed concurrently with the UNT Dallas Residence Hall project. The schedule will coincide with the construction of Residence Hall project.

Project Budget

Remaining Balance \$ 1,650,517

	Solicitation/Type of		HUB
	Contract	Selected Firm	Participation
Architect	Contract Amendment	Architect Demarest	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	_	-

Project Schedule					
Project Phase:	Design		Previously		
Phase % Complete:	0%		Reported/ CIP	Current Projected	Actual
		Planning/Programming ⁻			
		Complete	-	-	-
		Design Complete	Oct-15	Nov-15	-
		Construction Substantial Completion	Jul-16	May-17	-
		Construction End	Jul-16	Jun-17	-



University of North Texas Health Science Center Campus

November 2015

(Reported as of October 1, 2015)

Previously Approved Projects

2.90 HSC Medical Professional Building Renovation

Current Project Status

The construction project is on-track to be completed in November 2015. The end users will likely move into the space in November or December 2015 depending on the availability to move.

Project Budget				
Approved Budget	\$ 5,000,000	Expensed	\$ 2,080,815	
		Encumbered	\$ 2,644,299	
		Remaining Balance	\$ 274,886	

Major Project Contract Information						
	Solicitation/Type of		HUB			
	Contract	Selected Firm	Participation			
Architect	RFQ	Dewberry Architects, Inc.	21.00%			
Contractor	CMAR	Thos. S. Byrne. Ltd.	14.00%			
Contractor	-	-	-			
Contractor	-	-	-			

Project Schedule				
Project Phase:	Construction	Previously		
Phase % Complete:	90%	Reported/ CIP	Current Projected	Actual
•	Planning/Programming -			
	Complete	-	-	-
	Design Complete	May-14	-	May-14
	Construction Substantial Completion	Nov-15	Nov-15	-
	Construction End	Nov-15	Nov-15	-

Approved FY 2016 CIP Projects

16-1.40 Interdisciplinary Research Building

Current Project Status

The programming is now complete. Contract negotiations for design are now underway which is anticipated to begin in October 2015. Preliminary project schedule is under review.

Project Budget				
Approved Budget	\$ 121,000,000	Expensed	\$ 248,217	
		Encumbered	\$ 185,259	
		Remaining Balance	\$ 120,566,524	

Major Project Contract Information						
	Solicitation/Type of		HUB			
	Contract	Selected Firm	Participation			
Architect	RFQ	Treanor Architects	21.00%			
Contractor	CMAR	TBD	-			
Contractor	-	-	-			
Contractor	-	-	-			

Project Schedule				
Project Phase:	Programming	Previously		
Phase % Complete:	99%	Reported/ CIP	Current Projected	Actual
•	Planning/Programming ⁻			
	Complete	Jul-15	Jul-15	Oct-15
	Design Complete	Aug-16	Aug-16	-
	Construction Substantial Completion	Dec-18	Dec-18	-
	Construction End	Dec-18	Dec-18	-



University of North Texas Health Science Center Campus November 2015 (Reported as of October 1, 2015)

16-2.94 Patient Care Center Level 6

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

Approved Budget \$ 2,500,000 Expensed \$

Encumbered \$ Remaining Balance \$

2,500,000

Major Project Contract Information

	Solicitation/Type of		HUB
	Contract	Selected Firm	Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Schedule						
Project Phase:	-		Previously			
Phase % Complete:	0%		Reported/ CIP	Current Projected	Actual	
•		Planning/Programming -				
		Complete	Jul-16	Jul-16	-	
		Design Complete	Nov-16	Nov-16	-	
		Construction Substantial Completion	Dec-17	Dec-17	-	
		Construction End	Dec-17	Dec-17	-	

16-2.96 Research and Education (RES) Level 4

Current Project Status

Campus pre-planning discussions for this project are continuing.

Project Budget

\$ **Approved Budget** 4,500,000 Expensed \$ Encumbered \$

> Remaining Balance \$ 4,500,000

iviajor i roject et	ontract information		
	Solicitation/Type of		HUB
	Contract	Selected Firm	Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Proi	ect	Sch	edu	le

Project Phase:	-		Previously		
Phase % Complete:	0%		Reported/ CIP	Current Projected	Actual
		Planning/Programming T	-	-	
		Complete	Feb-16	Feb-16	-
		Design Complete	Apr-16	Apr-16	-
		Construction Substantial Completion	Dec-16	Dec-16	-
		Construction End	Dec-16	Dec-16	-



University of North Texas System November 2015 (Reported as of October 1, 2015)

Approved FY 2016 CIP Projects

16-2.01 Renovate Dallas Municipal Building and Associated Law Buildings

Current Project Status

The Request for Qualifications (RFQ) for programming and design services to be released on 10/13/2015. Preliminary project schedule is under review.

Project Budget

Approved Budget \$ 56,000,000 Expensed \$ Encumbered \$ -

Remaining Balance \$ 56,000,000

, ,	Solicitation/Type of		HUB
	Contract	Selected Firm	Participation
Architect	RFQ	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Planning		Previously		
Phase % Complete:	0%		Reported/ CIP	Current Projected	Actual
		Planning/Programming			
		Complete	Nov-15	Nov-15	-
		Design Complete	Dec-15	Dec-15	-
		Construction Substantial Completion	Aug-19	Aug-19	-
		Construction End	Aug-19	Aug-19	-