UNT | SYSTEM

Quarterly Operations Report



February 2019

Quarterly Operations Report - February 2019

Table of Contents

Operating Budget - FY2019 Budget to Actual	
Budget to Actual Section Divider	Page 3
University of North Texas	Page 4
UNT Health Science Center	Page 6
University of North Texas at Dallas	Page 8
UNT System Administration	Page 10
Investment Performance	_
Investment Performance Section Divider	Page 12
Consolidated UNT System	Page 13
University of North Texas	Page 17
UNT Health Science Center	Page 19
University of North Texas at Dallas	Page 21
UNT System Administration	Page 23
Capital Improvement Plan Status	_
Capital Improvement Plan Status Section Divider	Page 25
Project Budget Status	Page 26
Project Overview	Page 27
Capital Improvement Plan Summary	Page 28
Project Status Detail	Page 33
Information Technology Status Report	_
Information Technology Project Status Report Section Divider	Page 56
Information Technology Status Report	Page 57

Budget to Actual

FY19 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Total Budget vs. Actuals



					1	et vs. Actuais		ı		OF NORTH TEXAS	
	FY19 Q1	FY19 Q1		Variance %	Ref.		FY19 Year-End	Variance % (FY19 Fcst to		Preliminary	Year-Over-Year Comp
	Estimate	Actuals	Variance	(Bud to Act)	No.	FY19 Budget	Forecast	FY19 Bud)	FY17 Actuals	FY18 Actuals	(FY18 Act to FY19 Fcst)
REVENUES				•		, and the second		•			•
Net Tuition and Fees	\$ 304.132.948	\$ 280,812,942	\$ (23.320.006)	-7.7%	1	\$ 350.175.215	\$ 325,000,000	-7.2%	\$ 310.060.035	\$ 315,368,597	3.1%
Sales of Goods and Services	67,519,183	68,055,943	536,760	0.8%		96,006,829	98,006,829	2.1%	92,259,072		-0.3%
Grants and Contracts	6,767,532	11,843,550	5,076,018	75.0%		108,927,428	113,927,428	4.6%	102,695,036		-0.2%
State Appropriations	112,938,433	112,332,184	(606,249)	-0.5%		133,081,270	133,081,270	0.0%	133,222,566		-0.2%
Capital Appropriations - HEF			(000,243)	0.0%					1 1		0.0%
Net Professional Fees	37,562,056	37,562,056	-	0.0%	1	37,562,056	37,562,056	0.0%		37,562,056	
	2 245 026	2 444 702	405.057	0.70		40 500 634	-	0.0%		-	0.0%
Gift Income	2,245,826	2,441,783	195,957	8.7%		10,509,621	13,000,000	23.7%	16,490,980		-12.4%
Investment Income	558,516	203,309	(355,207)	-63.6%		5,401,332	5,401,332	0.0%	5,371,214		-25.2%
Other Revenue	289,137	312,651	23,514	8.1%		1,156,549	1,156,549	0.0%	1,406,778		-34.3%
Total Revenues EXPENSES	\$ 532,013,630	\$ 513,564,419	\$ (18,449,211)	-3.6%		\$ 742,820,301	\$ 727,135,464	-2.1%	\$ 699,067,736	\$ 722,565,045	0.6%
				=	_		4			4	
Salaries - Faculty	\$ 44,376,914			5.1%		\$ 148,359,546		4.3%		\$ 137,607,813	3.2%
Salaries - Staff	36,610,985	37,112,686	(501,701)	-1.4%		148,072,937	140,000,000	5.5%			2.0%
Wages and Other Compensation	7,485,004	6,338,143	1,146,861	15.3%		23,138,294	23,138,294	0.0%			4.3%
Benefits and Other Payroll-Related Costs	21,407,102	19,217,734	2,189,368	10.2%	5	77,770,150	79,000,000	-1.6%	72,233,166		1.7%
Subtotal - Personnel Costs	\$ 109,880,005	\$ 104,775,105	\$ 5,104,900	4.6%		\$ 397,340,927	\$ 384,138,294	3.3%	\$ 360,368,466	\$ 374,754,614	2.5%
Cost of Goods Sold	2,458,957	2,586,348	(127,391)	-5.18%		8,196,524	8,100,000	1.2%	8,403,151		-10.2%
Professional Fees and Services	4,773,344	5,096,570	(323,226)	-6.8%		16,867,058	16,500,000	2.2%	14,197,638	18,397,186	-10.3%
Travel	2,259,490	1,770,320	489,170	21.6%		9,947,492	10,000,000	-0.5%	9,530,434	11,178,221	-10.5%
Materials and Supplies	7,756,214	4,713,734	3,042,480	39.2%	6	33,360,309	28,500,000	14.6%	30,611,925	28,593,006	-0.3%
Communication and Utilities	3,103,298	3,523,166	(419,868)	-13.5%		14,817,333	14,800,000	0.1%	12,598,872	14,960,317	-1.1%
Repairs and Maintenance	4,319,568	3,321,320	998,248	23.1%		15,730,473	15,000,000	4.6%	17,771,656	14,885,157	0.8%
Rentals and Leases	1,785,082	3,118,169	(1,333,087)	-74.7%	7	4,117,441	6,000,000	-45.7%	9,966,551	9,870,726	-39.2%
Printing and Reproduction	1,655,327	971,000	684,327	41.3%		5,299,142	5,200,000	1.9%	1,298,702		-1.2%
Other Expenses	5,522,303	6,974,520	(1,452,217)	-26.3%		20,610,209	18,000,000	12.7%	17,390,043		-3.5%
Internal Income	-	-	-			-	, ,	0.0%	1,502,045		0.0%
Subtotal - Maintenance & Operation Costs	\$ 33,633,583	\$ 32,075,146	\$ 1,558,437	4.6%		\$ 128,945,981	\$ 122,100,000	5.3%		\$ 130,812,381	-6.7%
Debt Service - Principal	-	-	-			-	-	0.0%	24,190,248		0.0%
Debt Service - Interest	_	-	_			_	_	0.0%	19,163,498		0.0%
Capital Expenses	5,200,199	6,761,014	(1,560,815)	-30.0%	9	17,875,791	13,000,000	27.3%			-0.3%
· · ·											
Federal and State Pass-Through Expense	49,108	5,853	43,255	88.1%		339,793	340,000	-0.1%	·	264,360	28.6%
Depreciation and Amortization	-	-	-			-		0.0%		-	0.0%
Scholarships, Exemptions and Financial Aid	13,410,175	14,356,212	(946,037)	-7.1%		83,558,125	93,000,000	-11.3%	80,076,986		6.0%
Total Expenses	\$ 162,173,072	\$ 157,973,330	\$ 4,199,740	2.59%		\$ 628,060,617	\$ 612,578,294	2.5%	\$ 621,800,338	\$ 606,623,169	1.0%
TRANSFERS											
Intra-Campus Transfers Between Funds:											
Inter-Fund Transfers In/(Out)	\$ (22,750,556)	\$ (31,430,414)	\$ (8,679,858)	-38.2%	10	\$ (22,750,556)	\$ (25,000,000)	-9.9%	\$ (20,560,819)	\$ (46,620,647)	46.4%
Transfers Between UNTS Components:											
Shared Services	-	-	-	0.00%		-	-	0.0%	(23,937,930)	(26,113,583)	100.0%
Core Services	-	-	-	0.00%		-	-	0.0%	(14,847,244)	(19,034,985)	100.0%
System Service Allocations	(10,618,069)	(10,618,069)	0	0.00%		(42,472,275)	(42,472,275)	0.0%	-	-	0.0%
Debt Service Transfer In/(Out)	(11,295,305)	(8,414,059)	2,881,246	25.51%	11	(45,181,222)	(33,656,234)	25.5%	-	(45,433,357)	-25.9%
Other Inter-Unit Transfers In/(Out)	(68,355)	(50,378)	17,977	26.30%	ł	(273,420)	(273,420)	0.0%	(1,527,096)	(1,617,906)	-83.1%
Other Transfers:											
Transfer to other State Agencies In/(Out)	-	-	-	0.00%		600,000	600,000	0.0%	621,840	614,257	-2.3%
Other Legislative Transfers In/(Out)	30,357	(11,494,631)	(11,524,988)	-37964.85%	12	1,055,357	(11,494,631)	-1189.2%	6,536,781	1,096,059	-1148.7%
Lapsed Appropriations	_	_	-	0.00%	I	-	-	0.0%	(2,013,166)	-	0.0%
Total Transfers	\$ (44,701,928)	\$ (62,007,551)	\$ (17,305,623)	-38.7%		\$ (109,022,116)	\$ (112,296,560)	-3.0%		\$ (137,110,162)	-18.1%
Estimated Budgeted Impact on Fund Balances											
Estimated budgeted impact on rund balances	\$ 325,138,630	\$ 293,583,538	\$ (31,555,092)	-9.7%		\$ 5,737,568	\$ 2,260,610	-60.6%	\$ 21,539,764	\$ (21,168,286)	-110.7%

FY19 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



REVENUES	Tuition behind Q1 estimates by \$13.8 M (\$10.8 M Undergrad and \$3.0 M Graduate) due to budget estimate of 2.25% increas	
	Huition hehind ()1 estimates by \$13 x M (\$10 x M Undergrad and \$3 0 M (araduate) due to hudget estimate of 2.25% increas	
Net Tuition and Fees	17. Fees under Q1 estimates by \$1.4 M, split between Instructional and Mandatory fees. Discounts and allowances for Q1 exemptions, additional institutional scholarships, and bad debt allowance.	
Sales of Goods and Services		
Grants and Contracts	Sponsored research tracking ahead of Q1 estimates by \$5.1 M, primarily driven by Federal Grants and Contracts.	
State Appropriations		
	+	
	\$2.3 M variance driven by vacant and unfilled faculty notitions	
	y z m variance arreer by dear and arrive acting positions.	
	Overallegated to 0.1 estimate for Wages 0.1 EV19 to 0.1 EV19 shows \$1.1 M years over year degrees in everall bourly wages	227
	Benefits benind Q1 estimates by 32.1W due to positive budget variances in raculty Salaries and Wages and Other Compensar	JOII.
	O constitution of the state of	
	Overallocated to QL estimate for Materials and Supplies. Positive variance in Materials and Supplies is offset by spending wit	nin otner expenditure categories.
Repairs and Maintenance		(60.2.8.)
Rentals and Leases	in other Leases (Software, Furnishings, Equipment, etc.) of (\$0.3M).	e Leases year over year (\$0.3 M), and increases
Printing and Reproduction		
Other Expenses	Variance driven by unallocated P-Card expenses posted to Other Expenditures due to changeover to new online Concur syste allocated in Q2.	m (\$2.4 M); expenses have been appropriately
Internal Income		
Debt Service - Principal		
Debt Service - Interest		
Capital Expenses	Underallocated Capital Expense budget to Q1 estimate. Variance driven by HEF purchase of Capitalized Lab Equipment for re	search (Microscope LEAP - \$2.0 M).
Federal and State Pass-Through Expense		
Scholarships, Exemptions and Financial Aid		
TRANSFERS		
Intra-Campus Transfers Between Funds:		
Inter-Fund Transfers In/(Out)	Additional transfers to plant funds for Auxiliary funded projects (\$7.4 M) and HEF funded projects (\$1.3 M).	
Transfers Between UNTS Components:		
Shared Services		
Core Services		
System Service Allocations		
•	TRB Principal and interest payments will not be included quarterly as full legislative transfer out has been made to System Ac	dministration.
• • •		
	Change in state guidance on re-paying TRB debt required a legislative transfer out of full amount to System Administration.	
Lapsed Appropriations		
10 10 10 10 10 10 10 10 10 10 10 10 10 1	Grants and Contracts State Appropriations Capital Appropriations - HEF Net Professional Fees Gift Income Investment Income Other Revenue EXPENSES Salaries - Faculty Salaries - Staff Wages and Other Compensation Benefits and Other Payroll-Related Costs Cost of Goods Sold Professional Fees and Services Travel Materials and Supplies Communication and Utilities Repairs and Maintenance Rentals and Leases Printing and Reproduction Other Expenses Internal Income Debt Service - Principal Debt Service - Interest Capital Expenses Federal and State Pass-Through Expense Scholarships, Exemptions and Financial Aid TRANSFERS Intra-Campus Transfers Between Funds: Inter-Fund Transfers In/(Out) Transfers Between UNTS Components: Shared Services Core Services System Service Allocations Debt Service Transfers In/(Out) Other Inter-Unit Transfers In/(Out) Other Transfers: Transfer to other State Agencies In/(Out) Other Legislative Transfers In/(Out)	State Appropriations Capital Appropriations Capital Appropriations HEF Net Professional Fees Gift Income Investment Income Other Revenue EXPENSES Salaries - Faculty Salaries - Staff Sugges and Other Compensation Overallocated to Q1 estimate for Wages, Q1 PY18 to Q1 FY19 shows \$1.1 M year-over-year decrease in overall hourly wage of the provided of the payoral Related Costs Ost of Goods Sold Professional Fees and Services Travel Overallocated to Q1 estimates by \$2.1M due to positive budget variances in Faculty Salaries and Wages and Other Compensation Overallocated to Q1 estimates by \$2.1M due to positive budget variances in Faculty Salaries and Wages and Other Compensation Overallocated to Q1 estimates by \$2.1M due to positive budget variances in Faculty Salaries and Wages and Other Compensation Overallocated to Q1 estimates by \$2.1M due to positive budget variances in Faculty Salaries and Wages and Other Compensation Overallocated to Q1 estimate for Materials and Supplies, Positive variance in Materials and Supplies is offset by spending with communication and Utilities Repairs and Maintenance Repairs and Maintenance Overallocated to Q1 estimate for Materials and Supplies, Positive variance in Materials and Supplies is offset by spending with communication and Utilities Repairs and Maintenance Overallocated to Q1 estimate for Materials and Supplies, Positive variance in Materials and Supplies is offset by spending with communication and Utilities Repairs and Maintenance Overallocated of Q1 estimate for Materials and Supplies (Positive variance in Materials and Supplies) is offset by spending with communication and Utilities Repairs and Maintenance Overallocated of Q1 estimate for Materials and Supplies, Positive variance in Materials and Supplies is offset by spending with communication and Utilities Repairs and Maintenance Overallocated of Q1 estimate for Materials and Supplies Overallocated in Q2 Overallocated in Q1 estimate for Materials and

FY19 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Total Budget vs. Actuals



Post California				riscai	Teal Total B	uuge	et vs. Actuals				0111	SCIENCE CENTER			
New		FY19 O1	FY19 O1		Variance %	Ref.		FY19 Year-Fnd			Preliminary	Year-Over-Year			
Name Name Name States of Goods and Services 1,000,000 5,117,000,000 5			,	Variance		No.			-	FY17 Actuals	FY18 Actuals	(FY18 Act to FY19 Fcst)			
Nex Tullon and Free Same of Scott and Services	REVENUES				(=======				,			(
Sees of Foods and Services		\$ 11.750.000	\$ 11.160.349	\$ (589.651)	-5.0%		\$ 32,400,000	\$ 31.500.000	-2.8%	\$ 30.149.923	\$ 29.810.882	5.7%			
Sonth and Contracts 15,00,000 7,00,075 (4,597,425) -46.88 2												-29.7%			
State Pappropriations												-3.3%			
Capital Appropriations - HET							7					1.2%			
Net Professional Proc. 4,000,000 3,634,489 36,611) 8.89 1,174(1,000 14,500,000 5,554 14,206,000 13,787,721 3,278,721				3,033,043								0.0%			
## String				(256 511)								-5.7%			
Investment finceme 750,000 305,452 444,457 593 3,000 2,500,000 19,96 31,65,218 3,957,72 39.00 20,000 10,0												-31.4%			
Debt															
Total Revenues \$148,494,696 \$148,361,553 \$133,148 0.1% \$266,775,214 \$299,485,114 2.8% \$258,141,212 \$279,237,224 PEPENSES \$170,000,000 \$10,542,083 \$1,487,917 5.7% \$6,300,000 \$47,000,000 \$14,547,000 \$6,347,665 \$44,419,802 \$1,500,000 \$1,015,000 \$488,922 \$299,485,114 \$2,495,000 \$1,367,748 \$7,313,453 \$1,000 \$1,000,000 \$1,001,000 \$1,0												-36.8%			
Selaries - Faculty												-27.7% - 7.1%			
Salaries - Saulty		\$ 148,494,696	\$ 148,361,553	\$ (133,143)	-0.1%		\$ 200,775,214	\$ 259,435,114	-2.8%	\$ 258,141,212	\$ 2/9,237,224	-7.170			
Salaries - Staff 15,250,000 14,380,629 869,371 5,774 63,000.000 63,000.		\$ 12,000,000	\$ 10 542 083	\$ 1,457,917	12 1%	4	\$ 49 500 000	\$ 47,000,000	5 1%	\$ 45 728 366	\$ 44 419 862	5.8%			
Nages and Other Compensation 1,500,000 1,051,508 448,492 29.9 W 5,500,000 4,750,000 13.65 6,707,618 4,761,807 -1,000	1											3.3%			
Renefis and Other Payroll-Related Costs 6,750,000 5,025,337 887,463 10.2% 5 31,000,000 8.1% 27,327,918 27,334,917 27,349,918 27,349,917 27,349,917 27,349,918 27,349,917 27,349,918 27,349,917 27,349,918 27,349,917 27,349,918 27,349,917 27,349,918 27,349,917 27,349,918 27,349,917 27,349,918												-0.2%			
Subtotal - Personnel Costs \$3,500,000 \$32,036,758 \$3,463,242 9.8% \$149,000,000 \$3,259,000 \$6,5% \$136,661,500 \$133,852,040						5						3.5%			
Cost of Goods Sold	•											4.0%			
Professional Fees and Services 9,000,000 5,788,479 3,201,521 35,644 6 36,000,000 38,000,000 -5,654 37,163,997 38,109,984 -1,724 17,724 17,725 17,724 17,725 17,7			32,030,730									100.0%			
Travel 300,000 325,459 (25,459) 8.5 % 2,400,000 2,050,000 14.6 % 2,202,804 1,952,470 Materials and Supplies 2,250,000 2,655,598 (405,598) -18.0 % 11,500,000 13,500,000 -17.4 % 12,525,342 13,489,744 in communication and Utilities 750,000 523,919 226,081 30.1 % 2,750,000 3,350,000 6.7 % 3,286,951 33,489,123 Repairs and Maintenance 1,000,000 875,517 120,483 12.0 % 3,750,000 3,500,000 6.7 % 3,286,951 3,439,123 Repairs and Maintenance 500,000 781,440 (281,440) -56.3 % 2,000,000 2,750,000 -37.5 % 15,65,76 2,737,649 rinting and Reproduction 200,000 110,791 89,209 44.6 % 500,000 500,000 0.0 % 887,943 488,918 internal (income)/Charges 1,500,000 1,356,165 143,835 9.6 % 6,500,000 6,750,000 -3.8 % 6,399,939 10,136,729 33 internal (income)/Charges 1,500,000 1,356,165 143,835 9.6 % 6,500,000 6,750,000 -3.8 % 6,399,939 10,136,729 33 internal (income)/Charges 1,000,000 6,000,000 2,000 4,000,000 2,000 4,000,000 1,000,000 1,000,000 1,000,000 1,000,000			5 708 /170			6	•					-0.3%			
Naterials and Supplies						Ü						5.0%			
Communication and Utilities 750,000 523,919 226,081 30.1% 2,750,000 3,250,000 -18.2% 2,109,900 2,540,272 22 Regairs and Maintenance 1,000,000 879,517 120,483 12.0% 3,750,000 3,500,000 6.7% 3,286,951 3,439,123 3.86,871 2,000,000 2,750,000 3,500,000 6.7% 3,286,951 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,439,123 3.86,961 3,500,000 1,000,000 0,00												0.1%			
Repairs and Maintenance	''											27.9%			
Rentals and Leases												1.8%			
Printing and Reproduction	· ·											0.5%			
Other Expenses 1,500,000 1,356,165 143,835 9,6% 6,500,000 6,750,000 3.8% 6,399,39 10,136,729 3.3 internal (Income)/Charges Subtoal - Maintenance & Operation Costs Subtoal - Subtoal - Maintenance & Operation Costs Subtoal - Sub												2.3%			
Internal (Income)/Charges Subtotal - Maintenance & Operation Costs \$ 15,510,000 \$ 12,431,368 \$ 3,078,632 \$ 19.8% \$ 65,410,000 \$ 70,400,000 \$ -7.6% \$ 66,241,800 \$ 72,894,889 \$ -7.60 \$ 0.0% \$							•					-33.4%			
Subtotal - Maintenance & Operation Costs Debt Service - Principal Debt Service - Interest Capital Expenses 1,000,000 609,368 390,632 39.1% 8,000,000 6,000,000 25.0% 3,116,107 - 0,0% 3,116,107 -		1,500,000	1,550,105	143,033	3.070		0,300,000	0,750,000			10,130,723	0.0%			
Debt Service - Principal Debt Service - Interest Debt Service -		\$ 15.510.000	\$ 12./31.368	\$ 3,078,632	10.8%		\$ 65,410,000	\$ 70,400,000			\$ 72.894.889	-3.4%			
Debt Service - Interest Capital Expenses 1,000,000 609,368 390,632 39,196 8,000,000 6,000,000 25,0% 3,116,107 - (a) 6,000,000 25,0% 3,415,340 5,561,145 - (a) 7,550,000 6,000,000 6,000,000 7,544 1,101,598 11 1,000,000 6,000,000 1,250,000 1,250,000 0,0% 907,544 1,101,598 11 0,006 (a) 0,0% 6,000,000 0,0% 907,544 1,101,598 11 0,006 (a) 0,0% 907,544 1,101,598 11 0,0% 90,989,923 1,36,298 1,300,000 0,0% 90,989,923 1,300,000 0,0% 90,989,923 1,300,000 0,0% 90,989,923 1,300,000 0,0% 90,989,923	· ·	\$ 15,510,000	ÿ 12,431,300	3,070,032	15.670		3 03,410,000	\$ 70,400,000		y 00,241,000 -	7 72,054,005	0.0%			
Capital Expenses	'			_						3 116 107	_	0.0%			
Federal and State Pass-Through Expense Depreciation and Amortization Scholarships, Exemptions and Financial Aid Total Expenses TRANSFERS Intra-Campus Transfers Between Funds: Inter-Fund Transfers In/(Out) Schoersevices System Services Allocations Debt Service Transfer In/(Out) Debt Service Transfer In/(Out) System Services Transfer In/(Out) Debt Service Transfers In/(Out) Other Inter-Unit Transfers In/(Out) Other Legislative Transfers In/(Out) Transfers Set, Sp. 10,514,514,514,517,9124) Debt Service Transfers In/(Out) Transfers Set, Sp. 10,514,514,514,517,9124) Transfer Set, Sp. 10,514,514,514,517,9124) Debt Service Transfers In/(Out) Transfers In/(Out) Transfers In/(Out) Transfers In/(Out) Transfers In/(Out) Other Legislative Transfers In/(Out) Transfers Set, Sp. 10,514,514,517,9124) Transfer Set, Sp. 10,514,514,514,517,9124) Transfer Set, Sp. 10,514,514,514,514,514,514,514,514,514,514		1 000 000	609 368	390 632	39 1%		8 000 000	6,000,000			5 561 145	7.9%			
Depreciation and Amortization Scholarships, Exemptions and Financial Aid Total Expenses TRANSFERS 53,010,000 45,421,410 5 7,588,590 14.32% 5 226,660,000 217,900,000 3.9% \$ 211,366,298 \$ 214,218,829 3.9% 3.9% 3.9% \$ 211,366,298 \$ 214,218,829 3.9% 3.9% 3.9% \$ 213,366,298 \$ 214,218,829 3.9%	' '														
Scholarships, Exemptions and Financial Aid Total Expenses Total Expenses \$ 53,010,000 \$ (309,634) 1,059,634 141.3% 7 3,000,000 1,000,000 66.7% 824,357 809,158 22 14,218,829 3		250,000	053,550	(403,550)	-161.4%		1,250,000	1,250,000		907,544	1,101,598	13.5%			
TRANSFERS Intra-Campus Transfers Between Funds: Inter-Fund Transfers In/(Out) Core Services Core Services Core Services Cother Transfers In/(Out) Cother Inter-Undit Transfers In/(Out) Cother Inter-Undit Transfers In/(Out) Cother Inter-Undit Transfers In/(Out) Cother Inter-Undit Transfers In/(Out) Cother State Agencies In/(Out) Cother State Agencies In/(Out) Cother Inter-Undit Transfers In/(Out) Cother Inter-Undit Transfers In/(Out) Cother State Agencies In/(Out) Cother Inter-Undit Transfers In/(Out) Cother Inter-Undit T	' ·		- ()			_					-	0.0%			
TRANSFERS Intra-Campus Transfers Between Funds: Inter-Fund Transfers In/(Out) Transfers Between UNTS Components: Shared Services Core Services Debt Service Transfer In/(Out) Other Inter-Unit Transfers In/(Out) Other Inter-Unit Transfers In/(Out) Other Transfers In/(Out) Other Transfers In/(Out) Other Legislative Transfers In/(Out) Transfers Total Transfers (500,000) \$ (985,793) \$ (485,793) \$ -97.2% \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38.7% \$ (10,161) \$ -100.0% \$ - 0.0% \$ - 0.0% \$ - 0.0% \$ - 0.0% \$ (2,625,427) \$ (1,027,583) \$ 100.0% \$ - 0.0% \$ (3,323,282) \$ (3,323,282) \$ 0.0% \$ - 0.						7						23.6%			
Intra-Campus Transfers Between Funds: Inter-Fund Transfers In/(Out) \$ (500,000) \$ (985,793) \$ (485,793) \$ -97.2% \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38,775 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38,775 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38,775 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38,775 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38,775 \$ (7,677,574) \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38,775 \$ (7,677,574) \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -38,775 \$ (7,677,574) \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (10,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$ (1,027,583) \$ 100,000 \$ (2,625,427) \$	•	\$ 53,010,000	\$ 45,421,410	\$ 7,588,590	14.32%		\$ 226,660,000	\$ 217,900,000	3.9%	\$ 211,366,298	\$ 214,218,829	1.7%			
Inter-Fund Transfers In/(Out) \$ (500,000) \$ (985,793) \$ (485,793) \$ -97.2% \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (7,677,574) \$ (6,000,000) \$ -21.9% \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (12,548,514) \$ (9,898,923) \$ -35.25 \$ (10,000) \$ (2,625,427) \$ (10,000) \$ (2,625,427) \$ (10,075,583) \$															
Transfers Between UNTS Components: Shared Services Shared Services Shared Services Shared Services Shared Services Shared Services Services Shared Sh		¢ (500.055)	A (655 - 55)	A ((a====:	07.55		ć /3.033.55 ··	¢ (6,000,000)	24.654	A (40 F-0 F-1)	4 (0.000.000.000.000	20.00			
Shared Services Core Services System Services Allocations System Services Allocations System Services Allocations Cother Inter-Unit Transfers In/(Out) Other Inter-Unit Transfers In/(Out) Other Transfers In/(Out) Other Legislative Transfers In/(Out) Cother Legislative Transfers In/(Out) Cother Legislative Transfers Total Transfers Total Transfers		\$ (500,000)	\$ (985,793)	\$ (485,793)	-97.2%		\$ (7,677,574)	\$ (6,000,000)	-21.9%	\$ (12,548,514)	\$ (9,898,923)	-39.4%			
Core Services			_	_	0.0%		_	_	0.0%	-	10 161	-100.0%			
System Services Allocations Debt Service Transfer In/(Out) Other Inter-Unit Transfers In/(Out) Other Transfers Transfer to other State Appropriations Total Transfers (3,869,203) (13,150,535) (9,281,332) (9,281,332) (9,281,332) (9,281,332) (9,281,332) (10,000) (15,476,812) (10,000) (15,476,812) (10,000) (10,			_	_			_	_		(2 625 427)		100.0%			
Debt Service Transfer In/(Out) (3,869,203) (13,150,535) (9,281,332) -239.9% 8 (15,476,812) 0.0% - (15,094,484) Other Inter-Unit Transfers In/(Out) (36,898) (36,898) -100.0% (100,000) 0.0% 284,174 (67,687) Other Transfer to other State Agencies In/(Out) (5,179,124) (5,179,124) - 0.0% (5,179,124) (5,179,124) 0.0% (588,947) (7,869,781) 3- Lapsed Appropriations Total Transfers (9,548,327) \$ (19,352,350) \$ (9,804,023) 102.7% \$ (31,656,792) \$ (30,079,218) 5.0% \$ (15,727,300) \$ (33,936,655) -12			_				(3 323 282)	(3 323 282)		(2,023,427)	(1,027,303)	-100.0%			
Other Inter-Unit Transfers In/(Out) - (36,898) (36,898) -100.0% (100,000) 0.0% 284,174 (67,687) -47 Other Transfer to other State Agencies In/(Out) 0.0% 0.0% 12,149 11,643 -100 Other Legislative Transfers In/(Out) (5,179,124) (5,179,124) - 0.0% (5,179,124) (5,179,124) 0.0% (588,947) (7,869,781) 36 Lapsed Appropriations 0.0% 0.0% (260,736) - 0.0% (260,73		(3.869.203)	(13 150 535)	(9 281 332)						_	(15 094 484)	-2.5%			
Other Transfers: Transfer to other State Agencies In/(Out) 0.0% 12,149 11,643 -100 Other Legislative Transfers In/(Out) (5,179,124) (5,179,124) - 0.0% (5,179,124) 0.0% (5,179,124) 0.0% (588,947) (7,869,781) 3 Lapsed Appropriations 0.0% 0.0% 0.0% 0.0% (260,736) 0.0% Total Transfers \$ (9,548,327) \$ (19,352,350) \$ (9,804,023) 102.7% \$ (31,656,792) \$ (30,079,218) 5.0% \$ (15,727,300) \$ (33,936,655) - 13		(3,303,203)				J	(13,470,012)			28 <u>4</u> 17 <i>4</i>		-47.7%			
Transfer to other State Agencies In/(Out) Other Legislative Transfers In/(Out) Lapsed Appropriations Total Transfers (9,548,327) \$ (19,352,350) \$ (9,804,023) 102.7% Total Transfers (5,179,124)			(30,038)	(30,038)	100.076			(100,000)	0.076	204,174	(07,037)	77.770			
Other Legislative Transfers In/(Out) (5,179,124) (5,179,124) - 0.0% (5,179,124) (5,179,124) 0.0% (588,947) (7,869,781) 34 Lapsed Appropriations 0.0% 0.0% (260,736) - 0		_	_	-	0.0%		_	_	0.0%	12,149	11,643	-100.0%			
Lapsed Appropriations Total Transfers (9,548,327) \$ (19,352,350) \$ (9,804,023) 102.7% \$ (31,656,792) \$ (30,079,218) 5.0% \$ (15,727,300) \$ (33,936,655) -12		(5,179,124)	(5,179,124)	-			(5,179,124)	(5,179,124)				34.2%			
Total Transfers \$ (9,548,327) \$ (19,352,350) \$ (9,804,023) 102.7% \$ (31,656,792) \$ (30,079,218) 5.0% \$ (15,727,300) \$ (33,936,655) -13			., ., .,	_			-	-				0.0%			
		\$ (9,548,327)	\$ (19,352,350)	\$ (9,804,023)			\$ (31,656,792)	\$ (30,079,218)			\$ (33,936,655)	-11.4%			
Estimated Budgeted Impact on Fund Balances \$ 85,936,369 \$ 83,587,793 \$ (2,348,576) -2.7% \$ 8,458,422 \$ 11,455,896 35.4% \$ 31,047,614 \$ 31,081,740 -63	Estimated Budgeted Impact on Fund Balances				-2.7%			\$ 11,455,896	35.4%			-63.1%			
Planned Use of Fund Balances \$ - \$ - \$ - \$ - \$ -	Planned Use of Fund Balances														

FY19 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



REVENUES	
Net Tuition and Fees	
Sales of Goods and Services	The budget for Correctional Medicine was overestimated (see Professional Fees and Services expense).
Grants and Contracts	Research-related deferred revenue of \$3.9M were accured in FY 2018 and reversed in FY 2019.
State Appropriations	A change in the methodology to record State paid benefits has resulted in the budget estimate to be understated.
Capital Appropriations - HEF	
Net Professional Fees	
Gift Income	
Investment Income	
Other Revenue	
EXPENSES	
Salaries - Faculty	Recruitment of key academic personnel, including chairs, deans, and other faculty positions, has taken longer than originally planned.
Salaries - Staff	
Wages and Other Compensation	
Benefits and Other Payroll-Related Costs	Filling vacant positions is taking longer than expected, resulting in lower than estimated payroll benefit costs.
Cost of Goods Sold	
Professional Fees and Services	The budget for Correctional Medicine was overestimated (see Sales of Goods and Services).
Travel	
Materials and Supplies	
Communication and Utilities	
Repairs and Maintenance	
Rentals and Leases	
Printing and Reproduction	
Other Expenses	
Internal (Income)/Charges	
-	
Debt Service - Principal	
Debt Service - Interest	
Capital Expenses	A stable delegation because in according Discourte C Allamana and the continues
Scholarships, Exemptions and Financial Aid	A methodology change in recording Discounts & Allowances prompted the variance.
TRANSFERS	
Intra-Campus Transfers Between Funds:	
Inter-Fund Transfers In/(Out)	
Transfers Between UNTS Components:	
Shared Services	
Core Services	Quarter 1 Actuals reflect the entire TRB transfer, rather than timing the transfers with the debt service payments for the quarter. However, once the final debt service
Other Inter-Unit Transfers In/(Out)	payment for the fiscal year is recorded, any significant difference between Actuals and planned transfers should be eliminated.
Other Transfers:	
Transfer to other State Agencies In/(Out)	
Other Legislative Transfers In/(Out)	

FY19 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Total Budget vs. Actuals



-			riscal	rear rutal b	uugt	et vs. Actuals		Vaniana of		Ų.		RTH TEXAS AT DALLAS		
	FY19 Q1	FY19 Q1		Variance %	Ref.		FY19 Year-End	Variance % (FY17 Fcst to			Preliminary	Year-Over-Year Comparison		
	Estimate	Actuals	Variance	(Bud to Act)	No.	FY19 Budget	Forecast	FY17 Bud)	FY	17 Actuals	FY18 Actuals	(FY17 Act to FY18 Fcst)		
REVENUES												•		
Net Tuition and Fees	\$ 9,215,777	\$ 11,370,866	\$ 2,155,089	23.4%	1	\$ 26,861,011	\$ 26,869,619	0.0%	\$	17,386,814	\$ 20,384,009	31.8%		
Sales of Goods and Services	665,933	583,856	(82,077)	-12.3%		1,479,851	1,478,550	-0.1%		474,196	1,131,067	30.7%		
Grants and Contracts	2,891,654	1,969,952	(921,702)	-31.9%	2	11,566,617	11,566,617	0.0%		8,047,929	12,897,615	-10.3%		
State Appropriations	23,066,742	23,071,915	5,173	0.0%		25,659,330	25,659,330	0.0%		17,565,488	25,337,242	1.3%		
Capital Appropriations - HEF	2,113,004	-	(2,113,004)	-100.0%	3	2,113,004	2,113,004	0.0%		2,113,004	2,113,004	0.0%		
Net Professional Fees	-	-	-	0.0%		-	-	0.0%		-	-	0.0%		
Gift Income	231,719	198,142	(33,577)	-14.5%		2,926,875	2,926,875	0.0%		480,111	1,123,057	160.6%		
Investment Income	106,187	74,548	(31,639)	-29.8%		424,749	424,749	0.0%		309,197	457,835	-7.2%		
Other Revenue	12,500	160	(12,340)	100.0%		50,000	50,000	0.0%		23,702	172,536	-71.0%		
Total Revenues	\$ 38,303,516	\$ 37,269,439	\$ (1,034,077)	-2.8%		\$ 71,081,437	\$ 71,088,744	0.0%	\$	46,400,440	\$ 63,616,365	11.7%		
EXPENSES														
Salaries - Faculty	\$ 3,515,489	\$ 3,420,834	\$ 94,655	2.7%		\$ 11,340,288	\$ 11,526,412	-1.6%	\$	9,069,946	\$ 9,993,667	-15.3%		
Salaries - Staff	3,558,279	3,312,214	246,065	6.9%		14,126,705	14,568,333	-3.1%		9,925,168	11,771,043	-23.8%		
Wages and Other Compensation	259,973	349,379	(89,406)	-34.4%		1,039,891	919,870	11.5%		1,194,625	1,342,521	31.5%		
Benefits and Other Payroll-Related Costs	1,545,956	1,525,414	20,542	1.3%		6,183,825	6,198,426	-0.2%		5,175,251	5,055,390	-22.6%		
Subtotal - Personnel Costs	\$ 8,879,697	\$ 8,607,840	\$ 271,857	3.1%		\$ 32,690,709	\$ 33,213,042	-1.6%	\$	25,364,990	\$ 28,162,620	-17.9%		
Cost of Goods Sold	-	-	-			-	-	0.0%		-	-	0.0%		
Professional Fees and Services	-	626,453	(626,453)	-100.0%	4	2,201,281	2,210,183	-0.4%		1,430,830	2,024,221	-9.2%		
Travel	124,663	106,405	18,258	14.6%		623,313	630,313	-1.1%		392,295	505,749	-24.6%		
Materials and Supplies	511,452	444,840	66,612	13.0%		2,557,259	2,283,239	10.7%		1,752,308	1,919,526	-18.9%		
Communication and Utilities	127,220	77,502	49,718	39.1%		636,102	600,002	5.7%		336,498	574,867	-4.4%		
Repairs and Maintenance	210,981	-	210,981	100.0%		1,406,539	1,386,539	1.4%		1,034,544	1,058,655	-31.0%		
Rentals and Leases	216,429	-	216,429	100.0%		865,716	865,716	0.0%		655,324	592,329	-46.2%		
Printing and Reproduction	52,541	51,455	1,086	2.1%		350,274	352,670	-0.7%		315,432	130,025	-171.2%		
Other Expenses	424,445	536,179	(111,734)	-26.3%		1,697,779	1,210,285	28.7%		1,153,839	1,339,517	9.6%		
Internal Income	-	_	-	100.0%		-	-	0.0%		216,370	-	0.0%		
Subtotal - Maintenance & Operation Costs	\$ 1,667,731	\$ 1,842,835	\$ (175,104)	-10.5%		\$ 10,338,263	\$ 9,538,945	7.7%	\$	7,287,442	\$ 8,144,888	-17.1%		
Debt Service - Principal		-	-	0.0%		-	-	0.0%		7,163,050	-	0.0%		
Debt Service - Interest		-	-	0.0%		-	-	0.0%		1,431,044	-	0.0%		
Capital Expenses	137,424	159,514	(22,090)	-16.1%		196,320	196,320	0.0%		564,032	548,157	64.2%		
Federal and State Pass-Through Expense		_	_	0.0%		_	_	0.0%		_	_	0.0%		
Depreciation and Amortization	_	_	_	0.0%		_	_	0.0%		_	_	0.0%		
Scholarships, Exemptions and Financial Aid	4,818,856	3,077,391	1,741,465	36.1%	5	12,047,139	12,047,139	0.0%		7,420,464	12,360,251	2.5%		
	\$ 15,503,707			11.7%	_	\$ 55,272,431		0.5%	Ś	49,231,023	\$ 49,215,917	-11.7%		
TRANSFERS	+ 10,000,101	+ 10,001,000	+ 1,010,11.	2217,0		Ţ 00,171,101	* * * * * * * * * * * * * * * * * * *	0.070	<u> </u>	.5,252,525	÷ 13,213,311			
Intra-Campus Transfers Between Funds:														
,	\$ -	\$ -	\$ -	0.0%		\$ (2,000,000)	\$ (2,000,000)	0.0%	\$	(25,556)	\$ 501,823	-498.5%		
Transfers Between UNTS Components:	,	Ţ	Ţ	0.070		\$ (2,000,000)	\$ (2,000,000)	0.070	Ţ	(23,330)	3 301,023	430.370		
Shared Services	-	_	-	0.0%		-	-	0.0%		(2,388,246)	(2,601,239)	100.0%		
Core Services	_	_	-	0.0%		_	-	0.0%		(762,645)	(1,093,833)	100.0%		
System Service Allocations	(1,026,859)	(1,038,460)	(11,601)	-1.1%		(4,213,847)	(4,213,847)	0.0%		-	-	-100.0%		
Debt Service Transfer In/(Out)	-			0.0%		-	-	0.0%		-	(8,428,333)	100.0%		
Other Inter-Unit Transfers In/(Out)	(1,969,673)	(224,580)	1,745,093	88.6%	6	(9,968,148)	(2,039,940)	-79.5%		(766,253)	(924,617)	-120.6%		
Other Transfers:	,	. , .,				, , ,	, . ,			. , ,	. , ,			
Transfer to other State Agencies In/(Out)	-	-	-	0.0%		-	-	0.0%		-	-	0.0%		
Other Legislative Transfers In/(Out)	-	(7,928,208)	(7,928,208)	0.0%	7	-	(7,928,208)	0.0%		9,095,463	22,925	-34683.2%		
Lapsed Appropriations	_	_	-	0.0%		-	-	0.0%		(597,887)	-	0.0%		
Total Transfers	\$ (2,996,532)	\$ (9,191,247)	\$ (6,194,715)	-206.7%		\$ (16,181,995)	\$ (16,181,995)	0.0%	\$	4,554,876	\$ (12,523,275)	-29.2%		
Estimated Budgeted Impact on Fund Balances	\$ 19,803,277	\$ 14,390,611	\$ (5,412,666)	-37.6%		\$ (372,989)	\$ (88,696)	76.2%	\$	1,724,294	\$ 1,877,174	-104.7%		
Use of Fund Balances	\$ -	\$ -	\$ -						\$	-				

FY19 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



	REVENUES		UNIVERSITY OF NORTH TEXAS AT DALLAS
1	Net Tuition and Fees	Budget estimate percentage for Q1 was lower than actuals; Fall typically accounts for 43% of tuition revenue.	
	Sales of Goods and Services		
2	Grants and Contracts	Fall Texas Grants drawdown has not been processed and a portion of Pell revenue was credited back to relieve the FY	18 accounts receivable.
	State Appropriations		
3	Capital Appropriations - HEF	HEF appropriation booked after close of Q1 and should be reflected in the Q2 report.	
	Net Professional Fees		
	Gift Income		
	Investment Income		
	Other Revenue		
	EXPENSES		
	Salaries - Faculty		
	Salaries - Staff		
	Wages and Other Compensation		
	Benefits and Other Payroll-Related Costs		
	Cost of Goods Sold		
4	Professional Fees and Services	Expected to be on budget by end of fiscal year; budget estimate erroneously placed 100% in Q4.	
	Travel		
	Materials and Supplies		
	Communication and Utilities		
	Repairs and Maintenance		
	Rentals and Leases		
	Printing and Reproduction		
	Other Expenses		
	Internal (Income)/Charges		
	Debt Service - Principal		
	Debt Service - Interest		
	Capital Expenses		
	Internal Charges		
5	Scholarships, Exemptions and Financial Aid	Discounts and allowances came in higher than Q1 estimate (shows as a reduction to expense), PELL dollars awarded r up by Q4).	now based on actuals as opposed to accrual (will shore
	TRANSFERS		
	Intra-Campus Transfers Between Funds:		
	Debt Service Transfer In/(Out)		
	Inter-Fund Transfers In/(Out)		
	Transfers Between UNTS Components:		
	Shared Services		
	Core Services		
6	Other Inter-Unit Transfers In/(Out)	Original budget estimate for TRB debt service fell here, actual transfer fell under Other Legislative Transfers In/(Out)	
	Other Transfers:		
	Transfer to other State Agencies In/(Out)		
	Other Legislative Transfers In/(Out)	Original budget estimate fell under other inter-unit transfers, actual transfer fell here as it is for TRB funds.	

FY19 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Total Budget vs. Actuals



			riscai	Teal Total D	uug	et vs. Actuals		1/	<u> </u>	11 10 1	Year-Over-Year			
	FY19 Q1	FY19 Q1		Variance %	Ref.		FY19 Year-End	Variance % (FY19 Fcst to		Preliminary	Year-Over-Year Comparison			
	Estimate	Actuals	Variance	(Bud to Act)	No.	FY19 Budget	Forecast	FY19 Bud)	FY17 Actuals	FY18 Actuals	(FY18 Act to FY19 Fcst)			
REVENUES														
Net Tuition and Fees	\$ -	\$ -	\$ -	0.0%		\$ -	\$ -	0.0%	\$	- \$ -	0.0%			
Sales of Goods and Services	550,000	510,581	(39,419)	-7.2%		2,200,000	2,200,000	0.0%	2,017,740	2,012,399	9.3%			
Grants and Contracts	-	-	-	0.0%		-	-	0.0%			0.0%			
State Appropriations	6,611,166	7,470,190	859,024	13.0%	1	7,969,916	7,969,916	0.0%	8,987,97	9,001,791	-11.5%			
Capital Appropriations - HEF	-	-	-	0.0%		-	-	0.0%			0.0%			
Net Professional Fees	-	-	-	0.0%		-	-	0.0%			0.0%			
Gift Income	-	-	-	0.0%		-	-	0.0%			0.0%			
Investment Income	79,205	41,273	(37,932)	-47.9%		316,818	316,818	0.0%	280,974	448,909	-29.4%			
Other Revenue	-	32,514		100.0%		-	130,055	100.0%	235,27		-27.9%			
Total Revenues	\$ 7,240,371			10.1%		\$ 10,486,734		1.2%			-8.8%			
EXPENSES														
Salaries - Faculty	\$ -	\$ -	\$ -			\$ -	\$ -		\$	- \$ -				
Salaries - Staff	8,748,661	8,253,547	495,114	5.7%	2	34,994,645	33,974,611	2.9%	36,892,078	32,783,924	3.6%			
Wages and Other Compensation	337,125	373,097	(35,972)	-10.7%		1,348,500	1,364,244	-1.2%	1,839,69	2,090,680	-34.7%			
Benefits and Other Payroll-Related Costs	2,256,535	2,118,580	137,955	6.1%		9,026,138	8,752,792	3.0%	9,887,70	8,978,438	-2.5%			
Subtotal - Personnel Costs	\$ 11,342,321	\$ 10,745,224	\$ 597,097	5.3%		\$ 45,369,283	\$ 44,091,647	2.8%	\$ 48,619,480	\$ 43,853,041	0.5%			
Cost of Goods Sold	-	-	-			-	-							
Professional Fees and Services	837,600	1,243,968	(406,368)	-48.5%	3	3,350,400	4,710,400	-40.6%	4,476,480	4,547,186	3.6%			
Travel	122,205	54,071	68,134	55.8%		488,818	488,818	0.0%	451,018	367,576	33.0%			
Materials and Supplies	147,479	236,438	(88,959)	-60.3%		589,916	606,916	-2.9%	1,227,32	1,319,399	-54.0%			
Communication and Utilities	189,333	234,396	(45,063)	-23.8%		757,333	757,333	0.0%	2,076,588	842,319	-10.1%			
Repairs and Maintenance	3,165,103	2,404,639		24.0%		5,560,658	5,560,658	0.0%	4,324,098		66.4%			
Rentals and Leases	243,357	942,617		-287.3%	4	973,428	1,168,428	-20.0%	566,388		-25.4%			
Printing and Reproduction	21,484	11,920	9,564	44.5%		85,936	85,936	0.0%	5,860	52,818	62.7%			
Other Expenses	325,615	380,221	(54,606)	-16.8%		1,302,459	1,302,459	0.0%	1,791,994		4.1%			
Internal (Income)/Charges	-	-	-	0.0%		-		0.0%	(5,184,520		0.0%			
1	\$ 5,052,176	\$ 5,508,270	\$ (456,094)	-9.0%		\$ 13,108,948	\$ 14,680,948	-12.0%	\$ 9,735,23	5 \$ 13,289,366	10.5%			
Debt Service - Principal	-	-	-	0.0%		-		0.0%	5,411,24		0.0%			
Debt Service - Interest	-	-	-	0.0%		-		0.0%	1,545,75	5 -	0.0%			
Capital Expenses	1,312,804	318,371	994,433	75.7%	5	1,585,429	1,585,429	0.0%	568,12		-27.5%			
Federal and State Pass-Through Expense	, , , -	, -		0.0%				0.0%			0.0%			
Depreciation and Amortization			_	0.0%				0.0%			0.0%			
· ·	-	-	_	0.0%		_		0.0%		_	0.0%			
Scholarships, Exemptions and Financial Aid Total Expenses	\$ 17,707,300	\$ 16,571,866	\$ 1,135,434	6.41%		\$ 60,063,660	\$ 60,358,024	-0.5%	\$ 65,879,83	59,329,349	1.7%			
· ·	\$ 17,707,300	3 10,371,800	3 1,133,434	0.41/0		3 00,003,000	3 00,338,024	-0.5/6	3 03,873,836	3 33,323,343	1.776			
TRANSFERS														
Intra-Campus Transfers Between Funds:	ć	ė	ć	0.004		ė	ė	0.000	¢ 417.03) ¢	0.000			
Inter-Fund Transfers In/(Out)	\$ -	\$ -	\$ -	0.0%	1	\$ -	\$ -	0.0%	\$ 417,020	. > -	0.0%			
Transfers Between UNTS Components: Shared Services	_	-		0.0%			_	0.0%	27,683,339	28,633,972	-100.0%			
Core Services	_	_	_	0.0%	I		_	0.0%	16,878,153		-100.0%			
System Services Allocations	12,502,351	11,656,529	(845,822)	-6.8%	6	50,009,404	50,009,404	0.0%	13,070,13	,,	100.070			
Debt Service Transfer In/(Out)	(1,901,318)	(33,729,803)		1674.0%		(6,976,059)		-456.3%		- (6,985,609)	455.5%			
Other Inter-Unit Transfers In/(Out)	512,948	238,059		-53.6%		1,233,399	1,233,399	0.0%	2,009,17		-0.8%			
Other Transfers:	312,340	230,033	(274,003)	55.070	ľ	2,233,333	2,233,333	3.370	2,005,17.	2,2-3,333	5.070			
Transfer to other State Agencies In/(Out)	_	-	_	0.0%		_	-	0.0%			0.0%			
Other Legislative Transfers In/(Out)	1,122,601	37,012,960	35,890,359	3197.1%	9	5,006,944	36,835,429	-635.7%		7,717,801	377.3%			
Lapsed Appropriations	,==,:02	- ,,-00	-	0.0%	ľ	-		0.0%	(551,391		0.0%			
Total Transfers	\$ 12,236,582	\$ 15,177,746	\$ 2,941,164	24.0%		\$ 49,273,688	\$ 49,273,688	0.0%			-5.0%			
Estimated Budgeted Impact on Fund Balances	\$ 1,769,653			276.4%		\$ (303,238)		-54.2%			-992.3%			
Planned Use of Fund Balances			\$ -	2, 3, 4,0	\vdash		\$ (467,547)	34.270	\$ 1,256,64		552.57			
aca Osc or rana balances	· -	· -	· ·			-	y (+01,341)		y 1,230,04	-				

FY19 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



	REVENUES	
	Net Tuition and Fees	
	Sales of Goods and Services	
	Grants and Contracts	
1	State Appropriations	\$859K Timing of Q1 State benefit accrual
******	Capital Appropriations - HEF	
	Net Professional Fees	
	Gift Income	
	Investment Income	
	Other Revenue	
	EXPENSES	
	Salaries - Faculty	
2	Salaries - Staff	\$495K Favorable - Open Positions
	Wages and Other Compensation	
	Benefits and Other Payroll-Related Costs	
	Cost of Goods Sold	
3	Professional Fees and Services	\$406K Unfavorable - IT Expenses posting here, budgeted in Capital Expenses and Repairs & Maintenance
	Travel	
	Materials and Supplies	
	Communication and Utilities	
	Repairs and Maintenance	
4	Rentals and Leases	\$699.3K Unfavorable - IT Expenses posting here, budgeted in Capital Expenses and Repairs & Maintenance
	Printing and Reproduction	
	Other Expenses	
	Debt Service - Principal	
	Debt Service - Interest	
5	Capital Expenses	\$994K Favorable - IT expenditures budgeted here and posting to Professional Fees, Materials, and Leases
	Scholarships, Exemptions and Financial Aid	
	TRANSFERS	
	Intra-Campus Transfers Between Funds:	
	Inter-Fund Transfers In/(Out)	
	Transfers Between UNTS Components:	
6	System Services Allocations	\$845.8K Timing - Allocation budgeted before payment schedule finalized
7	Debt Service Transfer In/(Out)	\$31.8M Unfavorable - Campus TRB Transfer (see offset below in Other Legislative Transfers)
8	Other Inter-Unit Transfers In/(Out)	\$274.9K Unfavorable - Revenue being decreased by prior year accrual reversal. Working with Accounting
	Other Transfers:	
	Transfer to other State Agencies In/(Out)	
0	Other Legislative Transfers In/(Out)	\$3.88M Favorable - HSC GR larger than planned (timing. Allocation budgeted before payment schedule finalized)
9		\$31.8M Favorable - TRB transfer from campuses (see offset above in Debt Service Transfer In/Out)

Investment Performance

Helping Clients Prosper.



University of North Texas System

November 30, 2018

This report is intended for the exclusive use of clients or prospective clients of DiMeo Schneider & Associates, L.L.C. Content is privileged and confidential. Any dissemination or distribution is strictly prohibited. Information has been obtained from a variety of sources believed to be reliable though not independently verified. Any forecast represent median expectations and actual returns, volatilities and correlations will differ from forecasts. Past performance does not indicate future performance.

University of North Texas System Consolidated Investment Portfolio For the Quarter Ending November 30, 2018


	Beginning Market Value	Ending Market Value	Accrued Interest	Approximate Quarterly Yield
Short-Term Pool				
University of North Texas	\$ 105,153,359	\$ 23,043,508	\$ 38,207	2.01%
UNT Health Science Center	\$ 62,821,770	\$ 50,760,657	\$ 94,976	2.15%
UNT Dallas	\$ 12,305,273	\$ 6,110,941	\$ 7,015	1.98%
UNT System	\$ 11,652,463	\$ 8,111,687	\$ 6,603	2.05%
Total Short-Term Pool	\$ 191,932,864	\$ 88,026,793	\$ 146,801	2.07%
Intermediate Pool				
University of North Texas	\$ 49,606,611	\$ 49,633,299	\$ 38,303	0.08%
UNT Health Science Center	\$ 29,897,786	\$ 29,898,181	\$ 36,879	0.00%
Total Intermediate Pool	\$ 79,504,397	\$ 79,531,480	\$ 75,182	0.05%
Long-Term Pool				
University of North Texas	\$ 109,514,706	\$ 104,837,044	\$ -	-3.36%
UNT Health Science Center	\$ 36,530,607	\$ 34,957,558	\$ -	-3.36%
UNT Dallas	\$ 6,355,954	\$ 6,097,071	\$ -	-3.36%
UNT System	\$ 6,146,924	\$ 5,863,740	\$ -	-3.36%
Total Long-Term Pool	\$ 158,548,191	\$ 151,755,413	\$ -	-3.36%
Campus Endowments				
University of North Texas	\$ 56,163,080	\$ 54,016,753	\$ -	-3.42%
UNT Health Science Center	\$ 47,155,365	\$ 44,706,650	\$ -	-4.65%
UNT Dallas	\$ 930,533	\$ 889,690	\$ -	-3.49%
Total Campus Endowments	\$ 104,248,978	\$ 99,613,094	\$ -	-3.97%
Foundation Endowments ¹				
University of North Texas	\$ 138,696,605	\$ 136,887,233	\$ -	-3.42%
UNT Health Science Center	\$ 19,737,157	\$ 18.750,264	-	-4.60%
UNT Dallas	\$ 393,683	589,262	\$ -	-
Total Foundation Endowments	\$ 158,827,445	\$ 156,226,759	\$ -	-3.55%
Debt Proceeds Pool				
University of North Texas	\$ 22.392.243	\$ 95.612.948	\$ 16.055	2.11%
UNT Health Science Center	\$	\$ 6,577,180	\$ 494	2.15%
UNT Dallas	\$ 40.133.820	35.234.909	\$ 2.740	2.09%
UNT System	\$ 34,885,514	31,944,564	\$ 2,430	2.08%
Total Debt Proceeds Pool	\$ 97,411,576	169,369,601	\$ 21.719	2.10%

	Beginning Market Value	Ending Market Value	Accrued Interest
Totals for All Asset Pools	\$ 790.473.451 \$	744.523.139 \$	243,702

⁽¹⁾ Foundation investments not assets of the System

University of North Texas System Total Intermediate Term Pool


Portfolio Engineer™



	Br	oad A	llocati	on		F	ixed Ir	ncome				Equity	/		Real /	Assets	3		2018	3-2027 <i>F</i>	Assumpt	tions
	Fixed Income	Equity	Real Assets		TIPS			US Bond											Return	Risk (σ)	Distance From Target	Rebalance Required
Target	100%				10%			90%											2.70%	7.13%	N.A.	N.A.
11/30/2018	100%				9%			91%												7.11%		No
9/30/2018	100%							100%											2.71%	6.96%	0.18%	No
6/30/2018																						
3/31/2018																						
12/31/2017																						
9/30/2017																						
6/30/2017																						
3/31/2017																						
12/31/2016																						
9/30/2016																						
6/30/2016																						
3/31/2016																						
12/31/2015																						

University of North Texas System Total Long Term Pool





	Br	oad A	llocati	on			F	ixed I	ncome						Equity	/				Real A	Assets	Hedge	Funds	2018	3-2027 /	Assumpt	tions
	Fixed Income	Equity	Real Assets	Hedge Funds	Cash	TIPS				For. Dev. Bond	HY Bond	EM Bond		US Equity (LC)		US Equity (SC)	Int'l Developed Equity	EM Equity	Real Estate	MLPs	Commod. Fut.	HFoF Multi- Strat		Return	Risk (σ)	Distance From Target	Rebalance Required
Target	18%	55%	12%	30%						8%	8%	3%		21%		8%	18%	8%	3%	5%	5%	15%		6.73%	13.52%	N.A.	N.A.
11/30/2018	20%	55%	11%	14%	2%					8%	8%	3%		25%		4%	19%	8%	3%	4%	4%	14%		6.74%	13.35%	0.17%	No
9/30/2018	25%	54%	12%	9%	4%	3%				7%	8%	3%		25%		4%	18%	8%	3%	4%	5%	9%		6.56%	13.07%	0.49%	Yes
6/30/2018																											
3/31/2018																											
12/31/2017																											
9/30/2017																											
6/30/2017																											
3/31/2017																											
12/31/2016																											
9/30/2016																											
6/30/2016																											
3/31/2016																											
12/31/2015																										i 7	

UNT | SYSTEM

UNT

UNT HEALTH SCIENCE CENTER

UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas for the period ending November 30, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.



Robert E. Brown, CPA

Senior Vice President for Finance and Administration, University of North Texas

2-4-2019

Date

James Mauldin DN: cn=James Mauldin, o=UNI System, ou=Office of the Vice Chancello Finance, ou=Office of the Vice Chancello Finance, ou=UNI System, ou=UNI Sy

Digitally signed by James Mauldin DN: cn=James Mauldin, o=UNT System, email=james.mauldin@untsystem.edu, c=US Date: 2019.02.04 16:38:50 -06'00'

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date


University of North Texas ("UNT")

Investment Portfolio
For the Quarter Ending November 30, 2018

	Beginning Market	Value	Ending Market V	alue	Accrued Interest		Approximate Quarterly Yield		
Short-Term Pool	\$	105,153,359	\$	23,043,508	\$	38,207	2.01%		
Intermediate Pool	\$	49,606,611	\$	49,633,299	\$	38,303	0.08%		
Long-Term Pool	\$	109,514,706	\$	104,837,044	\$	-	-3.36%		
Campus Endowments	\$	56,163,080	\$	54,016,753	\$	-	-3.42%		
Foundation Endowments	\$	138,696,605	\$	136,887,233	\$	-	-3.42%		
Debt Proceeds Pool	\$	22,392,243	\$	95,612,948	\$	16,055	2.11%		

	Beginning Market Value	Ending Market Value	Accrued Interest
Totals for All Asset Pools	\$ 481,526,604 \$	464,030,785 \$	92,565

University of North Texas Investment Portfolio Market Values as of 11/30/2018 (excludes Debt Proceeds)



UNT

UNT HEALTH SCIENCE CENTER

UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas Health Science Center for the period ending November 30, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.

Executive Vice President for Finance and Operations, University of North Texas Health Science Center

Digitally signed by James Mauldin DN: cn=James Mauldin, o=UNT System, James Mauldin ou=Office of the Vice Chancellor for Finance, email=james.mauldin@untsystem.edu, c=US Date: 2019.02.04 15:03:06 -06'00'

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date

University of North Texas Health Science Center


Investment Portfolio

For the Quarter Ending November 30, 2018

1							
	Begin	ning Market Value	Ending Market Value	Accrued Interest	Approximate Quarterly Yield		
Short-Term Pool	\$	62,821,770	\$ 50,760,657	\$ 94,976	2.15%		
Intermediate Pool	\$	29,897,786	\$ 29,898,181	\$ 36,879	-0.01%		
Long-Term Pool	\$	36,530,607	\$ 34,957,558	\$ -	-3.36%		
Campus Endowments	\$	47,155,365	\$ 44,706,650	\$ -	-4.65%		
Foundation Endowments	\$	19,737,157	\$ 18,750,264	\$ -	-4.60%		
Debt Proceeds Pool	\$	-	\$ 6,577,180	\$ 494	2.15%		

	Beginning Market Value	Ending Market Value	Accrued Interest
Totals for All Asset Pools	\$ 196,142,684 \$	185,650,490 \$	132,349

University of North Texas Health Science Center Investment Portfolio Market Values as of 11/30/2018 (excludes Debt Proceeds)



UNTISYSTEM

UNT

UNT HEALTH SCIENCE CENTER

UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas at Dallas for the period ending November 30, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.

James Main

Executive Vice President for Administration and Chief Financial Officer,

University of North Texas at Dallas

James Mauldin

Digitally signed by James Mauldin

DN: cn=James Mauldin, o=UNT System, ou=Office of
the Vice Chancellor for Finance,
amail_inverse. Date: 2019.02.04 15:00:37 -06'00'

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date


University of North Texas Dallas

Investment Portfolio
For the Quarter Ending November 30, 2018

	Begin	Beginning Market Value		Ending Market Value	Accrued Interest	Approximate Quarterly Yield
Short-Term Pool	\$	12,305,273	\$	6,110,941	\$ 7,015	1.98%
Long-Term Pool	\$	6,355,954	\$	6,097,071	\$ -	-3.36%
Campus Endowments	\$	930,533	\$	889,690	\$ -	-3.49%
Foundation Endowments	\$	393,683	\$	589,262	\$ -	-
Debt Proceeds Pool	\$	40,133,820	\$	35,234,909	\$ 2,740	2.09%

	Beginning Market Value	Ending Market Value	Accrued Interest
Totals for All Asset Pools	\$ 60,119,262 \$	48,921,873 \$	9,755

University of North Texas Dallas Investment Portfolio Market Values as of 11/30/2018 (excludes Debt Proceeds)





UNT UNT HEALTH SCIENCE CENTER UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas System Administration for the period ending November 30, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.

James Mauldin Digitally signed by James Mauldin Date: 2019.02.01 15:00:32 -06'00'

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date

Gary Rahlfs

Digitally signed by Gary Rahlfs Date: 2019.02.05 09:04:40 -06'00'

Gary Rahlfs

Vice Chancellor for Finance, University of North Texas System


Date

University of North Texas System Administration *Investment Portfolio** For the Quarter Ending November 30, 2018

	Begir	nning Market Value	Ending Market Value	Accrued Interest	Approximate Quarterly Yield	
Short-Term Pool	\$	11,652,463	\$	8,111,687	\$ 6,603	2.05%
Long-Term Pool	\$	6,146,924	\$	5,863,740	\$ -	-3.36%
Debt Proceeds Pool	\$	34,885,514	\$	31,944,564	\$ 2,430	2.08%

	Beginning Market Value	Ending Market Value	Accrued Interest
Totals for All Asset Pools	\$ 52,684,901 \$	45,919,991 \$	9,033

University of North Texas System Administration Portfolio Market Values as of 11/30/2018 (excludes Debt Proceeds)



Capital Improvement Plan Status

UNT|SYSTEM

February 2019 (Report as of December 14, 2018)

Project Budget Status

		-						
Project								
Management Responsibility	Project No.	Project Name	Approved	Expensed		Encumbered		Pomaining Ralanco
OFPC	Project No. 16-1.20	Project Name College of Visual Arts and Design	\$ 70,000,000	\$ 56,098,658	\$	10,296,539	\$	Remaining Balance 3,604,803
0.1.0	16-1.84a	New Residence Hall - Phase 1	\$ 58,900,000	\$ 41,226,098	\$		\$	3,923,853
	16-2.66	Coliseum Concourse Renovation	\$ 8,000,000	\$ 7,160,674	\$	601,145	-	238,181
	16-2.67	1500 I-35E Building	\$ 12,500,000	\$ 6,570,342	\$	4,097,200	\$	1,832,458
	16-2.82	Track and Field Stadium	\$ 13,690,000	\$ 11,430,689	\$		\$	108,570
	17-01-0005	Discovery Park Bio-Medical Engineering Addition	17,400,000	\$ 7,129,702	\$	6,477,016	\$	3,793,282
	17-01-0010	New Classroom Building	\$ 25,100,000	\$ 25,000	\$	-	\$	25,075,000
	18-01-0004	Art Building Roof Replacement	\$ 1,350,000	\$ 595,366	\$	443,372	\$	311,262
	18-01-0007	New Dining Hall	\$ 25,470,000	\$ 1,771,098	\$	839,599	\$	22,859,303
	18-01-0008	Fouts Field Demolition, Parking, and Bus			-	•	-	
		Transfer Station	\$ 14,000,000	\$ 843,860	\$		\$	4,243,263
	18-01-0009	New Athletics Indoor Practice Facility	\$ 18,900,000	\$ 2,694,287	\$	12,709,788	\$	3,495,925
	19-01-1901	Maple Hall Dining and Residence Hall Interior Renovation	\$ 9,550,000	\$ =	\$	-	\$	9,550,000
	19-01-1905	Art Studio Facility	\$ 7,000,000	\$ -	\$	162,315	\$	6,837,685
	16-1.01	Student Learning and Success Center	\$ 63,000,000	\$ 34,407,851	\$	20,724,646	\$	7,867,503
	16-1.40	Interdisciplinary Research Building	\$ 118,500,000	\$ 107,942,615	\$	7,401,483	\$	3,155,902
	16-2.96	Research and Education (RES) Level 4	\$ 4,500,000	\$ 3,600	\$	-	\$	4,496,400
	16-2.01	Renovate Dallas Municipal Building and Associated Law Buildings	\$ 56,000,000	\$ 30,933,893	\$	15,611,218	\$	9,454,889
UNT Facilities	2.20	Matthews Hall MEP	\$ 1,200,000	\$ 230,650	\$	517,504	\$	451,846
	2.21	Wooten Hall MEP	\$ 3,450,000	\$ 1,138,078	\$	80,143	\$	2,231,779
	2.33	Willis Library MEP	\$ 9,850,000	\$ 675,604	\$	59,960	\$	9,114,436
	16-2.25	General Academic Building MEP and Interior Renovation	\$ 10,350,000	\$ 534,198	\$	727,538	\$	9,088,264
	16-2.50	Life Science Lab Exhaust Upgrade	\$ 5,950,000	\$ 564,743	\$	647,508	\$	4,737,749
	16-2.55	Discovery Park MEP Upgrade	\$ 20,600,000	\$ 377,039	\$	283,041	\$	19,939,920
	16-2.77	Wooten Hall Code Upgrade	\$ 4,760,000	\$ 764,071	\$	3,277,966	\$	717,963
	17-01-0001	Terrill Hall MEP & Interior Renovation	\$ 7,300,000	\$ 220,430	\$	562,990	\$	6,516,580
	17-01-0002	Coliseum MEP Renovation	\$ 10,400,000	\$ -	\$	-	\$	10,400,000
	17-01-0003	Kerr Hall MEP & Interior Renovation	\$ 5,790,000	\$ 4,795,676	\$	428,579	\$	565,745
	17-01-0004	USB MEP Renovation	\$ 3,600,000	\$ 258,088	\$	223,146	\$	3,118,766
	17-01-0006	Sage Hall Academic Success Center Phase II	\$ 2,920,000	\$ 2,617,704	\$	137,255	\$	165,041
	17-01-0008	Coliseum Roof Replacement	\$ 2,430,000	\$ -	\$	-	\$	2,430,000
	17-01-0009	Off-Site Campus #2	\$ 1,500,000	\$ -	\$	-	\$	1,500,000
	17-01-0012	Eagle Point Parking Lot #80	\$ 2,200,000	\$ 1,852,000	\$	348,000	\$	-
	18-01-0001	Maple Hall MEP & Renovation	\$ 4,380,000	\$ 4,060,099	\$	230,240	\$	89,661
	18-01-0002	Clark Hall Lobby Renovation	\$ 2,270,000	\$ 116,632	\$	38,142	\$	2,115,226
	18-01-0003	Sage Hall Academic Success Center Phase III	\$ 3,010,000	\$ 239,845	\$	84,451	\$	2,685,704
	18-01-0005	Discovery Park Utility Capacity Upgrade	\$ 2,000,000	\$ 1,394,901	\$	146,591	\$	458,508
	18-01-0006	Music Building Courtyard Renovation	\$ 2,590,000	\$ 230,627	\$	115,665	\$	2,243,708
	19-01-1902	Dining Food Stands	\$ 2,300,000	\$ 2,950	\$	153,259	\$	2,143,791
	19-01-1903	General Academic Classroom & Class Laboratory E-Locking	\$ 4,400,000	\$ -	\$	-	\$	4,400,000
	19-01-1904	Kerr Hall A Tower Common Areas Renovation	\$ 2,500,000	\$ -	\$	-	\$	2,500,000
	19-01-1907	Music Building Recital Hall and MEIT Renovation	\$ 3,660,000	\$ -	\$	-	\$	3,660,000
	19-01-1908	Clark Hall MEP Renovation	\$ 6,910,000	\$ -	\$	-	\$	6,910,000
HSC Facilities	17-03-0001	East Parking Garage Renovation	\$ 6,000,000	\$ 186,001	\$	5,799,623	\$	14,376



February 2019 (Report as of December 14, 2018)

Project Overview

Project					
Management					
Responsibility	Project No.	Project Name	Scope	Schedule	Budget
OFPC	16-1.20	College of Visual Arts and Design			
	16-1.84a	New Residence Hall - Phase 1			
	16-2.66	Coliseum Concourse Renovation			
	16-2.67	1500 I-35E Building			
	16-2.82	Track and Field Stadium			
	17-01-0005	Discovery Park Bio-Medical Engineering Addition			
	17-01-0010	New Classroom Building			
	18-01-0004	Art Building Roof Replacement			
	18-01-0007	New Dining Hall			
	18-01-0008	Fouts Field Demolition, Parking, and Bus Transfer Station			
	18-01-0009	New Athletics Indoor Practice Facility			
	19-01-1901	Maple Hall Dining and Residence Hall Interior Renovation			
	19-01-1905	Art Studio Facility			
	16-1.01	Student Learning and Success Center			
	16-1.40	Interdisciplinary Research Building			
	16-2.96	Research and Education (RES) Level 4			
	16-2.01	Renovate Dallas Municipal Building and Associated Law Buildings			
UNT Facilities	2.20	Matthews Hall MEP			
	2.21	Wooten Hall MEP			
	2.33	Willis Library MEP			
	16-2.25	General Academic Building MEP and Interior Renovation			
	16-2.50	Life Science Lab Exhaust Upgrade			
	16-2.55	Discovery Park MEP Upgrade			
	16-2.77	Wooten Hall Code Upgrade			
	17-01-0001	Terrill Hall MEP & Interior Renovation			
	17-01-0002	Coliseum MEP Renovation			
	17-01-0003	Kerr Hall MEP & Interior Renovation			
	17-01-0004	USB MEP Renovation			
	17-01-0006	Sage Hall Academic Success Center Phase II			
	17-01-0008	Coliseum Roof Replacement			
	17-01-0009	Off-Site Campus #2			
	17-01-0012	Eagle Point Parking Lot #80			
	18-01-0001	Maple Hall MEP & Renovation			
	18-01-0002	Clark Hall Lobby Renovation			
	18-01-0003	Sage Hall Academic Success Center Phase III			
	18-01-0005	Discovery Park Utility Capacity Upgrade			
	18-01-0006	Music Building Courtyard Renovation			
	19-01-1902	Dining Food Stands			
	19-01-1903	General Academic Classroom & Class Laboratory E-Locking			
	19-01-1904	Kerr Hall A Tower Common Areas Renovation			
	19-01-1907	Music Building Recital Hall and MEIT Renovation			
	19-01-1908	Clark Hall MEP Renovation			
HSC Facilities	17-03-0001	East Parking Garage Renovation			

No change from previous project update

Minor Adjustment from previous project update

Substantial change from previous project update

Project On-Hold / Cancelled

UNIT UNIVERSITY OF NORTH TEXAS*

FY19 (in \$Million)

FY19 (in \$Million)										
University	of North Texas									
			Prior Yrs						Total	
Proj. No.	•	Funding Source	Budget	2019	2020	2021	2022	2023+	Project	
_	Approved Projects:									
	PC Managed Projects									
16-1.20	College of Visual Arts and Design	TRB	65.00	5.00					70.00	
16-1.84a	New Residence Hall - Phase 1 (Amend. 8/17)	RFS	45.72	13.18					58.90	
16-2.66	Coliseum Concourse Renovation	RFS	8.00	-					8.00	
16-2.67	1500 I-35 Building (Amend. 8/16)	RFS	12.50	-					12.50	
16-2.82	Track and Field Stadium (Amend. 2/17, 8/18)	RFS	9.90	2.10						
		AUX		1.69					13.69	
17-01-0005	Discovery Park Bio-Medical Engineering Addition	RFS	17.40	-					17.40	
17-01-0010	New Classroom Building	RFS			25.10				25.10	
18-01-0004	Art Building Roof Replacement	CP	1.35						1.35	
	New Dining Hall	RFS	3.70	15.28	6.49				25.47	
	Fouts Field Demolition, Parking, and Bus Transfer Station	RFS	2.00	12.00					14.00	
18-01-0009	Athletic Indoor Practice Facility	RFS GIFT	1.50	9.90 7.50					18.90	
UNT Facilit	lies Managed Projects	1011 1		7.50					10.30	
2.20	Matthews Hall MEP (Amend. 8/17)	HEAF	1.20						1.20	
2.21	Wooten Hall MEP (Amend. 8/16, 8/17)	HEAF	3.45						3.45	
2.33	Willis Library MEP (Amend. 8/15, 8/17)	HEAF	9.85						9.85	
16-2.25	General Academic Building MEP & Interior Renovation (Amend.	HEAF	0.75	-						
	8/17)	RFS		9.60					10.35	
16-2.50	Life Science Lab Exhaust Upgrade (Amend. 8/17)	HEAF	5.95	-					5.95	
16-2.55	Discovery Park MEP Upgrade (Amend. 8/17)	HEAF	1.00	9.00	10.00	0.60			20.60	
16-2.77	Wooten Hall Code Upgrade (Amend. 8/17)	HEAF	4.76	_					4.76	
17-01-0001	Terrill Hall MEP & Interior Renovation (Amend. 8/17)	HEAF	0.80	6.50					7.30	
17-01-0002	Coliseum MEP Renovation (Amend. 8/17)	RFS	0.00	0.00		0.90	9.50		10.40	
17-01-0003	Kerr Hall MEP & Interior Renovation (Amend. 8/17)	14.0				0.50	0.00		10.40	
	, ,	AUX	5.79	_					5.79	
17-01-0004	USB MEP Renovation (Amend. 8/17, 8/18)	HEAF	3.60	_	2.00				5.60	
17-01-0008	Coliseum Roof Replacement (Amend. 8/17)	Local/Cash	2.43	_	2.00				2.43	
17-01-0009	Off-Site Campus #2	Local/Cash	20	_	1.50				1.50	
17-01-0012	Eagle Point Parking Lot #84	CP	2.20	-	1.00				2.20	
	Maple Hall MEP & Renovation	AUX	4.38						4.38	
18-01-0002	Clark Hall Lobby Renovation	AUX	0.17	2.10					2.27	
		HEAF	0.26	2.75					3.01	
	Discovery Park Utility Capacity Upgrade Music Building Courtyard Renovation	HEAF HEAF	2.00 1.59						2.00	
10-01-0000	Indusic Building Courtyard Neriovation	GIFT	1.00	1.00					2.59	
19-01-1901	Maple Hall Dining and Residence Hall Interior Renovation	AUX		0.60	8.95				9.55	
19-01-1902	Dining Food Stands	AUX		2.30					2.30	
19-01-1903	General Academic Classroom & Class Laboratory E-Locking	HEAF		0.40	2.00	2.00			4.40	
	Kerr Hall A Tower Common Areas Renovation	AUX		2.50					2.50	
	Art Studio Facility	HEAF		0.60	6.40				7.00	
	Apogee Stadium Turf Music Building Recital Hall and MEIT Renovation	RFS HEAF		0.73 0.36	2 20				0.73	
	Clark Hall MEP Renovation	AUX		0.35	3.30 6.56				3.66 6.91	
		ved Projects Total	217.25	105.44	72.30	3.50	9.50	-	407.99	
New Project	s for Approval:									
		f A								
Dierrie		for Approval Total	-	-	-	-	-	-	-	
01-1610	pjects with Identified Funding Sources: Administration Building Renovation	HEAF			1	1.10	9.90		11.00	
01-1610	Curry Hall MEP	HEAF				1.10	0.54	5.46	6.00	
01-1613	PAC Foundation Repairs	HEAF					J.0 r	2.15	2.15	
01-1614	Physical Education Building (PEB) MEP	HEAF	_			0.80	8.20		9.00	
01-1615	Language Building MEP	HEAF					0.45	6.05	6.50	
01-1618	RTFP MEP Renovation	HEAF			0.50	E 60	0.75	7.00	7.75	
01-1721 01-1725	Chilton Restrooms and Envelope Repairs Union Circle Drive Re-surface	HEAF AUX			0.50 2.00	5.60			6.10 2.00	
01-1723	Campus Lighting Upgrades	HEAF			2.00	0.20	1.50	1.50	3.20	
01-1910	Crumley Hall Lobby Renovation	AUX			0.25	1.25	1.25		2.75	
01-1911	McConnell Hall Interior Renovation	AUX			0.40	2.00	2.00		4.40	



39.66

585.14

FY19 (in \$Million)

Universit	y of North Texas								
			Prior Yrs						Total
Proj. No.	Project	Funding Source	Budget	2019	2020	2021	2022	2023+	Project
01-1912	College Inn MEP and Renovation	AUX					0.60	6.00	6.60
01-1913	Wooten Hall Electrical Upgrades	HEAF				0.20	2.00		2.20
01-1914	Frisco Branch Campus Development	RFS		1.00	3.00	22.00	55.00	10.00	91.00
	Planned Projects with Ide	entified Funding Sources Total	-	1.00	6.15	33.15	82.19	38.16	160.65
Planned La	nd Acquisitions								
3.01	Land Acquisitions per Master Plan	HEAF		1.50	1.50	1.50	1.50	1.50	7.50
3.02	Property Acquisition - Frisco	RFS		9.00					9.00
	F	Planned Land Acquisition Total	-	10.50	1.50	1.50	1.50	1.50	16.50

Capital Improvement Plan Total 217.25

Planned Project without Identified Funding Sources

New Construction:

New Sports Arena Education & Outreach Center Science & Tech Research Building

Renovation:

116.94

Athletic Center Renovation and Expansion Hickory Hall Renovation Underground Utility Repairs SRB 2nd Floor Renovation

38.15

93.19

79.95

Summary by Funding Source

		Prior Yrs						
	Funding Source	Budget	2019	2020	2021	2022	2023+	Total
HEAF	HEAF	35.21	21.11	25.70	12.00	24.84	23.66	142.52
Tuition Revenue Bonds	TRB	65.00	5.00	-	-	-	-	70.00
Commercial Paper	CP	3.55	-	-		-	-	3.55
Revenue Financing System Bonds	RFS	100.72	72.79	34.59	22.90	64.50	10.00	305.50
Auxiliary Reserves	AUX	10.34	9.54	18.16	3.25	3.85	6.00	51.14
Grants	GRNT	-	-	-	-	-	-	-
Student Fees	SF	-	-	-	-	-	-	-
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	8.50	-	-	-	-	8.50
Annual Budget, Operating and Capital	Local/Cash	2.43	-	1.50	-	-	-	3.93
	Total	217.25	116.94	79.95	38.15	93.19	39.66	585.14

Approved President



FY2019 (in \$Million)

			Prior Yrs						Total
Proj. No	- Project	Funding Source	Budget	2019	2020	2021	2022	2023+	Project
Previous	ly Approved Projects:								
System	OFPC Managed Projects								
16-1.01	Student Learning & Success Center	TRB	49.40	13.60					63.00
	Previously	Approved Projects Total	49.40	13.60	-	-	-	-	63.00
New Proj	jects for Approval:					•			
	New F	Project for Approval Total	-	-	-	-	-	-	-
Planned	Projects with Identified Funding Sources:								
02-1901	Landmark Tower	GIFT			4.50				4.50
02-1902	Second Residence Hall	RFS			3.00	20.00	7.00		30.00
02-1903	Event Center	RFS				2.00	8.00		
		GIFT					3.00	2.00	15.00
02-1904	Parking Garage	RFS						25.00	25.00
	Planned Projects with Identifie	d Funding Sources Total	-	-	7.50	22.00	18.00	27.00	74.50
Planned	Land Acquisitions								
									•
	Planne	ed Land Acquisition Total	-	-	-	-	-	-	-
	Capita	I Improvement Plan Total	49.40	13.60	7.50	22.00	18.00	27.00	137.50

Planned Project without Identified Funding Sources

New Construction:

STEM Building

Business and Information Technology Building

Renovation:

y by Funding Source								
		Prior Yrs						
	Funding Source	Budget	2019	2020	2021	2022	2023+	Total
HEAF	HEAF	-	-	-	-	-	-	-
Tuition Revenue Bonds	TRB	49.40	13.60	-		-	-	63.00
Commercial Paper	CP	-	-	-		-	-	-
Revenue Financing System Bonds	RFS	-	-	3.00	22.00	15.00	25.00	65.00
Auxiliary Reserves	AUX	-	-	-		-	-	-
Grants	GRNT	-	-	-		-	-	-
Student Fees	SF	-	-	-	-	-	-	-
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	-	4.50	-	3.00	2.00	9.50
Annual Budget, Operating and Capital	Local/Cash	-	-	-	-	-	=	-
To	otal	49.40	13.60	7.50	22.00	18.00	27.00	137.50

Approved			
Drooidont			

UNT HEALTH

FY2019 (in \$Million)

			Prior Yrs						Total
Proj. No.	Project	Funding Source	Budget	2019	2020	2021	2022	2023+	Project
Previously	y Approved Projects:								
System C	OFPC Managed Projects								
16-1.40	Interdisciplinary Research Building	TRB	80.00						
		RFS	20.80	16.47					
		GIFT		1.23					118.50
16-2.96	Research and Education (RES) Level 4	RFS	0.01	2.99	1.50				4.50
UNT HSC	Facilities Managed Projects								
17-03-000°	1 East Parking Garage Renovation	RFS		2.50					
		Local/Cash		3.50					6.00
	Previously App	roved Projects Total	100.81	26.69	1.50	-	-	-	129.00
New Proje	ects for Approval:								
									-
	New Project	ct for Approval Total	-	-	-		-	-	-
Planned P	Projects with Identified Funding Sources:								
03-1901	Campus Energy Infrastructure Improvements	RFS		4.00	4.00				8.00
	Facilites Management and General Services								
03-1902	Buildings Renovation	RFS		2.70					2.70
	Planned Projects with Identified Fu	nding Sources Total	-	6.70	4.00	-	-	-	10.70
	and Acquisitions								
3.01	Property Acquisition	HEAF		1.00					1.00
	Planned La	nd Acquisition Total	-	1.00	-	-	-	-	1.00
					·			1	
	Capital Imp	rovement Plan Total	100.81	34.39	5.50	-	-	-	140.70

Planned Project without Identified Funding Sources

New Construction:

Academic Building

Renovation:

Summary by Funding Source

		Prior Yrs						
_	Funding Source	Budget	2019	2020	2021	2022	2023+	Total
HEAF	HEAF	-	1.00	-	-	-	-	1.00
Tuition Revenue Bonds	TRB	80.00	-	-	-	-	-	80.00
Private Placement	PP	-	-	-	-	-	-	-
Revenue Financing System Bonds	RFS	20.81	28.66	5.50	-	-	-	54.97
Auxiliary Reserves	AUX	-	-	-	-	-	-	-
Grants	GRNT	-	-	-	-	-	-	-
Student Fees	SF	-	-	-	-	-	-	-
Housing Revenue	HR	-	-	-	-	-	-	-
Gift/Donations	GIFT	-	1.23	-	-	-	-	1.23
Annual Budget, Operating and Capital	Local/Cash	-	3.50	-	-	-	-	3.50
	Total	100 81	34 39	5 50	0.00	0.00	0.00	140 70

Approved			
President			

UNT | SYSTEM

FY2019 (in \$Million)

Proj. No.	· Project	Funding Source	Prior Yrs Budget	2019	2020	2021	2022	2023+	Total Project
Previous	sly Approved Projects:								
System	OFPC Managed Projects								
16-2.01	Renovate Dallas Municipal Bldg and Assoc Law Bldgs	TRB	37.74	18.26					56.00
	Previously Approved	I ∣Projects Total	37.74	18.26	-	-	-	-	56.00
New Proj	jects for Approval:								
	New Project for	Approval Total	-	-	-	-	-	•	-
Planned	Projects with Identified Funding Source	s:							
04-1801	Renovation of the Municipal Building for Historical Exhibit	GIFT			3.50				3.50
	Diament Duning to with Identified Funding	Common Total			2.50				2.50
	Planned Projects with Identified Funding Land Acquisitions	Sources Total	-	-	3.50	-	-	-	3.50
1 Idillieu	Land Acquisitions						l l		Ι.
	Planned Land Ac	quisition Total	-	-	-	-	-	-	-
	Capital Improven	nent Plan Total	37.74	18.26	3.50	-	-	-	59.50

Planned Project without Identified Funding Sources

New Construction:

Renovation:

System Building 8th Floor System Building Floors 2-4 1900 Elm Street Lobby

Summary by Funding Source)		_						
		Funding	Prior Yrs						
		Source	Budget	2019	2020	2021	2022	2023+	Total
HEAF		HEAF	-	-	-	-	-	-	-
Tuition Revenue B	onds	TRB	37.74	18.26	-	-	-	-	56.00
Commercial Paper	-	CP	-	-	-	-	-	-	-
Revenue Financin	g System Bonds	RFS	-	-	-	-	-	ı	-
Auxiliary Reserves	1	AUX	-	-	-	-	-	-	-
Grants		GRNT	-	-	-	-	-	-	-
Student Fees		SF	-	-	-	-	-	-	-
Housing Revenue		HR	-	-	-	-	-	-	-
Gift/Donations		GIFT	-	-	3.50	-	-	-	3.50
Annual Budget, Op	perating and Capital	Local/Cash	-	-	-	-	-	-	-
	Total		37.74	18.26	3.50	-	-	-	59.50

Approved		
Chancellor		

University of North Texas System Facilities Planning Construction
February 2019
(Reported as of December 14, 2018)



The planning, programming, design, and construction of the following (17) projects are managed by the UNT System Office of Facilities Planning and Construction (OFPC). All update information is provided by OFPC.

University of North Texas Campus

16-1.20 College of Visual Arts and Design

Current Project Status

Construction activities continue on the renovation of the existing art building. Life safety improvements continue including installing a sprinkler system, upgrading the fire alarms, and adding required egresses. The majority of the mechanical ducts and electrical systems continue to be upgraded and replaced. The project is expected to have to have a substantial completion date in January 2019 and remains on budget.

Project Budget				
Approved Budget	\$ 70,000,000	Expensed	\$ 56,098,658	
		Encumbered	\$ 10,296,539	
		Remaining Balance	\$ 3,604,803	

Major Project Contract Information

	Solicitation/Type o	f	
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Corgan	31.13%
Contractor	CMAR	Hunt Construction Group	16.83%
Contractor	-	-	-
Contractor	_	-	-

Project Phase:	Construction				
Phase % Complete:	90%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	Dec-15	-	-	Jul-16
	Design Complete	Dec-16	-	-	Jun-17
Construction	Substantial Completion	Jun-18	Jan-19	Jan-19	-
	Construction End	Jul-18	Mar-19	Mar-19	-

16-1.84a New Residence Hall - Phase 1

Current Project Status

The Tour Center is substantially complete. The furniture will begin installation in January 2019 with move-in scheduled for February 2019. The Residence Hall construction is well underway. Finish trades have begun on level 5, drywall is complete on levels 2-5, roofing is complete, and power is on. The tower crane has been removed and rough grading has begun. The project is on track for substantial completion of February 28, 2019.

Project Budget				
Approved Budget	\$ 58,900,000	Expensed	\$ 41,226,098	
		Encumbered	\$ 13,750,049	
		Remaining Balance	\$ 3,923,853	

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Jacobs Engineering	22.74%
Contractor	CMAR	JT Vaughn	17.33%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	80%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	May-16	-	-	Jan-17
	Design Complete	Feb-17	-	-	Sep-17
Construction	Substantial Completion	May-18	Feb-19	Feb-19	-
	Construction End	Jun-18	Mar-19	Mar-19	-

University of North Texas System Facilities Planning Construction
February 2019
(Reported as of December 14, 2018)



16-2.66 Coliseum Concourse Renovation

Current Project Status

The project is substantially complete with only the added scope of the branding and graphics package remaining to be installed. Installation will be coordinated with on-going Coliseum events so to have a minimal impact.

Project Budget				
Approved Budget	\$ 8,000,000	Expensed	\$ 7,160,674	
		Encumbered	\$ 601,145	
		Remaining Balance	\$ 238,181	

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Elements of Architecture	100.00%
Contractor	CMAR	Construction Zone	100.00%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	100%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	Dec-15	-	-	Dec-15
	Design Complete	Oct-16	-	-	Apr-17
Construction	Substantial Completion	Aug-17	-	-	May-18
	Construction End	Sep-17	Jan-19	Mar-19	-

16-2.67 1500 I-35E Building

Current Project Status

The management of the design and construction of this project is split between UNT System Facilities and UNT Facilities. UNT System OFPC is responsible for the building envelope, core necessities and required infrastructure of the facility. UNT Facilities is responsible for the programming, design, and construction of the building interior and other improvements to the parking lot. Construction on the core and shell is complete and project closeout is underway. The interior renovation is underway but the completion of this portion of the project has been delayed due to the contractor beginning the project on time. Vaughan began wok in late September but was unable to make up the delay in schedule.

Project Budget			
Approved Budget	\$ 12,500,000	Expensed \$	6,570,342
		Encumbered \$	4,097,200
		Remaining Balance \$	1,832,458

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	Sole Source	Corgan	19.06%
Contractor	CMAR	Pogue Construction	24.22%
Contractor	Co-Op	JT Vaughn	18.40%
Contractor	-	-	-

Project Schedule

Project Phase (UNT): Construction
Phase % Complete: 75%
Project Phase (OFPC): Complete
Phase % Complete: 100%

% Complete: 100%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/Programming Complete	Feb-16	-	-	Oct-16
Design Complete	Nov-16	-	-	Jun-18
Construction Substantial Completion	Aug-17	Dec-18	Dec-18	-
Construction End	Sep-17	Jan-19	Feb-19	-

University of North Texas System Facilities Planning Construction
February 2019
(Reported as of December 14, 2018)



16-2.82 Track and Field Stadium

Current Project Status

The offices of the track and soccer coaches were relocated to the new field house in October 2018. Work on the track & soccer field continues; however, weather conditions have resulted in a delay in the completion of the construction. The track curbs were replaced due to movement as a result of the soil moisture mitigation process. Asphalt is expected to be completed mid-December. After a 28 day required cure time, the remaining track work will include the color track surfacing and lane markings will be complete. The soccer field sod was completed in early November and the grass was able to establish prior to going dormant for the winter.

Project B	udget
-----------	-------

 Approved Budget
 \$ 13,690,000
 Expensed
 \$ 11,430,689

 Encumbered
 \$ 2,150,741

Remaining Balance \$ 108,570

Major Project Contract Information

Solicitation	/Tyne	οf
Julicitation	/iype	UI

	Solicitation, Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	BRW Architects	27.01%
Contractor	CSP	Pogue Construction	29.09%
Contractor	-	-	-
Contractor	<u>-</u>	-	_

Project Schedule

Project Phase: Construction

Phase % Complete:	90%	Original CIP Schedule	Previously Reported	Current Projected	Actual	
Planning/F	Programming Complete	-	-	-	-	
	Design Complete	Sep-16	-	-	Jun-17	
Construction	Substantial Completion	Sep-17	-	-	Jul-18	
	Construction End	Sep-17	Oct-18	Feb-19	-	

17-01-0005 Discovery Park Bio-Medical Engineering Addition

Current Project Status

The building shell is 95% complete and the roof-top HVAC unit has been installed and connected to the main supply and return air trunk-lines. The final power connection has been made and full operation is expected by the end of December 2018. The addition is currently being connected to the existing building. Overhead MEP rough-in is ongoing. The project is on track to potentially achieve an early substantial completion.

Approved Budget	\$ 17,400,000	Expensed	\$ 7,129,702	
		Encumbered	\$ 6,477,016	
		Remaining Balance	\$ 3,793,282	

Major Project Contract Information

_		-	
50	licitation	/Ivpe	ot

	Contract	Selected Firm	HUB Participation
Architect	RFQ	TreanorHL	17.14%
Contractor	CMAR	Sundt Construction	4.17%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase: Construction

Phase % Complete: 42%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/Programming Complete	Mar-17	-	-	Jul-17
Design Complete	May-18	-	-	Mar-18
Construction Substantial Completion	May-19	May-19	May-19	-
Construction End	Jun-19	Jun-19	Jun-19	-

University of North Texas System Facilities Planning Construction February 2019 (Reported as of December 14, 2018)



17-01-0010 **New Classroom Building**

Current Project Status

UNT Campus administration has directed this project be placed on hold at the present time.

Project Budget				
Approved Budget	\$ 25,100,000	Expensed	\$ 25,000	
		Encumbered	\$ -	
		Remaining Balance	\$ 25,075,000	

Major Project Contract Information

Sal	licitation/T	vno	οf	

	Solicitation, Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	TreanorHL	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Phase: P	lanning
------------------	---------

lailling				
)%	Original CIP Schedule	Previously Reported	Current Projected	Actual
gramming Complete	Apr-17	TBD	TBD	-
Design Complete	Apr-18	TBD	TBD	-
bstantial Completion	Jul-19	TBD	TBD	-
Construction End	Aug-19	TBD	TBD	-
)	ogramming Complete Design Complete bstantial Completion	Original CIP Schedule Degramming Complete Design Complete Destantial Completion Design Completion Design Completion Design Completion Jul-19	Original CIP Schedule Previously Reported Orgramming Complete Design Complete Destantial Completion Driginal CIP Schedule Apr-17 Apr-18	Original CIP Schedule Previously Reported Current Projected Previously Reported Current Projected Previously Reported Current Projected TBD TBD TBD TBD TBD TBD

18-01-0004 **Art Building Roof Replacement**

Current Project Status

This project was coordinated with the construction activity for the new College of Visual Arts and Design Building. Construction activities have begun and are on-going. The decision to remove old and unused exhaust boxes on the roof created a need to infill holes, not originally scheduled for. Additionally the uncovering of a 10'x20' portion of the roof that was not structurally supported caused the project to engage a structural engineer for resolution resulting in a delay in the substantial completion date. Furthermore, record rains continued to cause delays. The contractor is working to gain time in the schedule where possible.

Project Budget			
Approved Budget	\$ 1,350,000	Expensed \$	595,366
		Encumbered \$	443,372
		Remaining Balance \$	311,262

Major Project Contract Information

So	licitation	/Tyne	οf

	Contract	Selected Firm	HUB Participation
Architect	IDIQ	Terracon	-
Contractor	Sole Source	Hunt Construction Group	-
Contractor	-	-	-
Contractor	-	-	-

Pro	ject	Scl	hed	lul	le
-----	------	-----	-----	-----	----

Project Phase: Construction

Phase % Complete: 90%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/Programming Complete	-	-	-	-
Design Complete	Sep-17	-	-	Feb-18
Construction Substantial Completion	Aug-18	Nov-18	Jan-19	-
Construction End	Sep-18	Dec-18	Feb-19	-

University of North Texas System Facilities Planning Construction
February 2019
(Reported as of December 14, 2018)



18-01-0007 New Dining Hall

Current Project Status

Initially, the 75% construction drawings that were priced for a guaranteed maximum price (GMP) came in 20% over budget, necessitating a redesign of the project. The 100% drawings were issued in October of 2018. The construction manager at risk (CMAR) is in the process of developing a revised GMP for the construction portion of this project. Once a GMP is negotiated and the construction drawings are complete, construction may proceed.

Project Budget				
Approved Budget	\$ 25,470,000	Expensed	\$ 1,771,098	
		Encumbered	\$ 839,599	
		Remaining Balance	\$ 22,859,303	

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	RFQ	Kirksey Architects	7.70%
Contractor	CMAR	Rogers-O'Brien Construction	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Design				
Phase % Complete:	100%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/I	Programming Complete	Sep-17	-	-	Nov-17
	Design Complete	Oct-18	Oct-18	-	Oct-18
Construction	Substantial Completion	Dec-19	Dec-19	Dec-19	-
	Construction End	Jan-20	Jan-20	Jan-20	-

18-01-0008 Fouts Field Demolition, Parking, and Bus Transfer Station

Current Project Status

Demolition of Fouts Field has begun and will be complete end of January 2019. The main driveway and connection to North Texas Blvd is anticipated to be completed prior to the beginning of the spring semester. Soil work for the first parking area will begin in January 2019. Substantial completion is anticipated for August 2019.

Project Budget			
Approved Budget	\$ 14,000,000	Expensed S	\$ 843,860
		Encumbered S	\$ 8,912,877
		Remaining Balance	\$ 4,243,263

Sal	icitation/	Type	٥f

	, ,,		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Huitt-Zollars	29.38%
Contractor	CSP	Pogue Construction	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	20%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	-	-	-	-
	Design Complete	Aug-18	-	-	Aug-18
Construction	Substantial Completion	Nov-18	Aug-19	Aug-19	-
	Construction End	Dec-18	Sep-19	Sep-19	-

University of North Texas System Facilities Planning Construction
February 2019
(Reported as of December 14, 2018)



18-01-0009 New Athletics Indoor Practice Facility

Current Project Status

Site utility and earthwork is ongoing and nearing completion. The structural drilled piers are complete and the foundation grade beams are being formed in preparation for concrete. The structural steel will begin arriving on site in January 2019 with steel erection following. The project is currently tracking on-schedule for substantial completion July 2019.

Project Budget				
Approved Budget	\$ 18,900,000	Expensed	\$ 2,694,287	
		Encumbered	\$ 12,709,788	
		Remaining Balance	\$ 3,495,925	

Major Project Contract Information

Solicitation	/Type	of
--------------	-------	----

	Contract	Selected Firm	HUB Participation
Architect	RFQ	Heery Architects	30.09%
Contractor	CSP	Links Construction	1.57%
Contractor	-	-	-
Contractor	-	-	-

Project Phase:	Construction				
Phase % Complete:	25%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	Oct-17	-	-	Oct-17
	Design Complete	Jun-18	-	-	Jun-18
Construction	Substantial Completion	Jun-19	Jul-19	Jul-19	-
	Construction End	Jul-19	Jul-19	Jul-19	-

19-01-1901 Maple Hall Dining and Residence Hall Interior Renovation

Current Project Status

Duning Calendula

This project will be split to allow UNT System OFPC to manage the renovation of the Dining Hall and UNT Facilities to management the residence hall renovation portion of the project. Pre-planning discussions between the campus and UNT System are currently underway.

Project Budget			
Approved Budget	\$ 9,550,000	Expensed \$	-
		Encumbered \$	-
		Remaining Balance \$	9,550,000

Major Project Contract Information

Sol	licita	tion	/Tvpe	οf

	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Pr	oje	ct	Schedule
_	-		

Phase

Project Phase:	Programming
rioject rilase.	i i Ogi ai i i i i i i

e % Complete: 0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/Programming Complete	-	-	-	-
Design Complete	May-19	May-19	May-19	-
Construction Substantial Completion	Oct-20	Oct-20	Oct-20	-
Construction End	Jan-21	Jan-20	Jan-20	-

University of North Texas System Facilities Planning Construction
February 2019
(Reported as of December 14, 2018)



19-01-1905 Art Studio Facility

Current Project Status

VAI Architects has been selected as the design architects for the project. Programming began in December 2018 and is currently on-going, and is expected to be complete in March 2019. Graduate students currently occupying Oak Street Hall have been temporarily relocated to other facilities in preparation to permanently cordoned off the facilities for the eventual demolition of the building.

Project Budget				
Approved Budget	\$ 7,000,000	Expensed \$	-	
		Encumbered \$	162,315	
		Remaining Balance \$	6,837,685	

Major Project Contract Information

Julicitation, Type or	Sol	icitation/	/Type	of
-----------------------	-----	------------	-------	----

	Contract	Selected Firm	HUB Participation
Architect	RFQ	VAI Architects	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Programming				
Phase % Complete:	0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	Mar-19	Mar-19	Mar-19	-
	Design Complete	Apr-20	Apr-20	Apr-20	-
Construction	Substantial Completion	Aug-21	Aug-21	Aug-21	-
	Construction End	Sep-21	Sep-21	Sep-21	-

University of North Texas Dallas Campus

16-1.01 Student Learning and Success Center

Current Project Status

Construction is ongoing. The chilled water loop and electrical system infrastructure to the building is complete. Interior wall framing is almost complete. Cast stone and masonry work are continuing. East wing windows and north curtain wall systems are now complete and the west wing window installation and southern facade curtain wall systems are on -going. MEP rough-in is almost complete and the drywall ceilings and walls are being installed. Lay-in ceiling has started and the standing seam roofing is about 40% installed. Vista Court construction is on-going. The project is on track for substantial completion in March 2019.

Project Budget				
Approved Budget	\$ 63,000,000	Expensed	\$ 34,407,851	
		Encumbered	\$ 20,724,646	
		Remaining Balance	\$ 7,867,503	

Major Project Contract Information

Project Schedule

Solicitation/	Type of
---------------	---------

Construction End

	Contract	Selected Firm	HUB Participation
Architect	RFQ	Moody Nolan	24.08%
Contractor	CMAR	Austin Commercial	13.54%
Contractor	-	-	-
Contractor	-	-	-

Project Phase:	Construction				
Phase % Complete:	78%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	Jan-15	-	-	Jul-16
	Design Complete	Dec-16	-	-	Jun-17
Construction	Substantial Completion	Jun-19	Mar-19	Mar-19	-

May-19

May-19

Jul-19

University of North Texas System Facilities Planning Construction February 2019 (Reported as of December 14, 2018)



University of North Texas Health Science Center Campus

16-1.40 Interdisciplinary Research Building

Current Project Status

The interior and exterior are substantially complete. Punch list items for the exterior are underway. The extension of the thermal lines across Clifton Street will begin in early January 2019 and will complete mid-March 2019. The resurfacing and repaving the Clifton St. sidewalks, curbs and gutters will begin immediately following the thermal line completion.

\$ 118,500,000	Expensed	\$	107,942,615	
	Encumbered	\$	7,401,483	
	Remaining Balance	\$	3,155,902	
\$	\$ 118,500,000	Encumbered	\$ 118,500,000 Expensed \$ Encumbered \$ Remaining Balance \$	Encumbered \$ 7,401,483

Major Project Co	ntract Information		
	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	TreanorHL	40.63%
Contractor	CMAR	JT Vaughn	24.49%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	98%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	Jul-15	-	-	Oct-15
	Design Complete	Aug-16	-	-	Oct-16
Construction	Substantial Completion	Dec-18	-	-	Sep-18
	Construction End	Dec-18	Oct-18	Mar-19	-

16-2.96 Research and Education (RES) Level 4

Current Project Status

UNTHSC has requested to delay this project until FY 19 until the IREB opens and departments are moved into the new building. This will allow the renovations to begin.

Project Budget				
Approved Budget	\$ 4,500,000	Expensed	\$ 3,600	
		Encumbered	\$ -	
		Remaining Balance	\$ 4,496,400	

			Kemaning Dalance 9	4,430,400
Major Project Contr	act Information			
	Solicitation/Type of			
	Contract	Selected Firm	HUB Participation	
Architect	-	-	-	
Contractor	-	-	-	
Contractor	-	-	-	
Contractor	-	-	-	
Project Schedule				
Project Phase:	_			

Project Phase:	-				
Phase % Complete:	0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/I	Programming Complete	Feb-16	TBD	TBD	-
	Design Complete	Apr-16	TBD	TBD	-
Construction	Substantial Completion	Dec-16	TBD	TBD	-
	Construction End	Dec-16	TBD	TBD	-

University of North Texas System Facilities Planning Construction
February 2019
(Reported as of December 14, 2018)



University of North Texas System

16-2.01 Renovate Dallas Municipal Building and Associated Law Buildings

Current Project Status

Most walls are complete and have base paint for Levels 1-5. Basement level walls are being closed, and B2 Level is being framed. Hard ceilings are closed on Levels 1-4 and grid is being installed Levels 1-5. Plumbing is about 95% complete, with the installation of fixtures beginning. Historic plaster and cornice work is about 90% complete and historic painting is about to begin. Marble flooring and wainscot are complete on Levels 2 and 3, with Level 1 beginning. The project is on schedule for Substantial Completion of February 2019.

Project Budget				
Approved Budget	\$ 56,000,000	Expensed	\$ 30,933,893	
		Encumbered	\$ 15,611,218	
		Remaining Balance	\$ 9,454,889	

Major Project	Contract Information
	Calicitation/Tuna of

	Solicitation, Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Stantec	25.16%
Contractor	CMAR	Turner Construction	16.54%
Contractor	-	-	-
Contractor	_	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	85%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	Nov-15	-	-	Jun-16
	Design Complete	Dec-16	-	-	Apr-17
Construction	Substantial Completion	Aug-19	Feb-19	Feb-19	-
	Construction End	Aug-19	Mar-19	Mar-19	-



University of North Texas Health Science Center Campus
February 2019
(Reported as of December 14, 2018)

The planning, programming, design, and construction of the following (1) project are managed by UNTHSC Facilities. All update information is provided by UNTHSC Facilities.

UNTHSC Facilities Projects

17-03-0001 East Parking Garage Renovation

Current Project Status

Campus pre-planning discussions for this project are continuing. The UNT HSC Built Environment Council has been charged with the verification of the need for the additional parking structure on-campus. It has been determined that additional parking is required. The schedule has been adjusted to allow for the time that has been required for the verification process. An RFP has been started and should be posted in the next week. The RFP is for planning and design for the additional parking garage level. The plan is to have the garage completed by July 2019.

Project Budget			
Approved Budget	\$ 6,000,000	Expensed	\$ 186,001
		Encumbered	\$ 5,799,623
		Remaining Balance	\$ 14,376

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	-	-	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Design				
Phase % Complete:	60%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/	Programming Complete	-	-	-	-
	Design Complete	May-17	Dec-18	Dec-18	-
Construction	Substantial Completion	Dec-17	Jun-19	Jun-19	-
	Construction End	Jan-18	Jul-19	Jul-19	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



The planning, programming, design, and construction of the following (25) projects are managed by UNT Facilities. All update information is provided by UNT Facilities.

UNT Facilities Projects

2.20 Matthews Hall MEP

Current Project Status

The Competitive Sealed Proposal (CSP) for the electrical renovation posted July 2018. Four bids were received and reviewed by the selection committee in August 2018. All Fair Electric was selected, and construction is scheduled to start December 2018. Asbestos abatement has been completed. Electrical shut down to complete the project could not be scheduled with the customer to meet the schedule. Construction substantial completion is projected to be July 2019 and construction is scheduled to end August 2019.

Project Budget				
Approved Budget	\$ 1,200,000	Expensed	\$ 230,650	
		Encumbered	\$ 517,504	
		Remaining Balance	\$ 451,846	

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Summit Consultants	14.00%
Contractor	CSP	All Fair Electric	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule Project Phase:	Construction				
Phase % Complete:	3%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/Programming Complete		-	-	-	-
	Design Complete	Mar-15	-	-	Apr-18
Construction Substantial Completion		Apr-16	May-19	Jul-19	-
	Construction End	Apr-16	Jun-19	Aug-19	-

2.21 Wooten Hall MEP

Current Project Status

Phase I: Design Phase and Construction Phase complete. Phase II: Design splits the MEP project into smaller parts to correct areas severely needing upgrade and replacement. Campos Engineering began their design work October 2018.

Project Budget				
	\$ 3,450,000	Expensed	\$ 1,138,078	
		Encumbered	\$ 80,143	
		Remaining Balance	\$ 2,231,779	

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Campos Engineering	100.00%
Contractor	State Contract	Entech	0.09%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Design				
Phase % Complete:	25%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Plan	ning/Programming Complete	-	-	-	-
	Design Complete	Aug-15	Jan-19	Jan-19	-
Constru	ction Substantial Completion	Mar-17	Dec-19	Dec-19	-
	Construction End	Mar-17	Feb-20	Feb-20	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



2.33 Willis Library MEP

Current Project Status

The original project design was completed June 2018. All bids were rejected in September 2018, due to being over budget. The project re-design is now complete and a new RFCSP Posting anticipated in January 2019.

Project Budget				
Approved Budget	\$ 9,850,000	Expensed	\$ 675,604	
		Encumbered	\$ 59,960	
		Remaining Balance	\$ 9,114,436	

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Yaggi Engineering	100.00%
Contractor	CSP	TBD	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Plan	ning/Programming Complete	-	-	-	May-15
	Design Complete	Nov-15	Dec-18	Dec-18	-
Constru	ction Substantial Completion	Mar-18	Jul-20	Aug-20	-
	Construction End	Mar-18	Aug-20	Sep-20	-

16-2.25 General Academic Building MEP and Interior Renovation

Current Project Status

The project design is currently underway. The revised schedule dates reflect the contract execution time. The scope includes a complete MEP renovation excluding the ITSS data center, including all air handling equipment, pumps, main switchgear, and pad mounted transformer and associated electrical equipment. The project team continues the process to reach a final design that is within budget.

Project Budget			
Approved Budget	\$ 10,350,000	Expensed	\$ 534,198
		Encumbered	\$ 727,538
		Remaining Balance	\$ 9,088,264

	Solicitation/Type of	•	
	Contract	Selected Firm	HUB Participation
Architect	RFQ	Baird Hampton Brown	3.61%
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Design				
Phase % Complete:	90%	Original CIP Schedule	Previously Reported	Current Projected	Actual
F	Planning/Programming Complete	Dec-15	-	-	Dec-15
	Design Complete	Sep-16	Nov-18	Jan-19	-
Cons	struction Substantial Completion	Nov-17	Aug-20	Aug-21	-
	Construction End	Dec-17	Sep-20	Sen-21	_

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



16-2.50 Life Science Lab Exhaust Upgrade

Current Project Status

The new scope, after the life safety study was completed, requires two design packages and two requests for competitive sealed proposal (CSP) bids. The first design package for Life Science B is complete. Brandt Companies, LLC was selected as the contractor for Life Science B Phase of the project. Construction is underway, with substantial completion in January 2019. The second design package, for the lab ventilation system in Life Science A, was completed November 30, 2018, and posted for bid on December 1, 2018. The complexity of the lab controls system demanded additional time to model and develop, causing a delay to the design completion date. The construction contract is scheduled to be awarded in February 2019, to meet the substantial completion in August 2019. Upon completion of both scopes of work, a full Life A and Life B Complex recommissioning will occur, including a wind study to ensure exhausted lab fumes are not entering the building. The wind study is expected to complete January 2020.

Project Budget				
Approved Budget	\$ 5,950,000	Expensed	\$ 564,743	
		Encumbered :	\$ 647,508	
		Remaining Balance	\$ 4,737,749	

Major Project Contract Information

	Solicitation/Type o	f	
	Contract	Selected Firm	HUB Participation
Architect	IDIQ	Estes McClure Associates	-
Contractor	Co-Op	Brandt Companies, LLC	-
Contractor	-	-	-
Contractor	-	-	-

P Schedule Previously Re	eported Current Project	
· · · · · · · · · · · · · · · · · · ·	eported Current Project	
- 1E		I 1C
-15 -	-	Jan-16
o-16 Oct-18	3 Oct-18	-
v-17 Aug-19	9 Aug-19	-
c 17 Jan 20) Jan-20	-
,	v-17 Aug-19	v-17 Aug-19 Aug-19

16-2.55 Discovery Park MEP Upgrade

Current Project Status

The facilities audit was received on July 31, 2018. Siemens has not been retained to complete the project. The project is being divided into multiple phases for construction, with the 1st phase being the upgrade to the central utility plant. Phase 1 design is expected to be complete and RFCSP issued for bid in April 2019. Design for Phases 2 & 3 will be completed later in 2019. Phase 2 will be Mechanical Upgrades to E & F wings. Phase 3 will be Mechanical Upgrades to the remaining portions of the building. Phase 4 will be Electrical Upgrades to Building.

Project Budget				
Approved Budget	\$ 20,600,000	Expensed	\$ 377,039	
		Encumbered	\$ 283,041	
		Remaining Balance	\$ 19,939,920	

	Solicitation/Type of	Solicitation/Type of				
	Contract	Selected Firm	HUB Participation			
Architect	RFQ	Siemens	-			
Contractor	-	-	-			
Contractor	-	-	-			
Contractor	-	-	-			

Project Schedule					
Project Phase:	Design				
Phase % Complete:	20%	Original CIP Schedule	Previously Reported	Current Projected	Actual
1	Planning/Programming Complete	Dec-15	-	-	Dec-16
	Design Complete	Sep-16	Dec-18	Dec-19	-
Con	struction Substantial Completion	Jul-18	Nov-20	Nov-20	-
	Construction End	Aug-18	Dec-20	Dec-20	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



16-2.77 Wooten Hall Code Upgrade

Current Project Status

Project design was completed in November 2017. The request for proposal (RFP) evaluation was completed March 26, 2018. JT Vaughn was the selected as the contractor and construction began June 2018 and is on schedule to be substantially complete December 2018.

Project Budget				
Approved Budget	\$ 4,760,000	Expensed S	\$ 764,071	
		Encumbered S	\$ 3,277,966	i
		Remaining Balance	\$ 717,963	

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	IDIQ	HDR	0.00%
Contractor	CSP	JT Vaughn	37.54%
Contractor	-	=	-
Contractor	-	-	-

Original CIP Schedule	Previously Reported	Current Projected	Actual
Feb-16	-	=	Dec-16
Aug-16	-	-	Nov-17
Oct-17	Dec-18	Dec-18	-
Nov-17	Jan-19	Jan-19	-
	Feb-16 Aug-16 Oct-17	Feb-16 - Aug-16 - Oct-17 Dec-18	Feb-16

17-01-0001 Terrill Hall MEP & Interior Renovation

Current Project Status

Request for qualifications was received February 2018. A professional services agreement for TLC Architecture has been implemented. The initial building assessment report was received and is being reviewed. Design expected to be completed in summer 2019. RFCSP for construction expected to be issued in August 2019.

Project Budget				
Approved Budget	\$ 7,300,000	Expensed	\$ 220,430	
		Encumbered	\$ 562,990	
		Remaining Balance	\$ 6,516,580	

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	TLC Architecture	-
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Design				
Phase % Complete:	10%	Original CIP Schedule	Previously Reported	Current Projected	Actual
PI	anning/Programming Complete	-	-	-	-
	Design Complete	Jul-17	Apr-19	Aug-19	-
Cons	truction Substantial Completion	Aug-18	May-20	Jul-20	-
	Construction End	Aug-18	Jun-20	Nov-20	-

University of North Texas Facilities
February 2019
(Reported as of December 14, 2018)



17-01-0002 Coliseum MEP Renovation

Current Project Status

The funding for the project was adjusted to begin university fiscal year 2021. The planned project schedule is in alignment with the funding as approved by the Board of Regents. Facilities project programming started in September 2018. Facilities programming team recommends a professional building assessment and is awaiting a decision. The programming completion date has been adjusted.

Project Budget

Approved Budget \$ 10,400,000

Expensed \$ Encumbered \$ -

Remaining Balance \$ 10,400,000

Major Project Contract Information

Sol	icitatior	/Tyne	οf

	Solicitation, Type of			
	Contract	Selected Firm	HUB Participation	
Architect	RFQ	=	-	
Contractor	-	-	-	
Contractor	-	=	-	
Contractor	-	-	-	

Project Schedule

Project Phase: Programming

Phase % Complete: 0%

te: 0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/Programming Complete	-	Nov-18	Jun-19	-
Design Complete	Sep-17	Nov-19	Aug-21	-
Construction Substantial Completion	May-19	Aug-21	Nov-22	-
Construction End	Jun-19	Sep-21	Dec-22	-

17-01-0003 Kerr Hall MEP & Interior Renovation

Current Project Status

A cooperative contract for a prime mechanical contractor to complete the remaining scope of work was executed April 16, 2018. Mechanical equipment installations are currently underway; however, material lead times delayed the commencement of this work. Upgrade of the final two units set to take place over the winter break.

Project Budget

 Approved Budget
 \$ 5,790,000
 Expensed
 \$ 4,795,676

Encumbered \$ 428,579 Remaining Balance \$ 565,745

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation
Architect	IDIQ	SSR	-
Contractor	State Contract	Live Systems	-
Contractor	State Contract	Entech	0.72%
Contractor	=	-	-

Project Schedule

Project Phase: Construction
Phase % Complete: 90%

hase % Complete:	90%	Original CIP Schedule	Previously Reported	Current Projected	Actual
	Planning/Programming Complete	-	-	=	-
	Design Complete	Dec-16	-	-	Dec-16
C	onstruction Substantial Completion	Aug-18	Dec-18	Dec-18	-
	Construction End	Aug-18	Jan-19	Jan-19	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



17-01-0004 USB MEP Renovation

Current Project Status

The professional design service was finalized March 2, 2018. The design and construction schedules are revised to account for the delayed start but were then accelerated through an amendment to accommodate another project in the building. The energy model and complete building assessment was completed and presented to facilities leadership in June 2018. From this assessment, the scope was altered and an amendment to do the design contract was processed. M.E. Group is working to complete construction drawings of the original scope, as well as the additional scope design from the contract amendment.

Project Budget				
Approved Budget	\$ 3,600,000	Expensed	\$ 258,08	38
		Encumbered	\$ 223,14	16
		Remaining Balance	\$ 3,118,76	56

Major Project Contract Information

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	RFQ	M.E. Group, Inc	100.00%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Design				
Phase % Complete:	99%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Plan	ning/Programming Complete	-	-	-	-
	Design Complete	Aug-17	Mar-19	Dec-18	-
Constru	ction Substantial Completion	Dec-18	Jan-20	Jan-20	-
	Construction End	Dec-18	Feb-20	Feb-20	-

17-01-0006 Sage Hall Academic Success Center Phase II

Current Project Status

Contractor

The contractor has finished the original scope of work. An additional scope was added to the project to utilize the remaining approved budget to support the University's mission, including furniture purchases and replacement of interior doors. The additional scope items are scheduled to run over winter break and will finish January 2019, with punch list completion in February 2019.

Project Budget				
Approved Budget	\$ 2,920,000	Expensed	\$ 2,617,704	
		Encumbered	\$ 137,255	
		Remaining Balance	\$ 165,041	

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	IDIQ	Corgan	12.13%
Contractor	Co-Op	JT Vaughn	45.60%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	95%	Original CIP Schedule	Previously Reported	Current Projected	Actual
PI	anning/Programming Complete	Jul-17	-	-	Apr-17
	Design Complete	Dec-17	-	-	Nov-17
Const	ruction Substantial Completion	Aug-18	Jan-19	Jan-19	-
	Construction End	Αμφ-18	Feb-19	Feb-19	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



17-01-0008 **Coliseum Roof Replacement**

Current Project Status

This project will replace the Coliseum roof and metal parapet surrounding the facility. The design was finalized in March 2018. Construction proposal was received, and the purchase has been requested, awaiting UNT Denton physical signatures to finalize the purchase.

Project Budget

2,430,000 **Approved Budget** \$

Expensed \$ Encumbered \$

Apr-19

TBD

Remaining Balance \$ 2,430,000

Major Project Contract Information

Solicitation/Type of

	Contract	Selected Firm	HUB Participation	
Architect	-	=	-	
Contractor	Co-Op	TBD	-	
Contractor	-	-	-	
Contractor	-	-	-	

Project Schedule

Project Phase: Construction

Phase % Complete: 0% **Original CIP Schedule Previously Reported Current Projected** Actual Jan-17 Planning/Programming Complete Jan-17 Design Complete Jul-17 Mar-18 **Construction Substantial Completion** May-18 Mar-19 Mar-19 **Construction End** Apr-19

May-18

17-01-0009 Off-Site Campus #2

Current Project Status

Consideration of sites and requirements are currently underway with UNT staff. This project has been placed on hold.

Project Budget

1,500,000 **Approved Budget** Expensed \$ Encumbered \$

Remaining Balance \$ 1,500,000

TBD

Major Project Contract Information

Solicitation/Type of

Construction End

HUB Participation Contract Selected Firm Architect Contractor Contractor Contractor

Project Schedule

Project Phase: Planning

Original CIP Schedule Previously Reported Current Projected Phase % Complete: 0% Actual Planning/Programming Complete TBD Jan-17 TBD Design Complete Aug-17 TBD TBD **Construction Substantial Completion** Jul-18 TBD TBD

Aug-18

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



17-01-0012 **Eagle Point Parking Lot #80**

Current Project Status

JT Vaughn began construction in mid-April. The parking lot is open for use, and the substantial completion for that phase was met. The restroom construction is 100% complete making the total project 100% complete.

n			
Proi	ect	Buc	ıgeτ

Approved Budget 2,200,000

Expensed \$ 1,852,000 Encumbered \$ 348,000

Remaining Balance \$

Major Project Contract Information

50	licitation	/Type of

	Contract	Selected Firm	HUB Participation
Architect	IDIQ	Smith GroupJJR	46.96%
Contractor	Co-Op	JT Vaughn	20.28%
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase: Complete

Phase % Complete

	oop.ete				
te:	100%	Original CIP Schedule	Previously Reported	Current Projected	Actual
	Planning/Programming Complete	May-17	-	-	May-17
	Design Complete	Jul-17	-	-	Dec-17
Co	onstruction Substantial Completion	Dec-17	Oct-18	-	Oct-18
	Construction End	Dec-17	Nov-18	-	Nov-18

18-01-0001 Maple Hall MEP & Renovation

Current Project Status

Remaining work is scheduled to occur over winter break. Items to be completed over Winter break include the fire pump install, electrical punch list items, fire caulking of ducts and mechanical automation completion. Construction substantial completion is on schedule.

Project Budget

Approved Budget 4,380,000 Expensed \$ 4,060,099

230,240 Encumbered \$ Remaining Balance \$ 89,661

Feb-19

Major Project Contract Information

Solicitation/Type of

Construction End

	Contract	Selected Firm	HUB Participation		
Architect	=	-	-		
Contractor	Co-Op	Entech Sales & Services	0.11%		
Contractor	0	Mid-South Fire Solutions	49.51%		
Contractor	-	JT Vaughn	883.00%		

Project Schedule

Project Phase: Construction

Phase % Complete: 96% **Original CIP Schedule Previously Reported Current Projected Actual** Planning/Programming Complete Design Complete Dec-17 Mar-18 **Construction Substantial Completion** Aug-18 Jan-19 Jan-19

Feb-19

Sep-18

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



18-01-0002 Clark Hall Lobby Renovation

Current Project Status

Programming completed June 2018. The Construction Design Documents are completed and are posted for bid.

Project Budget			
Approved Budget	\$ 2,270,000	Expensed \$	116,632
		Encumbered \$	38,142
		Remaining Balance \$	2,115,226

Major Project Contract Information

	Solicitation/Type of			
	Contract	Selected Firm	HUB Participation	
Architect	IDIQ	TreanorHL	6.43%	
Contractor	-	-	-	
Contractor	-	-	-	
Contractor	-	-	-	

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Pla	nning/Programming Complete	Nov-17	-	-	Jun-18
	Design Complete	Mar-18	Nov-18	-	Nov-18
Constr	uction Substantial Completion	Aug-18	Aug-19	Aug-19	-
	Construction End	Sep-18	Sep-19	Sep-19	-

18-01-0003 Sage Hall Academic Success Center Phase III

Current Project Status

The 100% Design Documents were issued December 2018. The contractor is working on the proposal. The Furniture package is in progress.

Project Budget				
Approved Budget	\$ 3,010,000	Expensed	\$ 239,845	
		Encumbered	\$ 84,451	
		Remaining Balance	\$ 2,685,704	

	Solicitation/Type of			
	Contract	Selected Firm	HUB Participation	
Architect	IDIQ	Corgan	1.46%	
Contractor	-	-	-	
Contractor	-	-	-	
Contractor	-	-	-	

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
	Planning/Programming Complete	Apr-18	-	=	Jun-18
	Design Complete	Aug-18	Nov-18	Nov-18	-
Co	onstruction Substantial Completion	Jan-19	Jul-19	Jul-19	-
	Construction End	Feb-19	Aug-19	Aug-19	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



18-01-0005 Discovery Park Utility Capacity Upgrade

Current Project Status

Phase 1 to purchase and install a new chiller in May 2018 is complete. Phase 2 provides design and construction services to supply electrical service to the new Biomedical Engineering Addition, as dictated by the Biomedical Addition construction schedule. The planning process and design phases are complete. UNT issued the construction substantial completion certificate with an effective date of August 28, 2018. The contractor is working through the punch list for final completion. Phase 3 to provide upsizing of the domestic water supply from the city will begin in February 2019.

Project Budget			
Approved Budget	\$ 2,000,000	Expensed \$ 1,39	94,901
		Encumbered \$ 14	16,591
		Remaining Balance \$ 45	58,508

Major Project Contract Information

	Solicitation/Type of	T	
	Contract	Selected Firm	HUB Participation
Architect	IDIQ	Campos Engineering	100.00%
Contractor	Co-Op	Brandt Companies, LLC	44.48%
Contractor	Co-Op	DMI Corp	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	99%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Planning/Programming Complete		-	-	-	Oct-17
	Design Complete	Feb-18	-	-	Jan-18
Construction Substantial Completion		May-19	-	-	Aug-18
	Construction End	Jun-19	Oct-18	Nov-19	-

18-01-0006 Music Building Courtyard Renovation

Current Project Status

A feasibility and planning study by GSBS Architects was completed in 2017. SmithGroup JJR Architects was selected via an IDIQ contract to provide design and construction documents. The 100% construction documents and specifications were submitted November 2018. The construction documents are scheduled to go out for bid in January of 2019.

Project Budget			
Approved Budget	\$ 2,590,000	Expensed	\$ 230,627
		Encumbered	\$ 115,665
		Remaining Balance	\$ 2,243,708

	Solicitation/Type of		
	Contract	Selected Firm	HUB Participation
Architect	IDIQ	Smith GroupJJR	0.63%
Contractor	-	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule					
Project Phase:	Construction				
Phase % Complete:	100%	Original CIP Schedule	Previously Reported	Current Projected	Actual
	Planning/Programming Complete	Jun-17	-	-	Jun-17
	Design Complete	Dec-17	Nov-18	Nov-18	Nov-18
Construction Substantial Completion		Jan-19	Sep-19	Sep-19	-
	Construction End	Feb-19	Oct-19	Oct-19	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



19-01-1902 Dining Food Stands

Current Project Status

This project is composed of a coffee stand and two food stands. The Starbucks coffee stand design is in progress with the coffee vendor and drawings are 90% complete. The food stands consist of a Chick-fil-A and an unknown vendor. The Chick-fil-A architects have completed the design documents for a permanent stand-alone structure, and we are awaiting approvals to move into the construction document phase. UNT facilities is moving forward with a site prep design for the second vendor.

Project Budget				
Approved Budget	\$ 2,300,000	Expensed \$	2,950	
		Encumbered \$	153,259	
		Remaining Balance \$	2,143,791	

Major Project Contract Information

Solicitation/Type of
Contract

_	Contract	Selected Firm	HUB Participation
Architect	=	-	=
Contractor	=	-	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase:	Design				
Phase % Complete:	90%	Original CIP Schedule	Previously Reported	Current Projected	Actual
Pla	anning/Programming Complete	-	-	-	Mar-18
	Design Complete	Mar-19	Jan-19	Jan-19	-
Const	ruction Substantial Completion	Aug-20	Jul-20	Jul-20	-
	Construction End	Sep-20	Aug-20	Aug-20	-

19-01-1903 General Academic Classroom & Class Laboratory E-Locking

Current Project Status

Waiting for approval from construction Acquisition Review Board (CARB) to request a request for qualifications (RFQ) for turnkey services.

Project Budget			
Approved Budget	\$ 4,400,000	Expensed \$	-
		Encumbered \$	-
		Remaining Balance S	4.400.000

	Solicitation/Type of				
	Contract	Selected Firm	HUB Participation		
Architect	-	-	-		
Contractor	-	-	-		
Contractor	-	-	-		
Contractor	-	-	-		

Project Schedule					
Project Phase:	Programming				
Phase % Complete:	20%	Original CIP Schedule	Previously Reported	Current Projected	Actual
	Planning/Programming Complete	Jan-19	Jan-19	Jan-19	-
	Design Complete	Aug-19	Aug-19	Aug-19	-
C	Construction Substantial Completion	Oct-21	Oct-21	Oct-21	-
	Construction End	Nov-21	Nov-21	Nov-21	-

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



19-01-1904 Kerr Hall A Tower Common Areas Renovation

Current Project Status

The design services were done by UNT Facilities Staff. The design review and customer presentation is scheduled in January 2019 for approval.

Project Budget

Approved Budget \$ 2,500,000 Expensed \$ Encumbered \$

Remaining Balance \$ 2,500,000

Major Project Contract Information

Solicitation/Type of

	Solicitation, Type of	Solicitation, Type of		
	Contract	Selected Firm	HUB Participation	
Architect	-	-	-	
Contractor	-	-	-	
Contractor	-	-	-	
Contractor	-	-	-	

Project Schedule

Project Phase: Design

 Phase % Complete:
 80%
 Original CIP Schedule
 Previously Reported
 Current Projected
 Actual

 Planning/Programming Complete

 Design Complete
 Dec-18
 Dec-18
 Jan-19

Construction Substantial Completion Aug-19 Aug-19 Aug-19 - Construction End Jan-20 Jan-20 Jan-20 -

19-01-1907 Music Building Recital Hall and MEIT Renovation

Current Project Status

BRW Architects were selected via IDIQ to provide architectural design and construction document services for this project. A pre-proposal meeting is scheduled for December 20th, 2018. A proposal for the scope and cost of their services is anticipated mid-January 2019.

Project Budget

Approved Budget \$ 3,660,000 Expensed \$ Encumbered \$ -

Remaining Balance \$ 3,660,000

Sep-21

Major Project Contract Information

Solicitation/Type of

Construction End

	Contract	Selected Firm	HUB Participation
Architect	-	=	-
Contractor	-	=	-
Contractor	-	-	-
Contractor	-	-	-

Project Schedule

Project Phase: Design
Phase % Complete: 0%

Phase % Complete:0%Original CIP SchedulePreviously ReportedCurrent ProjectedActualPlanning/Programming Complete----Design CompleteJan-20Jan-20Jan-20-Construction Substantial CompletionAug-21Aug-21Aug-21-

Sep-21

Sep-21

Page 54 of 57

University of North Texas Facilities February 2019 (Reported as of December 14, 2018)



19-01-1908 Clark Hall MEP Renovation

Current Project Status

UNT Facilities received project delegation in December 2018. UNT project manager is to be assigned.

Project Budget

Approved Budget \$ 6,910,000 Expensed \$ Encumbered \$ -

Remaining Balance \$ 6,910,000

Major Project Contract Information

Project Schedule
Project Phase: Programming
Phase % Complete: 0%

ete:	0%	Original CIP Schedule	Previously Reported	Current Projected	Actual
	Planning/Programming Complete	-	-	-	-
	Design Complete	Sep-19	Sep-19	Sep-19	-
Co	nstruction Substantial Completion	Aug-20	Aug-20	Aug-20	-
	Construction End	Jan-21	Jan-21	Jan-21	-

Details of Other Minor Projects

There are an additional \$8.68M allocated for minor projects including fire alarm upgrades within various facilities, energy management control upgrades within various facilities, elevator modernization within various facilities, energy efficiency upgrades to mechanical/ electrical equipment within various facilities, and academic space upgrades within various facilities. None of these projects will be executed with a single contract value in excess of \$1M or more.

Information Technology Project Status Report

UNT SYSTEM IT Shared Services

			Start	Go-Live
Portfolio Review	Status	Progress	Date	Date
Infrastructure				
Microsoft A5-Cloud PBX Rollout			2/1/2018	TBD
Converged Infrastructure		•	11/5/2018	5/31/2019
Enterprise Applications Systems				
E-Forms	•	•	7/21/2017	1/31/2019
Finance and Administration Systems				
Treasury Banking Changes (Phase 1 COMPLETE)			5/25/2018	1/8/2019
Merchant Services (Initiating)		•	11/5/2018	TBD
System Budget Cognos Reimplementation	•	•	7/18/2018	5/29/2019
Student Administration Systems				
Campus Solutions 9.2 Upgrade (COMPLETE)	•		12/1/2016	11/26/2018
NetDragon CollegeLink (Renamed)		•	8/23/2017	1/31/2019
UNT Winter Session (COMPLETE)			10/11/2018	12/17/2018
Campus Solutions 9.2 Fluid Implementation (Initiating)	•	•	1/2/2019	TBD
Security				
Security Awareness, Training and Privacy Awareness for HSC	•	•	6/19/2018	1/28/2019
Vulnerability Assessment for HSC Security Services (Closing)	•		6/1/2018	11/30/2018
Human Resources				
HR Data Quality-Hire Data		•	3/28/2018	4/1/2019
HR Data Quality - State Service Data Improvements		•	4/26/2018	5/7/2019
HR Benefit Plan Limits, Recordkeeper Automation		•	4/10/2018	4/17/2019
HR I-9 Purge	•	•	7/2/2018	1/22/2019