

A0001073

ROUTING OF SHOP DRAWINGS, EQUIPMENT DATA, MATERIAL SAMPLES, OR MANUFACTURER'S CERTIFICATES OF COMPLIANCE FOR APPROVAL

(Used to route ENG Form 4025 with items attached. Not to become a part of the Contractor's record.)

1	TO: C/CONSTRUCTION Division	FROM: A/E, New Orleans	DATE: 8/4/93
---	-----------------------------	------------------------	--------------

The attached items listed on ENG Form 4025 are forwarded for approval action.

CONTRACT NUMBER Dew29-93-C-0081	CONTRACTOR PITTMAN Construction Co
TRANSMITTAL NUMBERS Concrete Submittals	PROJECT TITLE AND LOCATION 17th Street Canal EAST CAPPING

COMMENTS (Attach additional sheet, if necessary.)
REQUEST your office review the attached concrete submittals and furnish NOAD any comments by COB 13 AUG 93

NO. OF INCL. 1	TYPED NAME AND TITLE DENNIS DUTTON SUPV CIV ENGR	SIGNATURE <i>[Signature]</i>
----------------	---	---------------------------------

2	TO: C/ENGR Div ATTN: ED-FM	FROM: C/Const Div ATTN: AL SCHICK +2906	DATE: AUG - 4 1993 8/5/93
---	-------------------------------	--	------------------------------

COMMENTS (Attach additional sheet, if necessary.)
Your review + comments are requested ASAP but NLT 13 AUG 93.

NO. OF INCL.	TYPED NAME AND TITLE RICHARD T. HILL	SIGNATURE <i>[Signature]</i>
--------------	---	---------------------------------

3	TO: C/CONST. DIV	FROM: C/ENGR. DIV	DATE: 12 AUG 93
---	------------------	-------------------	-----------------

COMMENTS (Attach additional sheet, if necessary.)
SEE ATTACHMENT. SA R93 8/12

NO. OF INCL. 1	TYPED NAME AND TITLE W. EUGENE TICKNER CHIEF ENGR. DIV	SIGNATURE
----------------	---	-----------

4	TO:	FROM:	DATE:
---	-----	-------	-------

The following action codes are given to items listed on ENG Form 4025:

- ACTION CODES**
- A - APPROVED AS SUBMITTED.
 - B - APPROVED, EXCEPT AS NOTED ON DRAWINGS. RESUBMISSION NOT REQUIRED.
 - C - APPROVED, EXCEPT AS NOTED ON DRAWINGS. REFER TO ATTACHED SHEET. RESUBMISSION REQUIRED.
 - D - WILL BE RETURNED BY SEPARATE CORRESPONDENCE.
 - E - DISAPPROVED (SEE ATTACHED)
 - F - RECEIPT ACKNOWLEDGED
 - G - OTHER (specify)

ACTION CODES TO BE INSERTED IN COLUMN G, SECTION I, ENG FORM 4025 (Attach sheets, when required.)

ITEM NO. (Taken from ENG Form 4025)	CODE GIVEN	REMARKS

NO. OF INCL.	TYPED NAME AND TITLE	SIGNATURE
--------------	----------------------	-----------

[Handwritten signature]
8/12

Lake Pont. & Vic. 17th Canal East Capping

DACW 29-93-C-0081

Transmittal Number 1

12 Aug 93

<u>ITEM</u>	<u>DISCRIPTION</u>	<u>SPEC. PARA.</u>	<u>RECOMMENDATION</u>
14	Mix Design 3000 psi	C3D-5.1.1	<u>No objection</u> provided the specified strenghts <u>is</u> obtained in the field.
	2500 psi		<u>Disapproved</u> . Note that spec. does not specify 2500 psi strength.
15	Cement	C3D-5.1.2	<u>Approved</u> .
15	Pozzolan	C3D-5.1.2	<u>No objection</u> provided the fly ash meets the uniformity requirements of Tables 2 and 2A of ASTM C 618-89a.
16	Aggregates	C3D-5.1.3	<u>No objection</u> provided the producer uses a pit from the list in spec. para. H-23.
17	Water	C3D-5.1.4	<u>Approved</u> .
19	Air-Entraining Admixture	C3D-5.2.2	<u>Approved</u> .
20	Chemical Admixture	C3D-5.2.3	<u>Approved</u> .
22	Batch Plant	C3D-5.3.1	<u>No objection</u> provided it conforms to the <u>all</u> requirements of C3D-8.2 and its sub-paragraphs.
23	Mixers	C3D-5.3.2	<u>NO objection</u> provided truck mixes comply with spec. para C3D-8.3.3 which requires the mixers to conform to ASTM C 94-90.
24	Conveying Equipment	C3D-5.3.3	<u>No obection</u> provided bucket or pump meet all requirements of spec. para. C3D-9.
27	Cold-Weather requirements	C3D-5.3.6	<u>Disapproved</u> . A specific plan needs to be submitted prior to placing in cold weather months.
28	Hot-weather requirements	C3D-5.3.7	<u>Disapproved</u> . A specific plan needs to be submitted prior to placing in hot weather months.
29	Placing	C3D-5.3.4	<u>No objection</u> provided all the equipment and methods conform to the requirements of spec. para. C3D-11.
26	Curing	C3D-5.3.5	<u>Approved</u> . Note the concrete must be kept moist by addition of external water as stated in spec. para. C3D-13.2.

SA

TRANSMITTAL OF SHOP DRAWINGS, EQUIPMENT DATA, MATERIAL SAMPLES, OR MANUFACTURER'S CERTIFICATES OF COMPLIANCE <small>(Read instructions on the reverse side prior to initiating this form)</small>	DATE July 21, 1993	TRANSMITTAL NO 1
---	------------------------------	----------------------------

SECTION I - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS (This section will be initiated by the contractor)

TO: U. S. CORP of ENGINEERS NEW ORLEANS AREA OFFICE	FROM: PITTMAN CONSTRUCTION CO.	CONTRACT NO. DACW-29-93-C-0081	CHECK ONE: <input checked="" type="checkbox"/> THIS IS A NEW TRANSMITTAL <input type="checkbox"/> THIS IS A RESUBMITTAL OF TRANSMITTAL
---	--	--	--

SPECIFICATION SEC. NO. (Cover only one section with each transmittal) C3D	PROJECT TITLE AND LOCATION 17 th Street Canal Floodwall Orleans Parish, Louisiana
---	---

ITEM NO.	DESCRIPTION OF ITEM SUBMITTED <small>(Type size, model number/etc.)</small>	MFG OR CONTR. CAT., CURVE DRAWING OR BROCHURE NO. <small>(See instruction no. 8)</small>	NO. OF COPIES	CONTRACT REFERENCE DOCUMENT		FOR CONTRACTOR USE CODE	VARIATION <small>(See instruction No. 6)</small>	FOR CE USE CODE
				SPEC. PARA. NO.	DRAWING SHEET NO.			
a.	b.	c.	d.	e.	f.	g.	h.	i.
14	Concrete Mix Proportions		3	5.1.1				
15	Cement + Pozzolan		3	5.1.2				
16	Aggregates		3	5.1.3				
17	Water		3	5.1.4				
19	Air-Entraining Admixture		3	5.2.2				
20	Chemical Admixture		3	5.2.3				
22	Batch Plant		3	5.3.1				
23	Mixers		3	5.3.2				
24	Conveying Equipment		3	5.3.3				
27	Cold-Weather Requirements		3	5.3.6				

REMARKS

I certify that the above submitted items have been reviewed in detail and are correct and in strict conformance with the contract drawings and specifications except as other wise stated.

Chad Finson
NAME AND SIGNATURE OF CONTRACTOR

SECTION II - APPROVAL ACTION

ENCLOSURES RETURNED (List by Item No.)	NAME, TITLE AND SIGNATURE OF APPROVING AUTHORITY	DATE
--	--	------

TRANSMITTAL OF SHOP DRAWINGS, EQUIPMENT DATA, MATERIAL SAMPLES, OR MANUFACTURER'S CERTIFICATES OF COMPLIANCE <i>(Read instructions on the reverse side prior to initiating this form)</i>	DATE	TRANSMITTAL NO 1
---	------	---------------------

SECTION I - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS *(This section will be initiated by the contractor)*

TO: U. S. CORP of ENGINEERS NEW ORLEANS AREA OFFICE	FROM: PITTMAN CONSTRUCTION CO.	CONTRACT NO. DACW-29-93-C-0081	CHECK ONE: <input checked="" type="checkbox"/> THIS IS A NEW TRANSMITTAL <input type="checkbox"/> THIS IS A RESUBMITAL OF TRANSMITTAL _____
---	-----------------------------------	-----------------------------------	---

SPECIFICATION SEC. NO. (Cover only one section with each transmittal) C3D	PROJECT TITLE AND LOCATION 17 th Street Canal Floodwall Orleans Parish, Louisiana
--	--

ITEM NO.	DESCRIPTION OF ITEM SUBMITTED <i>(Type size, model number/etc.)</i>	MFG OR CONTR. CAT., CURVE DRAWING OR BROCHURE NO. <i>(See instruction no. 8)</i>	NO. OF COPIES	CONTRACT REFERENCE DOCUMENT		FOR CONTRACTOR USE CODE	VARIATION <i>(See instruction No. 6)</i>	FOR CE USE CODE
				SPEC. PARA. NO.	DRAWING SHEET NO.			
a.	b.	c.	d.	e.	f.	g.	h.	i.
28	Hot-weather Requirements		3	5.3.7				
25	Placing Equipment		3	5.3.4				
26	Curing		3	5.3.5				

REMARKS	I certify that the above submitted items have been reviewed in detail and are correct and in strict conformance with the contract drawings and specifications except as other wise stated. <hr/> NAME AND SIGNATURE OF CONTRACTOR
---------	--

SECTION II - APPROVAL ACTION

ENCLOSURES RETURNED (List by Item No.)	NAME, TITLE AND SIGNATURE OF APPROVING AUTHORITY	DATE
--	--	------

LOUISIANA INDUSTRIES

121 BROOKHOLLOW ESPLANADE POST OFFICE BOX 23522
HARAHAN, LOUISIANA 70123
TELEPHONE 504-733-7730



July 13, 1993

PITTMAN CONSTRUCTION CO.
110 VETERANS BLVD.
METAIRIE, LA 70005

Attention MR. AL PITTMAN

RE: 17th ST.CANAL DACW2993B0025
9102 9103

Gentlemen:

The attached concrete mix design utilizing the appropriate ASTM C-33 or ASTM C-330 aggregate is proposed for use on the above referenced project for ready mix concrete to be furnished by Louisiana Industries.

Louisiana Industries certifies that the above mix design, when ordered by specified design identity, will meet or exceed the indicated design strength at a designated age when tested in accordance with the applicable and current ASTM Standards C 31, C 39, C 78, C 172, C 293, applicable provisions of C 94, and evaluated in accordance with applicable provisions of the ACI 318 Building Code.

TO ENSURE THAT THE CORRECT MIX IS DELIVERED TO YOUR PROJECT, PLEASE ORDER BY THE MIX DESIGN NUMBER WHICH APPEARS IN THE UPPER LEFT HAND CORNER OF THE MIX DESIGN.

We are enclosing all available back up data for the above referenced mix design. If the strength information is not available or is not sufficient, conformation cylinders may have to be made by your testing laboratory.

Please contact us if you have any questions or require any additional information. Please notify Louisiana Industries of approval of the proposed mix designs prior to their use. To ensure that the proper mix designs are ordered, please send a copy of this letter, after approval, to the above referenced project to be used by the person ordering the concrete for this job.

Sincerely,

LOUISIANA INDUSTRIES


SIDNEY P. LANDRY
CUSTOMER SERVICE REPRESENTATIVE

REINFORCING CONCRETE
CEMENT
CONCRETE PIP
PORE APERTURE
LIGHTWEIGHT BLOCKS
BRICKS
CONCRETE PIP

3000psi
CR
No obj prov
the specified
strength is obtained
in the field
2500 PSI @ 28 DAYS

No objections provided
the product will obtain the
specified strength

MIX # 9102

I 2500 PSI @ 28 Days

AS REQUIRED

Maximum Coarse Aggregate Size: ASTM C 33
Maximum Water/Cement Ratio: 6.49 gal/sk .574 lb/lb
Minimum Cement Content per Cubic Yard: 4.25 sacks
Maximum Placement Slump: 5.0 inches
Admixture ASTM C-494: Type A or D
Air Entraining Agent ASTM C-260: 3% - 6%

not correct
CR

w/c
ACI → 0.67

MATERIAL QUANTITIES PER 1 CUBIC YARD AT S.S.D.

300 lbs. or 3.19 sacks ASTM C 150 Type I Cement
100 lbs. or 1.06 sacks ASTM C 618 Fly Ash
1850 lbs. ASTM C 33 3/4" Gravel
1350 lbs. ASTM C 33 Concrete Sand
230 lbs. or 27.6 gallons of Water
2.0 to 4.0 oz/cwt of ASTM C-494 Type A - Water Reducer
Specified Air Content: 3% - 6%
Placement Slump: 4.0 + or - 1 inches

w/c = 230 / (300 + 100) = 0.77
58' CR

0.77 > 0.67
too high
maybe o.k. for 4" slab. shb

MIX # 9103

3000 PSI @ 28 DAYS

I 3000 PSI @ 28 Days

Maximum Coarse Aggregate Size: ASTM C 33
Maximum Water/Cement Ratio: 5.60 gal/sk .496 lb/lb
Minimum Cement Content per Cubic Yard: 5.00 sacks
Maximum Placement Slump: 5.0 inches
Admixture ASTM C-494: Type A or D
Air Entraining Agent ASTM C-260: 3% - 6%

not correct
CR

w/c = 233 / (376 + 94) = 0.62
0.496 = .50

MATERIAL QUANTITIES PER 1 CUBIC YARD AT S.S.D.

376 lbs. or 4.00 sacks ASTM C 150 Type I Cement
94 lbs. or 1.00 sacks ASTM C 618 Fly Ash
1775 lbs. ASTM C 33 3/4" Gravel
1318 lbs. ASTM C 33 Concrete Sand
233 lbs. or 28.0 gallons of Water
2.0 to 4.0 oz/cwt of ASTM C-494 Type A - Water Reducer
Specified Air Content: 3% - 6%
Placement Slump: 4.0 + or - 1 inches

53
Sacks
OK by
ACI

0.62 > 0.59
for 3000psi
maybe o.k.

ACI = 53
for 3515psi
CR

max by spec
C 30-7.2.2
1/2

2500psi

Need to check drawings & find out if amendment added this for perhaps a slab. slab.
If not, answer should be more like DISAPPROVED.

ACI

w/c max (C30-7.2.2) = .588
(C30-7.2.1)
Specs only call for 3000 psi.

LOUISIANA INDUSTRIES
CONCRETE DESIGN EVALUATION

Date: 07/15/93

** Statistics Compiled From Independent Laboratory Test Specimens **

Page: 1

Mix No. 9103 Strength 3000 psi @ 28 Days
28 Day Test Data

Test No.	Date	Plant No.	Temperature Amb	Temperature Con	Placement Slump	Percent of Air	----- 28 Day PSI 1	PSI 2	PSI Avg	Cum Avg	Moving Avg of 3	Range
1	10/08/92	426	81	82	4.0	6.0	4780	4670	4725	4725	4725	110
2	10/16/92	426	71	82	5.0	6.3	3730	3780	3755	4240	4240	50
3	10/19/92	426	75	79	4.5	6.4	3960	3940	3950	4143	4143	20
4	10/20/92	426	77	81	4.5	5.9	3730	3780	3755	4046	3820	50
5	10/21/92	426	79	81	5.0	6.2	3540	3590	3565	3950	3757	50
6	10/22/92	426	82	84	5.5	6.4	3400	3480	3440	3865	3587	80
7	10/23/92	426	82	80	5.5	5.8	3640	3710	3675	3838	3560	70
8	10/26/92	426	82	84	4.5	5.8	3820	3870	3845	3839	3653	50
9	10/27/92	426	81	83	4.5	5.8	4160	4100	4130	3871	3883	60
10	10/28/92	426	81	82	4.5	6.0	4300	4350	4325	3917	4100	50
11	10/29/92	426	84	85	5.5	6.0	4210	4280	4245	3946	4233	70
12	11/02/92	426	75	78	5.0	5.6	3470	4100	3785	3933	4118	630
13	11/03/92	426	75	79	5.0	5.6	4630	4650	4640	3987	4223	20
14	11/05/92	426	53	67	5.0	6.3	3930	3870	3900	3981	4108	60
15	11/06/92	426	56	61	4.5	6.2	4300	4190	4245	3999	4262	110
16	11/09/92	426	62	64	5.0	6.3	4280	4400	4340	4020	4162	120
17	11/10/92	426	65	67	4.5	6.0	4240	4330	4285	4036	4290	90
18	11/13/92	426	60	62	5.0	5.8	3590	3500	3545	4008	4057	90
19	11/14/92	426	63	64	5.0	6.0	3630	3680	3655	3990	3828	50
20	11/16/92	426	63	67	4.0	6.0	4030	4090	4060	3993	3753	60
21	11/17/92	426	63	65	5.5	5.6	3660	3780	3720	3980	3812	120
22	11/18/92	426	71	74	4.0	6.0	3680	3800	3740	3969	3840	120
23	11/19/92	426	71	74	5.0	6.2	3590	3640	3615	3954	3692	50
24	11/21/92	426	74	77	5.0	6.0	3330	3400	3365	3929	3573	70
25	11/23/92	426	55	61	4.7	6.3	3960	4030	3995	3932	3658	70
26	02/04/93	426	58	66	4.0	5.9	4000	4070	4035	3936	3798	70
27	02/08/93	426	67	61	4.5	5.9	4370	4390	4380	3952	4137	20
28	02/09/93	426	65	63	5.5	6.9	3540	4070	3805	3947	4073	530
29	02/10/93	426	60	64	4.5	6.8	4700	4830	4765	3975	4317	130
30	02/11/93	426	65	66	5.0	6.1	3640	3660	3650	3965	4073	20
31	02/15/93	426	77	76	3.0	5.5	3520	3560	3540	3951	3985	40
32	02/16/93	426	68	70	5.0	5.9	3730	3780	3755	3945	3648	50
33	02/17/93	426	58	60	4.5	6.0	4160	4210	4185	3952	3827	50
34	02/18/93	426	52	54	4.5	6.0	4600	4530	4565	3970	4168	70
35	02/22/93	426	69	71	4.0	5.9	3450	3400	3425	3954	4058	50
36	02/24/93	426	60	61	4.0	6.2	3680	3960	3820	3951	3937	280
37	02/25/93	426	69	64	5.0	7.0	3930	4010	3970	3951	3738	80
38	02/26/93	426	55	63	5.5	5.7	4100	4280	4190	3958	3993	180
39	03/01/93	426	68	66	4.5	6.0	4170	4240	4205	3964	4122	70
40	03/03/93	426	60	65	5.0	5.8	3890	3960	3925	3963	4107	70

LOUISIANA INDUSTRIES
 CONCRETE DESIGN EVALUATION

Date: 07/15/93

** Statistics Compiled From Independent Laboratory Test Specimens **

Page: 2

Mix No. 9103 Strength 3000 psi @ 28 Days
 28 Day Test Data

Test No.	Date	Plant No.	Temperature Amb Con	Placement Slump	Percent of Air	----- PSI 1	28 Day PSI 2	----- PSI Avg	Cum Avg	Moving Avg of 3	Range
41	03/04/93	426	65 59	4.0	N/A	4240	4330	4285	3971	4138	90
42	03/05/93	426	61 67	5.0	6.2	3750	3960	3855	3968	4022	210
43	03/08/93	426	76 70	2.7	5.9	3570	3640	3605	3960	3915	70
44	03/09/93	426	77 78	4.0	N/A	3710	3660	3685	3953	3715	50
45	03/10/93	426	76 72	4.0	6.2	3780	3770	3775	3949	3688	10
46	03/11/93	426	60 66	5.0	5.5	3660	3710	3685	3944	3715	50
47	04/05/93	426	77 78	2.5	5.5	4140	4210	4175	3949	3878	70
48	04/06/93	426	73 74	4.0	5.8	4300	4170	4235	3954	4032	130
49	04/12/93	426	70 74	5.0	5.8	3890	4000	3945	3954	4118	110
50	04/14/93	426	74 78	5.0	6.4	4240	4300	4270	3961	4150	60
51	04/15/93	426	75 79	4.0	5.9	3960	4090	4025	3962	4080	130
52	04/20/93	426	79 82	3.5	5.8	4810	4880	4845	3979	4380	70
53	04/21/93	426	79 77	4.0	5.8	4950	5020	4985	3998	4618	70
54	04/22/93	426	70 70	5.0	5.7	3890	3980	3935	3997	4588	90
55	04/26/93	426	80 84	4.5	5.7	4320	4420	4370	4003	4430	100
56	04/27/93	426	81 84	4.0	5.5	4470	4560	4515	4013	4273	90
57	04/30/93	426	77 81	5.0	6.1	4670	4720	4695	4025	4527	50
58	05/05/93	426	73 81	5.5	5.9	4170	4230	4200	4028	4470	60
***	Averages	***	70 72	4.6	6.0						

COMMENTARY OF STATISTICAL EVALUATION OF CONCRETE DESIGN RESULTS

Mix No. 9103

Strength 3000 psi @ 28 Days

Paragraph 5.5 of ACI 318-89 provides that as data becomes available during construction, the amount by which (f'_{cr}) must exceed the specified value of (f'_c) may be reduced, provided:

- (a) 30 or more test results are available and average of test results exceeds that required by Section 5.3.2.1, using a standard deviation calculated in accordance with Section 5.3.1.1, or
- (b) 15 to 29 test results are available and average of test results exceeds that required by Section 5.3.2.1, using a standard deviation calculated in accordance with Section 5.3.1.2.

The required average compressive strength has been calculated using a standard deviation calculated in accordance with ACI 318-89 Section 5.3.1.1 or Section 5.3.1.2 and is the larger value of these calculations

$$\begin{aligned}
 f'_{cr} &= f'_c + 1.34(SD) \\
 &= 3000 + 1.34(00384) \\
 &= 3515 \text{ \ }
 \end{aligned}$$

$$\begin{aligned}
 f'_{cr} &= f'_c + 2.33(SD) - 500 \\
 &= 3000 + 2.33(00384) - 500 \\
 &= 3395
 \end{aligned}$$

SUMMARY OF STATISTICAL ANALYSIS
28 Day Test Data

Number of Tests.....	58
Maximum Value.....	4985 psi
Minimum Value.....	3365 psi
Range.....	1620 psi
Average Strength.....	4028 psi
Standard Deviation.....	384 psi?
Required Average Strength to satisfy minimum probability conditions of ACI 318-89 Section 5.3.2.1.....	3515 psi
Design excess beyond code requirements..	513 psi

~~ACI w/Air~~
 ACI w/Air
 4000 .48
 3515 X
 3000 .59
 X = .53

2 out of 58
 3515 psi
 CR

Spec: C33-5.1.3

To Ms. Beveley



LOUISIANA INDUSTRIES

No. 2 Gravel



ASTM C33 approved

SAMPLE NO. _____
UCK NAME & CODE: _____ STOCK PILE NO. _____
PE Stock Pile DATE 6-30-93
IGNED BY Elbert TIME _____

NMS = 3/4"

SCREEN SIZE	WT RETAINED	% RETAINED	% PASSING	SPEC	
				LDH	ASTM(67)
1"	0	0	100	100	100
3/4"	0	0	100	100	90-100
5/8"	25	8	99.2	95-100	
1/2"	4.36	14.0	86.0	60-90	
3/8"	14.54	46.5	53.5		20-55
No. 4"	30.11	96.4	3.6	0-10	0-10
No. 8"	31.20	99.8	0.2		0-5
PAN	31.25				

Price



LOUISIANA INDUSTRIES

Concrete Sand



ASTM C33

approved

SAMPLE NO. _____
CAR NO. _____ STOCK PILE NO. _____
TYPE Underbelt DATE 7-12-93
SIGNED BY Rzby TIME _____

SCREEN SIZE	WT RETAINED	% RETAINED	% PASSING	SPEC	
				LDH	ASTM
3/8	0	0	100	100	100
4	29.5	4.56	95.44	95-100	95-100
8	93.6	14.50	85.50	-	80-101
16	166.2	26.00	74.00	45-90	50-81
30	285.9	44.20	55.80	-	25-61
50	530.2	81.97	18.03	7-30	10-31
100	627.9	97.08	2.92	0-7	2-1
200	644.9	99.71	0.29	0-3	-
PAN	646.8				
FM		2.68			

SENT BY: LOUISIANA INDUSTRIES : 7-14-93 2:51 PM : 68783 504 736 0096:4 1

RESOURCE MATERIALS TESTING, INC.

"Specialists in Fly Ash Testing"

DDC# 14

REPORT OF FLY ASH ANALYSIS

C30-5.1.2

REPORT TO: Holnam, Inc.
Attn: Mr. Glen Bellin
P.O. Box 122
Dundee, MI 48131

*no objections
provided the
material meets the
uniformity requirements of Tables 2 & 2A of*

PROJECT NO.: RMT-005
SAMPLE NO.: 4230
DATE REC.: 3-04-93
DATE REP.: 4-12-93

ASTM C-618-82

PROJECT NAME: White Bluff Plant Fly Ash QA Program
SAMPLE ID: Class C Fly Ash Unit 2 WB3440S2 split w/WB3442S2
Sampled 2-26-93 Feb '93 Composite

CHEMICAL ANALYSIS		
PARAMETER	RESULTS	ASTM C618 SPEC. F/C
Silicon Dioxide, SiO ₂ , %	34.46	----
Aluminum Oxide, Al ₂ O ₃ , %	24.18	----
Iron Oxide, Fe ₂ O ₃ , %	7.58	----
Sum of SiO ₂ , Al ₂ O ₃ and Fe ₂ O ₃ , %	66.22	70/50 min
Calcium Oxide, CaO, %	24.39	----
Magnesium Oxide, MgO, %	4.74	----
Sodium Oxide, Na ₂ O, %	----	----
Potassium Oxide, K ₂ O, %	----	----
Sulfur Trioxide, SO ₃ , %	2.26	5.0 max
Moisture Content, %	0.05	3.0 max
Loss on Ignition, %	0.13	6.0 max
Available Alkalies as Na ₂ O, %*	1.49	1.5 max
PHYSICAL ANALYSIS		
Amount Retained on No. 325 Sieve, %	6.0	34 max
Strength Activity Index		
Portland Cement at 7 days, % of Control	99	75 min
Portland Cement at 28 days, % of Control	108	75 min
Water Requirement, % of Control	90	105 max
Autoclave Expansion, %	-0.01	0.8 max
Specific Gravity	2.64	----
Increase of Drying Shrinkage, %*	-0.00	0.03 max
Reactivity with Cement Alkalies, %*	----	----
Reduction of Mortar Expansion, %	----	----
Mortar Expansion, %	----	0.020 max
Air Entrainment of Mortar, %*	0.21	----

*89a
Material
Spec
Sheet
indicated
by rec*

Does not meet

*Optional requirements applicable only when requested by the purchaser.
This material meets the requirements of ASTM C618 for the parameters tested

Control PSI: 7d = 4570 28d = 6010

By Robert L. Smith
Robert L. Smith, Ph.D.

GRACE · CONCRETE ADMIXTURES



CBD-5.2 2 Approved

DESCRIPTION:

DARAVAIR® is an aqueous solution of completely neutralized vinsol resin and is produced at a high concentration and low viscosity. DARAVAIR is a clear, dark brown liquid intended for use as supplied. One gallon weighs approximately 8.9 lbs.

USES:

DARAVAIR may be used wherever the purposeful entrainment of air is required by concrete specifications. It is particularly useful in mass concrete and in high cement factor, low slump paving mixes, which require efficient, effective air-entraining admixtures. DARAVAIR entrains air readily even under adverse conditions such as described above or when fly ash or manufactured sand is used in the concrete mix.

AIR ENTRAINING ACTION:

Air is incorporated into the concrete by the mechanics of mixing but stabilized into millions of discrete semi-microscopic bubbles in the presence of a specifically designed air-entraining admixture such as DARAVAIR.

These air bubbles act much like flexible ball bearings increasing the mobility, or plasticity and workability of the concrete. This permits a reduction in mixing water with no loss of slump. Placeability is improved. Bleeding, green shrinkage and segregation are minimized.

Through the purposeful entrainment of air, DARAVAIR markedly increases the durability of concrete to all exposures particularly to freezing and thawing. It has also demonstrated a remarkable ability to impart resistance to the action of frost and deicing salts as well as sulfate, sea and alkaline waters.

COMPATIBILITY WITH OTHER ADMIXTURES:

DARAVAIR is fully effective and compatible in concrete with other admixtures and may be used with water-reducing admixtures, accelerators, and initial set retarders such as WRDA® with HYCOL™, WRDA®, DAREX® Set Accelerator and DARATARD®. EACH ADMIXTURE, HOWEVER, SHOULD BE ADDED TO THE CONCRETE SEPARATELY.

ADDITION RATE:

There is no standard addition rate for DARAVAIR. The amount to be used will depend upon the amount of air required for job conditions, usually in the range of 4 to 8%. Typical factors which might influence the amount

of air-entraining admixture required are, temperature, cement, sand gradation, and the use of extra fine materials such as fly ash. Typical DARAVAIR addition rates range from ¾ to 3 fluid ounces per 100 lbs. of cement.

The air-entraining capacity of DARAVAIR is usually increased when other concrete admixtures are contained in the concrete, particularly water-reducing admixtures and water-reducing retarders. This may allow up to a two-thirds reduction in the amount of DARAVAIR required.

MIX ADJUSTMENT:

Entrained air will increase the volume of the concrete and, consequently, it is necessary to adjust the mix proportions to maintain the cement factor and yield. This is partly accomplished by the permissible reduction in water requirement and additionally by a reduction in the fine aggregate content.

DISPENSING EQUIPMENT:

A complete line of accurate automatic dispensing equipment is available. These dispensers can be located to discharge into the water line, the mixer, or on the sand.

PACKAGING:

DARAVAIR is available in bulk, delivered by metered tank trucks and in 55-gallon drums. DARAVAIR contains no flammable ingredients. DARAVAIR WILL FREEZE AT ABOUT 30°F BUT ITS AIR-ENTRAINING PROPERTIES ARE COMPLETELY RESTORED BY THAWING AND THOROUGH AGITATION.

ARCHITECTS' SPECIFICATION FOR CONCRETE AIR ENTRAINING ADMIXTURE:


Concrete shall be air entrained concrete, containing 4 to 8% entrained air. The air contents in the concrete shall be determined by the pressure method (ASTM Designation C 231) or gravimetric method (ASTM Designation C 138). The air entraining admixture shall be a completely neutralized vinsol resin solution, such as DARAVAIR, as manufactured by the Construction Products Division of W. R. Grace & Co.-Conn., or equal, and comply with standard specification for air entraining admixtures (ASTM Designation C-260). The air entraining admixture shall be added at the concrete mixer or batching plant at approximately ¾ to 3 fluid ounces per 100 lbs. of cement, or in such quantities as to give the specified air contents.

Copyright 1989 W. R. Grace & Co.-Conn.

We hope the information given here will be helpful. It is based on data and knowledge considered to be true and accurate and is offered for the user's consideration, investigation and verification but we do not warrant the results to be obtained. Please read all statements, recommendations or suggestions in conjunction with our conditions of sale which apply to all goods supplied by us. No statement, recommendation or suggestion is intended for any use which would infringe any patent or copyright. Construction Products Division, W. R. Grace & Co.-Conn., 62 Whittemore Ave., Cambridge, Mass. 02140

GRACE
Construction Products

GRACE · CONCRETE ADMIXTURES



C3D-517.3

Approved

DESCRIPTION:

WRDA[®] with HYCOL™ admixture is an aqueous solution of complex organic compounds, one of which is HYCOL™, a patented portland cement hydration control agent. WRDA with HYCOL is a ready-to-use low viscosity liquid which is factory premixed in exact proportions to minimize handling, eliminate mistakes and guesswork.

WRDA with HYCOL contains no calcium chloride. One gallon weighs approximately 9.6 lbs.

USES:

WRDA with HYCOL produces a concrete with lower water content (typically 8 to 10% reduction), greater plasticity and higher strength. It is used in ready-mix plants, block and concrete products plants, in lightweight and prestressed work . . . wherever concrete is produced. It is also used by contractors in field equipment such as job-site plants and pavers.

ADVANTAGES:

Most calcium-chloride-free water reducing admixtures on the market today produce some significant degree of set retardation. Minimal extension of setting time has been experienced in field concrete containing WRDA with HYCOL. Under closely controlled laboratory conditions, the retardation observed with the addition of 3 fluid ounces of WRDA with HYCOL per 100 pounds of cement is in the range of 15 to 20 minutes, well within the limit of the accuracy of the method of test. It is through the action of the patented HYDRATION CONTROL (HYCOL) agent in the admixture that its effect on the setting time of concrete is reduced to an insignificant degree.

The use of WRDA with HYCOL produces a plastic concrete that is more workable, easier to place, more pumpable, and has better finishability than plain or other admixed concrete. In the hardened state, WRDA with HYCOL concrete has higher compressive and flexural strengths at all ages than untreated or conventionally admixed concrete.

The greater degree of plasticity achieved, compared with conventional water reducing admixtures, allows improved finishability.

HYDRATION CONTROL:

HYCOL acts to optimize the rate and degree of hydration of the portland cement in the concrete. This optimization gives concrete strength advantages at all ages without appreciably altering its setting time.

WRDA with HYCOL also acts as a dispersing agent and lessens the natural interparticle attraction between cement grains in water. This reduces their tendency to clump together, making the mix more workable, placeable and finishable with less water.

The combination of water reduction and controlled hydration by HYCOL optimizes the rate of formation of the gel, the paste or binder that "glues" the concrete aggregates together. This controlled rate of gel formation adds to the water retention and internal cohesiveness of the mix, reducing the bleeding and segregation while increasing or improving the workability, placeability and finishability of concrete.

FINISHABILITY:

Finishers have stated that the cement paste, or mortar, in WRDA with HYCOL admixed concrete has improved trowelability. The influence of WRDA with HYCOL on the finishability of lean mixes has been particularly noticeable. Floating and troweling, by machine or hand, easily imparts a smooth, close tolerance surface with less machine time and labor.

W.R. Grace

ADDITION RATE:

Excellent results are obtained using an addition rate of 3 fluid ounces of WRDA with HYCOL per 100 pounds of cement. In some cases it may be necessary to slightly modify the addition rate due to variations in cement, aggregate or other job conditions.

DISPENSING EQUIPMENT:

A complete line of accurate dispensing equipment is available. WRDA with HYCOL may be introduced to the mix on the sand or in the water.

COMPATIBILITY WITH OTHER ADMIXTURES:

WRDA with HYCOL is compatible in concrete with all air entraining admixtures such as DAREX II AEA[®]. Due to a synergistic effect of WRDA with HYCOL, the quantity of DAREX II AEA admixed in concrete may be reduced by about 25%. By combining the separate effects of air entrainment and dispersion, the water requirement of concrete may be reduced up to 15%. EACH ADMIXTURE SHOULD BE ADDED SEPARATELY. While WRDA with HYCOL contains no calcium chloride, it is compatible with calcium chloride in concrete mixes. Again, each should be added separately.

PACKAGING:

WRDA with HYCOL is available in bulk, delivered by metered tank trucks, and 55-gallon drums. WRDA with HYCOL contains no flammable ingredients. IT WILL FREEZE AT ABOUT 28°F, BUT WILL RETURN TO FULL STRENGTH AFTER THAWING AND THOROUGH AGITATION.

ARCHITECTS' SPECIFICATION FOR CONCRETE WATER REDUCING ADMIXTURE:

Concrete shall be designed in accordance with ACI Standard Recommended Practice for Selecting Proportions for Concrete (ACI 211.1-74).

The water reducing admixture shall be WRDA with HYCOL, as manufactured by the Construction Products Division of W. R. Grace & Co.-Conn., or equal. The admixture shall not contain calcium chloride. It shall be used in strict accordance with the manufacturer's recommendations. The admixture shall comply with ASTM Designation C494, Type A water reducing admixtures. Certification of compliance shall be made available upon request.

The admixture shall be considered as part of the total water. The admixture shall be delivered as a ready-to-use liquid product and shall require no mixing at the batching plant or job site.

Copyright 1989 W.R. Grace & Co.-Conn.

We hope the information given here will be helpful. It is based on data and knowledge considered to be true and accurate and is offered for the user's consideration, investigation and verification but we do not warrant the results to be obtained. Please read all statements, recommendations or suggestions in conjunction with our conditions of sale which apply to all goods supplied by us. No statement, recommendation or suggestion is intended for any use which would infringe any patent or copyright. Construction Products Division, W.R. Grace & Co.-Conn., 62 Whittemore Ave., Cambridge, Mass. 02140

GRACE
Construction Products

Current is 92 (or later)
by 1992 ASTM Book



TXI CEMENT COMPANY

Hunter Plant - Laboratory
7781 FMR 1102 • New Braunfels, TX 78132-3401
(512) 396-4244 • FAX (512) 396-7064

89 (Specs) ←

Meets Current ASTM C150 Specifications for Type I - Low Alkali Portland Cement
Meets Current AASHTO M85 Specifications for Type I - Low Alkali Portland Cement
Meets LDOT Specifications for Type I and Type IB - Low Alkali Portland Cement

Silo Number:
Production Date: Average for June 1993

Approved

STANDARD CHEMICAL REQUIREMENTS: SPECIFICATION TEST RESULT

				SPECIFICATION	TEST RESULT
Magnesium Oxide,	MgO,	max	%	6.0 %	1.1 %
Sulfur Trioxide,	SO3,	max	%	3.5 %	3.2 %
Loss on Ignition,	LOI,	max	%	3.0 %	1.7 %
Insoluble Residue,	IR,	max	%	0.75 %	0.19 %
Tricalcium Aluminate,	C3A,	max	%	none	11.0 %

ASTM C150
3.0 is correct CR
3.5
ok

OPTIONAL CHEMICAL REQUIREMENTS: SPECIFICATION TEST RESULT

Total Alkalies,	Na2O eqlv.,	max	%	0.60 %	0.53 %
-----------------	-------------	-----	---	--------	--------

STANDARD PHYSICAL REQUIREMENTS: SPECIFICATION TEST RESULT

Specific Surface,	Wagner,	min	cm ² /g	1600	1938
Specific Surface,	Blaine,	min	cm ² /g	2800	3468
Gillmore Initial Set,		min	minutes	60	168
Gillmore Final Set,		max	minutes	600	291
Vicat Time of Setting,		min	minutes	45	104
Vicat Time of Setting,		max	minutes	375	230
Air Content,	volume,	max	%	12.0 %	6.9 %
Autoclave,	expansion,	max	%	0.800 %	0.044 %
3-day Compressive Strength,	cube,	min	psi	1800	3758
7-day Compressive Strength,	cube,	min	psi	2800	4806

OPTIONAL PHYSICAL REQUIREMENTS: SPECIFICATION TEST RESULT

False Set,	Final Penetration,	min	%	50 %	86 %
28-day Compressive Strength,	cube,	min	psi	4000	

Note: tests are done on mortar.

State of Texas County of Comal

Mike Davis, being duly sworn deposes and says: that he is Chief Chemist of TXI Cement Company who prepared the above tests and that the same is true and correct.

Subscribed and sworn to me this 7th day of July, 1993



Mike Davis
Chief Chemist

4078
Strength

C30 - 5.2.3



GRACE · CONCRETE ADMIXTURES

DESCRIPTION:

DARATARD® -17 admixture is a ready-to-use aqueous solution of hydroxylated organic compounds. Ingredients are factory premixed in exact proportions to minimize handling, eliminate mistakes and guesswork. One gallon weighs approximately 10.2 lbs.

USES:

DARATARD-17 retards the initial and final set of concrete. At the usual addition rate of 3 fl. oz./100 lbs. cement it will extend the initial setting time of portland cement concrete by 2 to 3 hours at 70°F. DARATARD-17 is used wherever a delay in setting time will insure sufficient delivery, placement, vibration or compaction time, such as in

- Hot Weather Concreting
- Transit Mix Concrete
- Prestressed Concrete

DARATARD-17 is also used in special applications, as in bridge decks where it extends plastic characteristics of the concrete until progressive deflection resulting from increasing loads is complete.

WATER REDUCING PROPERTIES:

Along with set retardation, DARATARD-17 provides water reduction (typically 8 to 10%) in a concrete mix. This water reducing action of DARATARD-17 produces greater plasticity and workability in the fresh concrete and the strength and permeability of the hardened concrete are measurably improved. DARATARD-17 is designed for use on jobs where high temperatures or extended setting times are the prime factors. It is recommended only when the primary purpose is to delay and control the setting time of concrete. When time and temperature are not major considerations, W.R. Grace's water reducing admixtures such as WRDA® with HYPOL™ should be used.

COMPATIBILITY WITH OTHER ADMIXTURES:

DARATARD-17 is compatible in concrete with all commercial air entraining admixtures, such as DARAVAIR®. Due to the slight air entraining properties of DARATARD-17, itself, the addition rate of DARAVAIR may be reduced by about 25%. By combining the

separate effects of air entrainment and dispersion, the water requirement of concrete may be reduced up to 15%. EACH ADMIXTURE SHOULD BE ADDED SEPARATELY.

ADDITION RATES:

Approved

Addition rates for DARATARD-17 will range from 2 to 5 fluid ounces per 100 lbs. of cement. The amount to be used will depend upon the degree of retardation required under job conditions. Longer setting times or higher temperatures will require higher addition rates. Conversely, the addition rate will be lower for shorter extensions of time.

DISPENSING EQUIPMENT:

A complete line of accurate, automatic dispensing equipment is available. DARATARD-17 may be introduced to the mix with the sand or with the water.

PACKAGING:

DARATARD-17 is available in bulk, delivered by metered tank trucks, and 55-gallon drums. It contains no flammable ingredients. DARATARD-17 WILL FREEZE AT ABOUT 28°F, BUT WILL RETURN TO FULL STRENGTH AFTER THAWING AND THOROUGH AGITATION.

ARCHITECTS' SPECIFICATION FOR CONCRETE RETARDING ADMIXTURE:

Concrete shall be designed in accordance with ACI Standard Recommended Practice for Selecting Proportions for Concrete (ACI 211.1-81).

The set retarding/water reducing admixture shall comply with ASTM Designation C-494, Type D admixture, and shall be DARATARD-17, as manufactured by the Construction Products Division of W.R. Grace & Co.-Conn., or equal. Certification of compliance shall be made available on request. It shall be used in strict accordance with the manufacturer's recommendations.

The addition rate shall be adjusted to produce the specified retardation of the concrete mix at all temperatures.

Copyright 1988, W. R. Grace & Co.-Conn.

We hope the information given here will be helpful. It is based on data and knowledge considered to be true and accurate and is offered for the user's consideration, investigation and verification but we do not warrant the results to be obtained. Please read all statements, recommendations or suggestions in conjunction with our conditions of sale which apply to all goods supplied by us. No statement, recommendation or suggestion is intended for any use which would infringe any patent or copyright. Construction Products Division, W.R. Grace & Co.-Conn., 62 Willetmore Ave., Cambridge, Mass. 02140



Printed in U.S.A. 1988 EA/GPS/000

LOUISIANA INDUSTRIES

121 BROOKHOLLOW ESPLANADE POST OFFICE BOX 23522
HARAHAN, LOUISIANA 70123
TELEPHONE 504-733-7730



(txl)

July 13, 1993

✓ Batch plant no objection
provided it would conform
to the requirements of concrete
plant standards of CPMB
as per spec, para C3D-8.2

Pittman Construction Co.
110 Veterans Blvd.
Suite 325
Metairie, La. 70005

✓ Mixers
N.O. Dia. Approved
dolan 2 spec
ASTM C71

Project: Floodwall 17th St. Outfall
Canal - Corp of Engineers
DACW2993B0025

Gentlemen:

We offer the following information on our Ready-Mix Trucks and Batch Plants.

PRODUCTION EQUIPMENT

Plant Capacity & Location

Two plants located at 3801 Euphrosine St., New Orleans, La. Certified by LOTD.

- (1) Main plant 150 cubic yards per hour
- (2) Backup plant 90 cubic yards per hour

C3D-8.2
shall conform
to CPMB

730 ✓

BATCHING EQUIPMENT

- (1) Automatic computer batching system (both plants)
- (2) Cement and Fly Ash (Pozzolan) cumulatively same weigh batcher*
- (3) Fine and coarse aggregate cumulatively same weigh batcher*

* Each individual item recorded on printer tape automatically.

SCALES

Scales are checked and calibrated by an outside certified technician every 90 days in accordance with LOTD requirements, however they are checked daily by plant operator as to condition and workability.

C3D-8.2.2
shall conform to NIST
Handbook
44

TOLERANCES

The batching tolerances are checked on each load. First by computer then by certified batch operator.

BATCH PLANT QUALITY CONTROL

- (1) Daily aggregate test (fine & coarse)
- (2) Daily moistures - Beginning plus as needed due to weather and or material conditions.
- (3) Daily slump, air and temperature checks.

CONCRETE PAVEMENT / BRICKS / LIGHTWEIGHT BLOCKS / AGGREGATES / CONCRETE PIPE / CEMENT / READY MIX CONCRETE


See C3D-15.2.4.1 CR

READY-MIX TRUCK CAPACITIES

11 Crane Carriers	10 cu. yd. mixer 12.25 cu. yd. agitator
13 Mack	10 cu. yd. mixer 12.25 cu. yd. agitator

↪ All mixers are equipped with single counter which counts both agitating and mixing revolutions cumulatively.

truck mixer


Sidney Landry
Customer Service Representative

*no info on
counting eqpts*

OK

LOUISIANA INDUSTRIES

121 BROOKHOLLOW ESPLANADE POST OFFICE BOX 23522
HARAHAN, LOUISIANA 70123
TELEPHONE 504-733-7730



July 13, 1993

MATERIAL SOURCES

Cement - TXI Cement Co. - New Braunfels, Texas

Sand - Louisiana Industries - Isabell, La.

Gravel - Louisiana Industries - Isabell, La.

H₂O - City Tap

Admixtures - W. R. Grace Co.

Fly Ash - Holnam, Inc. - Type C

BATCH PLANT QUALITY CONTROL

We will perform the necessary test on the following:

- Fine Aggregate
- Coarse Aggregate
- Moisture Content
- Weighing Accuracy
- Batching & Recording Accuracy

PIT LOCATIONS & MANAGER

Homer Jenkins

Isabell, La. - Sun, La., Price, La.
North Hwy. 16 & 1074 Junction

Telephone 1-800-551-9181

TRUCK MIXINGS SPEED

Mixing - 6-18 RPM
Agitation 2-6 RPM

old list

Price pit according to Jerome

Ass. Source.

no objection, provided

The aggregates are from the approved list

name?

3801 Euphrosine, No. LA 70001

Safe to conclude N.O.

Perhaps he means sun, la, price plant

This does not appear to be a contract spec (or set of materials) - check with permitter. When time permit, check with PM.

READY MIX CONCRETE / CEMENT / CONCRETE PIPE / AGGREGATES / LIGHTWEIGHT BLOCKS / BRICKS / CONCRETE FINISH

Disapproved
30-5.3

CSD-11.1
There is no other
given on the
method of placing

This is
conveying

Placing Concrete

Concrete will be placed with a lifting crane and 1½ c.y. concrete bucket or a swing model BPL-1200 HDR-KVM 32/38 concrete pump with a capacity of 150 c.y./hr.

Cold-Weather Requirements

~~noted~~

Concrete will not be placed under cold weather conditions. Should the temperature fall below 32°F before expiration of the curing period, our Quality Control team will make the necessary arrangements to insure compliance with contract documents.

Plan to Hot
weather if needed
to submit if
before if concrete
will be done when
conditions vary
these

Hot-Weather Requirements

~~noted~~

Concrete will not be placed under hot weather conditions. Should we experience hot weather conditions before expiration of the curing period, our Quality Control team will make the necessary arrangements to insure compliance with contract documents.

Curing

Concrete will be moist-cured. Vertical and horizontal surfaces will be cured by using soaker hoses, fog sprayers or sprinklers. Burlap will be used to assist in the moist curing process. Water for the curing process will be obtained from city taps.

approved



INDUSTRIES INC.

P.O. Box 3188 New Orleans, La. 70177 / 4500 N. Dorgenois St., N.O. La. 70117 (504)947-1002 / 947-2714

Building Specialty of New Orleans
P. O. Box 51778
New Orleans, LA 70151

Via Fax: 895-0366

Attn.: Mike

Dear Mike:

In reference to the quotation on 15' x 150' 10 oz. burlap cloths, please be advised that this material meets or exceeds the U. S. Government specifications for 10 oz. burlap.

Should you require any further information on this product please advise. Thank you for the opportunity to quote.

Sincerely

Rene Gaudet
Rene Gaudet
President

Noted
he is fulfilling spec req. to submit burlap used.

LA. INDUSTRIES
17TH STREET CANAL

PROJECT:
COMMENT:

DATE	X1	X2	X1+X2/2 (X)	(X-AVG)**2 (VARIANCE)	X**2
10-08-92	4780	4670	4725	580,835	22,325,625
10-16-92	3730	3780	3755	43,212	14,100,025
10-19-92	3960	3940	3950	166	15,602,500
10-20-92	3730	3780	3755	43,212	14,100,025
10-21-92	3540	3590	3565	158,305	12,709,225
10-22-92	3400	3480	3440	273,398	11,833,600
10-23-92	3640	3710	3675	82,872	13,505,625
10-26-92	3820	3870	3845	13,895	14,784,025
10-27-92	4160	4100	4130	27,931	17,056,900
10-28-92	4300	4350	4325	131,135	18,705,625
10-29-92	4210	4280	4245	79,595	18,020,025
11-02-92	3470	4100	3785	31,640	14,326,225
11-03-92	4630	4650	4640	458,498	21,529,600
11-05-92	3930	3870	3900	3,953	15,210,000
11-06-92	4300	4190	4245	79,595	18,020,025
11-09-92	4280	4400	4340	142,223	18,835,600
11-10-92	4240	4330	4285	103,765	18,361,225
11-13-92	3590	3500	3545	174,620	12,567,025
11-14-92	3630	3680	3655	94,787	13,359,025
11-16-92	4030	4090	4060	9,433	16,483,600
11-17-92	3660	3780	3720	58,988	13,838,400
11-18-92	3680	3800	3740	49,673	13,987,600
11-19-92	3590	3640	3615	121,017	13,068,225
11-21-92	3330	3400	3365	357,455	11,323,225
11-23-92	3960	4030	3995	1,032	15,960,025
02-04-93	4000	4070	4035	5,202	16,281,225
02-08-93	4370	4390	4380	173,993	19,184,400
02-09-93	3540	4070	3805	24,925	14,478,025
02-10-93	4700	4830	4765	643,405	22,705,225
02-11-93	3640	3660	3650	97,891	13,322,500
02-15-93	3520	3560	3540	178,823	12,531,600
02-16-93	3730	3780	3755	43,212	14,100,025
02-17-93	4160	4210	4185	49,340	17,514,225
02-18-93	4600	4530	4565	362,555	20,839,225
02-22-93	3450	3400	3425	289,310	11,730,625
02-24-93	3680	3960	3820	20,413	14,592,400
02-25-93	3930	4010	3970	51	15,760,900
02-26-93	4100	4280	4190	51,586	17,556,100
03-01-93	4170	4240	4205	58,625	17,682,025
03-03-93	3890	3960	3925	1,435	15,405,625

$$P_c = P'_c + 1.345$$

$$= 2500 + 1.34(362) = \underline{2985 \text{ psi}}$$

$$P_c = P'_c + 1.345$$

$$= 3000 + 1.34(362)$$

$$= \underline{3485 \text{ psi}}$$

SUM OF X**2	633,297,125
SUM OF X	158,515
NO OF TESTS	40
AVERAGE OF X	3963
SUM OF VARIANCES	5,121,994
STD. DEV.	<u>362</u>
MOD. FACTOR	1.00
MOD. STD. DEV.	362

< 505

Project: 17th Canal East Capping Date: 10 Aug 93

Transmittal #: 1 Computed by: S. Holley

Steps coincide with those found in ACI 211.1.

- Maximum slump 1-4 in. (See spec para C3D-7.2.5)
- Maximum size aggregate (MSA) 3/4 in. (See spec para C3D-7.2.3)
- Air entrained? 3-6% (See Submittal)

Water 305-55 = 250 #/yd³ (from Table 5.3.3 found in ACI 211.1)

WRA? 1% Water reduced by % Adjusted water 250 #/yd³

- Design strength 2500 psi in 28 days (See spec para)
 Required strength 2985 psi in days (See spec para)
 Water-Cement ratio (W/C) 0.67 (from Table 5.3.4.a found in ACI 211.1)

5. Contractor submitted values of Water-Cement Ratios.

W/C 0.77 0.67

Weight of Cement = $\frac{\text{wt of water}}{\text{W/C}} = \frac{250}{0.77} = 300 + 100$ #/yd³ #/yd³ $\frac{250}{0.67} = 373$ #/yd³

6. Fineness modulus (FM)
 Sieve Size 3/8" #4 #8 #16 #30 #50 #100 Total
 % Retained (0 + + + + + + =) ÷ 100 = FM = 2.40

Volume of Coarse Agg. = $\frac{V_{C.A.}}{V_{conc}} = 0.66$ (from Table 5.3.6)

Dry rodded unit wt. of coarse agg. (δ_{C.A.}) 100 #/ft³ (See Submittal or *)

Coarse Aggregate (C.A.) = $\frac{V_{C.A.} (\delta_{C.A.})}{V_{conc}} = \frac{0.66(100)}{1} = 66$ #/yd³ 1782 #/yd³

7. Fine Aggregate (F.A.) by Absolute Volume Vol = $\frac{1 \text{ yd}^3 (x \#/\text{yd}^3)}{\text{SG} (62.4 \text{ #/ft}^3)}$

Material	Specific Gravity	W/C =		W/C =		W/C =	
		#/yd ³	Vol (ft ³)	#/yd ³	Vol (ft ³)	#/yd ³	Vol (ft ³)
Water	1.0	250	3.7			250	4.01
Cement	3.15	300	1.53			373	1.89
Flyash	2.60	100	0.62			100	0.62
C.A.	2.53	1782	11.72			1782	11.28
Air	--	5 %	1.35	%		5 %	1.35
Total			18.92				19.15
Vol. Req.			27.0000		27.0000		27.0000
F.A.	2.62	1320	8.08			1283	7.85

* ASSUMED (SG: Cement 3.15; CA 2.53; F.A. 2.62) (δ_{C.A.} = 100 #/ft³)

Project: 17th Canal Sapping Date: 10 Aug 93
 Transmittal #: 1 Computed by: S. Holly

Steps coincide with those found in ACI 211.1.

- Maximum slump 1-4 in. (See spec para C30-7.2.5)
- Maximum size aggregate (MSA) 3/4 in. (See spec para C30-7.2.2)
- Air entrained? 3-6 (See Submittal)

Water 305-55-250 #/yd³ (from Table 5.3.3 found in ACI 211.1)

WRA? 1.03% Water reduced by % Adjusted water 250 #/yd³

- Design strength 3000 psi in 28 days (See spec para)
 Required strength 3495 psi in 28 days (See spec para)
 Water-Cement ratio (W/C) (from Table 5.3.4.a found in ACI 211.1)

5. Contractor submitted values of Water-Cement Ratios.

ACI

$$\text{Weight of Cement} = \frac{\text{wt of water}}{\text{W/C}} = \frac{233}{0.62} = 376 \text{ #/yd}^3$$

$$\text{Weight of Cement} = \frac{250}{0.59} = 424 \text{ #/yd}^3$$

6. Fineness modulus (FM)

Sieve Size	#4	#8	#16	#30	#50	#100	Total
% Retained	(0 + <u> </u> + <u> </u> + <u> </u> + <u> </u> + <u> </u> + <u> </u>) ÷ 100 = FM = <u>240</u>						

Volume of Coarse Agg. = $\frac{V_{C.A.}}{V_{conc}} = \frac{0.66}{1} = 0.66$ (from Table 5.3.6)

Dry rodded unit wt. of coarse agg. (ϕ_{C.A.}) 100 #/ft³ (See Submittal or *)

Coarse Aggregate (C.A.) = $\frac{V_{C.A.} (\phi_{C.A.})}{V_{conc}} = \frac{0.66(100)}{1} = 66 \text{ #/ft}^3 = 1782 \text{ #/yd}^3$

7. Fine Aggregate (F.A.) by Absolute Volume

ACI

$$\text{Vol} = \frac{1 \text{ yd}^3 (\text{x #/yd}^3)}{\text{SG} (62.4 \text{ #/ft}^3)}$$

Material	Specific Gravity	W/C =		W/C =		W/C =	
		#/yd ³	Vol (ft ³)	#/yd ³	Vol (ft ³)	#/yd ³	Vol (ft ³)
Water	1.0	233	3.72			250	4.01
Cement	3.15	376	1.91			424	2.15
Flyash	2.60	94	.024			94	.024
C.A.	2.53	1775	11.24			1782	11.28
Air	--	5%	1.35	%		5%	1.35
Total			18.25				18.82
Vol. Req.			27.0000		27.0000		27.0000
F.A.	2.62	1430	8.74			1337	8.17

* ASSUMED (SG: Cement 3.15; CA, 2.53; F.A. 2.62) (ϕ_{C.A.} = 100 #/ft³)