

**TFG FILES INVENTORY**  
**DATE: 12-15-05**

Box Number: 49285543  
Alternate Number: 17  
Other Identification: LN191

Contents Associated With:

1. Contract DACW29-94-C-0079, Daily Logs, 1180-1-1Q, Lake Pontch, LA & Vic, HLP, London Avenue, Outfall Canal, Mirabeau; Section B, Folder 5, Item 37 b.

A0006527 ✓  
A0006524 ✓  
A0006531 (maps to be scanned)  
A0006536 (maps to be scanned)  
A0006504  
A0006499  
A0006506  
A0006507  
A0006509  
A0006512

A0006519  
A0006522

**TFG FILES INVENTORY**

**DATE: 12-15-05**

Box Number: 49285543

Alternate Number: 17

Other Identification: LN191

Contents Associated With:

1. Contract DACW29-94-C-0079, Daily Logs, 1180-1-1Q, Lake Pontch, LA & Vic, HLP, London Avenue, Outfall Canal, Mirabeau; Section B, Folder 5, Item 37 b.
  
2. xxxxxxxx
  
3. xxxxxxxx

A0006504  
A000 6499  
A000 6527  
A000 6524  
A000 6531  
A0006536  
A000 6506  
A000 6507  
A0006509  
A000 6512  
A0006519  
A0006522

Access 512

INSPECTORS QUALITY ASSURANCE REPORT (QAR)  
DAILY LOG OF CONSTRUCTION - CIVIL  
(ER 415-1-302)

THE OCR WILL BE ATTACHED TO OR FILED WITH THE QAR

REPORT NUMBER  
402  
402  
DATE  
Wednesday, 14 Aug. 96

TO Area Engineer,  
CELMN-CD-NO  
COPY TO: C/Const. Div.  
CELMN-CD  
PROJECT Lake Pontchartrain, La. and Vicinity, London Ave. Canal,  
Mirabeau Ave. to Leon C. Simon Blvd., Orleans Parish, Louisiana.  
CONTRACTOR (Or hired labor) B & K Construction Company, Inc.  
1905 Highway 59, Mandeville, La. 70448

CONTRACT NUMBER  
DACW29-94-C-0079  
WEATHER  
Clear and Hot

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

STRUCTURAL EXCAVATION 100 %	BORROW EXCAVATION 100 %	EMBANKMENT 50 %	CONCRETE 100%	STRUCTURE 100%
--------------------------------	----------------------------	--------------------	------------------	-------------------

TEMPERATURE	
MINIMUM 72	MAXIMUM 92

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  NO 999  YES (Explain)

24 HOUR PRECIPITATION	
INCHES 0.0	ENDING 1530 p M

NUMBER OF GOVERNMENT EMPLOYEES

SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR
	1 - 2		2 - 16	3 - 18	

FEET 1.6	TIME 0800 a M
-------------	------------------

NUMBER OF CONTRACTOR'S EMPLOYEES

NUMBER OF SHIFTS

SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
1 - 10	12 - 112	12 - 114	25 - 236	0700 M	1530 M				

<input type="checkbox"/> 1	<input type="checkbox"/> 2	<input type="checkbox"/> 3
----------------------------	----------------------------	----------------------------

Attach list of the following: (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite.  
Note: If the contractor's Quality Control Report (QCR) contains the information it need not be repeated

CONTRACTOR/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY

- a. B & K Const. Co., Inc. -
- b. Accent Construction
- c. ~~H&H Construction~~

WORK PERFORMED TODAY (Indicate location and description of work performed. Refer to work performed by prime and/or subcontractors by letter in Table above)

- a. Floodwall
- b. Finishing
- c. Painting

Days of no work and reasons for same:

100% days lost - 0      50% days lost 1,2,5, <sup>10,12,13,14</sup> - Aug - 96

Information on progress of work, causes for delays and extent of delays, Plant, material, etc.

Some progressive work was performed this day.

PERCENT PROJECT COMPLETE: 87.0  
PERCENT TIME ELAPSED: 88

DATE SET FOR COMPLETION: 21 Aug 96

QC INSPECTION PHASES ATTENDED AND INSTRUCTIONS GIVEN:

- Floodwall - No instructions given.
- Finishing - No instructions given.
- Painting - No instructions given.

RESULTS OF QA INSPECTIONS AND TESTS, DEFICIENCIES OBSERVED, ACTIONS TAKEN AND CORRECTIVE ACTION OF CONTRACTOR INCLUDE COMMENT PERTAINING TO CONTRACTORS QCC ACTIVITIES

Floodwall - Wrecking forms at siphon pipe on west side of canal. Using 3612 Mantis to lift forms and place on ground. Reworking forms to set up forms for pour around cable tray.

Finishing - Contractor finishing and repairing P/S of I-wall on east side of canal between Robert E. Lee and Leon C. Simon.

Painting - Sub - H&H Construction resumed painting operation by applying finish coat to east wall between Filmore St. and pumping station on the floodside. Paint was applied in a uniform and consistent coverage as required by the specs.

VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR (Include names, reactions and remarks)

None

CONTROVERSIAL MATTERS IN DETAIL.

None

INFORMATION, INSTRUCTIONS OR ACTIONS TAKEN NOT COVERED IN QCR REPORT OR DISAGREEMENTS.

None

Contractor's Quality Control Report (submitted/~~not submitted~~) for this (date/period).

REMARKS (Include visitors to project and miscellaneous remarks pertinent to work)

GOVERNMENT PERSONNEL ON SITE			
NAMES	DESIGNATION	HRS. ON SITE	DUTIES
C. Wagner	Civil Engr.	2	Proj. Engr.
D. Lemoine	Const. Rep.	7	QAR
D. Beadle	Const. Insp.	7	QAR

SAFETY (Include any infractions of approved safety plan, safety manual or instructions from Government personnel Specify corrective action taken.)

Checked hoist cable on 3612 Mantis crane and found it in good condition.

INSPECTOR'S SIGNATURE

*David Beadle*

DATE

8/16/96

SUPERVISOR'S INITIALS

*gw*

DATE

8/21  
8/19/96



( QUALITY CONTROL REPORT )  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/14/96

REPORT NO.: 492

SKIES: CLEAR

RAIN: 0 IN. TEMP.: 72 MIN 92 MAX

DUST: NONE

LEVEE CONDITION: WET CANAL GAUGE: (1.6) NOISE: MODERATE

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: WRECKED FORMS FROM THE SIPHON PIPES MONOLITH - LOADED AND HAULED OFF 8 TRUCKLOADS OF PREVIOUSLY PULLED MP 112 SHEET PILING FROM MINABEAU/FILMORE WEST SIDE - STARTED FINISHING I WALLS AT R.E. LEE TO L.C. SIMON PROTECTED SIDE

ACCENT CONSTRUCTION: COMPLETED FINISHING WORK FROM FILMORE TO THE TELEPHONE DUCT BANK MONOLITH ON THE WEST BANK AND WILL BE MOVING TO L.C. SIMON ON 8/15/96

H&H PAINTING: - TOO WET TO ACCESS THE LEVEE DURING THE AM - STARTED APPLICATION OF THE FINISH COAT TO FLOODSIDE MONOLITHS FILMORE / PS 4 EAST AND COMPLETED ALL BUT (14) FLOODSIDE MONOLITHS

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
7	Unskilled	90	B+K Const.	(SEE ABOVE)
8	Skilled	80	"	
1	Supt.	10	"	
	QC. Rep.		"	
3	SKILLED	29	ACCENT CONST.	
2	UNSKILLED	16	"	
1	SKILLED	8	H&H PAINTING	
1	UNSKILLED	8	"	

EQUIPMENT

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	NO	0	8	—
Komatsu D37P Dozer	—	YES	4	4	—
BOBCAT excavator	—	NO	0	8	—
Case 580 Backhoe	—	YES	4	4	—
MKT Vibro Hammer	—	—	—	—	—
Fiat-Allis MotorGrader	—	YES	4	4	—
Mantis 3612 Crane	—	YES	8	0	—
KOMATSU EXC. 200 #2	DEP	YES	1	7	—
CASE 580 BACKHOE #2	—	—	—	—	—
WELDING MACHINE	—	YES	8	0	—
KOEHRING 405 CRANE	—	YES	8	0	—

MATERIALS RECEIVED

NO MATERIALS RECEIVED - HAULED OFF 500 PCS OF MP112 SHEET PILING FROM MIRABEAU/FILMORE WESTSIDE

TESTS PERFORMED

(As required by plans/specifications)

NO TESTING TODAY

**QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED**

CHECKED THE OVERALL CONDITION OF THE CONCRETE POUNED FOR THE SIPHON MONOLITH - THERE WERE A FEW HONEY COMBS THAT WERE IN NEED OF REPAIR AND SOME FRACTURED FINS THAT WERE BROKEN - BUT CEMENT FINISHERS STARTED WORKING ON REPAIRING THESE PROBLEMS -

THE FINISH COAT WAS APPLIED TO ALL BUT (14) FLOODSIDE FLOWLINE/BS MONOLITHS AND SEEMED TO BE UNIFORM IN COVERAGE - A FINAL INSPECTION OF THIS WORK WILL BE DONE AFTER THE 24HR DRYING PERIOD

**JOB SAFETY**

TOLD THE CARPENTER CREW TO PULL OR BEND OVER ALL NAILS AS THEY WRECKED THE FORMS FROM THE SIPHON MONOLITH - AND TO BE CAREFUL NOT TO DAMAGE THE 422 FEEDER CABLE

**REMARKS**

I certify to the best of knowledge that this report is complete and correct, and that all work methods, materials and equipment are in accordance with plans and specifications except as noted.

*Pe/Assu*

8/15/96



**INSPECTORS QUALITY ASSURANCE REPORT (QAR)**  
**DAILY LOG OF CONSTRUCTION - CIVIL**  
 (ER 415-1-302)

THE OCR WILL BE ATTACHED TO OR FILED WITH THE QAR

REPORT NUMBER  
401

COPY TO: C/Const. Div.  
CELMN-CD

DATE  
Tuesday  
13-Aug-96

PROJECT Lake Pontchartrain, La. and Vicinity, London Ave. Canal, Mirabeau Ave. to Leon C. Simon Blvd., Orleans Parish, Louisiana.

CONTRACT NUMBER  
DACW29-94-C-0079

CONTRACTOR (Or hired labor) B & K Construction Company, Inc.  
1905 Highway 59, Mandeville, La. 70448

WEATHER  
P/C and Rain

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

TEMPERATURE

STRUCTURAL EXCAVATION 50 %	BORROW EXCAVATION 50 %	EMBANKMENT 50 %	CONCRETE 50 %	STRUCTURE 50 %
-------------------------------	---------------------------	--------------------	------------------	-------------------

MINIMUM 73	MAXIMUM 94
---------------	---------------

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  NO  YES (Explain)

24 HOUR PRECIPITATION

INCHES .50	ENDING 1130a	M
---------------	-----------------	---

NUMBER OF GOVERNMENT EMPLOYEES

Canal RIVER STAGE

SUPERVISORY	OFFICE	LAYOUT	INSPECTION 2-16	TOTAL 2-16	LABOR
-------------	--------	--------	--------------------	---------------	-------

FEET 1.6	TIME 900a	M
-------------	--------------	---

NUMBER OF CONTRACTOR'S EMPLOYEES

NUMBER OF SHIFTS

1  2  3

SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM M	TO M	FROM M	TO M	FROM M	TO M
-------------	---------	----------	-------	-----------	---------	-----------	---------	-----------	---------

Attach list of the following: (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. Note: If the contractor's Quality Control Report (QCR) contains the information it need not be repeated

CONTRACTOR/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY

- a. B & K Const. Co., Inc. -  
Accent Const. co., Inc.
- b. \_\_\_\_\_
- c. H&H Const. Co., Inc.  
Walter Barnes Electrical

WORK PERFORMED TODAY (Indicate location and description of work performed. Refer to work performed by prime and/or subcontractors by letter in Table above)

- a. Flood wall
- b. Painting
- c. Finishing
- d. Electrical

Days of no work and reasons for same:

100% days lost-0  
50% days lost- 1, 2 5, 12, 13-Aug-96

Information on progress of work, causes for delays and extent of delays, Plant, material, etc.

No progressive work performed.

PERCENT PROJECT COMPLETE: 86.50  
PERCENT TIME ELAPSED: 87.75

DATE SET FOR COMPLETION: 21-Aug-96

QAR INSPECTION PHASES ATTENDED AND INSTRUCTIONS GIVEN:

- Floodwall- No work performed.
- Painting- No work performed.
- Finishing- No work performed.
- Electrical- No work performed.

RESULTS OF QA INSPECTIONS AND TESTS, DEFICIENCIES OBSERVED, ACTIONS TAKEN AND CORRECTIVE ACTION OF CONTRACTOR INCLUDE COMMENT PERTAINING TO CONTRACTORS QCC ACTIVITIES

Rain delays prevented the contractor from performing anytype work.

VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR (Include names, reactions and remarks)

None

CONTROVERSIAL MATTERS IN DETAIL.

None

INFORMATION, INSTRUCTIONS OR ACTIONS TAKEN NOT COVERED IN QCR REPORT OR DISAGREEMENTS.

None

Contractor's Quality Control Report (submitted/not submitted) for this (date/period).

REMARKS (Include visitors to project and miscellaneous remarks pertinent to work)

NAMES	GOVERNMENT PERSONNEL ON SITE		
	DESIGNATION	HRS. ON SITE	DUTIES
H. Lemoine	QAR REP	8	QA Insp.
D. Beadle	QA Inspector	8	QA Insp.

SAFETY (Include any infractions of approved safety plan, safety manual or instructions from Government personnel Specify corrective action taken.)

Visual site inspection to ensure that all areas were secured.

INSPECTOR'S SIGNATURE <i>H. Lemoine</i>	DATE <i>08/14/96</i>	SUPERVISOR'S INITIALS <i>W</i>	DATE <i>8/21</i> <i>8/14/96</i>
--	-------------------------	-----------------------------------	---------------------------------------

QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/13/96

REPORT NO.: 491

SKIES: CLOUDY

RAIN: 5/8" IN. TEMP.: 72 MIN 89 MAX

DUST: NONE

LEVEE CONDITION: WET CANAL GAUGE: (1.6) NOISE: NONE

WORK PERFORMED/LOCATION

B & K CONSTRUCTION : RAIN OUT

ACCENT CONSTRUCTION : RAIN OUT

HEH PAINTING : RAIN OUT

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
	Unskilled		B+K Const.	NO WORK
	Skilled		"	
	Supt.		"	RAIN OUT
	Q.C. Rep.		"	

Unskilled  
 Skilled  
 Supt.  
 Q.C. Rep.

B+K Const.  
 "  
 "  
 "

NO WORK  
 RAIN OUT

**INSPECTOR'S QUALITY ASSURANCE REPORT (QAR)  
DAILY LOG OF CONSTRUCTION - CIVIL**  
(ER 415-1-302)

THE QCR WILL BE ATTACHED TO OR FILED WITH THE QAR

REPORT NUMBER  
400

COPY TO: C/Const. Div.  
CELMN-CD

DATE Fri, Sat, Sun, Mon  
9, 10, 11, 12 Aug-1996

PROJECT Lake Pontchartrain, La. and Vicinity, London Ave. Canal,  
Mirabeau Ave. to Leon C. Simon Blvd., Orleans Parish, Louisiana.

CONTRACT NUMBER  
DACW29-94-C-0079

CONTRACTOR (Or hired labor) B & K Construction Company, Inc.  
1905 Highway 59, Mandeville, La. 70448

WEATHER  
PC and Rain

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

TEMPERATURE

STRUCTURAL EXCAVATION 50 %	BORROW EXCAVATION 50 %	EMBANKMENT 50 %	CONCRETE 50 %	STRUCTURE 50 %
-------------------------------	---------------------------	--------------------	------------------	-------------------

MINIMUM 73	MAXIMUM 92
---------------	---------------

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  
 NO  YES (Explain)

24 HOUR PRECIPITATION

INCHES 1.5	ENDING 1630
---------------	----------------

NUMBER OF GOVERNMENT EMPLOYEES

Canal RIVER STAGE

SUPERVISORY	OFFICE	LAYOUT	INSPECTION 2-16	TOTAL 2-16	LABOR
-------------	--------	--------	--------------------	---------------	-------

FEET 1.9	TIME 900a
-------------	--------------

NUMBER OF CONTRACTOR'S EMPLOYEES

NUMBER OF SHIFTS  1  2  3

SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM M	TO M	FROM M	TO M	FROM M	TO M
-------------	---------	----------	-------	-----------	---------	-----------	---------	-----------	---------

Attach list of the following: (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite.  
Note: If the contractor's Quality Control Report (QCR) contains the information it need not be repeated

CONTRACTOR/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY

- a. B & K Const. Co., Inc. -
- b. H&H Painting Const. Inc.,
- c. Accent Const. co., Inc.
- Barnes Electrical Cont.

WORK PERFORMED TODAY (Indicate location and description of work performed. Refer to work performed by prime and/or subcontractors by letter in Table above)

- a. Floodwall
- b. Painting
- c. Electrical
- d. Finishing

Days of no work and reasons for same:

100% days lost-0  
50% days lost- 1, 2, 5, 12 Aug-1996

Information on progress of work, causes for delays and extent of delays, Plant, material, etc.

No progressive work performed.

PERCENT PROJECT COMPLETE: 86.50  
PERCENT TIME ELAPSED: 87.75

DATE SET FOR COMPLETION: Aug-21

QCR INSPECTION PHASES ATTENDED AND INSTRUCTIONS GIVEN

Floodwall	-	No work performed
Finishing	-	No work performed
Painting	-	No work performed
Electrical	-	No work performed

RESULTS OF QA INSPECTIONS AND TESTS, DEFICIENCIES OBSERVED, ACTIONS TAKEN AND CORRECTIVE ACTION OF CONTRACTOR INCLUDE COMMENT PERTAINING TO CONTRACTORS QCC ACTIVITIES

No work performed on this date due to heavy rains and thunderstorms.

VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR (include names, reactions and remarks)

None

CONTROVERSIAL MATTERS IN DETAIL

None

INFORMATION, INSTRUCTIONS OR ACTIONS TAKEN NOT COVERED IN OCR REPORT OR DISAGREEMENTS

NONE

Contractor's Quality Control Report (submitted/not submitted) for this (date/period).

REMARKS (include visitors to project and miscellaneous remarks pertinent to work)

NAMES	GOVERNMENT PERSONNEL ON SITE		
	DESIGNATION	HRS. ON SITE	DUTIES
H. Lemoine	QAR REP.	8	QA Insp.
D. Beadle	QA Insp.	8	QA Insp.

SAFETY (include any infractions of approved safety plan, safety manual or instructions from Government personnel Specify corrective action taken)

Visually observed site work area to ensure that all areas were secured to prevent entries.

INSPECTOR'S SIGNATURE

DATE

SUPERVISOR'S INITIALS

DATE

*Howard J. Lemoine*

*8/13/96*

*ym*

*8/21*  
*11* *8/15/96*

QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8 / 9 / 96

REPORT NO.: 488

SKIES: PARTLY CLOUDY

RAIN: .25

IN. TEMP.: 75 MIN 92 MAX

DUST: NONE

LEEVE CONDITION: WET CANAL GAUGE: (1.7) NOISE: MINIMAL

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: POURED I WALL MONOLITH # 108 -  
 MOVED I WALL FORMS FROM L.C. SIMON TO THE SIPHONS  
 AREA TO USE FOR THE TELEPHONE MONOLITH - CUT GRASS  
 AND CLEANED UP FILMORE / PUMP STA # 4 EAST - RAIN DELAY  
 IN THE AM

ACCENT CONSTRUCTION: FINISHING PROTECTED SIDE MONOLITHS  
 FILMORE / SIPHONS WEST

H&H PAINTING STILL TOO WET TO PAINT

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
10	Unskilled	80	B+K Const.	(SEE ABOVE)
8	Skilled	64	"	
1	Supt.	8	"	
	Q.C. Rep.		"	
3	SKILLED	24	ACCENT CONST	
2	UNSKILLED	16		

## EQUIPMENT

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	NO	0	8	—
Komatsu D37P Dozer	—	NO	0	8	—
Bobcat excavator	—	YES	4	4	—
Case 580 Backhoe	—	YES	4	4	—
MKT Vibro Hammer	—	—	—	—	—
Fiat-Allis MotorGrader	—	NO	0	8	—
Mantis 3612 Crane	—	YES	8	0	—
KOMATSU EXC. 200 #2	—	NO	0	8	—
Case 580 BACKHOE #2	—	—	—	—	—
WELDING MACHINE	—	YES	8	0	—
KOEHRING 405 CRANE	—	NO	0	8	—

## MATERIALS RECEIVED

RECEIVED 14 cy OF MIX # 44C FROM LAFARGE CONCRETE

## TESTS PERFORMED

(As required by plans/specifications)

DELTA TESTING: PERFORMED SLUMP AND AIR TESTS - MADE TEST CYLINDERS ON THE 14 CY OF CONCRETE FROM LAFARGE

QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED

THE FORMWORK FOR THE SIPHON MONOLITH REMAINED IN PLACE - TO LINE AND GRADE AND WAS FREE OF ANY DEFLECTION DURING THE POUR - THE FENCE POST WERE PLUMB AND TO GRADE AND THE CASING FOR FEEDER 422 REMAINED IN PLACE - FORMS WERE MOVED FROM U.C. SIMON TO THE SIPHON AREA TO BE USED FOR THE TELEPHONE DUCT BANK MONOLITH

JOB SAFETY.

REMINDED THE CONCRETE POURING CREW NOT TO GET BENEATH THE CONCRETE BUCKET - TO MAKE SURE ALL THE HANDRAILS WERE STURDY AND IN PLACE - THE ACCESS LADDER TO THE FORM WAS TIED OFF AND TO ALWAYS PAY ATTENTION TO WHAT THE CRANE WAS DOING WITH ITS LOAD

REMARKS

I certify to the best of knowledge that this report is complete and correct, and that all work methods, materials and equipment are in accordance with plans and specifications except as noted.

Authorized J C Representative

Date

8/12/96



QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/10/96

REPORT NO.: 489

SKIES: PARTLY CLOUDY

RAIN: 1 1/2 IN. TEMP.: 75 MIN 90 MAX

DUST: NONE

LEVEE CONDITION: WET CANAL GAUGE: (1.7) NOISE: MINIMAL

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: CUT GRASS AND CLEANED UP  
 ROBERT E LEE / SIPHONS WEST BANK PROTECTED SIDE

TOO WET FOR H&H PAINTING TO ACCESS THE LEVEE

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
5	Unskilled	37	B+K Const.	(SEE ABOVE)
1	Skilled	8	"	
	Supt. Q.C. Rep.		"	

EQUIPMENT

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	NO	0	8	—
Komatsu D37P Dozer	—	NO	0	8	—
Bobcat Excavator	—	NO	0	8	—
Case 580 Backhoe	—	NO	0	8	—
MKT Vibro Hammer	—	—	—	—	—
Fiat-Allis MotorGrader	—	NO	0	8	—
Mantis 3612 Crane	—	NO	0	8	—
KOMATSU EXC. 200 #2	—	NO	0	8	—
Case 580 BACKHOE #2	—	—	—	—	—
WELDING MACHINE	—	NO	0	8	—
KOEHRLING 405 CRANE	—	NO	0	8	—

MATERIALS RECEIVED

NO MATERIALS RECEIVED OR HAULED OFF TODAY

TESTS PERFORMED

(As required by plans/specifications)

NO TESTING TODAY

**QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED**

NO PRODUCTION WORK TODAY - JUST GRASS  
CUTTING AND GENERAL CLEANUP OF THE  
ROBERT K. LEE / SIMONS WEST

**JOB SAFETY.**

ALL WORKERS RUNNING WEEDATORS ARE USING  
GOOGLES TO PROTECT THEIR EYES FROM FLYING DEBRIS

**REMARKS**

I certify to the best of knowledge that this report is complete  
and correct, and that all work methods, materials and equipment are  
in accordance with plans and specifications except as noted.

*[Signature]*

8/12/96

QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/12/96

REPORT NO.: 490

SKIES: CLOUDY

RAIN: 1/2" IN. TEMP.: 75 MIN 85 MAX

DUST: NONE

LEVEE CONDITION: WET CANAL GAUGE: (1.8) NOISE: NONE

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: RAIN OUT

ACCENT CONSTRUCTION: RAIN OUT

HEA PAINTING: RAIN OUT

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
	Unskilled		B+K Const.	NO WORK RAIN OUT
	Skilled		"	
	Supt.		"	
	Q.C. Rep.		"	

**INSPECTORS QUALITY ASSURANCE REPORT (QAR)  
DAILY LOG OF CONSTRUCTION - CIVIL**  
(ER 415-1-302)

THE QCR WILL BE ATTACHED TO OR FILED WITH THE QAR

REPORT NUMBER 399

TO [REDACTED], COPY TO: C/Const. Div.  
CELMN-CD

DATE Thursday  
08-Aug-96

PROJECT Lake Pontchartrain, La. and Vicinity, London Ave. Canal,  
Mirabeau Ave. to Leon C. Simon Blvd., Orleans Parish, Louisiana.

CONTRACT NUMBER  
DACW29-94-C-0079

CONTRACTOR (Or hired labor) B & K Construction Company, Inc.  
1905 Highway 59, Mandeville, La. 70448

WEATHER  
P/C & Traces

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

TEMPERATURE

STRUCTURAL EXCAVATION 100 %	BORROW EXCAVATION 100 %	EMBANKMENT 100 %	CONCRETE 100 %	STRUCTURE 100 %
--------------------------------	----------------------------	---------------------	-------------------	--------------------

MINIMUM 75	MAXIMUM 95
---------------	---------------

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  NO  YES (Explain)

24 HOUR PRECIPITATION

INCHES Traces	ENDING 1530p M
------------------	----------------------

NUMBER OF GOVERNMENT EMPLOYEES

Canal RIVER STAGE

SUPERVISORY	OFFICE	LAYOUT	INSPECTION 1-8	TOTAL 1-8	LABOR
-------------	--------	--------	-------------------	--------------	-------

FEET 1.7	TIME 800a M
-------------	-------------------

NUMBER OF CONTRACTOR'S EMPLOYEES

NUMBER OF SHIFTS  1  2  3

SUPERVISORY 1-10	SKILLED 11-88	LABORERS 12-96	TOTAL 24-194	FROM 0700a M	TO 1530p M	FROM M	TO M	FROM M	TO M
---------------------	------------------	-------------------	-----------------	--------------------	------------------	-----------	---------	-----------	---------

Attach list of the following: (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite.  
Note: If the contractor's Quality Control Report (QCR) contains the information it need not be repeated.

CONTRACTOR/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY

- a. B & K Const. Co., Inc. -
- Accent const. Co. Inc
- b. H&H Const. Co. Inc
- c. \_\_\_\_\_

Walters Barnes Electrical

WORK PERFORMED TODAY (Indicate location and description of work performed. Refer to work performed by prime and/or subcontractors by letter in Table above)

- a. Floodwall
- b. Finishing
- c. Painting
- d. Electrical

Days of no work and reasons for same:

100% days lost-0  
50% days lost-1,2,5,-Aug-96

Information on progress of work, causes for delays and extent of delays, Plant, material, etc.

Some progressive work performed.

PERCENT PROJECT COMPLETE: 86.50  
PERCENT TIME ELAPSED: 87.75

DATE SET FOR COMPLETION: 21 Aug-96

QCR INSPECTION PHASES ATTENDED AND INSTRUCTIONS GIVEN:

- Floodwall- No instruction given.
- Finishing- No instruction given.
- Painting- No work performed.
- Electrical- No work performed.

RESULTS OF QA INSPECTIONS AND TESTS, DEFICIENCIES OBSERVED, ACTIONS TAKEN AND CORRECTIVE ACTION OF CONTRACTOR INCLUDE COMMENT PERTAINING TO CONTRACTORS QOC ACTIVITIES

Floodwall- Contractor is in the process of completing the siphon pipe monolith and will be prepared to place this wall on the next work day which is on the 9-Aug-96. Contractor is starting to remove water line on the East side from Mirabeau to Filmore between the road and silt fencing.

Finishing- Wall finishing continues on thWest side from Filmore to siphon pipe and from Robert E. Lee on both the protected side and flood-side.

Note \*\*\* Intermitting showers throughout the day impeded work being performed.

VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR (include names, reactions and remarks)

None

CONTROVERSIAL MATTERS IN DETAIL

None

INFORMATION, INSTRUCTIONS OR ACTIONS TAKEN NOT COVERED IN QCR REPORT OR DISAGREEMENTS

None

Contractor's Quality Control Report (submitted/not submitted) for this (date/period).

REMARKS (include visitors to project and miscellaneous remarks pertinent to work)

GOVERNMENT PERSONNEL ON SITE			
<u>NAMES</u>	<u>DESIGNATION</u>	<u>HRS. ON SITE</u>	<u>DUTIES</u>
H. Lemoine	QAR REP.	8	QA Insp.

SAFETY (include any infractions of approved safety plan, safety manual or instructions from Government personnel Specify corrective action taken.)

Contractor was observed cleaning, clearing and removing debris within the limits of the work areas. Contractor personnel were also observed cutting grass along the right-of-ways to comply with the general house-keeping.

INSPECTOR'S SIGNATURE

DATE

SUPERVISOR'S INITIALS

DATE

*H. Lemoine*

08/12/96

*[Signature]*

8/19  
17  
V/15/96

QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/8/96

REPORT NO.: 487

SKIES: PARTLY CLOUDY/RAIN. RAIN: TRACE IN. TEMP.: 75 MIN 90 MAX

DUST: NONE LEVEE CONDITION: WET CANAL GAUGE: (1.8) NOISE: MINIMAL

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: COMPLETED FORMING THE SIPHON AREA MONOLITH - EXCAVATING ALONG THE SILT FENCE MIRABEN/FILMORE EAST AND UNCOVERED AND REMOVED THE 2" WATERLINE - CUT GRASS AND CLEANED UP FILMORE/PUMP STA #4 EAST - RAIN DELAY

ACCENT CONSTRUCTION: FINISHING PROTECTED SIDE MONOLITHS FILMORE/SIPHONS WEST UNTIL RAIN DELAY

MEH PAINTING STILL TOO WET TO PAINT

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
10	Unskilled	80	B+K Const.	SEE ABOVE
8	Skilled	64	"	
1	Supt.	10	"	
	Q.C. Rep.		"	
3	SKILLED	24	ACCENT CONST	
2	UNSKILLED	16	"	

EQUIPMENT

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	NO	0	8	—
Komatsu D37P Dozer	—	NO	0	8	—
BUBCAT excavator	—	YES	4	4	—
Case 580 Backhoe	—	YES	4	4	—
MKT Vibro Hammer	—	—	—	—	—
Fiat-Allis MotorGrader	—	NO	0	8	—
Mantis 3612 Crane	—	YES	8	0	—
KOMATSU EXC. 200 #2	—	NO	0	8	—
Case 580 BACKHOE #2	—	—	—	—	—
WELDING MACHINE	—	YES	8	0	—
KOEHRING 405 CRANE	—	NO	0	8	—

MATERIALS RECEIVED

NO MATERIALS RECEIVED OR HAULED OFF

TESTS PERFORMED

(As required by plans/specifications)

NO TESTING TODAY



QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED

INSPECTED THE COMPLETED FORMWORK AT THE SIPHON  
MONOLITH AND ALL WATERSTOPS WERE IN PLACE -  
CHAMBER STRIPS WERE TO GRADE - AND THE IMBEDDED  
FENCE POSTS WERE INSTALLED - THIS MUND IS READY TO  
BE Poured - WEATHER PERMITTING ON 8/9/96 -

SITE CONDITIONS STILL TOO WET FOR PIRT WORK AND  
ACCESS FOR THE PAINT CREW

JOB SAFETY.

CONTINUED CLEANUP AND GRASS CUTTING OVER THE  
ENTIRE JOB

REMARKS

I certify to the best of knowledge that this report is complete  
and correct, and that all work methods, materials and equipment are  
in accordance with plans and specifications except as noted.

*[Signature]*  
Author

8/9/96  
Date

**INSPECTORS QUALITY ASSURANCE REPORT (QAR)  
DAILY LOG OF CONSTRUCTION - CIVIL**  
(ER 415-1-302)

THE QCR WILL BE ATTACHED TO OR FILED WITH THE QAR

REPORT NUMBER  
398

TO ~~Asst. Engineer,~~ COPY TO: C/Const. Div.  
~~CELMN-CD~~ CELMN-CD

DATE 07-Aug-96  
Wednesday.

PROJECT Lake Pontchartrain, La. and Vicinity, London Ave. Canal,  
Mirabeau Ave. to Leon C. Simon Blvd., Orleans Parish, Louisiana.

CONTRACT NUMBER  
DACW29-94-C-0079

CONTRACTOR (Or hired labor) B & K Construction Company, Inc.  
1905 Highway 59, Mandeville, La. 70448

WEATHER  
P/C and Showers

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

STRUCTURAL EXCAVATION 100 %	BORROW EXCAVATION 100 %	EMBANKMENT 100 %	CONCRETE 100 %	STRUCTURE 100 %
--------------------------------	----------------------------	---------------------	-------------------	--------------------

TEMPERATURE	
MINIMUM 75	MAXIMUM 96

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  NO  YES (Explain)

24 HOUR PRECIPITATION	
INCHES .50	ENDING 1300a M

NUMBER OF GOVERNMENT EMPLOYEES

SUPERVISORY	OFFICE	LAYOUT	INSPECTION 1-8	TOTAL 1-8	LABOR
-------------	--------	--------	-------------------	--------------	-------

Canal RIVER STAGE	FEET 1.7	TIME 900a M
-------------------	-------------	----------------

NUMBER OF CONTRACTOR'S EMPLOYEES

SUPERVISORY 1-8	SKILLED 11-88	LABORERS 12-96	TOTAL 33-264
--------------------	------------------	-------------------	-----------------

NUMBER OF SHIFTS  1  2  3

FROM 0700a M	TO 1530p M	FROM M	TO M	FROM M	TO M
-----------------	---------------	-----------	---------	-----------	---------

Attach list of the following: (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite.  
Note: If the contractor's Quality Control Report (QCR) contains the information it need not be repeated.

CONTRACTOR/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY

- a. B & K Const. Co., Inc. -
- b. Accent const. Co., Inc.
- c. H&H Const. Co., Inc.

Walters barnes Electrical/

WORK PERFORMED TODAY (Indicate location and description of work performed. Refer to work performed by prime and/or subcontractors by letter in Table above)

- a. Floodwall
- b. Finsihing
- c. Painting
- d. Electrical

Days of no work and reasons for same:

100% days lost-0  
50% days lost- 1,2,5,-Aug-96

Information on progress of work, causes for delays and extent of delays, Plant, material, etc.

Progressive performed onthis date.

DATE SET FOR COMPLETION: 21 Aug-96

86.50  
PERCENT PROJECT COMPLETE: \_\_\_\_\_  
PERCENT TIME ELAPSED: 87.75

CQC INSPECTION PHASES ATTENDED AND INSTRUCTIONS GIVEN:

- Floodwall - No instruction given.
- Finish - No instruction given.
- Painting- No work performed
- Electrical- No work performed.

RESULTS OF QA INSPECTIONS AND TESTS, DEFICIENCIES OBSERVED, ACTIONS TAKEN AND CORRECTIVE ACTION OF CONTRACTOR INCLUDE COMMENT PERTAINING TO CONTRACTORS QCC ACTIVITIES

Floodwall- Contractor continues to construct the formwork on the siphon pipe at the pump station # 4. Visual observation of the re-steel was verified to be in compliance with the reinforcement detail drawing for the siphon pipe monolith. Contractor relocated equipment in preparation for embankment work. Personnel were observed cutting grass along wall area and different area within the limits of work areas.

Floodwall- Wall repair from Robert E. Lee to pump station #4 progresses while finishing from the pump siphon to Filmore was observed to have approximatel 6 panels remaining on the Westside protected side.

VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR (include names, reactions and remarks)

No instruction given

CONTROVERSIAL MATTERS IN DETAIL

None

INFORMATION, INSTRUCTIONS OR ACTIONS TAKEN NOT COVERED IN QCR REPORT OR DISAGREEMENTS:

None

Contractor's Quality Control Report (submitted/not submitted) for this (date/period).

REMARKS (include visitors to project and miscellaneous remarks pertinent to work)

GOVERNMENT PERSONNEL ON SITE			
NAMES	DESIGNATION	HRS. ON SITE	DUTIES
H. Lemoine	QAR REP	8	QA Insp.

SAFETY (include any infractions of approved safety plan, safety manual or instructions from Government personnel Specify corrective action taken.)

Observed contractor personnel during the grass cutting operation to ensure that proper clothing attire and safety goggles were being used at all times during this work. Compliance met.

INSPECTOR'S SIGNATURE

DATE

SUPERVISOR'S INITIALS

DATE

*Howard J. Lemoine*

8/8/96

*gms*

8/19  
8/13/96

QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/7/96

REPORT NO.: 486

SKIES: PARTLY CLOUDY / RAIN. RAIN: .25 IN. TEMP.: 75 MIN 90 MAX

DUST: NONE LEVEE CONDITION: WET CANAL GAUGE: (1.9) NOISE: MODERATE

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: MOVED THE 200 KOMATSU EXCAVATOR FROM THE SIPHON LOT TO MIRABEAU EAST TO PREPARE FOR REBUILDING THE LEVEE - STARTED PLACING TOP FORMS FOR FLOODSIDE OF THE SIPHON MONOLITH - CUTTING GRASS FILMORE/PS 4 EASTBANK - RAIN

ACCENT CONSTRUCTION: FINISHING PROTECTED SIDE MONOLITHS FILMORE / SIPHONS WEST UNTIL RAIN OUT

H&H PAINTING: TOO WET TO ACCESS ANY REACHES FOR PAINTING

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
10	Unskilled	80	B+K Const.	(SEE ABOVE)
8	Skilled	64	"	
1	Supt.	8	"	
	Q.C. Rep.		"	
3	SKILLED	24	ACCENT CONST.	
2	UNSKILLED	16	"	

**EQUIPMENT**

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	YES	1	7	—
Komatsu D37P Dozer	—	NO	0	8	—
BUBCAT Excavator	—	YES	4	4	—
Case 580 Backhoe					
MKT Vibro Hammer	—	—	—	—	—
Fiat-Allis Motor Grader	—	NO	0	8	—
Mantis 3612 Crane	—	YES	4	4	—
KOMATSU EXC. 200 #2	—	NO	0	8	—
Case 580 BACKHOE #2	—	—	—	—	—
WELDING MACHINE	—	YES	4	4	—
KOEHRING 405 CRANE	—	NO	0	8	—

**MATERIALS RECEIVED**

*NO MATERIALS RECEIVED OR HAULED OFF TODAY*

**TESTS PERFORMED**

(As required by plans/specifications)

*NO TESTING TODAY*

QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED

INSPECTED THE COMPLETED RESTEEL AT THE SIPHONS  
MONOLITH AS WELL AS THE CONDITION OF THE FORMS AND  
WATERTOPS - THE FORMS ARE OK AND READY TO BE  
CLOSED UP -

JOB SAFETY.

RADIO COMMUNICATIONS ARE BEING USED BETWEEN THE  
CRANE OPERATOR AND CARPENTER FOREMAN WHEN SETTING THE  
FLOOD SIDE FORMS BECAUSE THE CRANE OPERATOR CANNOT SEE  
THE WORKMAN TO RECEIVE HAND SIGNALS

REMARKS

HAULED OFF THE GARBAGE AND TRASH. TO COMPLY  
WITH THE INSTRUCTIONS GIVEN ON 8/5/96

I certify to the best of knowledge that this report is complete  
and correct, and that all work methods, materials and equipment are  
in accordance with plans and specifications except as noted.

Authorized Q C Representative

Date

*[Signature]*

8/8/96

**INSPECTORS QUALITY ASSURANCE REPORT (QAR)  
DAILY LOG OF CONSTRUCTION - CIVIL  
(ER 415-1-302)**

THE QCR WILL BE ATTACHED TO OR FILED WITH THE QAR

REPORT NUMBER  
397

COPY TO: C/Const. Div.  
CELMN-CD

DATE  
Tuesday  
06-Aug-96

PROJECT Lake Pontchartrain, La. and Vicinity, London Ave. Canal,  
Mirabeau Ave. to Leon C. Simon Blvd., Orleans Parish, Louisiana.

CONTRACT NUMBER  
DACW29-94-C-0079

CONTRACTOR (Or hired labor) B & K Construction Company, Inc.  
1905 Highway 59, Mandeville, La. 70448

WEATHER  
P/C and Showers

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

TEMPERATURE

STRUCTURAL EXCAVATION 50 %	BORROW EXCAVATION 50 %	EMBANKMENT 50 %	CONCRETE 50 %	STRUCTURE 50 %
-------------------------------	---------------------------	--------------------	------------------	-------------------

MINIMUM 75	MAXIMUM 94
---------------	---------------

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  NO  YES (Explain)

24 HOUR PRECIPITATION

INCHES 1.5	ENDING 1430p	M
---------------	-----------------	---

NUMBER OF GOVERNMENT EMPLOYEES

Canal RIVER STAGE

SUPERVISORY	OFFICE	LAYOUT	INSPECTION 1-8	TOTAL 1-8	LABOR	FEET 1.7	TIME 900a	M
-------------	--------	--------	-------------------	--------------	-------	-------------	--------------	---

NUMBER OF CONTRACTOR'S EMPLOYEES

NUMBER OF SHIFTS  1  2  3

SUPERVISORY 1-6	SKILLED 11-55	LABORERS 12-60	TOTAL 24-121	FROM 0700a M	TO 1630p M	FROM M	TO M	FROM M	TO M
--------------------	------------------	-------------------	-----------------	-----------------	---------------	-----------	---------	-----------	---------

Attach list of the following: (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite.  
Note: If the contractor's Quality Control Report (QCR) contains the information it need not be repeated.

CONTRACTOR/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY

- a. B & K Const. Co., Inc. -
- b. Accent Const. Co., Inc.
- c. H&H Const. Co., Inc.
- Walter Barnes Electrical

WORK PERFORMED TODAY (Indicate location and description of work performed. Refer to work performed by prime and/or subcontractors by letter in Table above)

- a. Floodwall
- b. Finish
- c. Painting
- d. Electrical

Days of no work and reasons for same:

100% days lost-0  
50% days lost- 1,2,5, -Aug-96

Information on progress of work, causes for delays and extent of delays, Plant, material, etc.

Some progressive performed but early morning and midday showers impeded anytype of work.

DATE SET FOR COMPLETION: 21-Aug-96

PERCENT PROJECT COMPLETE: 86.50  
PERCENT TIME ELAPSED: 87.75

QCR INSPECTION PHASES ATTENDED AND INSTRUCTIONS GIVEN

Floodwall- No instruction given.  
Finish- No instruction given.  
Painting- No work performed.  
Electrical- No work performed.

RESULTS OF QA INSPECTIONS AND TESTS, DEFICIENCIES OBSERVED, ACTIONS TAKEN AND CORRECTIVE ACTION OF CONTRACTOR INCLUDE COMMENT PERTAINING TO CONTRACTORS QOC ACTIVITIES

Floodwall- Contractor continues the form erection at the siphon with workers preparing to start the re-steel work around both the pipes. Visual observation verified that all the pertanant backer rod water stop and preformed expandable materials were secured and attached properly in place. Relocation of the 405 Koering D/L to the Mirabeau location was completed before the rains occured. Sheet pile removal should continue on the next working day.

Finishing- Wall repair from Robert E. Lee to siphon is in the process of being completed on both the F/S and P/S of the West wall. The reach from siphon to Filmore on the P/S still is progressing slowly.

Note\* No painting or electrical due to heavy rains preventing the Sub's to acces the roads next to I-Wall.

VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR (include names, reactions and remarks)

None

CONTROVERSIAL MATTERS IN DETAIL

None

INFORMATION, INSTRUCTIONS OR ACTIONS TAKEN NOT COVERED IN QCR REPORT OR DISAGREEMENTS:

None

Contractor's Quality Control Report (submitted/not submitted) for this (date/period).

REMARKS (Include visitors to project and miscellaneous remarks pertinent to work)

GOVERNMENT PERSONNEL ON SITE			
NAMES	DESIGNATION	HRS. ON SITE	DUTIES
H. Lemoine	QAR REP	8	QA Insp.

SAFETY (Include any infractions of approved safety plan, safety manual or instructions from Government personnel. Specify corrective action taken.)

Construction site inspection of general houskeeping revealed that the contractor was in the process of attempting to get all debris and grass removed and trimmed while dealing with the weather conditions.

INSPECTOR'S SIGNATURE <i>Howard J. Lemoine</i>	DATE 08/7/96	SUPERVISOR'S INITIALS <i>yz</i>	DATE 8/19 12/12/96
---	-----------------	------------------------------------	--------------------------



QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/6/96

REPORT NO.: 485

SKIES: PARTLY CLOUDY / RAIN RAIN: 1.25 IN. TEMP.: 75 MIN 90 MAX

DUST: NONE LEVEE CONDITION: WET CANAL GAUGE: (1.8) NOISE: MODERATE

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: MOVED THE 405 CRANE FROM FILMORE / SYPHONS WEST TO MIRABEAU / FILMORE WEST - LOADED AND HAULED OFF THE MKT VS VIBRO HAMMER - TIED RESTEEL FOR TOP OF THE SYPHON MONOLITH - FINISHING CONCRETE ON THE PROTECTED SIDE MONOLITHS RE. LEE / SYPHONS WEST  
 RAINED OUT

ACCENT CONSTRUCTION: FINISHING PROTECTED SIDE MONOLITHS FILMORE / SYPHONS WEST UNTIL RAIN OUT

H&H PAINTING TOO WET TO ACCESS ANY REACHES FOR PAINTING

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
10	Unskilled	50	B+K Const.	(SEE ABOVE)
8	Skilled	90	"	
1	Supt.	6	"	
	Q.C. Rep.		"	
3	Skilled	15	ACCENT CONST.	
2	UNSKILLED	10	"	

**EQUIPMENT**

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	NO	0	8	—
Komatsu D37P Dozer	—	NO	0	8	—
Bobcat excavator	—	YES	2	6	—
Case 580 Backhoe	—	NO	0	8	—
MKT Vibro Hammer	DEP	NO	0	0	—
Fiat-Allis MotorGrader	—	NO	0	8	—
Mantis 3612 Crane	—	YES	4	4	—
KOMATSU EXC. 200 *2	—	NO	0	8	—
Case 580 BACKHOE *2	—	—	—	—	—
WELDING MACHINE	—	YES	4	4	—
KOEHRLING 405 CRANE	—	YES	2	6	—

**MATERIALS RECEIVED**

NO MATERIALS RECEIVED OR HAULED OFF TODAY

**TESTS PERFORMED**

(As required by plans/specifications)

NO TESTING TODAY

QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED

CHECKED RESTEEL AT THE SIPHONS MONOLITH THAT WAS TIED TODAY AND IT WAS TO THE SPACING AND CLEARANCES AS NOTED ON THE LULICH STEEL SHOP DRAWINGS


JOB SAFETY

ESCORT VEHICLES WITH FLASHING LIGHTS AND FLAGMEN WERE USED TO MOVE THE 405 CRANE FROM FILMORE WEST TO MINABEAN WEST

REMARKS

ALL GARBAGE AND TRASH WAS CONSOLIDATED INTO PILES SO THAT IT COULD BE LOADED UP AND HAULED OFF ON 8/7/96

I certify to the best of knowledge that this report is complete and correct, and that all work methods, materials and equipment are in accordance with plans and specifications except as noted.

  
Authorized J C Representative

8/7/96  
Date

**INSPECTORS QUALITY A GRANCE REPORT (QAR)  
DAILY LOG OF CONSTRUCTION - CIVIL**  
(ER 415-1-302)

THE OCR WILL BE ATTACHED TO OR FILED WITH THE QAR

REPORT NUMBER  
396

TO Area Engineer, COPY TO: C/Const. Div.  
CELMN-CD-NO CELMN-CD

DATE Sat, Sun & Mon  
3, 4, 5 Aug-1996

PROJECT Lake Pontchartrain, La. and Vicinity, London Ave. Canal,  
Mirabeau Ave. to Leon C. Simon Blvd., Orleans Parish, Louisiana.

CONTRACT NUMBER  
DACW29-94-C-0079

CONTRACTOR (Or hired labor) B & K Construction Company, Inc.  
1905 Highway 59, Mandeville, La. 70448

WEATHER  
P/C and Hot

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

TEMPERATURE

STRUCTURAL EXCAVATION 100 %	BORROW EXCAVATION 100 %	EMBANKMENT 100 %	CONCRETE 100 %	STRUCTURE 100 %
--------------------------------	----------------------------	---------------------	-------------------	--------------------

MINIMUM 76	MAXIMUM 94
---------------	---------------

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  NO  YES (Explain)

24 HOUR PRECIPITATION

INCHES 0.00	ENDING 1530p M
----------------	----------------------

NUMBER OF GOVERNMENT EMPLOYEES

Canal RIVER STAGE

SUPERVISORY	OFFICE	LAYOUT	INSPECTION 1-8	TOTAL 1-8	LABOR
-------------	--------	--------	-------------------	--------------	-------

FEET 1-8	TIME 900a M
-------------	-------------------

NUMBER OF CONTRACTOR'S EMPLOYEES

NUMBER OF SHIFTS  1  2  3

SUPERVISORY 1-8	SKILLED 11-88	LABORERS 10-80	TOTAL 22-248	FROM 700a M	TO 1530p M	FROM M	TO M	FROM M	TO M
--------------------	------------------	-------------------	-----------------	----------------	---------------	-----------	---------	-----------	---------

Attach list of the following: (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. Note: If the contractor's Quality Control Report (QCR) contains the information it need not be repeated.

CONTRACTOR/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY

- a. B & K Const. Co., Inc. -
- Accent const.Co., Inc.
- b. H&H Const.Co., Inc.
- c. Walter Barnes Electrical

WORK PERFORMED TODAY (Indicate location and description of work performed. Refer to work performed by prime and/or subcontractors buy letter in Table above)

- a. Floodwall
- b. Finishing
- c. Painting
- d. Electrical

Days of no work and reasons for same.

100% days lost-0  
50% days lost- 1,2,-Aug-1996

Information on progress of work, causes for delays and extent of delays, Plant, material, etc.

DATE SET FOR COMPLETION: 21-Aug-96

PERCENT PROJECT COMPLETE: 86.50  
PERCENT TIME ELAPSED: 87.75

QCR INSPECTION PHASES ATTENDED AND INSTRUCTIONS GIVEN

- Floodwall- No instruction given.
- Finishing No instruction given.
- Painting - No work performed.
- Electrical- No work performed.

RESULTS OF QA INSPECTIONS AND TESTS, DEFICIENCIES OBSERVED, ACTIONS TAKEN AND CORRECTIVE ACTION OF CONTRACTOR INCLUDE COMMENT PERTAINING TO CONTRACTORS QOC ACTIVITIES

Floodwall- Contractor continues to construct the forms for the siphon pipe and has begun to erect the restell within the formwork. With the sheetpile extraction completed contractor has begun to continued to load and haul piles to offsite location, loading an average of 120 pieces per day.

Finishing- Wall finishing is progressing on the Westside from siphon to Robert E. Lee floodside and from the siphon to Filmore on the protected side. The reach from Robert E. Lee to pump station should be completed on both the floodside and protected side within the next two or three working days.

Note\* Contractor has elected to move the 405 Koering dragline to the reach on Westside between Filmore and Mirabeau to start the removal of sheetpiles previously pulled and then relocate to the reach between Filmore and Pumping station #4.

VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR (include names, reactions and remarks)

Verbally instructed contractor to comply with the provision in the EM385-1-1 Safety Manual for general housekeeping Section 14-C (Page 217). Contractor indicated that he would meet compliance and address the areas that needed trimming and debris removal.

CONTROVERSIAL MATTERS IN DETAIL

None

INFORMATION, INSTRUCTIONS OR ACTIONS TAKEN NOT COVERED IN QCR REPORT OR DISAGREEMENTS

None

Contractor's Quality Control Report (submitted/not submitted) for this (date/period).

REMARKS (include visitors to project and miscellaneous remarks pertinent to work)

GOVERNMENT PERSONNEL ON SITE			
NAMES	DESIGNATION	HRS. ON SITE	DUTIES
H. Lemoine	QAR REP	8	QA Insp.

SAFETY (include any infractions of approved safety plan, safety manual or instructions from Government personnel. Specify corrective action taken)

Observed contractor cleaning tracks on the Koering 405 D/L prior to relocating to different area. Also observed contractor cleaning dirt and debris from the trucks accessing and egressing site from the Filmore Ave.

INSPECTOR'S SIGNATURE

*H. Lemoine*

DATE

8/6/96

SUPERVISOR'S INITIALS

*lw*

DATE

8/19  
8/12/96

QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8/5/96

REPORT NO.: 484

SKIES: PARTLY CLOUDY / RAIN RAIN: TRACE IN. TEMP.: MIN 74 MAX 90

DUST: NONE LEVEE CONDITION: WET CANAL GAUGE: (1.8) NOISE: MODERATE

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: LOADED AND HAULED OFF EXISTING SHEETS FROM FILMORE/SIPHONS WEST - INSTALLED EXPANDABLE WATERSTOP, BACKER ROD, AND THE 1" EXPANSION BOARD AROUND THE (2) SIPHON PIPES - CUT GRASS AND UNLOADED EXCESS MATERIAL OFF OF THE EROSION CONTROL FENCE AT MIRABON/FILMORE EAST

ACCENT CONSTRUCTION: FINISHING PROTECTED SIDE MONOLITHS FILMORE/SIPHONS WEST UNTIL RAIN OUT

REPAINTING: TOO WET TO ACCESS ANY REACHES FOR PAINTING -

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
8	Unskilled	64	B+K Const.	(SEE ABOVE)
8	SKILLED	64	"	
1	Supt.	8	"	
	Q.C. Rep.		"	
3	SKILLED	24	ACCENT CONST.	
2	UNSKILLED	16	"	

**EQUIPMENT**

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	NO	0	8	—
Komatsu D37P Dozer	—	NO	0	8	—
BOBCAT excavator	—	YES	2	6	—
Case 580 Backhoe	—	NO	0	8	—
MKT Vibro Hammer	—	NO	0	8	—
Fiat-Allis Motor Grader	—	NO	0	8	—
Mantis 3612 Crane	—	YES	4	4	—
KOMATSU EXC. 200 #2	—	NO	0	8	—
CASE 580 BACKHOE #2	—	—	—	—	—
WELDING MACHINE	—	YES	8	0	—
KOEHRING 405 CRANE	—	YES	8	0	—

**MATERIALS RECEIVED**

NO MATERIALS RECEIVED TODAY - HAULED OFF 180 PCS OF MP 112 SHEET PILING

**TESTS PERFORMED**

(As required by plans/specifications)

NO TESTING TODAY

QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED

CHECKED FLOODSIDE OF MONOLITHS FROM ROBERT E. LEE TO THE SIPHON PIPES AND FOUND THE WALLS READY TO PAINT ALSO CHECKED THE PROTECTED SIDE AND ALL BUT THE 10 MONOLITHS CLOSEST TO ROBERT E. LEE ARE READY TO PAINT - THE FINISHERS WILL COMPLETE THESE 10 BEFORE THEY MOVE ON TO THE FINAL REACH R.E. LEE / LC SIMON EAST

JOB SAFETY

REMINDED THE CREW LOADING THE SHEET PILING NOT TO GET UNDER ANY LOADS - TO MAKE SURE THAT THE SLINGS ARE PROPERLY ATTACHED TO THE BUNDLES OF SHEETS - NOT TO PUT THE HANDS IN A PINCH POINT HAZARD AREA - AND TO ALWAYS KEEP AN EYE ON THE LOAD AS IT IS BEING FLOWN TO THE TRUCK.

REMARKS

WAS INSTRUCTED BY COE INSPECTOR MIKE LAMONIERE TO COMPLY WITH SECTION 19-C FOR HOUSEKEEPING IN THE SAFETY MANUAL IN COMPLIANCE WITH THIS REQUEST A TRUCK WILL BE HERE ON 8/7/96 TO REMOVE THE TRASH

I certify to the best of knowledge that this report is complete and correct, and that all work methods, materials and equipment are in compliance with plans and specifications except as noted.

  
Authorized QC Representative

8/6/96  
Date



QUALITY CONTROL REPORT  
 DACW29-94-C-0079  
 LONDON AVENUE OUTFALL CANAL  
 B & K CONSTRUCTION JOB NO. 9402

DATE: 8, 3, 96  
 X-4-96  
 SKIES: PARTLY CLOUDY RAIN: 0 IN. TEMP.: 77 MIN 92 MAX  
 DUST: NONE LEVEE CONDITION: WET CANAL GAUGE: (1.6) NOISE: MINIMAL

WORK PERFORMED/LOCATION

B&K CONSTRUCTION: CUT GRASS AT MIRABEAU/FILMORE  
 EAST BANK PROTECTED SIDE - DID CLEAN UP OF SAME  
 AREA - ALSO UNLOADED SURPLUS MATERIAL OFF OF  
 THE SILT FENCE AT SAME

CONTRACTOR/SUBCONTRACTORS AND  
 AREAS OF RESPONSIBILITY

NO	TRADE	HOURS	COMPANY	LOCATION/WORK DESCRIPTION
4	Unskilled	32	B+K Const.	(SEE ABOVE)
3	Skilled	16	"	
1	Supt.	8	"	
	Q.C. Rep.		"	

EQUIPMENT

DESCRIPTION	ARR/DEP	SAFETY CHECK	HRS USED	IDLE	REPAIR
Komatsu 200 Excavator 1	—	NO	0	8	—
Komatsu D37P Dozer	—	NO	0	8	—
BOBCAT Excavator	—	YES	4	4	0
Case 580 Backhoe	—	NO	0	8	—
MKT Vibro Hammer	—	NO	0	8	—
Fiat-Allis MotorGrader	—	NO	0	8	—
Mantis 3612 Crane	—	NO	0	8	—
KOMATSU EXC. 200 #2	—	NO	0	8	—
Case 580 BACKHOE #2	—	—	—	—	—
WELDING MACHINE	—	NO	0	8	—
KOEHRING 405 CRANE	—	NO	0	8	—

MATERIALS RECEIVED

NO MATERIALS RECEIVED OR HAULED OFF

TESTS PERFORMED

(As required by plans/specifications)

NO TESTING TODAY

QUALITY CONTROL REPORT  
INSPECTIONS PERFORMED

THE AREA FROM MINABEAY TO FILMORE  
ON THE EAST BANK PROTECTED SIDE NEEDED EXTENSIVE  
CLEAN UP AND GRASS CUTTING - THE AREA BETWEEN  
THE CONSTRUCTION SILT FENCE AND THE RESIDENT FENCE  
IS BEING CUT AS WELL AS THE LEVEE ITSELF -  
TODAYS WORK ONLY PARTIALLY SOLVED THE GRASS  
PROBLEM - THE GRASS CUTTING WILL CONTINUE UNTIL ALL  
REACHES ARE COMPLETE

JOB SAFETY.

MADE SURE EVERYONE USING WEEDEATERS HAD  
SAFETY GLASSES ON AND WERE USING GLOVES

REMARKS

I certify to the best of knowledge that this report is complete  
and correct; and that all work methods, materials and equipment are  
in accordance with plans and specifications except as noted.

  
Authorized QC Representative

8/5/96  
Date