



U.S. Department
of Transportation
**Federal Highway
Administration**

**WA FS ERFO 2007(1)-20(9)/WA FS ERFO 2007(1)-20(16)
SKYKOMISH/MT. INDEX AREA ROADS EMERGENCY REPAIRS
DTFH70-07-D-00004 T-08-006**

Report Date: October 3, 2008

Status Report for the week ending October 3, 2008

The contractor started the week excavating for the new channel and removing the existing corrugated metal pipes on FR 63 at mile post 15.55. Photograph#1 shows the subcontractor Q. King Trucking and Construction removing one of the rusted out old corrugated metal pipes.

Excavation for the new pipe and placement of bedding material was followed by the installation of the 103 inch x 71 inch pipe arch culvert shown in photograph #2.

This weeks activities culminated with the backfilling and compacting of material around the new pipe.

Construction Activities for the week ending October 10, 2008

The contractor anticipates that the order of operations for this week will include cleaning out the existing corrugated arch pipe culverts on FR 63 at mile posts 16.36 and 16.56.

This should be followed by channel excavation at these work sites. Riprap placement at the pipe discharge should complete this weeks work at these sites.

Driving Conditions

The following information is considered important information for the traveling public:

Dump trucks will be hauling material to the work sites on FS 63. The dump trucks will be traveling on FS 65 between Skykomish and the FS63/FS 65 intersection.

Temporary traffic control construction signs (orange and black truck crossing signs and barricades with road closed signs) are located near the intersection of FS63/FS65.

CONTACT INFORMATION

Project Engineer: Paul Akehurst
Mailing Address: 12115 Meridian Av. S. Apt#A8
Everett, WA 98208
Cell#: (360) 356-2398
E-mail: Paul.Akehurst@fhwa.dot.gov