

Agenda

**Contract 02-C-0016, 17th St. Outfall Canal, Metairie Relief,
Hammond Hwy Complex Progress Meeting,
Wednesday, 16 March 2005, 10:00 am @ New Orleans Area Office**

1. Attendance Roster
2. Purpose: To review current progress and submittal review, and discuss issues that must be resolved to ensure continued progress.
3. Discussion Items:
 - a. Job Progress – 86% complete through Mar 1, 2005

Recently Completed:

- ✓ Installed last girders on bridge
- ✓ Placed concrete for the northwest bolster block
- ✓ Building swing gate monolith reinforcing steel cage
- ✓ Placed concrete for 9 of the bridge barrier floodwalls
- ✓ Repairing girder plates on the north side of the bridge

Underway:

- ✓ Repairing defective concrete on the bridge barrier floodwalls — CORRECTIVE MIX DESIGN
- ✓ Removing formwork from the last 3 bridge barrier floodwalls placed
- ✓ Grouting girder keyways and ends
- ✓ Installing reinforcing steel and formwork for the north bridge deck
- ✓ Traffic Maintenance
- ✓ Cutting grass and weeds
- ✓ Demobilizing Manitowoc 4000 crane

Scheduled:

- Placing riprap in deficient areas on east slope
- Installing formwork and placing concrete for the last bridge barrier floodwall on the north side of the bridge
- Placing concrete for the stabilization slab, installing reinforcing steel cage and placing concrete for the first pour of the swing gate monolith slab
- Corrective action work on the northwest abutment
- North bridge deck construction (WED or Thursday poured)

- 2 to 2.5 weeks James + Barriere for asphalt + striping to move bridge to 5 traffic to north side
- b. Submittal Review
 - Outstanding submittals
 - Submittals that need to be turned in / resubmitted
- Switching traffic April 12th to 13th
South floodwall → April 20th complete

Trans #	Item #	Description	Suspense Date	Status
73g	69	Formwork for the swing gate monolith slab	9 Apr 2005	In review
		Formwork for the bridge deck slab		Not submitted

Agenda

Contract 02-C-0016, 17th St. Outfall Canal, Metairie Relief,
Hammond Hwy Complex Progress Meeting,
Wednesday, 16 March 2005, 10:00 am @ New Orleans Area Office

c. Review Status of Outstanding Modifications.

1. CIN-034 NE Floodwall Tie-in
2. Removal of temporary asphalt from south side of bridge

d. Other Outstanding Issues

1. Raised grating at Lake and Carrollton ✓
2. Corrective action for northwest abutment ✓

4. Other Issues:

- a. Comments.
- b. Scheduling of next meeting (tentatively scheduled for Wednesday, 20 April 2005 @ 10:00 a.m.),

5. Adjourn.