

A 000 1766



TEST PILE PROGRAM REPORT

TP-1-3

CITRUS LAKEFRONT FLOODWALL
NEW ORLEANS, AIRPORT

AND

LINCOLN BEACH
DACW 29-79-C-028C

ATLAS CONSTRUCTION CO. INC.

KENNER, LA.

JANUARY, 1980

**SHILSTONE
ENGINEERING TESTING LABORATORY, INC.**

5248398

Shilstone



GEOTECHNICAL ENGINEERING
CONSTRUCTION MATERIALS TESTING AND INSPECTION
ENGINEERS - CHEMISTS

ENGINEERING

TESTING LABORATORY, INC.

BATON ROUGE, LOUISIANA 70802 / 1068 NEOSHO AVENUE / (504) 387-3149
MONROE, LOUISIANA 71201 / 315 NORTH SECOND STREET / (318) 387-2327
NEW ORLEANS, LOUISIANA 70112 / 814 CONTI STREET / (504) 524-8395

January 16, 1980

Atlas Const. Co., Inc.
P. O. Box 10
Kenner, La. 70063

Gentlemen:

Shilstone Engineering Testing Laboratory, Inc. is very proud to have participated in the pile load test program for the Citrus Lakefront Floodwall, New Orleans, La.

Transmitted herewith is our report which represents the scope of the work, procedures used and the data obtained along with our conclusions. Should you have any questions, we will remain available to discuss any portion of the work or our report at your convenience.

As the work on the Floodwall progresses, we would like very much to continue to provide testing laboratory and inspection services. We feel our experience with local conditions and wide range of engineering and inspection services uniquely qualify us for this work.

The cooperation and assistance we received from Atlas Construction Co., Inc. personnel at the site are sincerely appreciated, and we look forward to working for you again.

Yours very truly,
SHILSTONE ENGINEERING
TESTING LABORATORY, INC.
Frank A. Tusa

FAT: jm

Frank A. Tusa
Branch Manager
Construction Service

Test: Tension TP-1 - 3
Date: January 16, 1980
Job: Citrus Lakefront Floodwall
New Orleans Airport and
Lincoln Beach
New Orleans, La.
Test Pile Program
DACW-29-79-C- 028C

AUTHORITY FOR WORK:

Shilstone Engineering Testing Laboratory, Inc. was requested by Atlas Const. Co., Inc. to conduct a test pile program at the site of the Citrus Lakefront Floodwall on Haynes Boulevard near New Orleans Airport and Lincoln Beach, New Orleans, La.

SPECIFICATIONS FOR TEST:

Instructions received were to conduct the test in strict accordance with ASTM D 1143-74 and as amended by the U. S. Corps of Engineers.

METHOD OF LOAD TEST:

The load was applied to the test pile by one, 150 ton hydraulic jack working against 6 reactor piles and 4 reactor beams.

The load was applied in increments and at rates according to specifications in order to prevent shock loading.

Settlement of the piles was determined by securing readings with an engineer's level on scales calibrated to 0.01 inches which were attached to the piles and bench marks.

Settlement was also measured through a reference beam system utilizing dial micrometers calibrated to 0.001 inches which were attached to the pile proper.



LOG OF DRIVING



FILE DRIVING REPORT

PROJECT DACW 29-79-C-0286 FILE NO. _____

CONTRACTOR Atlas Construction Co. LOCATION TP 1-3 (3+12.34)

HAMMER: TYPE: Concrete

MAKE & MODEL Vulcan 06 DIMENSIONS 12"x12" x 59.25'

WT. RAM 6500lbs STROKE 3 Ft. LENGTH IN LEADS _____

ENERGY DELIVERED 19,500 VERTICAL (XX): BATTER 1 ON ()

DESCRIPTION AND DIMENSIONS OF DRIVING CAP Reg. (K)123/4 ELEVATION OF GROUND +2.46

SPEED: RATED 60 MEASURED 58 ELEVATION OF CUT-OFF +3.00

STEAM OR AIR PRESSURE: ELEVATION OF PILE TIP -55.00

AT HAMMER 75 AT BOILER _____ ELEVATION OF SPLICES _____

JETTING PRESSURE AND ELEVATIONS: INSPECTOR _____ DATE 12/19/79

TIME: START DRIVING 1500 FINISH DRIVING 1555 DRIVING TIME 0:55

INTERRUPTIONS (TIME, TIP ELEV. & REASON) 1505-1508 Placing wood cushion in driving head, 1516-1545 cutting reinforcing in head of concrete pile and placing wood cushion in driving head.

| FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS |
|----|--------------|----|--------------|----|--------------|----|--------------|----|--------------|----|--------------|-----|--------------|
| 0 | | 15 | 1 | 30 | 30 | 45 | 21 | 60 | | 75 | | 90 | |
| 1 | 3 | 16 | 1 | 31 | 45 | 46 | 23 | 61 | | 76 | | 91 | |
| 2 | 1 | 17 | 2 | 32 | 43 | 47 | 22 | 62 | | 77 | | 92 | |
| 3 | 1 | 18 | 4 | 33 | 38 | 48 | 22 | 63 | | 78 | : | 93 | |
| 4 | 1 | 19 | 9 | 34 | 31 | 49 | 23 | 64 | | 79 | | 94 | |
| 5 | 1 | 20 | 7 | 35 | 28 | 50 | 24 | 65 | | 80 | | 95 | |
| 6 | 1 | 21 | 9 | 36 | 35 | 51 | 26 | 66 | | 81 | | 96 | |
| 7 | 1 | 22 | 7 | 37 | 34 | 52 | 29 | 67 | | 82 | | 97 | |
| 8 | 1 | 23 | 12 | 38 | 28 | 53 | 28 | 68 | | 83 | | 98 | |
| 9 | 1 | 24 | 15 | 39 | 29 | 54 | 34 | 69 | | 84 | | 99 | |
| 10 | 3 | 25 | 16 | 40 | 35 | 55 | 44 | 70 | | 85 | | 100 | |
| 11 | 2 | 26 | 21 | 41 | 34 | 56 | 37 | 71 | | 86 | | 101 | |
| 12 | 1 | 27 | 21 | 42 | 49 | 57 | 41 | 72 | | 87 | | 102 | |
| 13 | 1 | 28 | 23 | 43 | 37 | 58 | 29@57'-6" | 73 | | 88 | | 103 | |
| 14 | 1 | 29 | 27 | 44 | 28 | 59 | | 74 | | 89 | | 104 | |

LOAD TEST DATA



PROJECT: Citrus Lakefront

TEST: Tension Test

PILE NO. TP - 1-3

PILE TYPE: 12" Sq.Precast

JACK: 1-150 ton hydraulic

| Date | Load Cell | Load tons | Time | Elapsed Time | EXTENSOMETERS | | | Settlement 10' in | Remarks |
|---------|-----------|-----------|------|--------------|---------------|-------|-------|-------------------|------------------|
| | | | | | No. 4 | No. 6 | Mean | | |
| 1/14/80 | 2.440 | 0 | 1235 | 0 | 0.000 | 0.000 | 0.000 | 0.000 | |
| F&J | 4.36 | 5 | 1240 | 5 | 0.006 | 0.005 | 0.006 | 0.006 | 25%Design Load |
| " | | 5 | 1242 | 2 | 0.006 | 0.005 | 0.006 | 0.006 | |
| " | | 5 | 1248 | 8 | 0.006 | 0.006 | 0.006 | 0.006 | |
| " | | 5 | 1255 | 15 | 0.007 | 0.006 | 0.007 | 0.007 | |
| " | | 5 | 1310 | 30 | 0.007 | 0.006 | 0.007 | 0.007 | |
| " | | 5 | 1340 | 60 | 0.010 | 0.006 | 0.008 | 0.008 | |
| " | | 5 | 1440 | 120 | 0.012 | 0.004 | 0.008 | 0.008 | |
| " | | 10 | 1445 | 5 | 0.016 | 0.005 | 0.011 | 0.011 | 50%Design Load |
| " | | 10 | 1447 | 2 | 0.017 | 0.005 | 0.011 | 0.011 | |
| " | | 10 | 1453 | 8 | 0.016 | 0.005 | 0.011 | 0.011 | |
| " | | 10 | 1500 | 15 | 0.017 | 0.005 | 0.011 | 0.011 | |
| " | | 10 | 1515 | 30 | 0.018 | 0.005 | 0.012 | 0.012 | |
| " | | 10 | 1545 | 60 | 0.016 | 0.008 | 0.012 | 0.012 | Train-1558 |
| " | | 10 | 1645 | 120 | 0.016 | 0.008 | 0.012 | 0.012 | |
| " | 4.36 | 5 | 1650 | 5 | 0.011 | 0.004 | 0.008 | 0.008 | Decrement to 25% |
| " | | 5 | 1710 | 20 | 0.010 | 0.005 | 0.008 | 0.008 | |
| " | | 0 | 1715 | 5 | 0.008 | 0.003 | 0.006 | 0.006 | Decrement to 0% |
| " | | 0 | 1735 | 20 | 0.009 | 0.003 | 0.006 | 0.006 | Train-1738 |
| " | 10.46 | 10 | 1740 | 5 | 0.016 | 0.010 | 0.013 | 0.013 | 50%Design Load |
| " | | 10 | 1800 | 20 | 0.016 | 0.010 | 0.013 | 0.013 | |
| F&T | 16.62 | 15 | 1805 | 5 | 0.022 | 0.016 | 0.019 | 0.019 | 75%Design Load |
| " | | 15 | 1807 | 2 | 0.022 | 0.016 | 0.019 | 0.019 | |
| " | | 15 | 1813 | 8 | 0.022 | 0.016 | 0.019 | 0.019 | |
| " | | 15 | 1820 | 15 | 0.022 | 0.016 | 0.019 | 0.019 | |
| " | | 15 | 1835 | 30 | 0.022 | 0.016 | 0.019 | 0.019 | Train-1855 |
| " | | 15 | 1905 | 60 | 0.023 | 0.016 | 0.019 | 0.019 | |
| " | | 15 | 2005 | 120 | 0.023 | 0.017 | 0.020 | 0.020 | 100%Design Load |
| " | 23.00 | 20 | 2010 | 5 | 0.029 | 0.023 | 0.026 | 0.026 | |
| " | | 20 | 2012 | 2 | 0.030 | 0.023 | 0.027 | 0.027 | |
| " | | 20 | 2018 | 8 | 0.030 | 0.023 | 0.027 | 0.027 | |
| " | | 20 | 2025 | 15 | 0.030 | 0.023 | 0.027 | 0.027 | |
| " | | 20 | 2040 | 30 | 0.030 | 0.024 | 0.027 | 0.027 | Train-2050 |
| " | | 20 | 2110 | 60 | 0.031 | 0.024 | 0.028 | 0.028 | Train-2100 |
| " | | 20 | 2210 | 120 | 0.032 | 0.025 | 0.029 | 0.029 | Train-2150 |
| " | 16.62 | 15 | 2215 | 5 | 0.027 | 0.020 | 0.024 | 0.024 | Decrement to 75% |
| " | | 15 | 2235 | 20 | 0.027 | 0.020 | 0.024 | 0.024 | |
| " | 10.46 | 10 | 2240 | 5 | 0.022 | 0.015 | 0.019 | 0.019 | Decrement to 50% |
| " | | 10 | 2300 | 20 | 0.021 | 0.019 | 0.019 | | |
| " | | 0 | 2305 | 5 | 0.013 | 0.006 | 0.010 | 0.010 | Decrement to 0% |
| " | | 0 | 2325 | 20 | 0.013 | 0.006 | 0.010 | 0.010 | |
| " | 10.46 | 10 | 2335 | 10 | 0.020 | 0.014 | 0.017 | 0.017 | 50%Design Load |
| " | | 10 | 2355 | 20 | 0.020 | 0.014 | 0.017 | 0.017 | |
| 1/15/80 | 23.00 | 20 | 0005 | 10 | 0.031 | 0.025 | 0.028 | 0.028 | 100%Design Load |
| F&T | | 20 | 0025 | 20 | 0.031 | 0.025 | 0.028 | 0.028 | Train-2328 |
| " | 29.46 | 25 | 0030 | 5 | 0.038 | 0.031 | 0.035 | 0.035 | 125%Design Load |
| " | | 25 | 0032 | 2 | 0.039 | 0.032 | 0.035 | 0.035 | |
| " | | 25 | 0038 | 8 | 0.039 | 0.032 | 0.035 | 0.035 | |

PROJECT: Citrus Lakefront

TEST: Tension Test

FILE NO. TP - 1-3

PILE TYPE: 12" Sq. Precast

JACK: 1-150 ton hydraulic

| Date | Load Cell | Load tons | Time | Elapsed Time | EXTENSOMETERS | | | Settlement 10' in | Remarks |
|---------|-----------|-----------|------|--------------|---------------|-------|-------|-------------------|-----------------------|
| | | | | | No. 4 | No 6 | Mean | | |
| 1/15/80 | | 25 | 0045 | 15 | 0.039 | 0.032 | 0.035 | 0.035 | |
| F&I | | 25 | 0100 | 30 | 0.040 | 0.033 | 0.037 | 0.037 | |
| " | | 25 | 0130 | 60 | 0.040 | 0.033 | 0.037 | 0.037 | Train-0147 |
| " | | 25 | 0230 | 120 | 0.040 | 0.033 | 0.037 | 0.037 | |
| " | 35.96 | 30 | 0235 | 5 | 0.048 | 0.040 | 0.044 | 0.044 | 150% Design Load |
| " | | 30 | 0237 | 2 | 0.048 | 0.040 | 0.044 | 0.044 | |
| " | | 30 | 0243 | 8 | 0.049 | 0.041 | 0.045 | 0.045 | |
| " | | 30 | 0250 | 15 | 0.049 | 0.042 | 0.046 | 0.046 | |
| " | | 30 | 0305 | 30 | 0.050 | 0.043 | 0.047 | 0.047 | |
| " | | 30 | 0335 | 60 | 0.050 | 0.043 | 0.047 | 0.047 | |
| " | | 30 | 0435 | 120 | 0.051 | 0.044 | 0.047 | 0.047 | Train-0453 |
| " | 29.46 | 25 | 0440 | 5 | 0.046 | 0.040 | 0.043 | 0.043 | Decrement to 125% |
| " | | 25 | 0500 | 20 | 0.046 | 0.040 | 0.043 | 0.043 | |
| " | 23.00 | 20 | 0505 | 5 | 0.042 | 0.035 | 0.039 | 0.039 | Decrement to 100% |
| " | | 20 | 0525 | 20 | 0.041 | 0.034 | 0.038 | 0.038 | Train-0519 |
| " | 10.46 | 10 | 0530 | 5 | 0.030 | 0.024 | 0.027 | 0.027 | Decrement to 50% |
| " | | 10 | 0550 | 20 | 0.030 | 0.024 | 0.027 | 0.027 | |
| " | | 0 | 0555 | 5 | 0.022 | 0.015 | 0.018 | 0.018 | Decrement to 0% |
| J&I | | 0 | 0615 | 20 | 0.021 | 0.015 | 0.018 | 0.018 | |
| " | 10.46 | 10 | 0625 | 10 | 0.028 | 0.023 | 0.025 | 0.025 | 50% Design Load |
| " | | 10 | 0645 | 20 | 0.028 | 0.022 | 0.025 | 0.025 | |
| " | 23.00 | 20 | 0655 | 10 | 0.040 | 0.032 | 0.036 | 0.036 | 100% Design Load |
| " | | 20 | 0715 | 20 | 0.040 | 0.032 | 0.036 | 0.036 | Train-0710 |
| " | 35.96 | 30 | 0725 | 10 | 0.052 | 0.044 | 0.048 | 0.048 | 150% Design Load |
| " | | 30 | 0745 | 20 | 0.052 | 0.044 | 0.048 | 0.048 | |
| " | 42.36 | 35 | 0750 | 5 | 0.059 | 0.052 | 0.056 | 0.056 | 175% Design Load |
| J | | 35 | 0752 | 2 | 0.059 | 0.052 | 0.056 | 0.056 | |
| " | | 35 | 0758 | 8 | 0.059 | 0.052 | 0.056 | 0.056 | |
| " | | 35 | 0805 | 15 | 0.060 | 0.053 | 0.057 | 0.057 | |
| " | | 35 | 0820 | 30 | 0.059 | 0.053 | 0.057 | 0.057 | File Driving Start Up |
| " | | 35 | 0850 | 60 | 0.060 | 0.053 | 0.057 | 0.057 | |
| " | | 35 | 0950 | 120 | 0.060 | 0.054 | 0.057 | 0.057 | |
| " | 49.00 | 40 | 0955 | 5 | 0.063 | 0.062 | 0.063 | 0.063 | 200% Design Load |
| " | | 40 | 0957 | 2 | 0.062 | 0.063 | 0.063 | 0.063 | |
| " | | 40 | 1003 | 8 | 0.062 | 0.063 | 0.063 | 0.063 | |
| " | | 40 | 1010 | 15 | 0.061 | 0.064 | 0.063 | 0.063 | |
| " | | 40 | 1025 | 30 | 0.067 | 0.064 | 0.066 | 0.066 | |
| " | | 40 | 1055 | 60 | 0.070 | 0.066 | 0.068 | 0.068 | |
| " | | 40 | 1155 | 120 | 0.077 | 0.069 | 0.073 | 0.073 | |
| " | | 40 | 1255 | 3Hrs | 0.075 | 0.069 | 0.072 | 0.072 | |
| " | | 40 | 1355 | 4Hrs | 0.077 | 0.069 | 0.073 | 0.073 | |
| " | | 40 | 1455 | 5Hrs | 0.076 | 0.075 | 0.076 | 0.076 | Train-1455 |
| " | | 40 | 1555 | 6Hrs | 0.076 | 0.073 | 0.075 | 0.075 | |
| " | | 40 | 1655 | 7Hrs | 0.076 | 0.074 | 0.075 | 0.075 | Train-1600 |
| T | | 40 | 1755 | 8Hrs | 0.077 | 0.074 | 0.076 | 0.076 | Train-1805 |
| " | | 40 | 1855 | 9Hrs | 0.078 | 0.075 | 0.077 | 0.077 | Train-1820 |
| " | | 40 | 1955 | 10Hrs | 0.078 | 0.075 | 0.077 | 0.077 | Train-1953 |
| " | | 40 | 2055 | 11Hrs | 0.079 | 0.075 | 0.077 | 0.077 | Train-2049 |

PROJECT: Citrus Lakefront

TEST: Tension Test

PILE NO. TP - 1-3 PILE TYPE: 12" Sq. Precast JACK: 1-150 ton hydraulic

| Date | Load Cell | Load tons | Time | Elapsed Time | EXTENSOMETERS | | | Settlement in | Remarks |
|---------|-----------|-----------|------|--------------|---------------|-------|-------|---------------|--------------------|
| | | | | | No. 4 | No 6 | Mean | | |
| T | | 40 | 2155 | 12Hrs | 0.080 | 0.076 | 0.078 | 0.078 | Train-0010 |
| T | | 40 | 2255 | 13Hrs | 0.080 | 0.076 | 0.078 | 0.078 | |
| T | | 40 | 2355 | 14Hrs | 0.080 | 0.070 | 0.078 | 0.078 | |
| 1/16/80 | | 40 | 0255 | 16Hrs | 0.080 | 0.075 | 0.078 | 0.078 | |
| | | 40 | 0355 | 18Hrs | 0.080 | 0.076 | 0.078 | 0.078 | Train-0300 |
| | | 40 | 0555 | 20Hrs | 0.080 | 0.076 | 0.078 | 0.078 | |
| J | | 40 | 0755 | 22Hrs | 0.080 | 0.076 | 0.078 | 0.078 | Train-0705 |
| " | | 40 | 0955 | 24Hrs | 0.082 | 0.076 | 0.079 | 0.079 | Piling 0730 |
| | 35.96 | 30 | 1005 | 10 | 0.073 | 0.068 | 0.071 | 0.071 | Decrement to 150% |
| | | 30 | 1025 | 20 | 0.073 | 0.068 | 0.071 | 0.071 | Train-0912 |
| | | 30 | 1045 | 40 | 0.072 | 0.068 | 0.070 | 0.070 | |
| | | 30 | 1105 | 60 | 0.072 | 0.068 | 0.070 | 0.070 | |
| | 23.00 | 20 | 1115 | 10 | 0.063 | 0.061 | 0.062 | 0.062 | Decrement to 100% |
| | | 20 | 1135 | 20 | 0.063 | 0.061 | 0.062 | 0.062 | |
| | | 20 | 1155 | 40 | 0.063 | 0.061 | 0.062 | 0.062 | |
| | | 20 | 1215 | 60 | 0.062 | 0.060 | 0.061 | 0.061 | |
| | 10.46 | 10 | 1225 | 10 | 0.052 | 0.052 | 0.052 | 0.052 | Decrement to 50% |
| | | 10 | 1245 | 20 | 0.051 | 0.050 | 0.051 | 0.051 | |
| | | 10 | 1305 | 40 | 0.052 | 0.047 | 0.050 | 0.050 | |
| | | 10 | 1325 | 60 | 0.050 | 0.045 | 0.048 | 0.048 | |
| | 2.44 | 0 | 1335 | 10 | 0.043 | 0.037 | 0.040 | 0.040 | Decrement to 0% |
| | | 0 | 1355 | 20 | 0.040 | 0.037 | 0.039 | 0.039 | |
| | | 0 | 1415 | 40 | 0.040 | 0.036 | 0.038 | 0.038 | |
| | | 0 | 1435 | 60 | 0.038 | 0.037 | 0.038 | 0.038 | |
| | 10.46 | 10 | 1445 | 10 | 0.046 | 0.044 | 0.045 | 0.045 | 50% Design Load |
| | | 10 | 1505 | 20 | 0.047 | 0.044 | 0.046 | 0.046 | |
| | 23.00 | 20 | 1515 | 10 | 0.058 | 0.055 | 0.057 | 0.057 | 100% Design Load x |
| | | 20 | 1535 | 20 | 0.058 | 0.055 | 0.057 | 0.057 | Train-1522 |
| | 35.96 | 30 | 1445 | 10 | 0.069 | 0.066 | 0.068 | 0.068 | 150% Design Load |
| | | 30 | 1605 | 20 | 0.070 | 0.066 | 0.068 | 0.068 | |
| | 49.00 | 40 | 1615 | 10 | 0.080 | 0.077 | 0.079 | 0.079 | 200% Design Load |
| | | 40 | 1635 | 20 | 0.082 | 0.078 | 0.080 | 0.080 | |
| | 51.66 | 42 | 1637 | 2 | 0.084 | 0.081 | 0.083 | 0.083 | 210% Design Load |
| | | 42 | 1657 | 20 | 0.085 | 0.081 | 0.083 | 0.083 | Train-1653 |
| | 54.30 | 44 | 1659 | 2 | 0.087 | 0.084 | 0.086 | 0.086 | 220% Design Load |
| | | 44 | 1719 | 20 | 0.089 | 0.085 | 0.087 | 0.087 | |
| | 56.56 | 46 | 1721 | 2 | 0.091 | 0.087 | 0.089 | 0.089 | 230% Design Load |
| | | 46 | 1741 | 20 | 0.092 | 0.089 | 0.091 | 0.091 | |
| | 59.26 | 48 | 1743 | 2 | 0.095 | 0.092 | 0.094 | 0.094 | 240% Design Load |
| | | 48 | 1803 | 20 | 0.097 | 0.094 | 0.096 | 0.096 | |
| | 61.78 | 50 | 1805 | 2 | 0.100 | 0.097 | 0.099 | 0.099 | 250% Design Load |
| | | 50 | 1825 | 20 | 0.101 | 0.098 | 0.099 | 0.099 | |
| | 64.18 | 52 | 1827 | 2 | 0.103 | 0.100 | 0.102 | 0.102 | 260% Design Load |
| | | | 1847 | 20 | 0.106 | 0.102 | 0.104 | 0.104 | |
| | 66.80 | 54 | 1849 | 2 | 0.109 | 0.105 | 0.107 | 0.107 | 270% Design Load |
| | | 54 | 1909 | 20 | 0.112 | 0.108 | 0.110 | 0.110 | |
| | 69.10 | 56 | 1911 | 2 | 0.114 | 0.110 | 0.112 | 0.112 | 280% Design Load |
| | | 56 | 1931 | 20 | 0.118 | 0.112 | 0.115 | 0.115 | Train-1918 |

SHILSTONE ENGINEERING TESTING LABORATORY, INC.
Measuring Settlement by Engineers Level and Scale


| Date & Time | P1 | P2 | P3 | P4 | P6 | P7 | P8 | Test Pile P5 | Settlement |
|----------------|------|------|------|------|------|------|------|--------------------|------------|
| 1505 | | | | | | | | 10T | 2.76 |
| 1515 | | | | | | | | 20T | 2.75 |
| 1535 | | | | | | | | 20T | 2.75 |
| 1545 | | | | | | | | 30T | 2.74 |
| 1605 | | | | | | | | 30T | 2.73 |
| 1615 | | | | | | | | 40T | 2.72 |
| 1635 | | | | | | | | 40T | 2.72 |
| 1637 | 9.09 | 3.01 | 3.49 | 3.02 | 3.03 | 3.15 | 6.45 | 42T | 2.72 |
| 1657 | | | | | | | | 42T | 2.72 |
| 1659 | | | | | | | | 44T | 2.72 |
| 1719 | | | | | | | | 44T | 2.72 |
| 1721 | | | | | | | | 46T | 2.72 |
| 1741 | | | | | | | | 46T | 2.72 |
| 1743 | | | | | | | | 48T | 2.71 |
| 1803 | | | | | | | | 48T | 2.71 |
| 1805 | | | | | | | | 50T | 2.70 |
| 1825 | | | | | | | | 50T | 2.70 |
| 1827 | | | | | | | | 52T | 2.70 |
| 1847 | | | | | | | | 52T | 2.69 |
| 1849 | | | | | | | | 54T | 2.69 |
| 1909 | | | | | | | | 54T | 2.69 |
| 1911 | | | | | | | | 56T | 2.68 |
| 1931 | | | | | | | | 56T | 2.68 |
| 1933 | | | | | | | | 58T | 2.68 |
| 1953 | | | | | | | | 58T | 2.67 |
| 1955 | | | | | | | | 60T | 2.65 |
| 2155 | | | | | | | | 60T | 2.64 |
| 2157 | 9.09 | 3.03 | 3.49 | 3.02 | 3.05 | 3.15 | 6.49 | 45T | 2.66 |
| 2217 | | | | | | | | 45T | 2.66 |
| 2219 | | | | | | | | 30T | 2.68 |
| 2239 | | | | | | | | 30T | 2.68 |
| 2241 | | | | | | | | 15T | 2.70 |
| 2301 | | | | | | | | 15T | 2.70 |
| 2303 | | | | | | | | 0 | 2.72 |
| 2323 | 9.09 | 2.92 | 3.44 | 3.01 | 3.05 | 3.10 | 6.33 | 0 | 2.74 |

Citrus Lakefront Floodwall, Tension Test Pile 1-3

Shillstone Testing Lab. Inc.
814 Conti Street
New Orleans, La. 70112

L
O
A
D

T
I
N
S



S E T T L E M E N T I N I N C H E S



APPENDIX



CITRUS LAKEFRONT FLOODWALL
NEW ORLEANS AIRPORT & LINCOLIN BEACH

TP-1-3

Schematic diagram showing the positioning of the Test Pile, Reactor Piles, Reference Beams and Reference Points.



NOTE:
Numbers refer to reference points.



Calculation of Calibration Curve For Pile
Lincoln Beach Test Pile

Load (psi) = Tons x Lbs./Tons x 1/Area of one (1) ram at
28.27 Square Inches.

Example: For a 10 Ton applied load:

Load (psi) = 10T x 2000 lbs./T x 1/28.27 Square inches
= 705.5 PSI say 706





SHILSTONE ENGINEERING TESTING LABORATORY, INC.



| | | | | | | |
|---|---|--|---|--|---|---|
| ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795 | BATON ROUGE, LA. ZIP CODE 70802 1068 NEOSHO ST. PHONE (504) 387-3149 | MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327 | NEW ORLEANS, LA. ZIP CODE 70112 814 CONTE ST. PHONE (504) 524-8395 | BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694 | FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6368 | HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047 |
|---|---|--|---|--|---|---|

TESTED FOR: Atlas Construction Co., Inc.
P. O. Box 10
Kenner, La. 70063

PROJECT: CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
NEW ORLEANS, LA.
TEST PILE PROGRAM

DATE: January 11, 1980

OUR REPORT NO.: 76-90188

REMARKS:

This is to certify that on January 11, 1980 two (2) Model 656-3041, three (3) inch travel Starret Dial Micrometers were calibrated against a Kraut Kramer Model D Standard thickness step wedge and found to be true to 0.01 inches.

SHILSTONE ENGINEERING
TESTING LABORATORY, INC.

Frank A. Tusa
Branch Manager
Construction Services



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



| | | | | | | |
|---|---|--|---|--|---|---|
| | | | X | | | |
| ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795 | BATON ROUGE, LA. ZIP CODE 70802 1068 NEOSHO ST. PHONE (504) 387-3149 | MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327 | NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395 | BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694 | FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366 | HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047 |

TESTED FOR: Atlas Construction Co., Inc.
P. O. Box 10
Kenner, La. 70063

PROJECT: CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
NEW ORLEANS, LA.
TEST PILE PROGRAM

DATE: January 11, 1980

OUR REPORT NO.: 76-90188

STRAIN INDICATOR CALIBRATION

REMARKS:

| <u>LOAD IN TONS</u> | <u>TESTING MACHINE IN POUNDS</u> | <u>STRAIN INDICATOR</u> |
|-------------------------|----------------------------------|-------------------------|
| 5 | 10,000 | 6.80 |
| 10 | 20,000 | 12.90 |
| 15 | 30,000 | 19.06 |
| 20 | 40,000 | 25.44 |
| 25 | 50,000 | 31.90 |
| 30 | 60,000 | 38.40 |
| 35 | 70,000 | 44.80 |
| 40 | 80,000 | 51.44 |
| 42 | 84,000 | 54.10 |
| 44 | 88,000 | 56.74 |
| 46 | 92,000 | 59.00 |
| 48 | 96,000 | 61.70 |
| 50 | 100,000 | 64.22 |
| 52 | 104,000 | 66.62 |
| 54 | 108,000 | 69.24 |
| 56 | 112,000 | 71.54 |
| 58 | 116,000 | 74.34 |
| 60 | 120,000 | 76.54 |

[Handwritten signature]



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



| | | | | | | |
|---|---|--|---|--|---|---|
| ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795 | BATON ROUGE, LA. ZIP CODE 70802 1068 NEOSHO ST. PHONE (504) 387-3149 | MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327 | NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395 | BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694 | FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366 | HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047 |
|---|---|--|---|--|---|---|

**CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
NEW ORLEANS, LA.
TEST PILE PROGRAM**

TESTED FOR: **Atlas Construction Co., Inc.**
P. O. Box 10
Kenner, La. 70063

PROJECT:

DATE: **January 11, 1980**

OUR REPORT NO.: **76-90188**

60 TON JACK CALIBRATION

REMARKS:

| <u>LOAD IN TONS</u> | <u>TESTING MACHINE IN POUNDS</u> | <u>GAUGE PRESSURE (PSI)</u> |
|-------------------------|----------------------------------|-----------------------------|
| 5 | 10,000 | 353.7 |
| 10 | 20,000 | 707.5 |
| 15 | 30,000 | 1061.2 |
| 20 | 40,000 | 1414.9 |
| 25 | 50,000 | 1768.6 |
| 30 | 60,000 | 2122.4 |
| 35 | 70,000 | 2476.1 |
| 40 | 80,000 | 2829.6 |
| 42 | 84,000 | 2971.0 |
| 44 | 88,000 | 3112.5 |
| 46 | 92,000 | 3254.0 |
| 48 | 96,000 | 3395.5 |
| 50 | 100,000 | 3537.0 |
| 52 | 104,000 | 3678.5 |
| 54 | 108,000 | 3819.9 |
| 56 | 112,000 | 3961.4 |
| 58 | 116,000 | 4102.9 |
| 60 | 120,000 | 4244.8 |

Handwritten signature

79-C-0286



TEST PILE PROGRAM REPORT

TP-1-3

CITRUS LAKEFRONT FLOODWALL
NEW ORLEANS, AIRPORT

AND

LICOLN BEACH
DACW 29-79-C-028C

ATLAS CONSTRUCTION CO. INC.

KENNER, LA.

JANUARY, 1980

**SHILSTONE
ENGINEERING TESTING LABORATORY. INC.**

Shilstone

ENGINEERING



GEOTECHNICAL ENGINEERING
CONSTRUCTION MATERIALS TESTING AND INSPECTION
ENGINEERS-CHEMISTS

TESTING LABORATORY, INC.

BATON ROUGE, LOUISIANA 70802 / 1068 NEOSHO AVENUE / (504) 387-3149
MONROE, LOUISIANA 71201 / 315 NORTH SECOND STREET / (318) 387-2327
NEW ORLEANS, LOUISIANA 70112 / 814 CONTI STREET / (504) 524-8395

January 4, 1980

Atlas Const. Co., Inc.
P. O. Box 10
Kenner, La. 70063

Gentlemen:

Shilstone Engineering Testing Laboratory, Inc. is very proud to have participated in the pile load test program for the Citrus Lakefront Floodwall, New Orleans, La.

Transmitted herewith is our report which represents the scope of the work, procedures used and the data obtained along with our conclusions. Should you have any questions, we will remain available to discuss any portion of the work or our report at your convenience.

As the work on the Floodwall progresses, we would like very much to continue to provide testing laboratory and inspection services. We feel our experience with local conditions and wide range of engineering and inspection services uniquely qualify us for this work.

The cooperation and assistance we received from Atlas Construction Co., Inc. personnel at the site are sincerely appreciated, and we look forward to working for you again.

Yours very truly,
SHILSTONE ENGINEERING
TESTING LABORATORY, INC.

Frank A. Tusa
Branch Manager
Construction Service

FAT: jm

OFFICES OF AFFILIATED CORPORATIONS:

ALBANY, ATLANTA, AUGUSTA, GA.; CARBONDALE, CHAMPAIGN, DOWNERS GROVE, EAST PEORIA, PEORIA, SPRINGFIELD, IL.; FT. WAYNE, TERRE HAUTE, WEST LAFAYETTE, IN.;
ANN ARBOR, DETROIT, FLINT, LANSING, MI.; WINSTON-SALEM, NC.; COLUMBUS, DAYTON, OH.; AUSTIN, BEAUMONT, CORPUS CHRISTI, EAGLE PASS, FREEPORT,
HARKER HEIGHTS, HARLINGEN, HOUSTON, LAREDO, SAN ANTONIO, THOMPSONS, VICTORIA, TX.

TEST: Compression TP - 1-3
DATE: January 4, 1980
JOB: Citrus Lakefront Floodwall
New Orleans Airport and
Lincoln Beach
New Orleans, La.
Test Pile Program
DACW-29-79-C- 0286

AUTHORITY FOR WORK:

Shilstone Engineering Testing Laboratory, Inc. was requested by Atlas Const. Co. to conduct a test pile program at the site of the Citrus Lakefront Floodwall on Haynes Boulevard near New Orleans Airport and Lincoln Beach, New Orleans, La.

SPECIFICATIONS FOR TEST:

Instructions received were to conduct the test in strict accordance with ASTM D 1143-74 and as amended by the Corps of Engineers.

METHOD OF LOAD TEST:

The load was applied to the test pile by one 150 ton hydraulic jack working against approximately 156 tons of dead weight.

The load was applied in increments and at rates according to specifications in order to prevent shock loading.

Settlement of the piles was determined by securing readings with an engineer's level on scales calibrated to 0.01 inches which were attached to the piles and bench marks.

Settlement was also measured through a reference beam system utilizing dial micrometers calibrated to 0.001 inches which were attached to the pile proper.



LOG OF DRIVING



PILE DRIVING REPORT

PROJECT DACW 29-79-C-0286 PILE NO. _____

CONTRACTOR Atlas Construction Co. LOCATION TP 1-3 (3+12.34)

HAMMER: _____ TYPE: Concrete

MAKE & MODEL Vulcan 06 DIMENSIONS 12"x12" x 59.25'

WT. RAM 6500lbs STROKE 3 Ft. LENGTH IN LEADS _____

ENERGY DELIVERED 19,500 VERTICAL (XX): BATTER 1 ON ()

DESCRIPTION AND DIMENSIONS OF DRIVING CAP Reg. (K)123/4 ELEVATION OF GROUND +2.46

SPEED: RATED 60 MEASURED 58 ELEVATION OF CUT-OFF +3.00

STEAM OR AIR PRESSURE: _____ ELEVATION OF PILE TIP -55.00

AT HAMMER 75 AT BOILER _____ ELEVATION OF SPLICES _____

JETTING PRESSURE AND ELEVATIONS: _____ INSPECTOR _____ DATE 12/19/79

TIME: START DRIVING 1500 FINISH DRIVING 1555 DRIVING TIME 0:55
 INTERRUPTIONS (TIME, TIP ELEV. & REASON) 1505-1508 Placing wood cushion
in driving head, 1516-1545 cutting reinforcing in head of concrete
 DRIVING RESISTANCE
pile and placing wood cushion in driving head.

| FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS | FT | NO. OF BLOWS |
|----|--------------|----|--------------|----|--------------|----|--------------|----|--------------|----|--------------|-----|--------------|
| 0 | | 15 | 1 | 30 | 30 | 45 | 21 | 60 | | 75 | | 90 | |
| 1 | 3 | 16 | 1 | 31 | 45 | 46 | 23 | 61 | | 76 | | 91 | |
| 2 | 1 | 17 | 2 | 32 | 43 | 47 | 22 | 62 | | 77 | | 92 | |
| 3 | 1 | 18 | 4 | 33 | 38 | 48 | 22 | 63 | | 78 | : | 93 | |
| 4 | 1 | 19 | 9 | 34 | 31 | 49 | 23 | 64 | | 79 | | 94 | |
| 5 | 1 | 20 | 7 | 35 | 28 | 50 | 24 | 65 | | 80 | | 95 | |
| 6 | 1 | 21 | 9 | 36 | 35 | 51 | 26 | 66 | | 81 | | 96 | |
| 7 | 1 | 22 | 7 | 37 | 34 | 52 | 29 | 67 | | 82 | | 97 | |
| 8 | 1 | 23 | 12 | 38 | 28 | 53 | 28 | 68 | | 83 | | 98 | |
| 9 | 1 | 24 | 15 | 39 | 29 | 54 | 34 | 69 | | 84 | | 99 | |
| 10 | 3 | 25 | 16 | 40 | 35 | 55 | 44 | 70 | | 85 | | 100 | |
| 11 | 2 | 26 | 21 | 41 | 34 | 56 | 37 | 71 | | 86 | | 101 | |
| 12 | 1 | 27 | 21 | 42 | 49 | 57 | 41 | 72 | | 87 | | 102 | |
| 13 | 1 | 28 | 23 | 43 | 37 | 58 | 29@57'-6" | 73 | | 88 | | 103 | |
| 14 | 1 | 29 | 27 | 44 | 28 | 59 | | 74 | | 89 | | 104 | |

LOAD TEST DATA



PROJECT: Citrus Lakefront FloodwallTEST: CompressionFILE NO. TP - 1-3PILE TYPE: 12" Sq. Precast JACK: 1 150 ton hydraulic

| Date | Load Cell | Load tons | Time | Elapsed Time | EXTENSOMETERS | | | Settlement 10 ⁻⁴ in | Remarks |
|--------|-----------|-----------|------|--------------|---------------|-------|-------|-----------------------------------|------------------|
| | | | | | No. 4 | No. 6 | Mean | | |
| 1/2/80 | 0 | 0 | 1000 | 0 | 3.000 | 3.000 | 3.000 | 0.000 | Train Passing |
| | | 10 | 1005 | 5 | 2.986 | 2.993 | 2.989 | 0.011 | 25% Design |
| | 1960 | 10 | 1007 | 2 | 2.985 | 2.993 | 2.989 | 0.011 | Load |
| | | 10 | 1013 | 8 | 2.980 | 2.992 | 2.986 | 0.014 | |
| | | 10 | 1020 | 15 | 2.974 | 2.990 | 2.982 | 0.018 | |
| | | 10 | 1035 | 30 | 2.971 | 2.991 | 2.981 | 0.019 | |
| | | 10 | 1105 | 60 | 2.971 | 2.991 | 2.981 | 0.019 | |
| | | 10 | 1205 | 120 | 2.972 | 2.992 | 2.982 | 0.018 | |
| | 3348 | 20 | 1210 | 5 | 2.963 | 2.983 | 2.973 | 0.027 | 50% Design |
| | | 20 | 1212 | 2 | 2.962 | 2.982 | 2.972 | 0.028 | Load |
| | | 20 | 1218 | 8 | 2.962 | 2.983 | 2.973 | 0.027 | |
| | | 20 | 1225 | 15 | 2.962 | 2.983 | 2.973 | 0.027 | |
| | | 20 | 1240 | 30 | 2.961 | 2.983 | 2.972 | 0.028 | |
| | | 20 | 1310 | 60 | 2.962 | 2.984 | 2.973 | 0.027 | |
| | | 20 | 1410 | 120 | 2.962 | 2.984 | 2.973 | 0.027 | |
| | 1960 | 10 | 1415 | 5 | 2.970 | 2.991 | 2.981 | 0.019 | Decrement to |
| | | 10 | 1435 | 20 | 2.970 | 2.991 | 2.981 | 0.019 | 25% |
| | | 0 | 1440 | 5 | 2.997 | 3.000 | 2.999 | 0.001 | Decrement to |
| | | 0 | 1500 | 20 | 3.000 | 3.000 | 3.000 | 0.000 | 0% |
| | 3348 | 20 | 1505 | 5 | 2.976 | 2.986 | 2.981 | 0.019 | 50% Design |
| | | 20 | 1525 | 20 | 2.974 | 2.986 | 2.980 | 0.020 | Load |
| | | 30 | 1530 | 5 | 2.960 | 2.975 | 2.968 | 0.032 | 75% Design Load |
| | 4600 | 30 | 1532 | 2 | 2.958 | 2.977 | 2.968 | 0.032 | Train passing |
| | | 30 | 1538 | 8 | 2.955 | 2.976 | 2.966 | 0.034 | 1513 |
| | | 30 | 1545 | 15 | 2.952 | 2.976 | 2.964 | 0.036 | |
| | | 30 | 1600 | 30 | 2.951 | 2.976 | 2.964 | 0.036 | |
| | | 30 | 1630 | 60 | 2.954 | 2.977 | 2.966 | 0.034 | |
| | | 30 | 1730 | 120 | 2.954 | 2.976 | 2.965 | 0.035 | 100% Design |
| | | 40 | 1735 | 5 | 2.942 | 2.967 | 2.955 | 0.045 | Load |
| | 5850 | 40 | 1737 | 2 | 2.941 | 2.966 | 2.954 | 0.046 | Train passing |
| | | 40 | 1743 | 8 | 2.941 | 2.966 | 2.954 | 0.046 | 1743 |
| | | 40 | 1750 | 15 | 2.941 | 2.966 | 2.954 | 0.046 | |
| | | 40 | 1805 | 30 | 2.941 | 2.967 | 2.954 | 0.046 | |
| | | 40 | 1835 | 60 | 2.940 | 2.966 | 2.953 | 0.047 | Train passing |
| | | 40 | 1935 | 120 | 2.939 | 2.963 | 2.951 | 0.049 | 1838 |
| | 4600 | 30 | 1940 | 5 | 2.948 | 2.972 | 2.960 | 0.040 | Decrement to |
| | | 30 | 2000 | 20 | 2.948 | 2.971 | 2.960 | 0.040 | 75%/ Train 1950 |
| | 3348 | 20 | 2005 | 5 | 2.960 | 2.981 | 2.971 | 0.029 | Decrement to |
| | | 20 | 2025 | 20 | 2.960 | 2.982 | 2.971 | 0.029 | 50% |
| | | 0 | 2030 | 5 | 2.906 | 2.999 | 2.973 | 0.007 | Decrement to 0% |
| | | 0 | 2050 | 20 | 2.989 | 3.000 | 2.994 | 0.006 | Train-2056 |
| | 3190 | 20 | 2100 | 10 | 2.969 | 2.985 | 2.977 | 0.023 | 50% Design Load |
| | | 20 | 2120 | 20 | 2.969 | 2.985 | 2.977 | 0.023 | Train-2122 |
| | 5850 | 40 | 2130 | 10 | 2.943 | 2.965 | 2.954 | 0.046 | 100% Design Load |
| | | 40 | 2150 | 20 | 2.742 | 2.965 | 2.954 | 0.046 | |
| | 7090 | 50 | 2155 | 5 | 2.229 | 2.954 | 2.941 | 0.059 | 125% Design Load |
| | | 50 | 2157 | 2 | 2.929 | 2.954 | 2.941 | 0.059 | |
| | | 50 | 2203 | 8 | 2.929 | 2.954 | 2.941 | 0.059 | |
| | | 50 | 2210 | 15 | 2.927 | 2.954 | 2.941 | 0.059 | |

PROJECT: Citrus Lakefront FloodwallTEST: CompressionPILE NO. TP - 1-3PILE TYPE: 12" Sq. PrecastJACK: 1-150 ton hydraulic

| Date | Load Cell | Load tons | Time | Elapsed Time | EXTENSOMETERS | | | Settlement in | Remarks |
|--------|-----------|-----------|------|--------------|---------------|-------|-------|---------------|-----------------|
| | | | | | No. 4 | No. 6 | Mean | | |
| | 7090 | 50 | 2225 | 30 | 2.927 | 2.954 | 2.941 | 0.059 | Train-2235 |
| | | 50 | 2255 | 60 | 2.926 | 2.954 | 2.940 | 0.060 | |
| | | 50 | 2355 | 120 | 2.924 | 2.953 | 2.939 | 0.061 | |
| | 8552 | 60 | 2400 | 5 | 2.909 | 2.941 | 2.925 | 0.075 | 15% Design Load |
| 1/3/80 | | 60 | 0002 | 2 | 2.908 | 2.939 | 2.924 | 0.076 | |
| | | 60 | 0008 | 8 | 2.906 | 2.941 | 2.924 | 0.076 | |
| | | 60 | 0015 | 15 | 2.906 | 2.940 | 2.923 | 0.077 | |
| | | 60 | 0030 | 30 | 2.905 | 2.940 | 2.923 | 0.077 | |
| | | 60 | 0100 | 60 | 2.904 | 2.940 | 2.922 | 0.078 | Train-0121 |
| | | 60 | 0200 | 120 | 2.901 | 2.938 | 2.920 | 0.080 | |
| | 7090 | 50 | 0205 | 5 | 2.910 | 2.947 | 2.929 | 0.071 | Decrement to |
| | | 50 | 0225 | 20 | 2.911 | 2.946 | 2.929 | 0.071 | 125% |
| | 5850 | 40 | 0230 | 5 | 2.922 | 2.956 | 2.939 | 0.061 | Decrement to |
| | | 40 | 0250 | 20 | 2.923 | 2.955 | 2.939 | 0.061 | 100%/Train-023 |
| | 3348 | 20 | 0255 | 5 | 2.950 | 2.978 | 2.964 | 0.036 | Decrement to |
| | | 20 | 0315 | 20 | 2.951 | 2.979 | 2.965 | 0.035 | 50% |
| | | 0 | 0320 | 5 | 2.979 | 2.999 | 2.989 | 0.011 | Decrement to 0% |
| | | 0 | 0340 | 20 | 2.983 | 2.999 | 2.991 | 0.009 | |
| | 3348 | 20 | 0350 | 10 | 2.962 | 2.981 | 2.972 | 0.028 | 50% Design Load |
| | | 20 | 0410 | 20 | 2.962 | 2.982 | 2.972 | 0.028 | |
| | 5850 | 40 | 0420 | 10 | 2.935 | 2.960 | 2.948 | 0.052 | 100% Design |
| | | 40 | 0440 | 20 | 2.934 | 2.959 | 2.947 | 0.053 | Load |
| | 8552 | 60 | 0450 | 10 | 2.905 | 2.938 | 2.922 | 0.078 | 150% Design |
| | | 60 | 0510 | 20 | 2.904 | 2.942 | 2.923 | 0.077 | Load |
| | 9744 | 70 | 0515 | 5 | 2.890 | 2.926 | 2.908 | 0.092 | 175% Design |
| | | 70 | 0517 | 2 | 2.889 | 2.926 | 2.908 | 0.092 | Load |
| | | 70 | 0523 | 8 | 2.888 | 2.925 | 2.907 | 0.093 | |
| | | 70 | 0530 | 15 | 2.887 | 2.924 | 2.906 | 0.094 | |
| | | 70 | 0545 | 30 | 2.886 | 2.923 | 2.905 | 0.095 | |
| | | 70 | 0615 | 60 | 2.884 | 2.923 | 2.904 | 0.096 | Train-0710 |
| | | 70 | 0715 | 120 | 2.881 | 2.921 | 2.901 | 0.099 | |
| | | 80 | 0720 | 5 | 2.868 | 2.910 | 2.889 | 0.111 | 200% Design |
| | 10938 | 80 | 0722 | 2 | 2.868 | 2.910 | 2.889 | 0.111 | Load |
| | | 80 | 0728 | 8 | 2.865 | 2.909 | 2.887 | 0.113 | |
| | | 80 | 0735 | 15 | 2.864 | 2.908 | 2.887 | 0.113 | |
| | | 80 | 0750 | 30 | 2.862 | 2.907 | 2.885 | 0.115 | |
| | | 80 | 0820 | 60 | 2.859 | 2.906 | 2.883 | 0.117 | |
| | | 80 | 0920 | 120 | 2.853 | 2.908 | 2.881 | 0.119 | |
| | | 80 | 1020 | 3 Hrs | 2.846 | 2.900 | 2.873 | 0.127 | |
| | | 80 | 1120 | 4 Hrs | 2.851 | 2.901 | 2.876 | 0.124 | |
| | | 80 | 1220 | 5 Hrs | 2.849 | 2.901 | 2.875 | 0.125 | |
| | | 80 | 1320 | 6 Hrs | 2.847 | 2.901 | 2.874 | 0.126 | |
| | | 80 | 1420 | 7 Hrs | 2.845 | 2.901 | 2.873 | 0.127 | Train-1454 |
| | | 80 | 1520 | 8 Hrs | 2.843 | 2.901 | 2.872 | 0.128 | |
| | | 80 | 1620 | 9 Hrs | 2.843 | 2.901 | 2.872 | 0.128 | Train-1701 |
| | | 80 | 1720 | 10 Hrs | 2.841 | 2.901 | 2.871 | 0.129 | Train-1715 |
| | | 80 | 1820 | 11 Hrs | 2.841 | 2.901 | 2.871 | 0.129 | |
| | | 80 | 1920 | 12 Hrs | 2.838 | 2.900 | 2.869 | 0.131 | |
| | | 80 | 2020 | 13 Hrs | 2.838 | 2.901 | 2.869 | 0.131 | |

PROJECT: Citrus Lakefront Floodwall

TEST: Compression

FILE NO. TP - 1-3 PILE TYPE: 12" Sq. Precast JACK: 1-150 ton hydraulic

| Date | Load Cell | Load tons | Time | Elapsed Time | EXTENSOMETERS | | | Settlement in | Remarks |
|--------|-----------|-----------|------|--------------|---------------|-------|-------|---------------|------------------|
| | | | | | No. 4 | No. 6 | Mean | | |
| | 109.38 | 80 | 2120 | 14 Hrs | 2.837 | 2.901 | 2.869 | 0.131 | Train-2230 |
| | | 80 | 2320 | 16 Hrs | 2.836 | 2.903 | 2.869 | 0.131 | Train-2315 |
| 1/4/80 | | 80 | 0120 | 18 Hrs | 2.837 | 2.904 | 2.871 | 0.129 | Train-0140 |
| | | 80 | 0320 | 20 Hrs | 2.836 | 2.906 | 2.871 | 0.129 | Train-0315 |
| | | 80 | 0520 | 22 Hrs | 2.836 | 2.905 | 2.871 | 0.129 | |
| | | 80 | 0720 | 24 Hrs | 2.836 | 2.905 | 2.871 | 0.129 | Train-0725 |
| | 8552 | 60 | 0730 | 10 | 2.857 | 2.922 | 2.890 | 0.110 | Decrement to |
| | | 60 | 0750 | 20 | 2.858 | 2.923 | 2.891 | 0.109 | 150% |
| | | 60 | 0810 | 40 | 2.858 | 2.923 | 2.891 | 0.109 | |
| | | 60 | 0830 | 60 | 2.859 | 2.924 | 2.892 | 0.108 | |
| | 5850 | 40 | 0840 | 10 | 2.885 | 2.944 | 2.915 | 0.095 | Decrement to |
| | | 40 | 0900 | 20 | 2.887 | 2.945 | 2.916 | 0.094 | 100% |
| | | 40 | 0920 | 40 | 2.887 | 2.945 | 2.916 | 0.094 | |
| | | 40 | 0940 | 60 | 2.887 | 2.945 | 2.916 | 0.094 | |
| | 3348 | 20 | 0950 | 10 | 2.916 | 2.968 | 2.942 | 0.058 | Decrement to |
| | | 20 | 1010 | 20 | 2.919 | 2.970 | 2.945 | 0.055 | 50% |
| | | 20 | 1030 | 40 | 2.921 | 2.970 | 2.946 | 0.054 | |
| | | 20 | 1050 | 60 | 2.921 | 2.970 | 2.946 | 0.054 | |
| | 0 | 0 | 1100 | 10 | 2.947 | 2.997 | 2.972 | 0.028 | Decrement to |
| | | 0 | 1120 | 20 | 2.949 | 2.999 | 2.974 | 0.026 | 0% |
| | | 0 | 1140 | 40 | 2.952 | 3.000 | 2.976 | 0.024 | |
| | | 0 | 1200 | 60 | 2.952 | 3.000 | 2.976 | 0.024 | |
| | 3348 | 20 | 1210 | 10 | 2.947 | 2.991 | 2.969 | 0.031 | 50% Design |
| | | 20 | 1230 | 20 | 2.935 | 2.979 | 2.957 | 0.043 | Load |
| | 5850 | 40 | 1240 | 10 | 2.907 | 2.956 | 2.932 | 0.068 | 100% Design |
| | | 40 | 1300 | 20 | 2.907 | 2.956 | 2.932 | 0.068 | Load |
| | 8552 | 60 | 1310 | 10 | 2.877 | 2.932 | 2.905 | 0.085 | 150% Design |
| | | 60 | 1330 | 20 | 2.877 | 2.932 | 2.905 | 0.085 | Load |
| | 109.38 | 80 | 1340 | 10 | 2.845 | 2.913 | 2.879 | 0.121 | 200% Design |
| | | 80 | 1400 | 20 | 2.845 | 2.906 | 2.876 | 0.124 | Load |
| | 11440 | 84 | 1402 | 2 | 2.838 | 2.902 | 2.870 | 0.130 | 210% Design Load |
| | | 84 | 1422 | 20 | 2.836 | 2.900 | 2.870 | 0.130 | Train-1428 |
| | 12048 | 88 | 1424 | 2 | 2.829 | 2.895 | 2.862 | 0.138 | 220% Design |
| | | 88 | 1444 | 20 | 2.828 | 2.894 | 2.861 | 0.139 | Load |
| | 12538 | 92 | 1446 | 2 | 2.822 | 2.889 | 2.856 | 0.144 | 230% Design |
| | | 92 | 1506 | 20 | 2.820 | 2.888 | 2.854 | 0.146 | Load |
| | 12930 | 96 | 1508 | 2 | 2.815 | 2.883 | 2.849 | 0.151 | 240% Design |
| | | 96 | 1528 | 20 | 2.812 | 2.883 | 2.848 | 0.152 | Load/Train-1530 |
| | 135.36 | 100 | 1530 | 2 | 2.805 | 2.876 | 2.841 | 0.159 | 250% Design |
| | | 100 | 1550 | 20 | 2.801 | 2.875 | 2.838 | 0.162 | Load |
| | 139.50 | 104 | 1552 | 2 | 2.796 | 2.871 | 2.834 | 0.166 | 260% Design |
| | | 104 | 1612 | 20 | 2.790 | 2.867 | 2.829 | 0.171 | Load |
| | 145.80 | 108 | 1614 | 2 | 2.783 | 2.862 | 2.823 | 0.177 | 270% Design |
| | | 108 | 1634 | 20 | 2.775 | 2.859 | 2.817 | 0.183 | Load |
| | 151.60 | 112 | 1636 | 2 | 2.770 | 2.853 | 2.812 | 0.188 | 280% Design |
| | | 112 | 1656 | 20 | 2.762 | 2.844 | 2.803 | 0.197 | Load/Train-1650 |
| | 155.46 | 116 | 1658 | 2 | 2.757 | 2.840 | 2.799 | 0.201 | 290% Design |
| | | 116 | 1718 | 20 | 2.751 | 2.835 | 2.793 | 0.207 | Load |
| | 160.30 | 120 | 1720 | 2 | 2.745 | 2.830 | 2.788 | 0.212 | 300% Design |

SHILSTONE ENGINEERING TESTING LABORATORY, INC.
Measuring Settlement by Engineers Level and Scale

| Date & Time | P1 | P2 | P3 | P4 | P6 | P7 | P8 | Test Pile P5 | Settle- ment |
|----------------|------|-------|-------|------|------|------|------|--------------------|-----------------|
| 1/2/80 10 T | 2.80 | 10.00 | 10.63 | 3/34 | 4/35 | 4.00 | 1.44 | 1.13 | 0.00 |
| 1007 | 2.80 | 10.00 | 10.63 | 3.34 | 4.35 | 4.00 | 1.44 | 1.14 | 0.01 |
| 1013 | 2.80 | 10.00 | 10.63 | 3.34 | 4.35 | 4.00 | 1.44 | 1.14 | 0.01 |
| 1035 20 T | 2.80 | 10.00 | 10.63 | 3.34 | 4.35 | 4.00 | 1.44 | 1.15 | 0.02 |
| 1210 | 2.80 | 10.00 | 10.63 | 3.34 | 4.35 | 4.00 | 1.44 | 1.16 | 0.03 |
| 1225 | 2.80 | 10.00 | 10.63 | 3.34 | 4.35 | 4.00 | 1.44 | 1.16 | 0.03 |
| 1240 | 2.80 | 10.00 | 10.63 | 3.34 | 4.35 | 4.00 | 1.44 | 1.16 | 0.03 |
| 1310 10 T | 2.80 | 11.99 | 10.62 | 3.34 | 4.32 | 4.05 | 1.40 | 1.16 | 0.03 |
| 1415 10 T | 2.80 | 11.99 | 10.62 | 3 34 | 4.34 | 4.08 | 1.42 | 1.16 | 0.03 |
| 1435 0 | 2.80 | 11.99 | 10.62 | 3.34 | 4.34 | 4.08 | 1.42 | 1.15 | 0.02 |
| 1440 0 T | 2.80 | 11.99 | 10.62 | 3.34 | 4.34 | 4.08 | 1.42 | 1.14 | 0.01 |
| 1500 20 T | 2.80 | 11.99 | 10.62 | 3.34 | 4.34 | 4.08 | 1.42 | 1.13 | 0.00 |
| 1505 | | | | | | | | 1.15 | 0.02 |
| 1525 | | | | | | | | 1.15 | 0.02 |
| 1530 30 T | | | | | | | | 1.16 | 0.03 |
| 1532 | | | | | | | | 1.16 | 0.03 |
| 1545 30 T | | | | | | | | 1.17 | 0.04 |
| 1600 40 T | 2.81 | 11.94 | 10.60 | 3.34 | 4.34 | 4.10 | 1.43 | 1.17 | 0.04 |
| 1735 | | | | | | | | 1.18 | 0.05 |
| 1743 | | | | | | | | 1.18 | 0.05 |
| 1750 | | | | | | | | 1.18 | 0.05 |
| 1805 | | | | | | | | 1.18 | 0.05 |
| 1835 | | | | | | | | 1.18 | 0.05 |
| 1935 30 T | 2.80 | 11 95 | 10.60 | 3.34 | 4.33 | 4.08 | 1.42 | 1.18 | 0.05 |
| 1940 | | | | | | | | 1.17 | 0.04 |
| 2000 20 T | | | | | | | | 1.17 | 0.04 |
| 2005 | | | | | | | | 1.16 | 0.03 |
| 2025 | | | | | | | | 1.16 | 0.03 |
| 2030 | | | | | | | | 1.14 | 0.01 |
| 2050 | | | | | | | | 1.14 | 0.01 |

SHILSTONE ENGINEERING TESTING LABORATORY, INC.
Measuring Settlement by Engineers Level and Scale

| Date & Time | P1 | P2 | P3 | P4 | P6 | P7 | P8 | Test Pile P5 | Settle- ment |
|----------------|------|-------|-------|------|------|------|------|--------------------|-----------------|
| 20 T | | | | | | | | | |
| 2100 | | | | | | | | 1.16 | 0.03 |
| 2120 | | | | | | | | 1.16 | 0.03 |
| 2130 | | | | | | | | 1.18 | 0.05 |
| 2150 | | | | | | | | 1.18 | 0.05 |
| 2155 | | | | | | | | 1.19 | 0.06 |
| 40 T | | | | | | | | | |
| 2157 | | | | | | | | 1.20 | 0.07 |
| 2203 | 2.80 | 11.95 | 10.60 | 3.34 | 4.33 | 4.05 | 1.40 | 1.20 | 0.07 |
| 2210 | | | | | | | | 1.20 | 0.07 |
| 2225 | | | | | | | | 1.20 | 0.07 |
| 2255 | | | | | | | | 1.20 | 0.07 |
| 2355 | | | | | | | | 1.20 | 0.07 |
| 60 T | | | | | | | | 1.21 | 0.08 |
| 1/3/80 | | | | | | | | | |
| 0002 | | | | | | | | 1.21 | 0.08 |
| 0008 | | | | | | | | 1.21 | 0.08 |
| 0015 | 2.80 | 11.94 | 10.60 | 3.34 | 4.33 | 4.05 | 1.34 | 1.21 | 0.08 |
| 0030 | 2.80 | 11.94 | 10.60 | 3.34 | 4.33 | 4.05 | 1.34 | 1.21 | 0.08 |
| 0100 | | | | | | | | 1.21 | 0.08 |
| 0200 | | | | | | | | 1.21 | 0.08 |
| 50 T | | | | | | | | | |
| 0205 | | | | | | | | 1.20 | 0.07 |
| 0225 | | | | | | | | 1.20 | 0.07 |
| 40 T | | | | | | | | | |
| 0230 | | | | | | | | 1.20 | 0.07 |
| 0250 | | | | | | | | 1.20 | 0.07 |
| 20 T | | | | | | | | | |
| 0255 | | | | | | | | 1.18 | 0.05 |
| 0315 | 2.80 | 11.94 | 10.60 | 3.35 | 4.33 | 4.06 | 1.39 | 1.17 | 0.04 |
| 0 T | | | | | | | | | |
| 0320 | 2.80 | 11.94 | 10.60 | 3.35 | 4.33 | 4.06 | 1.39 | 1.15 | 0.02 |
| 0340 | | | | | | | | 1.15 | 0.02 |
| 20 T | | | | | | | | | |
| 0350 | | | | | | | | 1.17 | 0.04 |
| 0410 | | | | | | | | 1.17 | 0.04 |
| 40 T | | | | | | | | | |
| 0420 | | | | | | | | 1.19 | 0.06 |
| 0440 | | | | | | | | 1.20 | 0.07 |
| 60 T | | | | | | | | | |
| 0450 | 2.80 | 11.94 | 10.60 | 3.35 | 4.33 | 4.06 | 1.38 | 1.21 | 0.08 |
| 0510 | 2.80 | 11.94 | 10.60 | 3.35 | 4.33 | 4.06 | 1.38 | 1.21 | 0.08 |


SHILSTONE ENGINEERING TESTING LABORATORY, INC.
Measuring Settlement by Engineers Level and Scale

| Date & Time | P1 | P2 | P3 | P4 | P6 | P7 | P8 | Test Pile P5 | Settle- ment |
|----------------|------|-------|-------|------|------|------|------|--------------------|-----------------|
| 70 T | | | | | | | | | |
| 0515 | | | | | | | | 1.23 | 0.10 |
| 0517 | | | | | | | | 1.23 | 0.10 |
| 0523 | | | | | | | | 1.23 | 0.10 |
| 0530 | | | | | | | | 1.23 | 0.10 |
| 0545 | | | | | | | | 1.23 | 0.10 |
| 0615 | 2.80 | 11.94 | 10.60 | 3.35 | 4.33 | 4.06 | 1.38 | 1.24 | 0.11 |
| 0715 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.26 | 0.13 |
| 80 T | | | | | | | | | |
| 0720 | | | | | | | | 1.26 | 0.13 |
| 0820 | | | | | | | | 1.26 | 0.13 |
| 0920 | | | | | | | | 1.26 | 0.13 |
| 1020 | | | | | | | | 1.26 | 0.13 |
| 1120 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1120 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1320 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1420 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1520 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1620 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1720 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1820 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 1920 | 2.80 | 11.92 | 10.60 | 3.35 | 4.33 | 4.05 | 1.38 | 1.27 | 0.14 |
| 2020 | | | | | | | | 1.27 | 0.14 |
| 2120 | | | | | | | | 1.27 | 0.14 |
| 2320 | | | | | | | | 1.27 | 0.14 |
| 1/4/80 | | | | | | | | | |
| 0120 | | | | | | | | 1.27 | 0.14 |
| 0320 | | | | | | | | 1.27 | 0.14 |
| 0520 | | | | | | | | 1.27 | 0.14 |
| 80 T | | | | | | | | | |
| 0720 | 2.80 | 11.95 | 10.00 | 3.33 | 4.33 | 4.05 | 1.40 | 1.27 | 0.14 |
| 60 T | | | | | | | | | |
| 0730 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.25 | 0.12 |
| 0830 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.25 | 0.12 |
| 0900 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.24 | 0.11 |
| 0920 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.24 | 0.11 |
| 0940- | | | | | | | | | |
| 1040 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.24 | -.11 |
| 0950 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.21 | 0.08 |
| 1010 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.20 | 0.07 |
| 1030 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.20 | 0.07 |
| 1050 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.20 | 0.07 |

SHILSTONE ENGINEERING TESTING LABORATORY, INC.
Measuring Settlement by Engineers Level and Scale

| Date & Time | P1 | P2 | P3 | P4 | P6 | P7 | P8 | Test Pile P5 | Settle- ment |
|----------------|------|-------|-------|------|------|------|------|--------------------|-----------------|
| 1100 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.18 | 0.05 |
| 1120 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.18 | 0.05 |
| 1210 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.17 | 0.04 |
| 1210 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.20 | 0.07 |
| 1230 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.20 | 0.07 |
| 1240 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.20 | 0.07 |
| 1300 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.20 | 0.07 |
| 1310 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.24 | 0.11 |
| 1330 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.24 | 0.11 |
| 1340 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.25 | 0.12 |
| 1400 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.25 | 0.12 |
| 1402 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.25 | 0.12 |
| 1422 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.27 | 0.14 |
| 1424 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.27 | 0.14 |
| 1444 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.28 | 0.15 |
| 1446 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.29 | 0.16 |
| 1506 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.29 | 0.16 |
| 1508 | 2.80 | 11.95 | 10.00 | 3.33 | 4.35 | 4.05 | 1.40 | 1.29 | 0.16 |
| 1528 | 2.80 | | | | | | 1.40 | 1.29 | 0.16 |
| 1530 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.30 | 0.16 |
| 1550 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.30 | 0.16 |
| 1552 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.31 | 0.17 |
| 1612 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.31 | 0.17 |
| 1614 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.32 | 0.18 |
| 1634 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.32 | 0.18 |
| 1636 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.33 | 0.19 |
| 1656 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.33 | 0.19 |
| 1658 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.34 | 0.20 |
| 1718 | 2.80 | 11.89 | 10.60 | 3.34 | 4.35 | 4.00 | 1.36 | 1.34 | 0.20 |
| 1720 | 2.80 | 11.89 | 10.58 | 3.35 | 4.35 | 4.01 | 1.36 | 1.35 | 0.21 |
| 1920 | | | | | | | | 1.36 | 0.22 |
| 1922 | | | | | | | | 1.34 | 0.20 |
| 1942 | | | | | | | | 1.34 | 0.20 |
| 1944 | | | | | | | | 1.30 | 0.16 |
| 2004 | | | | | | | | 1.30 | 0.16 |
| 2006 | | | | | | | | 1.26 | 0.12 |
| 2026 | | | | | | | | 1.26 | 0.12 |
| 2028 | | | | | | | | 1.21 | 0.08 |
| 2048 | 2.80 | 11.90 | 10.60 | 3.35 | 4.34 | 4.05 | 1.38 | 1.20 | 0.07 |

300% & Rebound



APPENDIX



Calculation of Calibration Curve For Pile
Lincoln Beach Test Pile

Load (psi) = Tons x Lbs./Tons x 1/Area of one (1) ram at
28.27 Square Inches.

Example: For a 10 Ton applied load:




Load (psi) = 10T x 2000 lbs./T x 1/28.27 Square inches
= 705.5 PSI say 706



CITRUS LAKEFRONT FLOODWALL
NEW ORLEANS AIRPORT & LINCOLIN BEACH

TP-1-3

Schematic diagram showing the positioning of the Test Pile, Reactor Piles, Reference Beams and Reference Points.



NOTE:
Numbers refer to reference points.



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



| | | | | | | |
|---|--|--|---|--|--|---|
| | | | <input checked="" type="checkbox"/> | | | |
| ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795 | BATON ROUGE, LA. ZIP CODE 70802 1068 NEGRO ST. PHONE (504) 387-3149 | MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327 | NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395 | BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694 | FREERPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6386 | HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047 |

CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
PROJECT: NEW ORLEANS, LA.
TEST PILE PROGRAM

TESTED FOR: Atlas Construction Co., Inc.
P. O. Box 10
Kenner, La. 70063


OUR REPORT NO.: 76-9188

DATE: December 28, 1979

150 TON JACK CALIBRATION

| REMARKS: | <u>LOAD IN TONS</u> | <u>TESTING MACHINE IN POUNDS</u> | <u>GAUGE PRESSURE (PSI)</u> |
|----------|-------------------------|----------------------------------|-----------------------------|
| | 5 | 10,000 | 353.7 |
| | 10 | 20,000 | 707.5 |
| | 15 | 30,000 | 1061.2 |
| | 20 | 40,000 | 1414.9 |
| | 25 | 50,000 | 1768.6 |
| | 30 | 60,000 | 2122.4 |
| | 35 | 70,000 | 2476.1 |
| | 40 | 80,000 | 2829.9 |
| | 45 | 90,000 | 3183.6 |
| | 50 | 100,000 | 3537.3 |
| | 55 | 110,000 | 3891.1 |
| | 60 | 120,000 | 4244.8 |
| | 65 | 130,000 | 4598.5 |
| | 70 | 140,000 | 4952.2 |
| | 75 | 150,000 | 5306.0 |
| | 80 | 160,000 | 5659.7 |
| | 85 | 170,000 | 6013.4 |
| | 90 | 180,000 | 6367.2 |
| | 95 | 190,000 | 6720.9 |
| | 100 | 200,000 | 7074.6 |
| | 105 | 210,000 | 7428.4 |
| | 110 | 220,000 | 7782.1 |
| | 115 | 230,000 | 8135.8 |
| | 120 | 240,000 | 8489.6 |
| | 125 | 250,000 | 8843.3 |
| | 130 | 260,000 | 9197.0 |
| | 135 | 270,000 | 9550.8 |
| | 140 | 280,000 | 9904.5 |
| | 145 | 290,000 | 10258.2 |
| | 150 | 300,000 | 10611.9 |

Frank A. ...



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



| | | | | | | |
|---|---|--|---|--|---|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795 | BATON ROUGE, LA. ZIP CODE 70802 1068 NIOSHO ST. PHONE (504) 387-3149 | MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327 | NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395 | BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694 | FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366 | HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047 |

CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
PROJECT: NEW ORLEANS, LA.
TEST PILE PROGRAM

TESTED FOR: Atlas Construction Co., Inc.
P. O. Box 10
Kenner, La. 70063


OUR REPORT NO.: 76-9188

DATE: December 28, 1979

STRAIN INDICATOR CALIBRATION

| REMARKS: | LOAD IN TONS | TESTING MACHINE IN POUNDS | STRAIN INDICATOR |
|----------|-----------------|------------------------------|------------------|
| | 5 | 10,000 | 12.00 |
| | 10 | 20,000 | 18.09 |
| | 15 | 30,000 | 24.49 |
| | 20 | 40,000 | 30.20 |
| | 25 | 50,000 | 36.35 |
| | 30 | 60,000 | 42.97 |
| | 35 | 70,000 | 49.40 |
| | 40 | 80,000 | 55.40 |
| | 45 | 90,000 | 61.58 |
| | 50 | 100,000 | 68.21 |
| | 55 | 110,000 | 74.46 |
| | 60 | 120,000 | 80.44 |
| | 65 | 130,000 | 86.88 |
| | 70 | 140,000 | 93.23 |
| | 75 | 150,000 | 99.50 |
| | 80 | 160,000 | 105.44 |
| | 85 | 170,000 | 112.09 |
| | 90 | 180,000 | 118.09 |
| | 95 | 190,000 | 124.56 |
| | 100 | 200,000 | 130.68 |
| | 105 | 210,000 | 136.88 |
| | 110 | 220,000 | 142.88 |
| | 115 | 230,000 | 149.13 |
| | 120 | 240,000 | 155.54 |
| | 125 | 250,000 | 161.46 |
| | 130 | 260,000 | 167.68 |
| | 135 | 270,000 | 173.66 |
| | 140 | 280,000 | 180.07 |
| | 145 | 290,000 | 186.23 |
| | 150 | 300,000 | 192.16 |

Frank A. J...



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



| | | | | | | |
|---|---|--|---|--|---|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795 | BATON ROUGE, LA. ZIP CODE 70802 1068 NEOSHO ST. PHONE (504) 387-3149 | MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327 | NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395 | BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 836 1694 | FREEMONT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-8366 | HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047 |

CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
PROJECT: NEW ORLEANS, LA.
TEST PILE PROGRAM

TESTED FOR: Atlas Construction Co., Inc.
P. O. Box 10
Kenner, La. 70063

DATE: December 28, 1979

OUR REPORT NO.: 76-9188

REMARKS:

This is to certify that on December 28, 1979 two (2) Model 656-3041, three (3) inch travel Starret Dial Micrometers were calibrated against a Kraut Kramer Model D Standard thickness step wedge and found to be true to 0.01 inches.

SHILSTONE ENGINEERING
TESTING LABORATORY, INC.

Frank A. Tusa
Branch Manager
Construction Services