

A0006957

**AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT**

2. AMENDMENT/MODIFICATION NO. 00007		3. EFFECTIVE DATE 02/10/95	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (if applicable) TE-002
6. ISSUED BY US ARMY ENGR DIST NEW ORLEANS PO BOX 60267 NEW ORLEANS LA 70160-0267  Cynthia Whitten	CODE SC5(504) 862-1899	ISSUE1	7. ADMINISTERED BY (if other than Item 6) CELMN-CT-CC MS. WHITTEN PHONE: (504) 862-1899	

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)  B&K CONSTRUCTION  1905 HIGHWAY 59 MANDEVILLE LA 70448	Vendor ID: 00001344	(X)	9A. AMENDMENT OF SOLICITATION NO.
			9B. DATED (SEE ITEM 11)
		X	10A. MODIFICATION OF CONTRACT/ORDER NO. DACW29-94-C-0079
			10B. DATED (SEE ITEM 13) 07/11/94
CODE 0GTN3	FACILITY CODE		

**11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS**

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended,  is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (if required) Mod Obligated Amount US \$0.00  
No additional funds are required.

**13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.**

(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. CC I.93 Default
X	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

**E. IMPORTANT:** Contractor  is not,  is required to sign this document and return original copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)  
In view of delays in completion of work for the above numbered contract for Lake Pontchartrain, LA and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather, during the period 1 November 1994 through 31 January 1995, this contract is modified as follows:

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) H. R. Kenyon, President	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, ACO 007
15B. CONTRACTOR/OFFEROR 	16B. UNITED STATES OF AMERICA BY
15C. DATE SIGNED	16C. DATE SIGNED 3-8-95

ROUTING AND TRANSMITTAL SLIP

Date MAR 28 1995

To (Name, office symbol, room number, building Agency/Post)	Initials	Date
1. Contracting Division Attn: CELMN-CT-R		
2.		
3.		
4.		
5.		

X	Action	File	Note and Return
	Approval	For Clearance	Per Conversation
	As Required	For Correction	Prepare Reply
	Circulate	For Your Information	See Me
	Comment	Investigate	Signature
	Coordination	Justify	

Remarks

Modification P-6

Contract Number DACW29-94-C-0079

DO NOT use this form as a RECORD of approvals, concurrences, disposals, clearances, and similar actions

From: (Name, org. symbol, Agency/Post)	Room No.-Bldg.
	379
PAMELA PATRICK	Phone No.
	1718

5041-102

OPTIONAL FORM 41 (Rev. 7-76)

Prescribed by GSA

\* U.S. GPO: 1990 262 080

FPMR (41 CFR) 101-11.206

1st set  
made at  
3/15/55  
2nd set  
4/17/55 at

SF 30 CONTINUATION SHEET

14. Accounting and Appropriation Data (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGES TO THE CONTRACT TIME: The contract time is increased by two (2) calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts, and extended overhead related thereto, and for performance of the work within the time period of this modification related to unusually severe weather.

ROUTING AND TRANSMITTAL SLIP

Date

MAR 28 1995

To (Name, office symbol, room number, building Agency/Post)	Initials	Date
1. Contracting Division Attn: CELMN-CT-R		
2.		
3.		
4.		
5.		

X	Action	File	Note and Return
	Approval	For Clearance	Per Conversation
	As Required	For Correction	Prepare Reply
	Circulate	For Your Information	See Me
	Comment	Investigate	Signature
	Coordination	Justify	

Remarks

Modification P-7

Contract Number DACW29-94-C-0079

DO NOT use this form as a RECORD of approvals, concurrences, disposals, clearances, and similar actions

From: (Name, org. symbol, Agency/Post)	Room No.-Bldg.
	370
PAMELA PATRICK	Phone No.
	1719

5041-102

OPTIONAL FORM 41 (Rev. 7-78)

Prescribed by GSA

\* U.S. GPO: 1990-262-080

FPMR (41 CFR) 101-11.206

**PRICE NEGOTIATION MEMORANDUM**

Lake Pontchartrain, Louisiana and Vicinity,  
High Level Plan,  
London Avenue Outfall Canal, Parallel Protection,  
Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,  
Orleans Parish, Louisiana,  
DACW29-94-C-0079, TE002,  
B & K Construction Company, Incorporated

1. CONTRACT DESCRIPTION: Work under this contract consists of clearing, selective demolition, cutting existing steel sheet piling, pulling, cleaning and delivering existing steel sheet piling, driving new steel sheet piling, constructing reinforced concrete I-type floodwalls on existing and new steel piling, concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables, relocating New Orleans Sewerage and Water Board 10-foot feeder cables, modifying existing utilities, degrading existing levees, placing embankment, fertilizing, seeding and mulching. The contract was awarded to B & K Construction Company, Incorporated, on 11 July 1994, in the amount of \$4,554,500.00.

2. DESCRIPTION OF MODIFICATION:

a) Summary and necessity for change: During the period 1 November 1994 through 31 January 1995, the contractor experienced excusable delays due to unusually severe weather that caused delays to his operations and progress.


b) Authority for change: This change is authorized by Contract Clause I.93 - Default (Fixed-Price Construction).

3. TIME JUSTIFICATION: Due to unusually severe weather (based on a ten year average of the U.S. Weather Service Records), during the period 1 November 1994 through 31 January 1995, the date fixed for completion of work is extended two (2) calendar days. This extension provides full consideration for equivalent fair weather days.

4. APPROPRIATION DATA: No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 2 February 1995

  
Donna M. Urban  
Civil Engineering Technician

CELMN-CD-NO

17 Mar 95


MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div


SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, LA and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall

Modification P00007, TE-002 to the subject contract is forwarded for the contract file.

Enclosure



CHESTER ASHLEY

 Area Engineer  
New Orleans Area Office

MAR 17 1995



DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS

P.O. BOX 60267

NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO  
ATTENTION OF:

MAR 9 1995

Contracting Division  
Construction Service Branch

B&K Construction  
1905 Highway 59  
Mandeville, LA 70448

Gentlemen:

Enclosed for your file is the duplicate original of Modification P00007, TE-002 for Contract No. DACW29-94-C-0079.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

*CW*  
WHITTEN  
CELMN-CT-R  
*CP*  
ASHLEY  
CELMN-CD-NO  
*CW*  
WHITTEN  
CELMN-CT-R





DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS

P.O. BOX 60267

NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO  
ATTENTION OF:

FEB 17 1995

Construction Division  
New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, LA & Vicinity, HLP,  
London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon  
Boulevard Floodwall, Orleans Parish, LA.

B&K Construction  
1905 Highway 59  
Mandeville, LA 70448

Gentlemen:

Enclosed is proposed Modification P00007, TE-002 for the subject contract.

If you agree with this modification as written, please sign and date the modification and  
return to this office, ATTN: Ms. Cindy Whitten, New Orleans Area Office by

MAR 1 1995

If you do not agree, please contact Ms. Cindy Whitten (862-1899).

When executed by the Contracting Officer, the duplicate original of the modification will  
be sent to you for your file.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

*all*  
*2/13*  
URBAN  
CELMN-CD-NO  
*2/13*  
MORTON  
CELMN-CD-NO  
BERNARD  
CELMN-CD-NO  
ASHLEY  
CELMN-CD-NO  
WHITTEN  
CELMN-CT-R

KB  
2.3.95

MORTON 2/2/95  
WHITTEN cu  
URBAN \_\_\_\_\_

Information for SF30

Block 2. 000007, TE002

Block 6. USAED, NOD  
Corps of Engineers  
Post Office Box 60267  
New Orleans, LA 70160-0267

Block 8. B & K Construction Company, Inc.  
Lock Box No. 95048  
New Orleans, LA 70195

Block 10A. DACW29-94-C-0079

Block 10B. 07/11/94

Block 12. No additional funds required.

Block 13A. Contract Clause I.93 - DEFAULT (Fixed Price Construction)

Block 13E. X is required.....original copy

Block 14. In view of delays in the completion of work for the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather, during the period 1 November 1994 through 31 January 1995, this contract is modified as follows:

Standard Form 30  
Block 14, Description of Modification (continued)  
Contract No. DACW29-94-C-0079  
TE 002

Changes to the Bidding Schedule:

There are no changes to the bidding schedule.

Changes to the Specifications:

There are no changes to the specifications.

Changes to the Contract Drawings:

There are no changes to the contract drawings.

Changes to the Contract Price:

The contract price remains unchanged.

Changes to the Contract Time:

The contract time is extended two (2) calendar days due to unusually severe weather.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather.

DACW29-94-C-0079, London Ave. Canal, Mirabeau Ave to Leon C. Simon  
Contract Completion Calculation

	Time Extension	Revised Completion Date
NTP Acknowledgement Date	16-Aug-94	
Length of Contract	540	
Original Completion Date	07-Feb-96	07-Feb-96
P00002, CIN01, sgn'd 11/21/94	41	19-Mar-96
P00003, TE-001, (Aug - Oct 94), sgn'd 12/5/94	3	22-Mar-96
P0000 /TE-002, (Nov 94 - Jan 95)	2	24-Mar-96

MORTON <sup>12/8</sup>  
CEL MN-CD-NO-E

December 6, 1994

New Orleans Area Office

DUHON  
CEL MN-CD-NO-Q

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ  
CEL MN-CD-NO

BERNARD  
CEL MN-CD-NO

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

ASHLEY  
CEL MN-CD-NO

Gentlemen:

An analysis of rainfall data for your contract from November 1, 1994 through November 30, 1994, has been made. Compared with the Monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE (H-20) of the contract, it is apparent that the lost time due to weather did not exceed the anticipated delays. Therefore, you are not entitled to any days due to unusually severe weather.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Richard T. Hill  
Contracting Officer's  
Authorized Representative

Enclosure

CF:  
CEL MN-CD-NO-Q (Wagner)  
CEL MN-CD-NO-E (Urban)  
CEL MN-CT  
CEL MN-CD-CC (Berry)

**DACW29- 94-C-0079**  
London Ave., Contract #03

Forwarded herewith are weather and flood delays for the month of NOVEMBER, 1994 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	12	-0-	-0-	2.20'	—	-0-	51° — 75°	Clear & Mild
2	13	-0-	-0-	2.10'	—	-0-	49° — 75°	" " "
3	14	Trace	-0-	2.00'	—	-0-	60° — 78°	Ptly cldy to cldy
4	15	-0-	-0-	2.30'	—	-0-	63° — 83°	Clear to Ptly cldy
5	"	0.75"	NSWD					
6	"		NSWD					
7	"	-0-	-0-	2.30'	—	-0-	58° — 79°	Clear & Mild
8	16	-0-	-0-	2.20'	—	-0-	60° — 82°	Clear to Ptly cldy
9	17	-0-	-0-	2.30'	—	-0-	64° — 83°	" " " "
10	18	-0-	-0-	2.40'	—	-0-	60° — 75°	" " " "
11	19	-0-	-0-	2.20'	—	-0-	56° — 68°	Clear & Mild
12	"		NSWD					
13	"		NSWD					
14	"	-0-	-0-	2.20'	—	-0-	59° — 78°	Clear to Ptly cldy
15	20	-0-	-0-	2.20'	—	-0-	59° — 80°	Clear & Mild
16	21	-0-	-0-	1.90'	—	-0-	58° — 75°	" " "
17	22	-0-	-0-	1.80'	—	-0-	57° — 74°	Clear to Ptly cldy
18	23	-0-	-0-	1.70'	—	-0-	56° — 75°	Clear & Mild
19	24		NSWD					
20	"		NSWD					
21	"	-0-	-0-	1.70'	—	-0-	58° — 78°	Clear & Mild
22	"	-0-	-0-	1.90'	—	-0-	54° — 71°	" " "
23	"	-0-	-0-	2.00'	—	-0-	52° — 68°	Clear & Cool
24	"		HOLIDAY					
25	"		HOLIDAY					
26	"		NSWD					
27	"		NSWD					
28	"	0.35"	100%	2.30'	—	-0-	52° — 65°	Cloudy & Cool
29	25	1.90	100%	2.40'	—	-0-	50° — 58°	Cloudy & Cool
30	26	-0-	50%	2.50'	—	-0-	48° — 62°	Ptly cldy & Cool

The contractor is working a (4) **(5)** (6) (7) day work week. (Circle One)

*Zane D. Bryant, Jr.*  
ZANE D. BRYANT, JR.      12-01-94  
Government Inspector      Date

*R. K. Tassin*  
Contractor's Representative      12-01-94  
Date

**FOR OFFICE ENGINEERING USE ONLY**

Actual Adverse Weather Delays      3  
Anticipated Adverse Weather Days by clause      4  
Allowable Lost Work Days      —

Conversion of Work Days to Calendar Days  
\_\_\_\_\_ work days x 7/5 = \_\_\_\_\_  
\_\_\_\_\_ work days x 7/6 = \_\_\_\_\_  
\_\_\_\_\_ work days x 7/7 = \_\_\_\_\_

High River Stages  
\_\_\_\_\_ days @ 25% = \_\_\_\_\_  
\_\_\_\_\_ days @ 50% = \_\_\_\_\_  
\_\_\_\_\_ days @ 75% = \_\_\_\_\_  
\_\_\_\_\_ days @ 100% = \_\_\_\_\_

High River Stages Total      \_\_\_\_\_

*DM*  
JSM 1/7/95

January 12, 1995

MORTON  
CELMN-CD-NO-E

New Orleans Area Office

DUHOM  
CELMN-CD-NO-Q

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ  
CELMN-CD-NO

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

BERNARD  
CELMN-CD-NO

ASHLEY  
CELMN-CD-NO

Gentlemen:

An analysis of rainfall data for your contract from December 1, 1994 through December 31, 1994, has been made. Compared with the Monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE H-20, it is apparent that consideration must be given to the addition of 1 calendar day due to unusually severe weather.

I will recommend to the Contracting Officer that this additional day be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Richard T. Hill  
Contracting Officer's  
Authorized Representative

Enclosure

CF:  
CELMN-CD-NO-Q (Wagner)  
CELMN-CD-NO-E (Urban)  
CELMN-CT  
CELMN-CD-CS (Berry)

DACW29- 94-C-0079  
London Ave., Contract #03

Forwarded herewith are weather and flood delays for the month of DECEMBER, 1994 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	27	-0-	50%	2.60'	—	-0-	48° - 62°	Clear & Cool
2	28	-0-	-0-	2.60'	—	-0-	48° - 68°	Partly cloudy & Cool
3	29	1.40"	NSWD					
4	"	0.10"	NSWD					
5	"	-0-	50%	2.30'	—	-0-	58° - 74°	Partly cloudy & Mild
6	30	-0-	50%	2.00'	—	-0-	62° - 75°	" " " "
7	31	-0-	-0-	1.90'	—	-0-	63° - 76°	Clear & Warm
8	32	-0-	-0-	1.70'	—	-0-	64° - 78°	" " " "
9	33	-0-	-0-	1.60'	—	-0-	65° - 78°	Partly cloudy & Warm
10	34	0.30"	NSWD					Cloudy w/ Rain
11	"		NSWD					
12	"	-0-	-0-	1.50'	—	-0-	38° - 58°	Clear & Cool
13	35	-0-	-0-	1.30'	—	-0-	42° - 64°	Partly cloudy & Mild
14	36	-0-	-0-	1.70'	—	-0-	42° - 64°	" " " "
15	37	-0-	-0-	1.70'	—	-0-	50° - 72°	" " " "
16	38	0.40"	50%	2.00'	—	-0-	55° - 74°	Cloudy w/ Rain
17	39	0.20"	NSWD					
18	"		NSWD					
19	"	-0-	50%	2.10'	—	-0-	40° - 62°	Clear & Cool
20	40	-0-	-0-	2.60'	—	-0-	45° - 64°	Partly cloudy & Mild
21	41	-0-	-0-	3.00'	—	-0-	48° - 70°	" " " "
22	42	-0-	-0-	2.70'	—	-0-	50° - 65°	" " " "
23	43		HOLIDAY					
24	"		NSWD					
25	"		NSWD					
26	"		HOLIDAY					
27	"	-0-	-0-	1.30'	—	-0-	35° - 65°	Clear & Mild
28	"	-0-	-0-	1.50'	—	-0-	44° - 68°	Partly cloudy & Mild
29	"	-0-	-0-	2.00'	—	-0-	60° - 68°	Cloudy & Mild
30	"	-0-	-0-	2.00'	—	-0-	60° - 70°	" " " "
31	"		NSWD					

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

*Zane D. Bryant, Jr.*  
ZANE D. BRYANT, JR.

11-09-95  
Date

*M. K. Tamm*  
Contractor's Representative

01-09-95  
Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays

5

Conversion of Work Days to Calendar Days

Anticipated Adverse Weather Days by clause

4

1 work days x 7/5 = 1

Allowable Lost Work Days

1

work days x 7/6 = \_\_\_\_\_

work days x 7/7 = \_\_\_\_\_

High River Stages

\_\_\_\_\_ days @ 25% = \_\_\_\_\_

\_\_\_\_\_ days @ 50% = \_\_\_\_\_

\_\_\_\_\_ days @ 75% = \_\_\_\_\_

\_\_\_\_\_ days @ 100% = \_\_\_\_\_

High River Stages Total \_\_\_\_\_



DACW29-94-C-0079

Forwarded herewith are weather and flood delays for the month of JANUARY, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS F/S L/S		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
1	43		NSWD					
2	"		HOLIDAY					
3	"	0.25"	100%	1.90'	-	-0-	36° - 48°	Cloudy & Cool w/ Rain
4	"	-0-	-0-	2.00'	-	-0-	35° - 48°	Cloudy & Cool
5	"	-0-	-0-	1.70'	-	-0-	33° - 48°	" " "
6	"	0.20"	50%	2.00'	-	-0-	58° - 70°	Cloudy w/ Rain & Windy
7	"		NSWD					
8	"		NSWD					
9	44	-0-	-0-	1.50'	-	-0-	55° - 72°	Ptly Clady & Mild
10	45	-0-	-0-	1.30'	-	-0-	58° - 75°	" " " "
11	46	-0-	-0-	1.30'	-	-0-	58° - 76°	Cloudy & Mild
12	47	-0-	-0-	1.30'	-	-0-	60° - 75°	Ptly Clady to Clady
13	48	0.80"	100%	1.40'	-	-0-	56° - 68°	Cloudy w/ Rain
14	49	0.10"	NSWD					
15	"	0.10"	NSWD					
16	"	-0-	-0-	1.50'	-	-0-	38° - 62°	Clear & Cool
17	"	-0-	-0-	1.50'	-	-0-	52° - 70°	Ptly Clady & Mild
18	50	0.80"	-0-	1.80'	-	-0-	60° - 76°	Cloudy & Mild
19	51	-0-	50%	2.00'	-	-0-	38° - 62°	Ptly Clady, Cool & Windy
20	"	-0-	50%	1.10'	-	-0-	42° - 62°	" " " "
21	52		NSWD					
22	"	1.20"	NSWD					
23	"	-0-	100%	1.90'	-	-0-	39° - 58°	Cloudy & Cool
24	53	-0-	-0-	0.50'	-	-0-	30° - 58°	Clear & Cool
25	54	-0-	-0-	0.50'	-	-0-	42° - 68°	Cloudy & Cool
26	55	-0-	-0-	0.40'	-	-0-	45° - 68°	Ptly Clady & Mild
27	56	1.10"	100%	1.00'	-	-0-	58° - 68°	Cloudy w/ Rain
28	57		NSWD					
29	"		NSWD					
30	"	-0-	-0-	1.20'	-	-0-	40° - 58°	Clear & Cool
31	58	-0-	-0-	0.80'	-	-0-	32° - 58°	" " "

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

James M. Dupont 02-01-95  
Government Inspector Date

Mike Tassin 02-01-95  
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 7  
Anticipated Adverse Weather Days by clause 6  
Allowable Lost Work Days 1

Conversion of Work Days to Calendar Days

work days x 7/4 = \_\_\_\_\_  
work days x 7/5 = 1  
work days x 7/6 = \_\_\_\_\_  
work days x 7/7 = \_\_\_\_\_

High River Stages

days @ 25% = \_\_\_\_\_  
days @ 50% = \_\_\_\_\_  
days @ 75% = \_\_\_\_\_  
days @ 100% = \_\_\_\_\_

Original Completion Date: 7 Feb 96

High River Stages Total \_\_\_\_\_