


LAKE PONTCHARTRAIN, LOUISIANA AND VICINITY

CHALMETTE AREA PLAN

BAYOU BIENVENUE  
CONTROL STRUCTURE

PERIODIC INSPECTION REPORT NO. 1

OCTOBER 1973



DEPARTMENT OF THE ARMY  
NEW ORLEANS DISTRICT, CORPS OF ENGINEERS  
NEW ORLEANS, LOUISIANA



LMVED-G (NOD 14 Mar 74) 3d Ind

SUBJECT: Flood Control, Mississippi River and Tributaries, Bayou  
Bienvenue Control Structure, Report No. 1, 31 October 1973

DA, Lower Mississippi Valley Division, Corps of Engineers, Vicksburg,  
Miss. 39180 18 Oct 74

TO: District Engineer, New Orleans, ATTN: LMNED-DG

Actions indicated in the previous indorsement are satisfactory.


FOR THE DIVISION ENGINEER:

wd incl

*R. H. RESTA*  
R. H. RESTA  
Chief, Engineering Division

CF:  
HQDA (DAEN-CWE-B) w incl  
& cy 2d Ind

ED-6



DEPARTMENT OF THE ARMY  
NEW ORLEANS DISTRICT, CORPS OF ENGINEERS  
P. O. BOX 60267  
NEW ORLEANS, LOUISIANA 70160

IN REPLY REFER TO  
LMNED-DG

14 March 1974

SUBJECT: Flood Control, Mississippi River and Tributaries, Bayou Bienvenue  
Control Structure, Report No. 1, 31 October 1973.

President  
Mississippi River Commission  
ATTN: LMVED-G

1. Periodic inspection report no. 1, in compliance with ER 1110-2-100, is submitted herewith for review and approval.
2. The submission of this report has been delayed because of the district effort in the current flood fight.
3. Approval of the report is recommended.

FOR THE DISTRICT ENGINEER

1 Incl (quad)  
as

*Walter S. Mask*  
for JEROME C. BAEHR  
Chief, Engineering Division

LMVED-G (NOD 14 Mar 74) 1st Ind  
SUBJECT: Flood Control, Mississippi River and Tributaries, Bayou  
Bienvenue Control Structure, Report No. 1, 31 October 1973

DA, Mississippi River Commission, Corps of Engineers, Vicksburg, Miss.  
39180 17 Apr 74

TO: District Engineer, New Orleans, ATTN: LMNED-DG

The periodic inspection report is approved subject to the following  
comments:

a. During the first periodic inspection of the Bayou Dupre Control  
Structure on 22 Feb 1974, it was found that the stiffeners for the  
vertical girder-horizontal rib connections on the gates were constructed  
in such a manner as to allow water to be trapped behind the stiffeners  
and it was planned to remedy this problem by drilling drainage holes  
through the plates. Recent telecon with Mr. Boyd of your General  
Engineering Section indicates this possible problem area will also be  
checked at the Bayou Bienvenue Control Structure and similar remedial action  
taken if required.

b. Minor annotations marked in red on pages II-1 and V-5 and  
Plates III-2, III-3, III-8 and III-9.

FOR THE PRESIDENT:

1 Incl (dupe)  
2 cy incl 1 wd

CF:  
HQDA (DAEN-CWE-B) w cy incl  
& bsc ltr

*for Robert J Kaufman*

R. H. RESTA  
Chief, Engineering Division

LMNED-DG (14 Mar 74) 2nd Ind  
SUBJECT: Flood Control, Mississippi River and Tributaries, Bayou  
Bienvenue Control Structure, Report No. 1, 31 October 1973

DA, New Orleans District, Corps of Engineers, P. O. Box 60267,  
New Orleans, Louisiana 70160 10 October 1974

TO: Division Engineer, Lower Mississippi Valley, ATTN: LMVED-G

1. The problem of trapped water behind the stiffeners between the vertical girder and the horizontal rib connections was corrected during fabrication of the gates.

2. Revisions were made in the text, and the plates in Section III were renumbered (as per Bayou Dupre inspection report) to correct the minor annotations. Copies of the revised pages and plates are included herein for your files.

FOR THE DISTRICT ENGINEER:

2 Incl  
wd incl 1  
Added 2 incl (dupe)  
2. Revised dwgs.  
3. Revised sheets

*Walter S. Mask*  
JEROME C. BAEHR  
Chief, Engineering Division

LAKE PONTCHARTRAIN, LOUISIANA AND VICINITY


CHALMETTE AREA PLAN

BAYOU BIENVENUE CONTROL STRUCTURE

PERIODIC INSPECTION REPORT NO. 1

OCTOBER 1973

\*Revised September 1974



U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS

CORPS OF ENGINEERS

NEW ORLEANS, LOUISIANA

BAYOU BIENVENUE CONTROL STRUCTURE

CHECKLIST FOR PERIODIC INSPECTION

1. General. At the time of the inspection, the structure was dewatered and the entire structure was accessible for inspection. Construction of the structure had not yet been completed.

2. Checklist. The following checklist was used in conducting the inspection:

a. Reinforced concrete.

- (1) Structural cracks (record location, size, and leakage).
- (2) Exposed reinforcement.
- (3) General condition of concrete surfaces (spalls, pop-outs, weathering, corrosion, stains).

(4) Condition of horizontal and vertical joints.

(5) Visual horizontal and vertical alinement of walls.

(6) Evidence of structure damage.

b. Gates.

(1) Evidence of difficulty in opening and closing.

(2) Evidence of damage to skin plate, ribs, girders, framing, walkway, handrails.

(3) Condition of paint.

(4) Corrosion.

c. Operating Machinery.

(1) Adequacy of machinery to open and close gates.

(2) Condition of machinery and controls.

(3) Condition of generator (operated during the inspection).

d. Earthwork.

(1) Excavation slopes in approach channels (cracks, settlement, sloughing, erosion, and riprap deficiencies).

(2) Backfill behind walls.

e. Guide Walls and Fenders. General condition of timber and connections.

f. Engineering measuring devices.

(1) Condition of existing reference marks.

(2) Need for additional devices.

g. Safety provisions.

(1) Safety precautions for personnel.

(2) Need for additional safety precautions.



BAYOU BIENVENUE CONTROL STRUCTURE

PERIODIC INSPECTION REPORT NO. 1

TABLE OF CONTENTS

<u>Para. No.</u>	<u>Description</u>	<u>Page No.</u>
<u>SECTION I - INTRODUCTION</u>		
1-01	Authority	I-1
1-02	Purpose and Scope	I-1
1-03	Datum Plane	I-1
<u>SECTION II - PROJECT DESCRIPTION AND BACKGROUND</u>		
2-01	Project Authorization	II-1
2-02	Purpose of Structure	II-1
2-03	Location	II-2
2-04	Local Interests	II-2
2-05	Description	II-2
2-06	Gate Operating Criteria	II-6
2-07	Subsurface Conditions	II-6
2-08	Instrumentation	II-7
	Plates - Selected Construction Drawings	
<u>SECTION III - SUMMARY OF DESIGN</u>		
3-01	Hydrology and Hydraulic Design	III-1
3-02	Soils and Foundation	III-7
3-03	Structural Design	III-11
3-04	Operating Machinery Design	III-22
3-05	Cathodic Protection	III-23
	Plates - Selected from Design Memorandum No. 5	
<u>SECTION IV - CONSTRUCTION HISTROY</u>		
4-01	General	IV-1
4-02	Construction Sequence	IV-1
4-03	Source of Materials	IV-2
4-04	Concrete Proportions and Control Procedures	IV-3
4-05	Dewatering System	IV-4
<u>SECTION V - INSPECTION</u>		
5-01	Inspection Team	V-1
5-02	Orientation	V-1
5-03	Observations	V-1
5-04	Actions Subsequent to Inspection	V-3
5-05	Engineering Data File	V-4

SECTION VI - CONCLUSIONS AND PROPOSED REMEDIAL ACTION

6-01	Conclusions	VI-1
6-02	Proposed Remedial Action	VI-1
6-03	Next Inspection	VI-1




PHOTO TAKEN 8 AUGUST 1973

SECTION I - INTRODUCTION

1-01 Authority. Authority for this report is ER 1110-2-100, dated 26 February 1973, subject "Periodic Inspection and Continuing Evaluation of Completed Civil Works Structures."

1-02 Purpose and Scope. This report presents the results and conclusions of the initial inspection of the Bayou Bienvenue control structure conducted under the above referenced ER. The inspection was made near completion of construction before the structure was flooded.

1-03 Datum Plane. All elevations in connection with the control structure, unless otherwise specified, refer to feet mean sea level.

## SECTION II - PROJECT DESCRIPTION AND BACKGROUND

2-01 Project Authorization. The Bayou Bienvenue control structure is a feature of the Chalmette Area Plan of the Lake Ponchartrain, Louisiana, and Vicinity hurricane protection project authorized by Public Law 298, 89th Congress, 1st Session, approved 27 October 1965. On 29 November 1966, it was recommended that the \*approved plan of hurricane protection for the Chalmette area contained\* in Design Memorandum No. 3, General Design, for Lake Pontchartrain, Louisiana and Vicinity, Chalmette Area Plan, be modified, under the discretionary authority of the Chief of Engineers, to provide for enlargement of the protected area by construction of a levee from the Mississippi River levee near Caernarvon, Louisiana to the vicinity of \*Verret, Louisiana, thence to and along the Mississippi River-Gulf\* Outlet (MR-GO) spoil bank to a junction with the approved plan levee at Bayou Lawler; and elimination of the levee in the approved plan from \*Bayou Lawler to Violet. See Plates II-1 and I-1. This recommendation\* was approved by OCE on 31 January 1967.

2-02 Purpose of Structure. Upon completion of the levees in the modified Chalmette Area Plan, the Bayou Bienvenue control structure will serve as part of the hurricane protection for the general area and will allow water traffic to proceed normally to and from the MR-GO via Bayou Bienvenue. In addition, the structure, together with the Bayou Dupre control structure, will provide drainage for the area

\*Revised September 1974

inclosed by the levees. In addition to handling runoff from within the area, the Bayou Bienvenue Control structure will be required to pass drainage from the City of New Orleans.

2-03 Location. The structure is located at the eastern edge of Orleans Parish, Louisiana, near the intersection of Bayou Bienvenue and the MR-GO. The structure is located at station 367+60.25 on the MR-GO base line, approximately 400 feet west of the original intersection of \* Bayou Bienvenue and the MR-GO. See plates II-1 and I-1. \*

2-04 Local Interests. When construction of the structure is completed, the structure will be turned over to local interests for maintenance and operation in accordance with the conditions of local cooperation, as specified by the authorizing law.

2-05 Description. a. General. The Bayou Bienvenue control structure consists of a reinforced concrete sector gate bay supported on untreated timber piles, welded steel sector gates, treated timber guide walls, pile supported inverted "tee" and "I" type floodwalls connecting the gate bay to the earthen levee on each side, and access channels. See plates II-2 and II-3. The gate bay is 76 feet in length and has a channel width of 56 feet. The elevation of the top of the gates and floodwalls is 17.5 feet, and the sill is at -10.78 feet. The sector gates are operated by electric motors with provisions for manual operation.

b. Foundation. The gate bay structure is supported on untreated timber piling driven into the Pleistocene clays to a tip elevation of -67.0 as shown on plate no. II-7. The pilings were all driven on a batter of 4V on 1H to compensate for unbalanced lateral forces. Steel sheet pile cutoff walls are provided beneath the gate bay structure and



beneath the inverted "tee" floodwall as shown on plates II-7 and II-21 to prevent piping beneath the structure in the event roofing occurs below the slab.

c. Gate bay. The gate bay was designed as a reinforced concrete "U" frame, 76 feet in length with a channel clearance of 56 feet as shown in plates II-8 thru II-14. The top of the gates, the gate bay walls and the inverted "tee" floodwalls are at elevation 17.5 and the sill is at -10.78 feet. The "I" floodwalls will be driven after the final levee lift is placed and the levee settlement has stabilized. Slots for the needle girder and needles have been provided so that the gate bay can be dewatered for repair or painting of the gates. At the ends of the gate bay there are concrete sheet pile wingwalls installed with tie backs to retain the adjacent backfill. See plate II-21. Two small control houses constructed of reinforced concrete are located above the machinery space on each side of the gate bay. Control House No. 1 contains the engine driven generator and the electrical switch gear. Both control houses contain the machinery for manual operation and control panels to start the generator and to operate the gate electrically from either side. Each leaf may be manually operated from its respective control house. See plates II-15 and II-16.

d. Dewatering. Dewatering of the gate bay is accomplished by the use of needle dams consisting of vertical reinforced concrete needles supported at the bottom in a slot in the base slab and at the top by a single span steel girder having two vertical supports to minimize bending and deflection due to the weight of the girder. One set of 2 girders and

22 needles have been fabricated and are stored atop a reinforced concrete rack located on the floodside of the Bayou Bienvenue control structure for dewatering that structure and the Bayou Dupre control structure. See Plates II-19 and II-20.

e. Sector Gates. The gates are steel sector type gates with welded connections. The gate consists of two identical gate leaves with a central angle of 60 degrees, with rubber seals at the bottom and both sides of the gates. The radius to the inside of the skin plate is 34 feet 7-5/16 inches and the height of the gate leaf is 28 feet 2-3/8 inches. Each leaf has two vertical trusses which carry the load to the hinge and pintle. See plates II-25 through II-33. Vertical dead load reaction is carried by the pintle alone. The operation of the gate leaves is by means of a pull cable storing on a cable drum, as shown on plate II-34. The cable centerline is 2 feet 6 inches below the top of the gate leaves and the operating machinery is mounted in the gate wall. The walkways mounted on top of the gates provide access across the gate bay.

f. Gate operating machinery. The operating machinery for the sector gates consists of drums and cable drives actuated either by electric motors or emergency hand cranks. Each gate leaf is provided with an electric motor (2HP, 460-volt, 3  $\phi$ , 60 HZ, 1,800 RPM); a solenoid brake; a concentric shaft speed reducer with a 7.59:1 ratio; a parallel shaft speed reducer with a 657:1 ratio; limit switches; a cable drum attached to the output shaft of the parallel shaft speed reducer; wire rope and sheaves,

as shown on plate II-34. Gate control panels are located adjacent to each gate leaf allowing the gate leaves to be operated individually or simultaneously from either side of the structure. Gate operating time is approximately 15 minutes for normal operation. See plate II-35 for control room plan.

g. Power generator. Electric power is furnished for gate operating and interior lighting by a diesel engine driven generator. The generator is rated at 15 KW (18.75 KVA @ .8pf, 480-volt, 3  $\phi$ , 60 HZ). The power plant is a 4-cylinder, 4-stroke cycle, 120-cubic inch, radiator-cooled, diesel engine; and is rated at 30.4 HP at 1,800 RPM.

h. Floodwalls. There are two types of floodwalls constructed between the gate bay and the adjacent levees. An inverted "tee" floodwall commences at the gate bay wall and extends approximately 95 feet toward the levee on each side of the structure. The inverted "tee" type of floodwall consists of a pile-supported concrete base slab and stem, with a sheet pile cutoff wall. The "tee" wall is supported against settlement and overturning by battered, prestressed concrete piles with tip elevations at about -65.0. The "I" type floodwall will extend from the end of the "tee" wall to the levee on each side of the structure. The "I" wall will consist of prestressed concrete sheet pile with full length tongue and groove with plastic interlocks. The elevation of the top of the floodwall is 17.5 feet. A 4-foot wide concrete access walkway forms the top of the inverted "tee" floodwall. A walkway will also be constructed on top of the "I" floodwall. See plates II-5, II-6, II-21, II-22.

i. Concrete sheet pile wingwalls. Concrete sheet pile wingwalls were constructed on each end of the gate bay to retain earth and shell backfill at the entrance and exit of the gate chamber.

j. Timber guide walls. A timber guide wall 96 feet long has been constructed at each end of the gate bay and a timber fender 72 feet long has been constructed opposite each guide wall. The walls consist of treated timber piles, vertical and battered, and treated timber wales. A 7-pile timber dolphin is located at the end of each guide wall and fender. See plates II-5, II-6, and II-23.

k. Dock and loading ramp. The unloading dock is constructed of treated timbers on treated timber piles as shown on Plate II-24. The ramp from the dock to the top of the levee is shell.

l. Approach channels. Upon completion of all construction and placement of the shell blanket, riprap, derrick stone and shell backfill in the dry, the approach channels will be dredged to project depth by hydraulic dredge. See plates II-2 and II-3.

2-06 Gate Operating Criteria. The control structure gate will be closed when rising tides, in advance of an approaching hurricane, exceed elevation 2.0. The gates will be kept closed until such time as the tides in the MR-GO are equal to or lower than the water elevation on the landside and are falling.

2-07 Subsurface Conditions. The subsurface soils in the vicinity of the Bayou Bienvenue control structure are indicated in the log of boring B-1U and shown on plate no. II-4. From existing ground at elevation 5.5 to elevation about -8.0, the soil is a very soft, dark gray and dark brown clay with peat, wood and fine rootlets, and has a water content which ranges up to 310 percent. From elevation -8.0 to elevation -28.0 the stratum consists of soft to very soft gray clay with silt pockets, sandy silt pockets and shell fragments having a water content between 50 and 80 percent. From elevation -28.0 to elevation -35.0, there

is a stratum of gray sand ranging from loose to dense. From elevation -35.0 to elevation -63.0 there is a soft to stiff gray clay with silt pockets and occasional small shell fragments. From elevation -63.0 (top of the Pleistocene) to elevation -78.0 (limit of boring), the soil consists of soft to medium gray clays, green clays with silt and sand lenses. See plates II-2 and II-4.

The upper soils, in general, at the control structure location have low shear strength, high sensitivity and are compressible, indicating the need for bearing piles under the gate structure.

2-08 Instrumentation. a. Settlement. Permanent settlement reference marks have been placed on the top of the gate bay structure and the floodwalls as shown on plate II-5. The initial elevation of each reference mark was determined when the structure was completed. Observations will be made quarterly for the first 2 years after completion of the structure and annually thereafter.

b. Scour survey. Scour surveys will be made in the approach channels at each end of the structure at the same time the settlement measurements are made until it has been determined that the channel bottom has become stabilized.

BAYOU BIENVENUE CONTROL STRUCTURE



INDEX

SELECTED CONSTRUCTION DRAWINGS

<u>Plate No.</u>	<u>Title</u>	<u>File No.</u>	<u>Dwg. No.</u>
II-1	Location Plan	H-4-24326	1
II-2	General Plan	H-4-24326	2
II-3	Typical Sections	H-4-24326	4A
II-4	Log of Borings	H-4-24326	5
II-5	Completed Plan	H-4-24326	6
II-6	Completed Sections	H-4-24326	8
II-7	Gate Bay Piling Layout and Stab. Slab.	H-4-24326	13
II-8	Gate Bay Base Slab-Masonry Plan	H-4-24326	14
II-9	Gate Bay Base Slab-Sections	H-4-24326	17
II-10	Gate Bay Wall Masonry and Reinf. Plan El.-10.45	H-4-24326	18
II-11	Gate Bay Wall Masonry and Reinf. Plan El.17.5	H-4-24326	19
II-12	Gate Bay Wall-Elevations and Sections	H-4-24326	20
II-13	Gate Bay Wall-Elevations and Sections	H-4-24326	21
II-14	Gate Bay Wall-Elevations and Sections	H-4-24326	22
II-15	Control House-Plan and Elevation	H-4-24326	23
II-16	Control House-Sections and Details	H-4-24326	24
II-17	Hinge Anchor-Assembly & Details	H-4-24326	26
II-18	Pintle Support Assembly & Details	H-4-24326	27
II-19	Needle Girder-Plan and Details	H-4-24326	28
II-20	Needle Details	H-4-24326	29
II-21	Floodwall-Plan and Elevation	H-4-24326	34
II-22	Floodwall-Sections and Details	H-4-24326	35
II-23	Timber Guide Wall Fender and Dolphins	H-4-24326	36
II-24	Loading Deck	H-4-24326	37
II-25	Sector Gates-Upper Frame and Joints	H-4-24326	39
II-26	Sector Gates-Center Frame and Joints	H-4-24326	40
II-27	Sector Gates-Lower Frame and Joints	H-4-24326	41
II-28	Sector Gates-Channel Truss	H-4-24326	42



II-29	Sector Gates-Recess Truss	H-4-24326	43
II-30	Sector Gates-Skin Plate	H-4-24326	44
II-31	Sector Gates-Hinge	H-4-24326	48
II-32	Sector Gates-Pintle	H-4-24326	49
II-33	Sector Gates-Rubber Seals	H-4-24326	50
II-34	Operating Machinery-General Arrangement	H-4-24326	52
II-35	Operating Machinery-Control Room-Plan and Details	H-4-24326	53
II-36	Cathodic Protection, Nav. Aids and Details	H-4-24326	64
II-37	Cathodic Protection, Mounting	H-4-24326	64A



*Safety is a Part of Your Contract*



NOTE: ALL REFERENCES IN THIS SET OF DWGS. TO THE BAYOU DUPE, CONTROL STRUCTURE ARE TO BE DELETED.

THIS PLAN ACCOMPANIES MODIFICATION P0007 TO CONTRACT NO. DACW29-72-C-0064


INDEX TO DRAWINGS

DWG	TITLE	DWG	TITLE	DWG	TITLE
1	LOCATION PLAN AND INDEX TO DRAWINGS	26	HINGE ANCHOR-ASSEMBLY AND DETAILS	51	SECTOR GATES-MISC. DETAILS
2	GENERAL PLAN-BAYOU BIENVENUE	27	PINTLE SUPPORT ASSEMBLY AND DETAILS	52	OPERATING MACHINERY-GENERAL ARRANGEMENT
3	GENERAL PLAN-BAYOU DUPE	28	NEEDLE GIRDER-PLAN AND DETAILS	53	OPERATING MACHINERY-CONTROL ROOM-PLAN AND DETAILS
4	LOG OF BORINGS	29	NEEDLE DETAILS	54	OPERATING MACHINERY-MACHINERY BASE & ANCHOR BOLT LAYOUT
5	COMPLETED PLAN-BAYOU BIENVENUE	30	MISC. METAL-PROTECTION ANGLES & PLATES	55	OPERATING MACHINERY-CABLE DRUM AND DETAILS
6	COMPLETED PLAN-BAYOU DUPE	31	MISC. METAL-SEAL PLATES	56	OPERATING MACHINERY-SHEAVE ASSEMBLY AND DETAILS
7	COMPLETED SECTIONS	32	MISC. METAL-MACHINERY RECESS	57	OPERATING MACHINERY-SHEAVE ASSEMBLY DETAILS
8	INITIAL EXCAVATION PLAN AND SECTIONS-BAYOU BIENVENUE	33	HANDRAIL PLAN AND DETAILS	58	OPERATING MACHINERY-CRANK STAND AND DETAILS
9	INITIAL EXCAVATION PLAN AND SECTIONS-BAYOU DUPE	34	FLOODWALL-PLAN AND ELEVATION	59	OPERATING MACHINERY-MISC. DETAILS
10	FINAL STRUCTURE EXCAVATION-GATE BAY-PLANS & SECTS-BAYOU BIENVENUE	35	FLOODWALL-SECTIONS AND DETAILS	60	ONE LINE SCHEMATIC AND WIRING DIAGRAMS
11	FINAL STRUCTURE EXCAVATION-GATE BAY-PLANS & SECTS-BAYOU DUPE	36	TIMBER GUIDE WALL FENDER AND DOLPHINS	61	POWER LAYOUT-BAYOU BIENVENUE
12	GATE BAY PILING LAYOUT AND STABILIZATION SLAB	37	LOADING DOCK	62	LIGHTING LAYOUT
13	GATE BAY BASE SLAB-MASONRY PLAN	38	SECTOR GATES-GATE CLEARANCE	63	LIMIT SWITCH MOUNTING DETAILS
14	GATE BAY BASE SLAB-REINFORCEMENT PLAN, BOTTOM FACE	39	SECTOR GATES-UPPER FRAMES AND JOINTS	64	CATHODIC PROTECTION, NAVIGATION AIDS AND DETAILS
15	GATE BAY BASE SLAB-REINFORCEMENT PLAN, TOP FACE	40	SECTOR GATES-CENTER FRAME AND JOINTS	65	SECTION AND CONDUIT SCHEDULE
16	GATE BAY BASE SLAB-REINFORCEMENT PLAN, TOP FACE	41	SECTOR GATES-LOWER FRAME AND JOINTS		PLATE A SOIL BORING LEGEND, FILE NO. H-2-21800
17	GATE BAY BASE SLAB-SECTIONS	42	SECTOR GATES-CHANNEL TRUSS	58A	OPERATING MACHINERY-CRANK STAND DETAILS
18	GATE BAY WALL MASONRY & REINFORCEMENT PLAN AT ELEV. -10.45	43	SECTOR GATES-RECESS TRUSS	61A	POWER LAYOUT-BAYOU DUPE
19	GATE BAY WALL MASONRY & REINFORCEMENT PLAN AT ELEV. 17.5	44	SECTOR GATES-SKIN PLATE	1A	ACCESS PLAN
20	GATE BAY WALL-ELEVATIONS AND SECTIONS	45	SECTOR GATES-WALKWAY	4A	TYPICAL SECTIONS
21	GATE BAY WALL-ELEVATIONS AND SECTIONS	46	SECTOR GATES-HANDRAIL	4B	BORROW AREA LOCATION-HOWZE BEACH
22	GATE BAY WALL-ELEVATIONS AND SECTIONS	47	SECTOR GATES-FENDER	64A	CATHODIC PROTECTION-MOUNTING DETAILS (NO FULL SCALE)
23	CONTROL HOUSE-PLAN AND ELEVATION	48	SECTOR GATES-HINGE		
24	CONTROL HOUSE-SECTIONS AND DETAILS	49	SECTOR GATES-PINTLE		
25	CONTROL HOUSE-REINFORCEMENT	50	SECTOR GATES-RUBBER SEALS		


5-2-73	Added new dwg. 64A mod #7	R.G.S.		
4-3-72	Added new dwg. 4A and 4B and deleted dwg. No 4 Mod 5	EHA		
11-17-71	Added new dwg. 1A Amend. No. 1	PLD		
REVISION	DATE	DESCRIPTION	BY	APPROV.
WALDEMAR S. NELSON AND COMPANY		U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS		
ENGINEERS AND ARCHITECTS		CORPS OF ENGINEERS, U.S. ARMY		
NEW ORLEANS, LA		NEW ORLEANS, LA		
LAKE PONTCHARTRAIN, LA AND VICINITY				
CHALMETTE AREA PLAN				
LOCATION PLAN AND				
INDEX TO DRAWINGS				
DESIGNED	W.B.C.O.	W.B.C.O.	W.B.C.O.	
SUBMITTED				
APPROVED				
DATE	October, 1971			
APPROVED				
SCALE	AS SHOWN UNLESS OTHERWISE NOTED			
FILE NO.	H-4-24326			

TEST PILE SCHEDULE (12"x12" CONCRETE PILES)			
STATION	NO.	TYPE	DATE
STA 355+00	2-4	1-19	
STA 356+00	8-1	1-19	
STA 357+00	8-1	1-19	

NOTE:  
R/W FOR SPOIL AREA  
TO BE FURNISHED BY  
THE GOVERNMENT.



THIS PLAN ACCOMPANIES  
MODIFICATION P0005 TO  
CONTRACT NO. DACW29-  
72-C-0064



*Safety is a Part  
of Your Contract*










**PLAN**  
SCALE: 1" = 100'  
100 50 0 100 200 300 FT  
● LOCATION OF SOIL BORING

BENCH MARK  
D.B.M. 353-00 (1970)  
ELEVATION TOP OF CAP 5.13 MSL  
MARK SET ON 2" DIA SET ON 1/2" GALVANIZED PIPE  
DRIVEN 7' FEET IN GROUND WITH 1/2" PLASTIC CASING  
ON SOUTH BANK OF MISSISSIPPI RIVER GULF OUTLET; APPROXIMATELY  
700 FEET LANDSIDE OF STATION 353+00; MISSISSIPPI RIVER GULF  
OUTLET BASE LINE APPROXIMATELY 1000 FEET EAST OF BAYOU  
BIENVENUE. TOP OF CAP IS 18 FEET ABOVE GROUND. THREE CROSSCUT  
POSTS SET AROUND MARK AND PAINTED YELLOW.

NOTES:  
SEE DWG NO 5 FOR LOG OF BORINGS  
ELEVATIONS SHOWN BASED ON M.S.L.  
LEVEES & BAYOU CLOSURES ARE FIRST LIFT CONSTRUCTION ONLY  
EXCAVATION FOR CHANNELS WILL BE PAID FOR UNDER ITEM 4.  
FIRST LIFT LEVEE WILL BE PAID FOR UNDER ITEM 10  
CLOSURE WILL BE PAID FOR UNDER ITEMS 7 & 13.

NO.	DATE	DESCRIPTION
4-3-72		REVISED TIE-IN LEVEES & BAYOU CLOSURE - MOD #5
21-JAN-72		REVISED EAST SPOIL RETAINING DIKE AND STOCKPILE DIKE LOCATION, MOD #1
17-NOV-71		ISSUING NO. 1 - REVISED UNIFORM ELEVATION AND STOCKPILE RETAINING CURB

GENERAL PLAN - BAYOU BIENVENUE



**THIS PLAN ACCOMPANIES MODIFICATION 000005 TO CONTRACT NO. DACW 29-72-C-0064**





**NOTES:**  
 FIGURES IN HEXAGONS INDICATE ITEM NUMBER UNDER WHICH PAYMENT WILL BE MADE.  
 FOR GEN'L NOTES SEE DWGS. 4A & 5B.  
 ELEVATIONS REFER TO MSL DATUM.  
 LEVEES & BAYOU CLOSURES ARE FIRST LIFT CONSTRUCTION ONLY.

REVISION	DATE	DESCRIPTION
DESIGNED	DRAWN	CHECKED
KJC	JS	RJS
DATE: APRIL 1972	SCALE: SHOWN	SHEET NO. 4A OF 65

**H-4-24326**

**Safety is a Part of Your Contract**

**PLEASE CLAIM NUMBER PROFITS**




NOTES:  
 1-FOR LOCATION OF BORINGS SEE DWGS. NO. 2 & 3  
 2-FOR SOIL BORING LEGEND SEE DWG. FILE NO. H-2-21800.  
 3-GENERAL TYPE SOIL SAMPLES WERE TAKEN WITH A 1 1/2" I.D. CORE BARREL SAMPLER. COHESIONLESS SAMPLES WERE TAKEN WITH 1 1/2" I.D., 2" O.D. SPLIT SPOON SAMPLER USING A 140 LB. HAMMER WITH A 30" DROP.  
 4-UNDISTURBED SOIL SAMPLES WERE TAKEN WITH A 5" I.D. STEEL TUBE PISTON-TYPE SAMPLER.  
 5-ELEVATIONS REFER TO M.S.L. DATUM.

REVISION	DATE	BY	CHECKED	DATE	DESCRIPTION
1	J.J.F.	H.P.H.	J.J.F.		

SCALE SHEET  
 SHEET NO. 5 OF 5  
 H-4-24326


LOG OF BORINGS



**Safety is a Part of Your Contract**

REF MK	CHANNEL STA	LEVEE STA	ELEV.
B-1	12+00	858+40.0	17.8
B-2	12+00	858+53.0	17.8
B-3	12+00	858+59.0	17.8
B-4	12+00	859+31.0	17.8
B-5	12+00	859+35.0	17.8
B-6	12+00	860+01.5	17.8
B-7	12+00	860+08.0	17.8
B-8	12+00	861+12.0	17.8
B-9	12+00	861+17.0	17.8
B-10	12+00	861+60.0	17.8
B-11	11+69	859+68	17.8
B-12	11+69	860+82	17.8
B-13	12+00	859+68	17.8
B-14	12+00	860+82	17.8

**PLAN**  
SCALE: 1" = 20'



**SECTION A**  
SCALE: 1" = 10'

THIS PLAN ACCOMPANIES  
MODIFICATION P00005 TO  
CONTRACT NO. DACW29-  
72-C-0064

NOTE: ELEVATIONS REFER TO M.S.L. DATUM



4-3-72 REVISED DESIGN LEVEL

J.I.F.	H.R.N.	J.I.F.
--------	--------	--------

**H4-24326**



DATE: APRIL 1972





THIS PLAN ACCOMPANIES  
MODIFICATION P00005 TO  
CONTRACT NO. DACW29-  
72-C-0084




Safety is a Part  
of Your Contract



NOTE  
ELEV. REFER TO M.S.L. DATUM



NO.	DATE	DESCRIPTION
1	2-3-72	REVISED SECTION B TO SHOW SHELL RANDOM BACKFILL
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		
71		
72		
73		
74		
75		
76		
77		
78		
79		
80		
81		
82		
83		
84		
85		
86		
87		
88		
89		
90		
91		
92		
93		
94		
95		
96		
97		
98		
99		
100		

COMPLETED SECTIONS



TEST PILE SCHEDULE		
SITE	NO.	TIP EL.
BAYOU BIENVENUE	B-1	-70.0
	B-2	-65.0
	B-3	-75.0
BAYOU DUPERE	D-1	-65.0
	D-2	-60.0
	D-3	-75.0

\* 12" BAYOU BIENVENUE PILES ONLY




PILE ANCHOR DETAIL  
SCALE: 1/2" = 1'-0"

NOTES:  
PILES WILL BE UNTREATED TIMBER PILES, CLASS "B" LENGTHS OF PILES TO BE DETERMINED FROM ESTIMATING PURPOSES ONLY. REQUIRED LENGTHS OF PILES WILL BE DETERMINED FROM RESULTS OF PILE TESTS. ELEVATIONS REFER TO M.S.L. DATUM.

REVISION	DATE	DESCRIPTION	BY
DESIGNED	DATE	CHECKED	DATE
J.J.F.	H.P.H.	J.J.F.	

DATE: October, 1971  
SCALE: SHOWN  
SPEC. NO. BAYOU BI-72-00031  
SHEET NO. 13 OF 65

GATE BAY PILING LAYOUT AND STABILIZATION SLAB



HALF PLAN AT ELEVATION -10.78  
SCALE: 1/4" = 1'-0"

**CONCRETE GENERAL NOTES:**  
 ELEVATIONS ARE EXPRESSED IN FEET AND REFER TO MEAN SEA LEVEL.  
 ALL UNFORMED SURFACES SHALL BE GIVEN A WOOD FLOAT FINISH.  
 UNLESS OTHERWISE INDICATED ALL EXTERIOR FORMED SURFACES NOT TO BE COVERED BY BACKFILL SHALL BE CLASS 'B' FINISH. ALL EXTERIOR SURFACES TO BE COVERED BY BACKFILL SHALL BE CLASS 'D' FINISH.  
 ALL EXPOSED CORNERS OF CONCRETE SHALL BE CHAMFERED 1 INCH UNLESS OTHERWISE INDICATED.  
 ALL PRIMARY REINFORCEMENT SHALL HAVE A MINIMUM COVER OF 4" UNLESS OTHERWISE NOTED. THE COVER FOR SECONDARY REINFORCEMENT MAY BE REDUCED FROM THE ABOVE BY THE DIAMETER OF THE BAR.  
 CLEAR DISTANCE BETWEEN ADJACENT LAYERS OF REINFORCEMENT SHALL BE 4" UNLESS OTHERWISE NOTED.  
 REINFORCING BAR DESIGNATION NUMBERS CONFORM TO THE CURRENT NUMBERING SYSTEM OF THE CONCRETE REINFORCING STEEL INSTITUTE.  
 FOR ADDITIONAL GENERAL NOTES SEE DVG NO 28.  
 LAP SPlice LENGTHS FOR REINFORCING STEEL SHALL BE IN ACCORDANCE WITH ACI - "MANUAL OF STANDARD PRACTICE FOR DETAILING REINFORCED CONCRETE STRUCTURES" ACI 315-65, AS SHOWN IN TABLE BELOW.


**MINIMUM LAP LENGTH**  
 $f'_c = 3,000 \text{ PSI}$        $f'_c = 20,000 \text{ PSI}$

BAR NO.	TOP BARS	OTHER BARS
1	12"	12"
2	14"	14"
3	18"	18"
4	24"	24"
5	30"	30"
6	36"	36"
7	42"	42"
8	48"	48"
9	54"	54"
10	60"	60"
11	66"	66"


NO.	DATE	DESCRIPTION	BY
1	10/17/71	ISSUED FOR PERMIT	J.J.F.
2	10/17/71	ISSUED FOR CONSTRUCTION	J.J.F.

**H-4-24326**


DATE: October, 1971




SECTION A  
SCALE: 1/4" = 1'-0"  
14/17




SECTION B  
SCALE: 1/4" = 1'-0"  
14/17




SECTION C  
SCALE: 3/4" = 1'-0"  
14/17



SECTION D  
SCALE: 1" = 1'-0"  
14/17



SECTION E  
SCALE: 1" = 1'-0"  
14/17




SECTION F  
SCALE: 1" = 1'-0"  
14/17

BASE SLAB CONCRETE WILL BE PAID FOR UNDER ITEM 25  
REINFORCING STEEL WILL BE PAID FOR UNDER ITEM 29.

SEE DWG 14 FOR NOTES  
ELEVATIONS REFER TO  
M.S.L. DATUM

GATE BAY BASE SLAB - SECTIONS

REVISION	DATE	DESCRIPTION	BY
DESIGNED	DATE	CHECKED	DATE
R.J.M.	H.A.S.	J.J.F.	
H-4-24326			
DATE: October, 1971		SCALE: SHOWN	PROJ. NO. BAYOU BIENVEUE CONTROL STRUCTURE



STRUCTURE

NOTE  
SEE COMPLETED PLANS, DWGS  
FOR LOCATION OF  
STAFF GAGES  
GAGE FROM EL. -10.70 TO 9.67

PARTIAL PLAN AT STAFF GAGE  
SEE DRAWING 22 FOR ELEVATION  
AT STAFF GAGE

NOTE  
GAGE FROM EL. -10.70  
TO EL. 17.17  
STAFF GAGE RECESS  
SYMM. ABT. 2

PARTIAL PLAN AT STAFF GAGE  
SEE DWG 22 FOR ELEVATION  
AT STAFF GAGE

SEE DWG 14 FOR NOTES  
CONCRETE IN GATE BAY WALLS WILL BE PAID FOR  
UNDER ITEM 26.  
REINFORCING STEEL WILL BE PAID FOR  
UNDER ITEM 27.

PLAN

SCALE - 1/4" = 1'-0"

NOTE  
ELEVATIONS REFER TO M.S.L. DATUM


GATE BAY WALL MASONRY AND REINFORCEMENT PLAN AT EL. -10.45

NO.	DATE	BY	DESCRIPTION
1		P.J.M.	DESIGN
2		R.A.S.	CHECK
3		J.J.F.	CONSTRUCTION

DATE: October, 1971  
SCALE: AS SHOWN  
SHEET NO. 18 OF 65

H-424326

BAYOU BIENVENUE CONTROL STRUCTURE PLATE II-10




PLAN  
SCALE - 1/4" = 1'-0"

GATE BAY WALL MASONRY AND REINFORCEMENT PLAN AT EL. 17.5

DATE	BY	CHECKED	APPROVED	NO.
10/19/71	RJM	RAS	J.J.P.	H-424326
<small>DATE October, 1971</small>				<small>SCALE: 1/4" = 1'-0"</small>





BEVEL AT CONST. JOINTS  
SCALE: 3/4"=1'-0"

NOTES:  
NO LEVEL REQUIRED WHERE SURFACE  
WILL BE AGAINST BACKFILL.  
CONCRETE IN 34" BAY WALLS WILL BE PAID  
FOR UNDER ITEM 24.  
REINFORCING STEEL WILL BE PAID FOR  
UNDER ITEM 29.


SEE DWG 14 FOR NOTES

REVISION	DATE	BY	DESCRIPTION


H-4-24326

DATE: October, 1971      SCALE: AS SHOWN      SHEET NO. 20 OF 20


GATE BAY WALL - ELEVATIONS AND SECTIONS




ELEVATION 3-4  
SCALE: 1/2" = 1'-0"




ELEVATION 4-5  
SCALE: 1/2" = 1'-0"




ELEVATION 5-6  
SCALE: 1/2" = 1'-0"




ELEVATION 6-7  
SCALE: 1/2" = 1'-0"




SECTION A  
SCALE: 1/2" = 1'-0"




SECTION B  
SCALE: 1/2" = 1'-0"




ELEVATION 7-8  
SCALE: 1/2" = 1'-0"



ELEVATION 8-9  
SCALE: 1/2" = 1'-0"



ELEVATION 9-10  
SCALE: 1/2" = 1'-0"



NOTE  
ELEVATIONS REFER TO MSL DATUM.  
CONCRETE IN GATE BAY WALLS WILL BE PAID FOR UNDER ITEM 26  
REINFORCING STEEL WILL BE PAID FOR UNDER ITEM 29  
CONTROL HOUSE WILL BE PAID FOR UNDER ITEM 34.







REVISION	DATE	BY	DESCRIPTION
1			
2			

SEE DVG 14 FOR NOTES

H-4-24326

DATE: October, 1971

GATE BAY WALL - ELEVATIONS AND SECTIONS



**NOTE**  
FOR LOCATION OF REFERENCE MARKERS SEE DWG'S G AND H  
ELEVATIONS REFER TO M.S.L. DATUM  
CONCRETE IN GATE BAY WALLS WILL BE PAID FOR UNDER ITEM 26  
REINFORCING STEEL WILL BE PAID FOR UNDER ITEM 27.




SEE DWG 14 FOR NOTES

NO.	DATE	DESCRIPTION	BY
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

**H4-24326**




DATE: October, 1971      SCALE: AS SHOWN      SHEET NO. 22 OF 28

**GATE BAY WALL - ELEVATIONS AND SECTIONS**



**Safety is a Part of Your Contract**

MARK	SIZE	DESCRIPTION
1	30'-7 1/2" x 18"	HOL. MET. DOOR, 1/2" POL. PL. WIRE GLASS TOP PAN. WITH LOUVER BOT. PAN. SHUTTER & EQUAL TO "PENBESTA" INDUSTRIAL SERIES (SEE DETAILS SHEET 24)
2	30'-7 1/2" x 13"	FINE HOL. MET. DOOR, 1/2" POL. PLATE WIRE GLASS TOP PAN. SIMILAR & EQUAL TO "PENBESTA" INDUSTRIAL SERIES
A	50" x 5 1/2"	DOUBLE HUNG STEEL OR ANODIZED ALUMINUM WINDOW 2 LITS. EA. SASH 1/2" POL. PLATE WIRE GL. SIMILAR AND EQUAL TO "REPUBLIC STEEL WINDOWS SERIES 138"
B	76" x 26 1/2"	AUTOMATIC METAL LOUVER PROVIDE FLEXIBLE CONNECTION FROM LOUVER FRAME TO ENGINE RADIATOR.



NOTE:  
FOR GEN'L. NOTES SEE DWGS. 14 & 38. ELEVATIONS REFER TO M.S.L. DATUM. CONTROL HOUSE WILL BE PAID FOR UNDER ITEM 34.

17 Nov. 71 AMENDMENT NO. 1 - MARK A OF OPENING SCHEDULE REVISED AND REVISED MANHOLE DIAM.










REVISION	DATE	CHECKED	DATE	DESCRIPTION
J.D.F.		H.P.H.	J.J.F.	

H-424326  
DATE: October, 1971  
SCALE: SHOWN  
SPEC. NO. SHOWN: 72-B-0031  
SHEET NO. 23 OF 63















*Safety is a Part of Your Contract*



THIS PLAN ACCOMPANIES MODIFICATION P00005 TO CONTRACT NO. DACW29-72-C-0064


NEEDLE DAM STORAGE JACKS SHALL BE PAID FOR UNDER ITEM 49.

NOTE FOR GEN'L. NOTES SEE DWGS. 1-4 & 30 ELEVATIONS REFER TO USL CATION


REVISION	DATE	DESCRIPTION
1	1 Aug 72	Revised orientation of top lifting bar in concrete needs Deleted bolts and slotted holes in needle girder. Mod #5
P.J.M. P.A.S. J.J.F.		
H-4-24326		

NEEDLE GIRDER - PLAN AND DETAILS







ELEVATION  
SCALE: 1" = 1'-0"




PLAN  
SCALE: 1" = 1'-0"




SECTION E  
SCALE: 1" = 1'-0"





SECTION A  
SCALE: 1" = 1'-0"




SECTION B  
SCALE: 1" = 1'-0"



SECTION C  
SCALE: 1" = 1'-0"




PLAN  
SCALE: 1/4" = 1'-0"



SECTION D  
SCALE: 3/4" = 1'-0"

NOTE:  
TWENTY-TWO NEEDLES AND TWO NEEDLE GIRNERS SHALL BE STORED AS INDICATED AT BAYOU BIENVE-  
HUE. SEE DWG NR 6 FOR LOCATION, NUTS, BOLTS,  
AND WASHERS REQ'D FOR ASSEMBLY SHALL BE  
STORED IN A METAL TOOL BOX IN CONTROL HOUSE  
NR 2. 3" PIPE BRACES SHALL BE STORED IN CONTROL  
HOUSE NR 2. TOOL BOX, NUTS, BOLTS, WASHERS ETC  
SHALL BE PAID FOR UNDER ITEM 49.




ISOMETRIC VIEW OF NEEDLE DAM STORAGE RACK  
(BAYOU BIENVEHUE STRUCTURE ONLY)


(SEE DWG NR 6 FOR LOCATION)

NOTE:  
FOR GEN'L. NOTES SEE DWGS. 1 & 38  
ELEVATION REF'D TO M.S.L. DATUM  
NEEDLE DAM STORAGE RACK WILL BE PAID FOR  
UNDER ITEM 49.


DATE	1 Aug 72	REVISION	None
DESIGNED BY	R.J.M.	CHECKED BY	J.J.F.
DRAWN BY	R.A.S.	DATE	OCTOBER 1971
PROJECT NO.		H-4-24326	
SHEET NO.		29 OF 65	

**Safety is a Part of Your Contract**






**SHEET PILING TRANSITION DETAIL**  
SCALE: 1/2" = 1'-0"




**FLOODWALL PLAN**  
SCALE: 1/4" = 1'-0"

**THIS PLAN ACCOMPANIES MODIFICATION PO005 TO CONTRACT NO. DACW 72-C-0064**




**L-TYPE WATERSTOP DETAIL**  
SCALE: FULL




**FLOODWALL ELEVATION**  
SCALE: 1/4" = 1'-0"

YOUR KEY TO  
MAXIMIZE  
CLAIMS  
MINIMIZE  
PROBLEMS


**Safety is a Part of Your Contract**



**WING WALL SECTION A**  
SCALE: 1" = 1'-0"



**WING WALL SECTION B**  
SCALE: 1" = 1'-0"



**CONNECTION DETAIL**  
SCALE: 1" = 1'-0"

**SECTION D**  
SCALE: 1" = 1'-0"

NOTE:  
FOR GEN'L NOTES SEE DWGS 14 & 35  
ELEVATIONS REFER TO MSL DATUM

NO.	DATE	DESCRIPTION
1	17 OCT 1971	REVISED TO REFLECT ELEVATION CHANGE
2	17 OCT 1971	REVISED TO REFLECT ELEVATION CHANGE
3	17 OCT 1971	REVISED TO REFLECT ELEVATION CHANGE
4	17 OCT 1971	REVISED TO REFLECT ELEVATION CHANGE
5	17 OCT 1971	REVISED TO REFLECT ELEVATION CHANGE

H4-24326














TABLE OF DESIGN VALUES

	BAYOU BIENVENUE FLOODWALL AND 12" SQ PILING 7/8" ASTM GRADE	BAYOU BIENVENUE WING WALL 1/2" ASTM GRADE
MINIMUM VLT. STRENGTH	27000 LBS.	36000 LBS.
AREA SQ. INCHES	0.1087	0.1438
INITIAL TENSION	18900 LBS.	28750 LBS.
INITIAL STRESS	173850 PSI	168160 PSI
STRESS LOSS	33000 PSI	38000 PSI
FINAL STRESS	138850 PSI	130160 PSI
FINAL TENSION	15090 LBS.	18717 LBS.
CONCRETE F'C	8000 PSI	6000 PSI



NOTE: FOR GENL. NOTES SEE DWGS. 14 & 36 ELEVATIONS REFER TO MSL DATUM


17 Nov 71 AMEND NO. 1 - ADDED BATTERY ON CONCRETE PILES.

NO.	DATE	DESCRIPTION
1	17 Nov 71	AMEND NO. 1 - ADDED BATTERY ON CONCRETE PILES.



REVISIONS: P.J.M. H.P.H. J.J.F.

H-424326


DATE: October, 1971




PLAN - TIMBER GUIDE WALL, FENDER & DOLPHINS  
 SCALE: 1/2" = 1'-0"  
 NOTE: MR-GO SIDE SHOWN. LAND SIDE SIMILAR AT OPPOSITE HAND.



ELEVATION  
 SCALE: 1/2" = 1'-0"



DETAIL A  
 SCALE: 3/8" = 1'-0"




DETAIL B  
 SCALE: 1/2" = 1'-0"


*Safety is a Part of Your Contract*

PLEASE PRINT YOUR KEY TO SYMBOLS & NUMBER PROFITS

TYPICAL SECTION  
 SCALE: 1/2" = 1'-0"




THIS PLAN ACCOMPANIES MODIFICATION P00004 TO CONTRACT NO. DACW29-72-C-0064




NOTES:  
 1. TIMBER FENDERS & GUIDE WALLS WILL BE PAID FOR UNDER ITEM 35.  
 2. FOR GEN'L. NOTES SEE DWG. 14 & 28.  
 3. ELEVATIONS REFER TO M.S.L. DATUM.

REVISION	DATE	DESCRIPTION
2-2-73		CHANGED LOCATION OF WALE SPLICE BLOCKS ON FENDER WALLS & REVISED DIMENSION OF COUNTERSINK HOLES FOR WALE DOME HEAD BOLTS, MOD. #4.
17 NOV 71		AMEND NO. 1 - ADDED DIMENSION & BOLT TYPE AT WALE SPLICE, REVISED TYR SECT. FOR GUIDEWALL AND FENDER.
REVISION	DATE	DESCRIPTION
L.J.B.	A.B.T.	J.J.F.
DATE: October, 1971		SCALE: 1/2" = 1'-0"
PROJECT: BAYOU BIENVENUE CONTROL STRUCTURE		PLATE NO. 36 OF 63


H4-24326




PLAN SCALE: 3/8" = 1'-0"




DETAIL SCALE: 1/4" = 1'-0"




SECTION B SCALE: 3/8" = 1'-0"




DETAIL SCALE: 1/4" = 1'-0"




SECTION C SCALE: 3/8" = 1'-0"



SCALE: 3/8" = 1'-0"




ELEVATION A SCALE: 3/8" = 1'-0"




ELEVATION D SCALE: 3/8" = 1'-0"

- NOTES:**
- 1) ALL PILING SHALL BE TYPE CLASS B TREATED TIMBER PILES TIP ELEVATION = - 6.02.
  - 2) ALL PILES SHALL BE TYPE CLASS B TREATED TIMBER PILES TIP ELEVATION = - 6.02.
  - 3) TIMBER COMPONENTS, OTHER THAN PILES SHALL BE S4S FINISH, EXCEPT DECKING SHALL BE S1S-S2E FINISH.
  - 4) ALL FASTENINGS, INCLUDING COMMON NAILS SHALL BE HOT DIP GALVANIZED.
  - 5) FOR GEN'L. NOTES SEE DWGS 14 & 38.
  - 6) EQUIPMENT DOCK (INCLUDING DOLPHIN AT DOCK) SHALL BE PAID FOR UNDER ITEM 45.




DOCK PILE CAP TYPICAL NO SCALE




*Safety is a Part of Your Contract*

REVISION	DATE	DESCRIPTION	BY
L.J.B.	H.P.H.	J.J.F.	
DATE: OCTOBER, 1971			SCALE: AS SHOWN
PROJECT NO. 72-B-0031			SHEET NO. 37 OF 65




PLAN  
SCALE 3/8" = 1'-0"




PLAN


PLAN




ELEVATION  
JOINT-G  
JOINT-2 (OPPOSITE HAND)  
SCALE 1" = 1'-0"




ELEVATION  
JOINT-5  
SCALE 1" = 1'-0"  
JOINT-3 SIMILAR (OPPOSITE HAND)




SECTION D  
SCALE 1" = 1'-0"




PLAN




PLAN




SECTION A  
SECTION B (SIMILAR - OPPOSITE HAND)  
SCALE 3/8" = 1'-0"



DETAIL AT JOINT-3  
SCALE 1" = 1'-0"



ELEVATION  
JOINT-19 AND JOINT 20  
SCALE 1" = 1'-0"




SECTION C  
JOINT-4  
SCALE 1" = 1'-0"

NOTE:  
FOR GEN'L NOTES SEE DWGS. 14 & 28  
ELEVATIONS REFER TO M.S.L. DATUM.  
SECTOR GATES WILL BE PAID UNDER  
ITEM 33.

REVISION	DATE	DESCRIPTION	BY
DESIGNED	J.J.F.	BY	A.A.S.
CHECKED	R.H.M.	BY	J.J.F.

**H-424326**

DATE: October, 1971      SCALE: SHOWN      SPEC. NO. 20-72-8-0031      SHEET NO. 39 OF 65




NOTE:  
 FOR GENERAL NOTES SEE DWGS. 14 & 35  
 ELEVATIONS REFER TO M.S.L. DATUM.  
 SECTOR GATES WILL BE P&O FOR  
 UNDER ITEM 35.

NO.	DATE	DESCRIPTION	BY	CHKD.
1			J.J.F.	
2			A.A.S.	
3			M.P.H.	
4			J.J.F.	

H-4-24326  
 DATE: October, 1971  
 SHEET NUMBER: 40 OF 68  
 BAYOU BIENVENUE CONTROL STRUCTURE PLATE II - 26






REVISION	DATE	DESCRIPTION	BY	CHKD
J.J.F.	R.A.S.	DESIGN	CODE SHEET NO.	DATE
R.J.M.	H.P.H.	J.J.F.		

**H-4-24326**

DATE: October, 1971





CHANNEL TRUSS ELEVATION  
SCALE 1/2" = 1'-0"

TRUSS DIMENSIONS  
SCALE 1/2" = 1'-0"



DETAIL 1  
42/42

NOTE:  
FOR GEN'L. NOTES SEE DWGS. 14 & 36  
ELEVATIONS REFERRED TO M.S.L. DATUM  
SECTOR GATES WILL BE RHD FOR UNDER ITEM 35.

REVISION	DATE	DESCRIPTION	BY
J.J.F.	R.A.S.	CHECKED	J.J.F.
R.J.M.	H.P.H.	DESIGNED	J.J.F.

PROJECT NO. H4-24326  
DATE: October, 1971  
SCALE: AS SHOWN  
SPEC. BY: SPEC 20-72-8-003, REV. NO. 42 OF 68

SECTOR GATES - CHANNEL TRUSS







**RECESS TRUSS ELEVATION**  
SCALE: 1/2"=1'-0"

**NOTE:**  
FOR GEN. NOTES SEE DWGS 14 G-38  
ELEVATIONS REFER TO MSL DATUM  
SECTION GATES WILL BE PAID FOR UNDER ITEM 83

REVISION	DATE	BY	CHKD	DESCRIPTION
J.J.F.		R.S.	J.J.F.	
R.J.M.		M.P.H.		

**H4-24326**


SECTOR GATES - RECESS TRUSS




**DEVELOPED ELEVATION**  
SCALE: 1/2"=1'-0"

**SECTION B**  
SCALE: 1/2"=1'-0"

**SECTION C**  
SCALE: 1/2"=1'-0"



**SECTION A**  
SCALE: 1/2"=1'-0"






**DETAIL 2**  
SCALE: 1X=1'-0"

**NOTE:**  
FOR GEN'L NOTES SEE DWGS. 14 & 38.  
ELEVATIONS REFER TO MSL DATUM.  
SECTOR GATE'S WILL BE PAID FOR  
UNDER ITEM 33.


REVISION	DATE	DESCRIPTION	BY
DESIGNED	CHECKED	CODE SHEET NO.	SEE FILE NO.
J.J.F.	H.P.H.	J.J.F.	
DATE: October, 1971			SCALE: SEE DWG. 14-728-0031

**SECTOR GATES - SKIN PLATE**

**H4-24326**



*Safety is a Part of Your Contract*



**NOTE:**  
FOR GEN'L NOTES SEE DWGS. 14 & 38  
ALL ITEMS SHOWN ON THIS DWG  
WILL BE PAID FOR UNDER ITEM 33





**NOTES:**  
46-1 BAINELL HARDNESS NO. 60-75  
46-2 BAINELL HARDNESS NO. 350-400

NO.	DATE	ISSUED	BY	REVISION
1		J.J.F.	H.P.H.	
2		J.J.F.		

**H-4-24326**  
DATE: October, 1971  
SCALE: AS SHOWN  
SPEC. NO. 800-72-9-0031  
REV. NO. 48 of 65

LIST OF PARTS NOT DETAILED

MK NO	REQD	DESCRIPTION	MATERIAL	REMARKS
49-9	4	GORLOCK SPLIT CLOSURE SEAL 35.15x15 TOTAL HEIGHT OR EQ.	COM. GR.	
49-10	12	1/2" 18 NC-8 SOCKET HEAD CAPSCREWS	MONEL	1/4" UNDER HEAD
49-11	8	1/2" 18 NC-8 BOLTS WITH NUTS & LOCKWASHERS	AL BRONZE OR B-6TIC	2" UNDER HEAD
49-12	2	EYEBOLT 1" 6 NC 2 THREADS	STEEL ASTM A-325	2" UNDER HEAD
49-13	4	EYEBOLT 3/4" 7 NC 2 THREADS	STEEL ASTM A-325	2 1/4" UNDER HEAD
49-14	4	KEY 1" 1 1/2" LONG ROUND END	CORNER STL ASTM A-216-C7	




PINTLE HOUSING CASTING MK.49-1  
CAST STEEL (FED SPEC QQ-S-6812 F.M. 4)  
SCALE: 1/2"=1'-0"


SECTION B  
SCALE 1/2"=1'-0"

SECTION C  
SCALE 1/2"=1'-0"


PLAN  
SCALE: 1/2"=1'-0"



ELEVATION (ASSEMBLY)  
SCALE: 1/2"=1'-0"  
REQ'D. EX. STRUCT. AS SHOWN  
REQ'D. EX. STRUCT. OPP. HAND




SECTION A  
SCALE: 1/2"=1'-0"




DETAIL 5  
SCALE: 3/16"=1'-0"

DETAIL 6  
SCALE: 3/16"=1'-0"




SECTION D  
SCALE: 3/16"=1'-0"



STEEL DISK MK.49-2  
CARBON STEEL (ASTM A-50)  
SCALE: 3/16"=1'-0"


PINTLE BUSHING MK.49-4  
LEADED TIN BRONZE (FED SPEC NO QQ-C-390, TYPE II)  
BRINELL HARDNESS NO. 60-75



DETAIL 7  
SCALE: 3/16"=1'-0"


FILLER RING MK.49-6  
(STEEL) (ASTM A-236-C1)  
SCALE: 1/2"=1'-0"

RETAINER RING MK.49-7  
LEADED TIN BRONZE (FED SPEC NO QQ-C-390, TYPE II)  
SCALE: 1/2"=1'-0"




ELEVATION  
SCALE: 1 1/2"=1'-0"

DETAIL  
SCALE: 3/16"=1'-0"



DETAIL 1  
SCALE: 3/16"=1'-0"

DETAIL 2  
SCALE: 3/16"=1'-0"



DETAIL 3  
SCALE: 3/16"=1'-0"

DETAIL 4  
SCALE: 3/16"=1'-0"

PINTLE MK.49-5  
CORROSION RESISTING STEEL (ASTM A-276-C7)  
SCALE: 1"=1'-0"  
\* MIN. BRINELL HARDNESS NO. 350-400

*Safety is a Part of Your Contract*




YOUR KEY TO  
SAFER  
RELIABLE  
EASIER  
ECONOMY

NOTE:  
FOR GEN'L NOTES SEE DWGS. 14 & 38.  
ALL ITEMS SHOWN ON THIS DWG. TO BE PAID FOR UNDER ITEM 33.


REVISION	DATE	DESCRIPTION	BY

H-4-24326

DATE: October, 1971      SCALE: SHOWN      SPEC. NO. BAYU B-72-8-003      SHEET NO. 49 OF 65




BOTTOM RUBBER SEAL  
FULL SCALE




VERTICAL RUBBER SEAL  
FULL SCALE


NOTE:  
HOLES IN SEALS TO BE  
DRILLED IN FIELD



VERTICAL SEAL & CONC. STR.  
CONT. FROM EL. 14.0 TO EL. 17.09  
SCALE - 3/4\"/>




VERTICAL SEAL & CONC. STR.  
CONT. FROM EL. 10.78 TO EL. 14.00  
SCALE - 3/4\"/>



ES. VERTICAL SEAL SUPPORT  
AT LEADING EDGE OF GATE

*Safety is a Part  
of Your Contract*





NOTE:  
FOR GENL. NOTES SEE DWGS. 14 & 38

NO.	DATE	BY	CHKD.	APP'D.	DESCRIPTION
1		J.J.F.	H.P.H.	J.J.F.	

**H-4-24326**



October, 1971



LIST OF PARTS NOT DETAILED			
ITEM NO.	QTY	DESCRIPTION	MATERIAL & WT
52-1	2	SPEED REDUCER, PARALLEL SHAFT, QUADRUPLE GEAR REDUCTION, HELICAL OR HERRINGBONE GEAR TYPE, TOTAL RATIO OF 1000 TO 1, MIN. RATING OF 2 1/2 H.P. AT 420 RPM. INPUT SPEED.	COMM. GRADE MK 52-1
52-2	2	MOTOR, 480V, 60Hz, 3 PHASE T.E.F.C., 2 H.P. @ 1800 RPM. W/REAR SHAFT EXTENSION 5 1/2" MIN. REAR SHAFT LENGTH.	COMM. GRADE MK 52-2
52-3	2	BRAKE, OFF SET TYPE, 480V, 60Hz, 1 PHASE, 65 FT/LB MIN. CONT. RETARDING TORQUE, HAND RELEASE REQ'D. W/ELECTRICAL INTERLOCK, NEMA 4 WATER TIGHT ENCLOSURE.	COMM. GRADE MK 52-3
52-4	4	WIRE ROPE, 1 1/2" DIA., 6X37 WIRE ROPE W/FIBER CORE, TYPE 1, CLASS 3, W/FACTORY ZINCED SOCKET (MK 52-5)	FED. SPEC. MK 52-4
52-5	4	SOCKET, FORGED STEEL OPEN SPALTER, SIMILAR OR EQUAL TO CROSSBY-LAUGHLIN #G-41G.	FED. SPEC. MK 52-5
52-6	4	COUPLING, GEARED TYPE, 12 HP/100 RPM; 4 BORED FOR REDUCER OUTPUT SHAFT & FLOATING SHAFT; 4 BORED FOR SPEED REDUCER I.S. SHAFT & FLOATING SHAFTS; FIT ALL SHAFTS.	COMM. GRADE MK 52-6
52-7	2	SPROCKET, CAST IRON, TYPE 10, RC40, 20 TEETH, 3 1/8" ID, BORED 4 KEY SLOT FOR ANSI FN2 FIT ON MK 52-16 SHAFT.	COMM. GRADE MK 52-7
52-8	2	ROLLER CHAIN, ANSI STANDARD B29.1, CHAIN #40, EACH LENGTH APPROX. 6'-6".	COMM. GRADE MK 52-8
52-9	2	REDUCER, CONCENTRIC SHAFT DESIGN, RATED AT 2 HP AT 1750 RPM. INPUT SPEED, TOTAL RATIO OF 4 TO 1.	COMM. GRADE MK 52-9
52-10	2	COUPLING, GEARED TYPE, 4HP/100RPM, BORED FOR ANSI FN2 FIT.	COMM. GRADE MK 52-10

PLAN  
(GATE IN OPEN POSITION)  
SCALE: 1" = 1'-0"

PLAN  
(GATE IN CLOSED POSITION)  
SCALE: 1" = 1'-0"




SECTION A  
SCALE: 1" = 1'-0"

SECTION B  
SCALE: 1" = 1'-0"


USE MK 52-1 WITH QUADRUPLE WIRE REDUCER  
USE MK 52-1 WITH QUADRUPLE WIRE REDUCER  
(SEE DRAWING 52-1 & PART 7, VECT 4 OF THIS  
SPEC. - QUADRUPLE WIRE REDUCER MOUNTED  
ON THESE DRUMS.)  
GATE OPERATING MACHINERY WILL BE PAID  
FOR UNDER ITEM 37

9 1/2" = 13 1/4"

DATE	BY	CHECKED	APPROVED	NO.
J.D.F.	H.E.J.	J.D.F.		
H-4-24326				
OCTOBER, 1971				









**NAVIGATION LIGHTING**


**BAYOU BIENVENUE**  
 (BAYOU DUPEL SIMILAR)  
 SCALE: 1" = 20'




**PLAN OF ANODE & NAVIGATION AID LOCATIONS**  
 SCALE: 1/4" = 1'-0" (TYPICAL)




**ELEVATION OF SKIN PLATE**




**SECTION A**  
 SCALE: 1/2" = 1'-0"




**ELEVATION**  
 SCALE: 1/2" = 1'-0"



**PLAN VIEW**  
**DETAIL 4**  
 2 REQUIRED  
 SCALE: 1/2" = 1'-0"





**DETAIL 2**  
 SCALE: 1/2" = 1'-0"




**DETAIL MOUNTING PLATE**  
 8 REQUIRED


NOTE: BATTERY BOX SHOWN TO BE WATERPROOF, 12 GA. GALV. STEEL, APPROX. 18" x 22" x 33" WITH A SCREENED VENTILATOR & A MANUAL ON-OFF SWITCH FOR TESTING. BOX TO BE INSTALLED WITH FIVE EDISON, TYPE Y BATTERIES OR EQUAL.



**PLAN VIEW**  
 SCALE: 1/4" = 1'-0"



**DETAIL 1**  
 NO SCALE




**PLAN SECTION B**  
 NOT TO SCALE

*Safety is a Part of Your Contract*

VALVE INSURING CLAIMS & HIGHER PROFITS ENGINEERS


THIS PLAN ACCOMPANIES MODIFICATION P0007 TO CONTRACT NO. DACW29-72-C-0064



**ELEVATION**  
 SCALE: 1/2" = 1'-0"

**DETAIL 3**  
 TYPICAL OF 4  
 4 REQUIRED


REVISION	DATE	DESCRIPTION	BY
5-2-73		Anode relocation and mounting, mod. #7	GPJ
DESIGNED	DRAWN	CHECKED	CODE IDENT. NO.
LV	ABT	L.V.	
DATE: October, 1971			SCALE: SHOWN
SPEC. NO. DRAWING: 72-B-0051			REV. NO. 64 OF 65



Note: Recess truss shown typical for canal truss and frame mounting.

**ANODE MOUNTING - RECESS TRUSS**


Scale: 1/2" = 1'-0"



**PLAN SECTION**


Not to scale

A  
64A/64A




**PLAN**

Scale: 1/8" = 1'-0"



**PLAN OF ACCESS HOLE**

Scale: 1/2" = 1'-0"



**SECTION**

Scale: 1/2" = 1'-0"

B  
64A/64A

THIS PLAN ACCOMPANIES  
MODIFICATION P00007 TO  
CONTRACT NO. DACW29-  
72-C-0064

15-2-73 New dwg. mod. "7"		IRGS	
REVISION	DATE	DESCRIPTION	BY
DESIGNED	DRAWN	CHECKED	CODE IDENT. NO. SIZE FILE NO.
			H-4-24326
DATE	SCALE SHOWN	SPEC. NO. DACW 29-72-B-0031	DWG. NO. 64A OF 63

### SECTION III - SUMMARY OF DESIGN

3-01 Hydrology and Hydraulic Design. a. Hydrology. Detailed descriptions and analyses of the tidal hydraulic methods and procedures used in the tidal hydraulic design are included in "Design Memorandum No. 1, Hydrology and Hydraulics Analysis, Part I--Chalmette." Included in the descriptions and analyses are the essential data, climatology, assumptions, and criteria used, and the results of studies which provide the bases for determining surges, routing, wind tides, runup, overtopping, and frequencies. The design hurricane critical to the Chalmette Area Plan as defined in the above mentioned design memorandum is a standard project hurricane (SPH) having a frequency of about one in 200 years, a central pressure index of 27.6, a maximum 5-minute average wind velocity of 100 m.p.h., 30 feet above ground level at a radius of 30 nautical miles from the center, a forward speed of 11 knots, on a track critical to the area in question. The design hurricane will produce maximum wind tide levels as follows: IHNC to Paris Road, 13.0 feet; Paris Road to Bayou Lawler, 13.0-12.5 feet; and Bayou Lawler to Verret, 13.0-12.5 feet; and Verret to Caernarvon, 12.5-11.8 feet. From IHNC to Paris Road waves are not a factor and one foot of freeboard was added to the wind tide level producing a net grade of 14.0 feet. Between Paris Road and right above Caernarvon, where wave action will occur, an allowance varying from 4.3 to 4.8 feet was made for computed wave runup, yielding a net grade of 16.5 to 17.5 feet. The controlling elevation of the structures at Bayou Bienvenue and at Bayou Dupre has been set at 17.5 feet. The hydraulic design criteria for the control structures is as follows:

Maximum Differential Head (Direct)	11.0 feet
Water Surface, MR-GO Side	13.0 feet
Water Surface, Landside	2.0 feet
Maximum Differential Head (Reverse)	5.0 feet
Water Surface, Landside	5.0 feet
Water Surface, MR-GO side	0.0 feet

In addition to protecting the area from hurricane tidal overflows, the control structures at Bayou Bienvenue and Bayou Dupre will also provide drainage for the area to be inclosed by the Chalmette Area Plan levee. The area to be inclosed is described in Design Memorandum No. 3, General Design, Chalmette Area Plan and Design Memorandum No. 3, Supplement No. 1, Chalmette Extension. Approximately 51,000 acres will be inclosed under the modified Chalmette Plan. The area bounded by the Mississippi River levee, Inner Harbor Navigation Canal, existing Chalmette back levee and Lake Borgne Canal contains approximately 11,500 acres and is drained by four pumping stations which discharge across the Chalmette back levee into the marshland subject to tidal inundation. In addition to the above four pumping stations, Sewerage and Water Board of New Orleans pumping station no. 5 discharges into Bayou Bienvenue. The area along the Inner Harbor Navigation Canal and the MR-GO, containing approximately 7,400 acres, received spoil from the excavation of the MR-GO and has an elevation ranging from 4 to 8 feet. The protected area south of Louisiana Highway 46, comprised of approximately 3,400 acres, will be drained by gravity towards the south through the drainage structure to be installed in the levee at Creedmore Canal. The protected area north of

Louisiana Highway 46, which includes 5,200 acres, is drained by gravity to the north through two floodgates in the back levee. The remaining 22,600 acres is all marshland subject to tidal inundation and, upon completion of the project, this area will serve as a ponding area.

\*See plates I-1 and II-1.\*

b. Hydraulics of structures. (1) The ponding area north of Louisiana Highway 46 contains a number of small canals and bayous which normally direct flow towards Bayous Bienvenue and Dupre. Directly landside of the spoil area is a canal which parallels the spoil area and acts as a drainage collector for the entire ponding area. See plate \*I-1. Tides in excess of elevation 0.5 to 1.0 will overflow these \* canals and commence flooding the ponding area. Rainfall on the area and discharges from the pumping stations also tend to overflow these canals and cover the ponding area. When tides in the MR-GO become lower than the water level within the ponding area, the flow of water will be within canals and overland for water stages greater than elevation 1.0 and through the canals for water stages less than elevation 1.0 towards Bayous Dupre and Bienvenue.

(2) Studies indicate a range between -1.0 and 2.6 feet appears to cover tides that would normally be experienced through the year. With adverse southeasterly winds, high tides can be expected to reach an elevation of 4.0 several times a year.

(3) The area presently is drained by four exits, however, subsequent to completion of the control structures and levee there will be only two exits--Bayous Bienvenue and Dupre--through the control structures. Since the waterway will be restricted, there will be some increase in velocities at these points.

\* Revised September 1974

(4) With the inter-connection of the many old bayous and canals within the ponding area and the back canal serving as an equalizer between the two drainage outlets, there will be an equal distribution of flow to and from the two control structures. Very little increase in water level elevation is expected due to construction of the two control structures.

(5) Head loss through the structure will range from zero to 1 foot and will produce velocities ranging from zero to slightly over 7 feet per second. Based on 2,063 hourly readings of tides in the MR-GO the following table of velocity/frequency was simulated in routing tidal waters through the control structure.

<u>Velocity (FPS)</u>	<u>Percent of Time Velocity Exceeded</u>
0	100.00
1	86.86
2	73.29
3	57.00
4	41.73
5	26.41
6	11.68
7	1.01
8	0.00

\* See plate II-2 for curve of above tabulation. It is felt that under \* normal tidal cycles velocities as represented by the above tabulation can be tolerated.

(c) Storm drainage. (1) Due to the size of the ponding area, high intensity rains of relative short duration will not present any drainage problem through the structures. Assuming an 8-inch rainfall over the project area, the ponding area level would rise approximately one foot if no outflow was allowed. With gates open during such a rainfall the rise would not exceed 0.5 feet.

\* Revised September 1974

(2) The control structure gates will be closed when water levels in the ponding area reach an elevation 2.0 in advance of hurricane warnings. The rainfall accompanying a hurricane is usually heavy. However, its distribution during the passage of the hurricane is not uniform.

(3) Although 14 inches of rain in 24 hours has occurred in the past (April 1927), it is improbable that more than 12 inches in 72 hours would occur during the passage of the design hurricane over the area. This assumption is based on 25-year frequency data (a 12.5-inch rainfall in 3 days) as outlined in Weather Bureau Technical Paper No. 49 titled "Two to Ten Day Precipitation for Return Period of 2-100 years in the Contiguous United States." Assuming that the control structure gates are closed when ponding area elevation reaches 2.0 and there is a 12.5-inch rainfall over the contributory area of 46,700 acres along with the Sewerage and Water Board Pumping Station No. 5 contributing an average of 1,000 cfs over a period of 72 hours, there will be an accumulation of 2,376,200,000 cubic feet of water in the ponding area. This would result in an increase of water level of 2.4 feet to a ponding area elevation of 4.4.

(4) After passage of a hurricane, the storm surge will fall rapidly. For the design hurricane it has been estimated that a tide level of elevation 2.0 in the MR-GO would occur approximately 22 to 24 hours after the peak storm surge. A recording water level gauge located in the MR-GO at Paris Road bridge (New Orleans) indicated a time interval of approximately 48 hours after passage of the peak surge to normal tide level for Hurricane Betsy in September 1965.

(5) The control structure gates are to be opened as the MR-GO tide elevation falls below the interior ponding level. The ponding area

will begin discharging through the structures. Based on the hydrograph recorded for Hurricane Betsy, approximately 32 hours after the gates are opened at elevation 4.4 the tide level in the MR-GO would be at elevation 2.0. The ponding area will reach MR-GO tide level approximately 3 to 5 days after opening of the gates at elevation 4.4. This will depend on tidal fluctuations in the MR-GO after the receding of the storm surge. If the gates are opened as stated above, velocities of approximately 10 feet per second will be experienced 8 to 12 hours after opening of the gates based on the computed hydrograph for the design storm. The duration of maximum velocities is dependent on how fast the storm surge tide will recede. Based on the hydrograph of Hurricane Betsy, velocities will be less than 7 feet per second approximately 36 hours after opening of the gates.

(6) Based on studies involved in the preceding paragraphs, it was found that the magnitude of tidal cycle in the MR-GO can vary the lowering of the ponding area water levels from 3 to 5 days. The additional area which is included under the modified levee plan increased the area to be drained and also increased the ponding area. This increase of area does not affect the magnitude of velocities since that is a function of the speed of receding storm surge tide. Increasing the width of the structures because of the increased area is not indicated since, to significantly reduce the velocities, opening widths four to five times that proposed would be required. Based on the estimated maximum velocities, additional erosion protection in the vicinity of the structures is not indicated.

d. Waves and surges. The elevation of the top of the gate structure was established equal to that of the top of levee at each side of the structure. This elevation was based on data contained in Design Memorandum No. 1, Hydrology and Hydraulic Analysis, Part 1--Chalmette, of the Lake



Pontchartrain, Louisiana and Vicinity project. The net grade elevation was based on computed hurricane tidal elevations plus runup on the levee.

e. Tidal flows. The MR-GO is directly influenced by tidal action in the Gulf. In general, 90 percent of the time normal high tides are less than elevation 2.0. However, several times during the year the tides will exceed elevation 2.0 and may, in conjunction with adverse winds, reach elevation 4.0.

3-02 Soils and Foundation. a. Investigations. Design Memorandum No. 3, General Design, Chalmette Area Plan, contains a discussion of the geology of the general area and the subsurface exploration and laboratory test data for the general area. In addition, four 1 7/8-inch I.D. general type borings were made by the Corps of Engineers at each structure \*location and the logs are shown on plate III-4. At Bayou Bienvenue one 5-inch\* I.D. undisturbed boring designated as B IU was made by the Corps of Engineers \*and the results of the (Q), (R), and (S) tests are shown on plate III-1.\* Location and the log of the boring are shown on plates II-2 and II-4.

b. Soils. A description of the subsurface soil conditions is included in paragraph 2-07.

c. Stability against uplift. During an unwatered condition, it is assumed that the water on the MR-GO side is at elevation 5.0 and the water on the landside is at elevation 2.0. Under these conditions and with the structure completely dewatered, there is a factor of safety of 1.16 against uplift disregarding the holddown straps on the piles. Assuming the cutoff wall impervious and the same water heights as above, a factor of safety of 1.07 exists against uplift disregarding the holddown straps on the piles. Therefore, no pressure relief is required.

During the normal operating condition, that is, the gates open, no pressure relief is required.

\*Revised September 1974

The structure has been designed considering full uplift pressures beneath the entire base slab.

d. Stability of slopes. Construction slopes and permanent slopes at the structure location were analyzed by the "method of planes" for stability with a minimum factor of safety of 1.3. Shear strengths were based on "Q" test results obtained from samples of boring B-1U. Values of increased shear strengths used were based on procedures developed in analyzing levee stabilities for the preparation of Design Memorandum No. 3, General Design, Chalmette Area Plan, dated November 1966.

The following sections were analyzed for stability:

(1) Stream closure of Bayou Bienvenue, with the stability studies \*shown on plate III-12 and location shown on plate I-3. Studies indicated\* that a shell core would be required for stability.

(2) Section taken from the end of the levee to the approach channel. Water surface in the approach channel was assumed at elevation 0.0. The full levee height and increased shear strengths were used. The stability \*studies are shown on plate III-14 and the location of the sections on plate I-3. \*

e. Stability of floodwalls and wingwalls. Design soil shear strengths and densities used in the stability study of the inverted "tee" wall were obtained from test results of samples from boring B-IU. The stability of the inverted "tee" wall was analyzed for the following loading conditions:

(1) The dead load of the wall and walkway and the weight of the earth on the base slab acting downward vertically and the soil lateral pressure acting horizontally. On the floodside, the still water elevation set at 13.0 with a 7-foot broken wave and ground water on the protected side at elevation 2.0. The water was applied on the base slab as a

vertical downward load. Uplift pressures were placed against the base slab assuming the cutoff wall as pervious and impervious, and uplift pressure also placed on the underside of the walkway on the floodside of the wall.

(2) Same as (1) above, but the still water elevation was set at 8.3 with a 2-foot broken wave on the floodside.

A factor of safety of 1.75 was used for determining compressive pile penetration and 2.0 for tension piles with a conjugate stress coefficient  $K_o$  of 1.0 and 0.7 respectively.

Two methods of analysis were used in the stability study of the inverted "tee" wall. The first method used was that presented by A. Hrennikoff in paper no. 2401, ASCE transactions titled, "Analysis of Pile Foundation with Batter Piles" and a paper by M. T. Davisson and H. L. Gill in Journal No. 3509, May 1963 of Soil and Foundations Division of ASCE "Laterally Loaded Piles in a Layered Soil System." Analysis based on the above references was performed for each of the loading conditions. A group of curves was developed showing actual and allowable stresses and deflections of the battered piles for various assumed modulus of subgrade reaction (K) values. Approximate values of K were obtained from unconfined compression test results based on methods presented in a paper by Terzaghi "Evaluation of Coefficients of Subgrade Reaction," GEOTECHNIQUE, London, England, volume V, 1966 and a paper by Bengt B. Broms, "Lateral Resistance of Piles in Cohesive Soils" no. 3825, Journal of the Soils Mechanics and Foundation Division, ASCE, March 1964. Low average unconfined compression  $q_u$  values, based on test results from boring B-IU, of 300 psf for the Bayou Bienvenue location resulted in K values of

62 psi. The position of this value on the above mentioned group of curves indicated that the battered pile foundation of the inverted "tee" wall was satisfactory.

The second method of analysis was based on the "Method of Elastic Centers" as presented in the book titled, "Substructure Analysis and Design," by Paul Anderson. This study is presented on \*plate IV-37. \*

Stability studies for the "I" type floodwall were made using the "method of planes" utilizing soil data obtained from laboratory test results of soil samples from boring B-IU. The floodwall was analyzed for a hurricane condition with a still water elevation of 13.0 and a 5-foot broken wave on the floodside and ground water at elevation 2.0 on the protected side. The wall was investigated for both (Q) and (S) design shear strengths for a factor of safety of 1.5 with static water level at the top of the wave and a factor of safety of 1.25 with the dynamic force of the wave added. The effect of drag force on the wall was investigated and found to be not critical.

\*See plate IV-38 for the stability studies and governing conditions. \*

The wingwalls were analyzed for stability using (Q) shear strengths and other soil data obtained from soil samples of boring B-IU. The water was assumed to be at elevation 0.0 on the channel side and behind the wall. The walls were also checked for stability using the (S) shear strengths. A factor of safety of 1.5 was used in both analyses.

\*See plate IV-37 for loads and resulting diagrams.\*

The stabilities of the "I" and inverted "tee" type floodwalls were checked for maximum reverse differential head using (Q) and (S) design shear strengths and a factor of safety of 1.5 and found to be satisfactory.

\* Revised September 1974

f. Ultimate settlement. (1) Structure. The weight of the earth that was excavated is approximately equal to the weight of the structure. Therefore, there was little net change in the soil pressures below the structure. However, bearing piles are required for stability under the various loading conditions and to transfer loads induced to deeper and stronger soil strata. Little or no settlement of the structure is anticipated.

(2) Inverted "tee" wall. It is anticipated that there will be little or no settlement in the wall adjacent to the gate structure and a settlement of approximately 2 inches at the connection to the "I" type wall.

(3) "I" wall. The concrete sheet pile I-wall will be constructed after the final levee lift is placed and the levee settlement has stabilized. A concrete cap will be constructed and hand railing installed to form a walkway to extend from the T-wall to the levee.

(4) Stream closure. Studies have indicated that closure settlements would be approximately 3 feet at Bayou Bienvenue.

3-03 Structural Design. a. General. All structural design has been made in accordance with standard engineering practice and with criteria as set forth in engineering manuals for Civil Work Construction, published by the Office of the Chief of Engineers.

b. Unit weights. The following values of unit weights, earth pressure, and soil properties were used in the design:

<u>Unit Weight</u>	<u>Weight-Lbs. Per Cubic Foot</u>
Water	62.5
Concrete	150.0
Earth	See plates
Shell backfill	98.0

Lateral Pressure

Shell Backfill ( $\phi = 40^\circ$ )

Equivalent Fluid Pressure

Active (above water)	21.3 lbs.
Active (submerged)	8.0 lbs.
At Rest (above water)	54.0 lbs.
At Rest (submerged)	20.0 lbs.

c. Allowable working stresses. The allowable working stresses

for structural steel and concrete are in accordance with those recommended in "Working Stresses for Structural Design, : EM 1110-1-2101 of 1 November 1963. For convenient reference, allowable stresses are tabulated as follows:

(1) Allowable working stresses structural steel, ASTM A-36.

<u>APPLICATION</u>	<u>GROUP 1 LOADING PSI</u>	<u>GROUP 2 LOADING PSI</u>
<u>(a) Tension</u>		
Structural steel net section except at pin holes	18,000	24,000
Net section at pin holes in eye-bars, pin connected plates, or built-up mem- bers	13,500	18,000
<u>(b) Shear</u>		
On the gross section of beam and plate girder webs	12,000	16,000
<u>(c) Compression</u>		
On gross section of axially loaded compression member for $(Kl/r)$ less than $C_c$	$0.83 K_1 F_y$	$1.11 K_1 F_y$

$$K_1 = \frac{\left[ 1 - \frac{(Kl/r)^2}{2C_c^2} \right]}{F. S.}$$

$$\text{where; } C_c = \sqrt{\frac{2\pi^2 E}{F_y}} = 126.1$$

K = Effective Length Factor

$$F.S. = \frac{5}{3} + \frac{3}{8} \frac{(Kl/r)}{C_c} - \frac{(Kl/r)^3}{8C_c^3}$$

For axially loaded column with $\ell/r$ greater than $C_c$	$\frac{124,000,000}{\left(\frac{K\ell}{r}\right)^2}$	$\frac{165,000,000}{\left(\frac{K\ell}{r}\right)^2}$
---	--	--

<u>APPLICATION</u>	GROUP 1 LOADING PSI	GROUP 2 LOADING PSI
On secondary member, modify the above values by multiplying by the following factor:	$\frac{1}{1.6-\ell/200r}$	$\frac{1}{1.7-\ell/200r}$ *
On gross area of plate girder stiffeners	18,000	24,000
On web rolled shapes at toe of fillet	22,500	30,000

\* This modification factor is applied to secondary members for  $\ell/r \geq 150$ . For  $\ell/r$  between  $C_c$  and 150, a factor of 1.0 is applied.

(d) Bending

Tension and compression on extreme fibers of rolled sections, plate girders and built-up members having axis of symmetry and meeting required dimension proportions	20,000	26,500
Tension and compression on extreme fibers of unsymmetrical members (with compression flange supported)	18,000	24,000
Tension and compression on extreme fibers of box type members not meeting required dimension proportions	18,000	24,000
Tension on extreme fibers of other rolled shapes, built-up members and plate girders	18,000	24,000
Compression on extreme fibers of rolled shapes, plate girders and built-up members having axis of symmetry in the plane of the web (Formula 4)	$0.50 K_2 F_y$	$0.67 K_2 F_y$

$$K_2 = 1 - \frac{(\ell/r)^2}{2C_c^2 C_b}$$

$$C_b = 1.75 - 1.05 \left( \frac{M_1}{M_2} \right) + 0.3 \left( \frac{M_1}{M_2} \right)^2, \text{ but not more than } 2.3$$

<u>APPLICATION</u>	<u>GROUP 1 LOADING PSI</u>	<u>GROUP 2 LOADING PSI</u>
--------------------	------------------------------------	------------------------------------

$M_1$  is the smaller and  $M_2$  is the larger bending moment at the ends of the unbraced length.

(Formula 5)	$\frac{10,000,000}{A_f}$	$\frac{12,000,000}{A_f}$
-------------	--------------------------	--------------------------

Use larger value computed by Formula 4 or 5 but not more than basic stress. Where  $l/r$  is less than 40, Formula 4 may be neglected. For allowable stresses based on the use of Formula 4, see Appendix 1 of EM 1110-1-2101

Compression on extreme fibers of channels. Value computed by Formula 5, but not more than	18,000	24,000
Tension and compression on extreme fibers of rectangular bearing plates (Max. for Group 2 Loading, $0.85 F_y$ )	22,500	30,500
Tension and compression on extreme fibers of large pins (Max. for Group 2 Loading, $0.90 F_y$ )	27,000	32,500
(e) <u>Bearing</u> Milled surfaces and pins in reamed, drilled or bored holes (Max. for Group 2 Loading, $0.90 F_y$ )	27,000	32,500
Finished stiffeners (Max. for Group 2 Loading $0.80 F_y$ )	24,000	29,000
Expansion rollers and rockers (lbs/1 in. inch)	$0.83 K_3 d$	$1.11 K_3 d$

$$K_3 = \left( \frac{F_y - 13,000}{20,000} \right) 660$$

d = Diameter of Roller or Rocker in Inches.



<u>APPLICATION</u>	<u>GROUP 1 LOADING PSI</u>	<u>GROUP 2 LOADING PSI</u>
<u>(f) Bolts (Tension)</u>		
A307 bolts	11,500	15,500
A325 bolts	33,500	44,500
A354 bolts (Grade BC)	41,500	55,500
<u>(g) Bolts (Shear) (Bearing Type Connections)</u>		
A307 bolts	8,500	11,000
A325 bolts when threading is not excluded from shear planes	12,500	16,500
A325 bolts when threading is ex- cluded from shear planes	18,500	24,500
A354 bolts (Grade BC) when thread- ing is not excluded from shear planes	16,500	22,000
A354 bolts (Grade BC) when thread- ing is excluded from shear planes	20,000	26,500
<u>(h) Bolts (Shear) (Friction Type Connections)</u>		
A325 Bolts	12,500	16,500
A354 Bolts (Grade BC)	16,500	22,000
<u>(i) Bolts (Bearing) (Bearing Type Connections)</u>		
Bearing on projected area (max. for Group 2 Loading $1.35 F_y$ )	$1.13 F_y$	$1.35 F_y$
<u>(j) Welds</u>		
Fillet, plug, slot and partial penetration groove welds using A233 Class E-60 electrodes or submerged arc Grade SAW-1	11,500	15,000
Fillet, plug, slot, and partial penetration groove welds using A233 Class E-70 electrodes or submerged arc Grade SAW-2	13,000	17,500

Complete penetration groove welds shall have the same allowable for tension, compression, bending, shear and bearing stresses as those allowed for the connected material.

(k) Combined Stresses.

Axial compression and bending. Members subject to both axial compression and bending stresses shall be proportioned to satisfy the following requirements:

WHEN  $f_a/F_a \leq 0.15$ ,

$$\frac{f_a}{F_a} + \frac{f_b}{F_b} \leq 1$$

WHEN  $f_a/F_a > 0.15$ ,

$$\frac{f_a}{F_a} + \frac{C_m f_b}{\left(1 - \frac{f_a}{K_4 F_e}\right) F_b} \leq 1$$

$F_e$  = Euler stresses  
divided by factor  
of safety

$$F_e = \frac{149,000,000}{\left(\frac{Kl_b}{r_b}\right)^2}$$

and, in addition, at points braced in the plane of bending,

$$\frac{f_a}{K_5 F_y} + \frac{f_b}{F_b} \leq 1$$

Where  $K_4 = 0.83$  for Group 1 Loading and 1.11 for Group 2 Loading.

Where  $K_5 = 0.50$  for Group 1 Loading and 0.67 for Group 2 Loading.

$C_m$  = a coefficient - See Section 1.6 AISC Specifications in Manual of Steel Construction, Sixth Edition

Shear and Tension. Rivets and bolts subject to combined shear and tension shall be proportioned so that the tension stress from the force applied to the connected part does not exceed the following:

For A307 Bolts..... $F_t = 15,000 - 1.6 f_v \leq 10,500$

For A325 Bolts in Bearing Type Joints..... $F_t = 37,500 - 1.6 f_v \leq 30,000$

For A354 Bolts (Grade BC) in Bearing

Type Joints..... $F_t = 45,000 - 1.6 f_v \leq 37,500$

Where  $f_v$ , the shear produced by the same force, shall not exceed the value for shear given in Section (g) and (h) of this paragraph.

<u>APPLICATION</u>	<u>GROUP 1 LOADING PSI</u>	<u>GROUP 2 LOADING PSI</u>
--------------------	------------------------------------	------------------------------------

For bolts used in friction type joints, the allowable shear stresses shall be reduced to meet the following:

For A325 Bolts.....  $F_v \leq 11,000 (1 - f_{tA_b}/T_b)$   
 For A354 Bolts.....  $F_v \leq 15,000 (1 - f_{tA_b}/T_b)$   
 $T_b$  = the proof load of the bolt.

(2) Allowable working stresses concrete (3,000 p.s.i., 28 days).  
 Concrete which will be subjected to submergence, wave action and spray will be designed with working stresses in accordance with ACI Building Code with the following modifications:

Flexure ( $f_c$ ):

Extreme fiber stress in compression  $0.35 f'_c$

Extreme fiber stress in tension (Plain concrete for footings and walls but not for other portions of gravity section)  $1.2 \sqrt{f'_c}$

Extreme fiber stress in tension (for other portions of gravity sections)  $0.6 \sqrt{f'_c}$

Types of structures to which those modifications apply are:

- Floodwalls
- Lock Walls, Guide and Guard Walls
- Retaining Walls subject to contact with water

Allowable stresses in reinforcement will be in accordance with the ACI Building Code except for tension in deformed bars with a yield strength of 60,000 p.s.i. or more, the stress shall not exceed 20,000 p.s.i. based upon Group 1 Loading.

For Group 2 Loading the above stresses may be increased by 33-1/3 per cent.

(3) Application of working stresses.

(a) Group 1 Loading: Allowable working stresses as listed for structural steel and for reinforced concrete will be applied to the following loads:

- Dead Load
- Live Load
- Buoyancy
- Earth Pressure
- Water Pressure

(b) Group 2 Loading: Allowable working stresses as listed for structural steel and for reinforced concrete will be applied to the following loads when combined with Group 1 Loads:

Wind Loads  
Wave Loads  
Boat Loads  
Erection Loads

d. Design loading conditions.

(1) Base slab.

Case 1. Gate open, backfill not in place, no buoyancy.

Case 1A. Gate open, backfill in place, no buoyancy.

Case 2. Structure complete, backfill in place, water at elevation 0.0, buoyancy active.

Case 3. Needle dams in place, structure dewatered, gates removed, water at elevation 5.0, buoyancy active.

Case 4. Hurricane condition, gate closed, water in MR-GO at elevation 13.0, water on landside at elevation 2.0, buoyancy active, sheet pile wall impervious.

Case 4A. Same as Case 4, except sheet pile wall is pervious.

Case 5. Gate closed, water in MR-GO at elevation 0.0, water on landside at elevation 5.0, buoyancy active.

Case 5A. Same as Case 5 above with cutoff wall assumed pervious.

All of the above conditions are considered as Group 1 loadings.

Case 6. Same as Case 4 above, with wave loading (Group 2 loading).

Case 6A. Same as Case 6 above, with cut-off wall assumed pervious (Group 2 loading).

(2) Sector gates.

Case 1. Dead load only, which includes truss members, skin plate, skin plate supports, fender system and fender system supports.

Case 2. Dead load, water in MR-GO at elevation 13.0, water on landside at elevation 2.0.

Case 3. Dead load, water in MR-GO at elevation 0.0, water on landside at elevation 5.0.

Case 1, 2, and 3 are considered as Group 1 loadings.

Case 4. Same as Case 3, with a boat load of 120 kips acting at right angle to canal truss at elevation 6.0.

Case 5. Dead load, water at elevation 13.0 in MR-GO and a wave loading on MR-GO side and water on landside at elevation 2.0.

Case 6. Same as Case 2, with a boat load of 120 kips acting at right angles to skin plate at elevation 14.0.

Cases 4, 5, and 6 are considered as Group 2 loadings.

Inasmuch as in the threat of a hurricane the gates will be closed when the water elevation in Lake Borgne reaches 2.0 feet, the following other cases were investigated:

Boat loads applied on MR-GO side with various elevations ranging from 2.0 feet to 13.0 feet on the MR-GO side and water at elevation 2.0 on the landside.

Boat loads applied on protected side with various water elevations ranging from 2.0 feet to 7.0 feet on the MR-GO side and water elevations ranging from 2.0 feet to 5.0 feet on the protected side.

e. Structural features.

(1) Base slab. The base slab, treated as a monolithic unit, has been designed to withstand the bending moment of forces producing bending in both the transverse and longitudinal directions for the various loading conditions as described in paragraph 3 03d(1).

Case 6 was found to be critical for design in the longitudinal direction and Case 1A was critical in the transverse direction. See \*plates IV-3 and IV-8.\*

The base slab under Case 3 (dewatered condition with buoyancy active) has a factor of safety of 1.16 against uplift if the tension capabilities of the piles are disregarded and 2.1 considering all piles active in tension.

(2) Gate bay walls. Gate recess walls were designed as rectangular panels supported along the sides, top and bottom. Moment coefficients were taken from the bulletin "Concrete Information No. ST-63, Rectangular Concrete Tanks," as published by the Portland Cement Association, Chicago, Illinois. In this bulletin the moment coefficients are expressed as a function of triangular hydrostatic load for edge restraint assumed as follows:

\* Revised September 1974

- (a) Sides fixed, top and bottom hinged.
- (b) Sides fixed, bottom hinged, top free.
- (c) Sides and bottom fixed, top free.

Design moments were computed for a triangular load equivalent in magnitude to shell and water loading using at rest shell pressures and for edge restraint in accordance with assumptions (a), (b), or (c) above, whichever produced the larger moment.

The walkway on top of the recess wall was designed as a horizontal rectangular beam to take the shear at the top edge of the recess wall for condition (a) above. In addition, the walkway was designed to support a live load of 200 pounds per square foot. The large walls flanking the gate recess were designed to resist the pressures of earth and water combined with reactions from the recess walls, sector gates, and needle girder.

(3) Needle dam. Loading, moments, and shear diagrams for the \*needles and needle girder are shown on plates IV-12 and IV-13.\*

(4) Sector gates. The skin plate was designed as a member spanning in the vertical direction across horizontal ribs. The ribs were designed as beams continuous over five supports with a portion of the skin plate acting as one flange. Loads on the skin plate and horizontal skin plate ribs were assumed to act directly on the vertical beams. Outside vertical beams form part of the two vertical trusses. The weights of the outer portions of the skin plate, horizontal ribs, and vertical skin plate supports are carried to the vertical trusses through the skin plate. Center portions of the above are carried to vertical trusses through the diagonals. Various members of the horizontal and vertical frames were designed for maximum stresses resulting from a combination of dead load, water load, and boat load. The effect of

bending, resulting from friction in hinge and pintle, normal to the top and bottom horizontal frames was also investigated.

In analyzing the steel frame of the sector gate for the various loading conditions, a computer program titled, "Structural Engineering System Solver (STRESS)" for the IBM 1130, was utilized. This program analyzes the entire sector gate as a space frame with rigid or pinned joints as the case may be. The resulting moments and shears include all primary and secondary stresses induced by the various loading conditions. Sufficient manual computations were made to verify the computer output.

(5) Floodwalls. The floodwalls are designed against lateral loading resulting from hurricane tides, waves, and soil pressures.

\*See plates IV-37 and IV-38.\*

(6) Concrete sheet pile wingwall. The concrete sheet pile wing-wall was designed as a tieback wall. See plate IV-37.\*

3-04 Operating Machinery Design. a. Design criteria and assumptions. The design of the sector gate operating machinery was based on the dead load of the gate leaf and the hydraulic conditions under which the gate leaves must be operated. The two design cases were:

Case A	Landside elevation	+5.0
	MR-GO side elevation	0.0
	Differential head	+5.0 ft.
Case B	Landside elevation	0.0
	MR-GO side elevation	+5.0
	Differential head	+5.0 ft.

The parts of the operating machinery which are stressed in proportion to the torque are so proportioned that the stresses, when stalling occurs, will not exceed 75 percent of the yield point of the materials used.

\*Revised September 1974



The following coefficients of friction were assumed:

Bearing surfaces	0.25
Rubber seals (wet)	0.25

b. Operating machinery capacity. The force acting on the cable to move the gate was determined by the following loads acting on the gate:

Dead load of the gate ( $109^k$ )  
Water load acting on the gate skin  
Water load acting on the vertical seal fin  
Seal friction

The gate loads used in the machinery design were obtained from the gate design computations.

The cable tension computed for Case A (4,300 lbs, including 10 percent added for shock) was used as the basis for the machinery design.

3-05 Cathodic Protection. a. Structure to be protected. For purposes of computing the total surface area of steel to be protected, the cathodically protected area is considered to include all structural members comprising the lower half of the gate structure up to elevation 1.5, including the inner and outer faces of the skin plate. See plates II-36 and II-37 for details.

The vinyl coating is assumed to be 99 percent efficient initially to allow for voids, and 61 percent efficient at the end of 10 years to allow for deterioration. This results in an average efficiency of 80 percent, or a factor of 0.20 to be applied in computing the effective area of exposed steel surface.

b. Life expectancy of cathodic protection system. In order to minimize maintenance requirements the total anode weight is computed on the basis of a 10 to 20-year life expectancy of the cathodic protection system. The actual life of the anodes will be dependent

upon the actual versus the assumed efficiency of the paint system, variations in water conductivity, motion and temperature of the water, and other factors.

c. Water resistivity. Salinity observations for Bayous Bienvenue and Dupre were taken in the channel at various depths from 5 to 35 feet over a period from October 1963 through November 1966. The readings at the 5-foot depth are most nearly applicable to the average depth at the control structures. At Bayou Dupre the average of all readings at the 5-foot depth is 5,442 ppm, and at Bayou Bienvenue the average is 5,186 ppm. Since these two averages are substantially the same, the cathodic protection systems were made identical, based on an overall average salinity of 5,314 ppm.

Salinity observations at Paris Road bridge were taken only at mid-depth for the period from 1948 through 1961. From 1962 through 1966 readings were taken at the surface, mid-depth, and bottom of the MR-GO. Considering only surface readings for the period 1964 through 1966, the average salinity is 5,264 ppm, which is essentially the same as the average 5-foot depth readings at Bayous Bienvenue and Dupre.

Using 5,314 ppm dissolved chlorides as representative of average conditions, the resistivity is computed to 118 ohm-cm.

d. Required current density. U. S. Army Corps of Engineers Manual TM-5-118-4, page 203, lists current densities for bare steel in sea water ranging from 3.0 to 10.0 milliamps per square foot. Sea water has a resistivity range from 15 to 40 ohm-cm., as compared to the considerably higher 118 ohm-cm for the MR-GO at the proposed control structure locations. Thus an assumed current density of 6.0 ma. per square foot is considered an adequate criterion for protection of the structures, and this is in keeping with experiences on other structures in similar waters.



\* BAYOU BIENVENUE CONTROL STRUCTURE

INDEX

SELECTED PLATES FROM DESIGN MEMORANDUM NO. 5

<u>Plate No.</u>	<u>Title</u>	<u>File No.</u>
I-1	Location Plan and Vicinity Map	H-2-24147
I-3	Site Plan	H-2-24147
I-4	Site Plan - cont.	H-2-24147
II-1	Hydraulic Data - 1	H-2-24147
II-2	Hydraulic Data - 2	H-2-24147
III-1	Undisturbed Boring B-IU Test Data	H-2-24147
III-4	General Borings	H-2-24147
III-12	Stability Analysis - 1	H-2-24147
III-14	Stability Analysis - 3	H-2-24147
IV-37	Floodwall Stability - 1	H-2-24147
IV-38	Floodwall Stability - 2	H-2-24147
IV-3	Base Slab - 1	H-2-24147
IV-8	Base Slab - 6	H-2-24147
IV-12	Needle Dam	H-2-24147
IV-13	Needle Girder	H-2-24147 *

\*Revised September 1974



LEGEND


TIDE GAUGE	DESCRIPTION
⊕ 1	SOUTHWEST BANK OF MR-GO MILE 53, STA. 686 40 AND MOUTH OF BAYOU DUPRE
⊕ 2	THE EAST BANK OF CANAL APPROX. 550' NORTH OF JUNCTION WITH LAKE BORGNE CANAL
⊕ 3	CHALMETTE BACK LEVEE STA. 150 00

GENERAL NOTES

ALL ELEVATIONS SHOWN REFER TO MEAN SEA LEVEL (MSL) UNLESS OTHERWISE NOTED.


ALL SCALES SHOWN FULL SIZE PRIOR TO REDUCTION.

SECTION DESIGNATION  
 PLATE SECTION IS CUT ON.      PLATE SECTION IS SHOWN ON.



LAKE PONTCHARTRAIN, LA. AND VICINITY  
 CHALMETTE AREA PLAN  
 DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
 BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES  
**LOCATION PLAN AND VICINITY MAP**  
 SCALES AS SHOWN


WALDEMAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
DATE: MARCH, 1969	FILE NO. M-2-2447



MISSISSIPPI RIVER GULF OUTLET

NOTE:  
 WHERE A SLOPE IS SHOWN AS "1 ON 3";  
 THIS IS TO BE INTERPRETED AS A VERTI-  
 CAL RISE OF ONE FOOT FOR EVERY  
 THREE FEET MEASURED HORIZONTALLY.  
 B-2 OR D-2 INDICATES SOIL BORING

(FOR STABILITY ANALYSIS OF STREAM CLOSURE)  
 SEE PLATES III-12




LAKE PONTCHARTRAIN, LA. AND VICINITY  
 CHALMETTE AREA PLAN  
 DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
 BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES

**SITE PLAN**  
**BAYOU BIENVENUE**


SCALES AS SHOWN

WALDENMAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
---	---



DATE MARCH, 1966 FILE NO. H-2-2447



NOTE  
 WHERE A SLOPE IS SHOWN AS "1 ON 3" THIS  
 IS TO BE INTERPRETED AS A VERTICAL RISE OF  
 ONE FOOT FOR EVERY THREE FEET MEASURED  
 HORIZONTALLY.



LAKE PONTCHARTRAIN, LA. AND VICINITY CHALMETTE AREA PLAN DESIGN MEMORANDUM NO. 5—DETAIL DESIGN BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES <b>SITE PLAN</b> <b>BAYOU BIENVENUE - CONT.'D</b> <small>SCALE AS SHOWN</small>	
WALDEMAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
DATE: MARCH, 1968	FILE NO. H-2-24147




L A K E B O R G N E

**LEGEND**


- //// SPOIL AREA GRAVITY RUNOFF
- \\ PONDING AREA
- ||| AREA UNDER PUMPS
- === GRAVITY DRAINAGE
- H CONTROL STRUCTURE
- TOTAL AREA = 50,100<sup>±</sup> ACRES
- PONDING AREA = 22,600<sup>±</sup> ACRES
- ⊕ TIDE GAUGE

TIDE GAUGE	DESCRIPTION
⊕ 1	SOUTHWEST BANK OF M4-60 MILE 53, STA. 686+40 AND MOUTH OF BAYOU DUPRE
⊕ 2	THE EAST BANK OF CANAL APPROX. 550' NORTH OF JUNCTION WITH LAKE BORGNE CANAL
⊕ 3	CHALMETTE BACK LEVEE STA. 150+00




LAKE PONTCHARTRAIN, LA. AND VICINITY  
 CHALMETTE AREA PLAN  
 DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
 BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES  
**HYDRAULIC DATA - I**  
 SCALES AS SHOWN

WALDMAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
DATE, MARCH, 1968	FILE NO. H 2-24147




HYDROGRAPH - HIGH TIDE CYCLE


NOTE: GAGE #1 AT INTERSECTION OF BAYOU DUPRE & M.P.-G.O.  
GAGE #2 16,000 FEET INLAND (SEE PLATE II-1)




HYDROGRAPH - LOW TIDE CYCLE  
(SEE NOTE ABOVE FOR GAGE LOCATION)



VELOCITY VS. HEAD LOSS THRU STRUCTURE



STORAGE VOLUME VS. PONDING AREA LEVEL  
(11,500 ACRES = 1/2 OF TOTAL PONDING AREA)



NOTE: CURVE BASED ON 2,063 HOURLY READINGS  
MAX. HIGH TIDE 2.64 MIN. LOW TIDE -0.95  
VELOCITY THRU STRUCTURE VS. PERCENT OF TIME

LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN  
DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES



**HYDRAULIC DATA-2**

SCALES AS SHOWN

WALDENAR & NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
DATE: MARCH, 1968	FILE NO. H-2-2447







**GENERAL NOTES:**

- 1) SEE PLATE 'A' FOR SOIL BORING LEGEND.
- 2) L.S. LANDSIDE F. S. FLOODSIDE
- 3) COHESIVE SOIL SAMPLES WERE TAKEN WITH A 1 7/8" I.D. CORE BARREL SAMPLER. NON-COHESIVE SOIL SAMPLES WERE TAKEN WITH A 1 3/8" I.D., 2" O.D. SPLIT SPOON SAMPLER USING A 140 lbs. HAMMER WITH A 30" DROP.

LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN

DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES

**GENERAL BORINGS**





SCALES AS SHOWN

WALDEMAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
--	---

DATE: MARCH, 1968 FILE NO. H-2-24447

BAYOU BIENVENUE

SECTION	FAILURE SURFACE NO.	EL.	DRIVING FORCES			RESISTING FORCES			FACTOR OF SAFETY	
			+D <sub>A</sub>	-D <sub>P</sub>	ΣD	+R <sub>A</sub>	+R <sub>B</sub>	+R <sub>P</sub>		ΣR
FIRST LIFT	A 1	-27.5	48,225	42,918	5,307	12,616	28,004	8,017	48,637	2.16
	A 2	-27.5	48,225	27,364	20,861	12,616	67,121	5,100	84,837	4.07
	B 2	-27.5	41,382	27,364	14,018	7,988	25,912	5,100	39,000	2.78
SECOND LIFT	C 3	-28.5	44,373	28,700	14,673	8,617	77,063	6,021	91,701	6.25
	A 1	-27.5	75,068	46,103	28,965	26,267	28,137	8,583	62,987	2.17
	A 2	-27.5	75,068	27,364	47,704	26,267	67,412	5,100	98,779	2.07
THIRD LIFT	B 2	-27.5	48,025	27,364	20,661	10,245	37,378	5,100	52,723	2.55
	C 2	-27.5	42,430	27,364	15,066	8,391	26,189	5,100	39,680	2.63
	D 3	-28.5	45,382	28,700	15,682	9,019	77,384	6,020	92,423	5.89
	A 1	-22.5	80,850	28,118	52,732	41,760	35,301	6,146	83,207	1.59
	A 2	-22.5	80,350	7,008	63,342	41,760	75,304	2,950	120,014	1.89
	B 3	-27.5	100,512	40,585	59,927	44,412	38,419	8,798	91,629	1.53
C 4	-22.99	80,041	26,808	53,233	29,111	32,480	10,092	72,033	1.36	
C 5	-22.99	80,041	23,171	56,870	29,111	59,263	4,880	73,254	1.26	
C 6	-22.99	80,041	18,108	61,933	29,111	75,763	3,187	103,051	1.74	



PASSIVE WEDGE    CENTRAL WEDGE    ACTIVE WEDGE

SURFACE B3 THIRD STAGE F.S. WITH RESPECT TO SHEAR STRENGTH  
 $= \frac{R_A + R_B + R_P}{D_A - D_P} = \frac{21,629}{13,927} = 1.53$

VECTOR DIAGRAM  
 (METHOD OF PLANES)  
 SCALE: 1" = 30,000\*


NOTES:  
 SEE PLATE I-3 FOR LOCATION OF STREAM CLOSURE SECTION.  
 SEE PLATE I-9 FOR DETAIL DIMENSIONS OF SECTIONS.  
 MANY OTHER FAILURE PLANES HAVE BEEN STUDIED  
 BUT ARE NOT SHOWN ON THIS DWG. ONLY THE WORST  
 CONDITIONS HAVE BEEN SHOWN.  
 \*WATER MR-GO SIDE AT EL. 13.0

LAKE PONTCHARTRAIN, LA. AND VICINITY  
 CHALMETTE AREA PLAN  
 DESIGN MEMORANDUM NO. 5-DETAIL DESIGN  
 BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES


**STABILITY ANALYSIS-I**

SCALE AS SHOWN


WALDENAR S. NELSON AND COMPANY INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
DATE: MARCH, 1968	FILE NO. M-2-24147



- BAYOU DUPRE - SECTION THRU LEVEE AND CHANNEL -  
"Q" STABILITY




- BAYOU BIENVENUE - SECTION THRU LEVEE AND CHANNEL -  
"Q" STABILITY



F.O.S. WITH RESPECT TO SHEAR STRENGTH  

$$= \frac{R_A + R_B + R_P}{D_A - D_P} = \frac{25047}{18349} = 1.37$$



F.O.S. WITH RESPECT TO SHEAR STRENGTH  

$$= \frac{R_A + R_B + R_P}{D_A - D_P} = \frac{63981}{35550} = 1.80$$

**VECTOR DIAGRAMS**

(METHOD OF PLANES)  
SCALE: 1" = 10,000\*

NOTE: SEE PLATES I-3 AND I-5 FOR LOCATION OF SECTIONS THRU LEVEE AND CHANNEL.

SECTION	FAILURE SURFACE NUMBER	EL.	DRIVING FORCES			RESISTING FORCES				FACTOR OF SAFETY $\frac{\sum R}{\sum D}$	F.O.S. NEGLECT'G STRENGTH INCREASE	
			+DA	-DP	ΣD	RA	RB	RP	ΣR			
BAYOU DUPRE	D	1	-19.5	32579	14230	18349	11453	10455	3199	25047	1.37	1.37
	A	1	-19.5	61871	14230	47641	19300	41801	3199	64240	1.35	1.21
	B	2	-25.5	89111	27151	55980	24770	60860	7789	93419	1.67	1.51
	C	3	-33.5	116826	52001	64825	35100	58406	22599	116045	1.79	1.79
BAYOU BIEN- VENUE	A	4	-19.5	63221	43864	19357	19300	4350	15900	38550	2.04	1.82
	B	2	-22.5	77963	28058	49905	25766	46975	4182	76323	1.59	1.15
	A	1	-16.5	45998	7308	38690	17016	43689	1300	62005	1.57	1.11
	C	3	-35.5	107754	52524	55230	35227	59655	29079	117961	2.14	2.05
	A	4	-16.5	45998	10448	35550	17016	41498	5527	63981	1.80	1.11
	A	5	-16.5	63221	43864	19357	19300	4350	15900	39550	2.04	1.06

STABILITY CALCULATIONS


LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN  
DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES

**STABILITY ANALYSIS - 3**


SCALES AS SHOWN

WALDENAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
--	---


DATE: MARCH, 1968 FILE NO. H-2-2447




PILE PLAN  
1" = 5'-0"



LOADS AND PILE REACTIONS ON INVERTED "T" FLOOD WALL  
SCALE: 1" = 5'-0"




MOMENT DIAGRAM FOR STEM  
SCALE: 1" = 3'-0"



MOMENT DIAGRAM FOR BASE  
SCALE: 1" = 10,000 FT\*"

TABULATION OF PILE LOADS IN KIPS												
PILE NO	LOADING CONDITION NO. 1											
	ELASTIC CENTER		K=50 HRENNIKOFF			K=125 HRENNIKOFF			K=200 HRENNIKOFF			
	P	Q	P	Q	P	Q	P	Q	P	Q		
1	-42.4	0.0	-42.5	-0.016	-42.5	-0.016	-42.6	-0.032	-42.6	-0.024	-42.6	-0.040
2	-13.4	0.0	-13.3	-0.056	-13.4	-0.040	-13.2	-0.104	-13.3	-0.080	-13.1	-0.144
3	37.9	0.0	37.8	-0.960	37.9	-0.016	37.8	-0.240	37.8	-0.032	37.7	-0.056
4	67.0	0.0	67.0	-0.016	67.0	0.008	67.0	0.032	67.0	0.024	67.1	0.048
LOADING CONDITION NO. 1-A												
1	-36.2	0.0	-36.6	-0.096	-36.5	-0.072	-36.8	-0.176	-36.7	-0.144	-37.0	-0.240
2	-19.5	0.0	-18.7	-0.120	-19.0	-0.036	-18.4	-0.224	-18.6	-0.176	-18.0	-0.360
3	44.1	0.0	43.5	-0.088	43.6	-0.072	43.0	-0.160	43.2	-0.128	42.6	-0.216
4	60.8	0.0	61.1	-0.064	61.0	-0.048	61.4	-0.112	61.3	-0.096	61.5	-0.152
LOADING CONDITION NO. 2												
1	7.0	0.0	6.9	-0.072	7.0	-0.056	6.7	-0.136	6.8	-0.112	6.6	-0.192
2	4.1	0.0	4.6	-0.072	4.5	-0.024	4.9	-0.136	4.7	-0.104	5.1	-0.184
3	23.3	0.0	23.0	-0.040	23.0	-0.032	22.5	-0.064	22.7	-0.056	22.5	-0.088
4	20.3	0.0	20.6	-0.040	20.6	-0.032	20.7	-0.072	20.6	-0.056	20.8	-0.072
LOADING CONDITION NO. 2-A												
1	10.5	0.0	10.2	-0.120	10.3	-0.096	10.0	-0.224	10.1	-0.128	9.8	-0.304
2	0.6	0.0	1.3	-0.104	1.2	-0.088	1.92	-0.200	1.7	-0.160	2.3	-0.280
3	26.7	0.0	26.2	-0.072	26.2	-0.056	25.5	-0.136	25.8	-0.112	25.1	-0.176
4	16.9	0.0	17.3	-0.088	17.1	-0.064	17.4	-0.152	17.4	-0.128	17.6	-0.208


NOTES:  
 1- STILL WATER OF EL. 13.0, 7FT. BROKEN WAVE, SHEET PILE CUT-OFF WALL ASSUMED IMPERVIOUS, LANDSIDE WATER EL. 2.0.  
 1-A- SAME AS CONDITION NO. 1 EXCEPT SHEET PILE CUT-OFF WALL ASSUMED PERVIOUS.  
 2- STILL WATER OF EL. 8.3, 2FT. BROKEN WAVE, SHEET PILE CUT-OFF WALL ASSUMED IMPERVIOUS, LANDSIDE WATER EL. 2.0.  
 2-A- SAME AS CONDITION NO. 2 EXCEPT SHEET PILE CUT-OFF WALL ASSUMED PERVIOUS.  
 ( ) INDICATES TENSION IN TOP OF BASE SLAB.  
 " " BOT. " " BOT. " " BOT. " " BOT.  
 ABOVE LOADINGS ARE GROUP II LOADINGS.



PRESSURE DIAGRAM  
SCALE: 1" = 6'-0"  
F.O.S. = 1.5

MOMENT DIAGRAM  
SCALE: 1" = 6'-0"  
F.O.S. = 1.5

WING WALL STABILITY  
BAYOU DUPRE



PRESSURE DIAGRAM  
SCALE: 1" = 6'-0"  
F.O.S. = 1.5

MOMENT DIAGRAM  
SCALE: 1" = 10,000 FT\*"

WING WALL STABILITY  
BAYOU BIENVENUE

LAKE PONTCHARTRAIN, LA. AND VICINITY  
 CHALMETTE AREA PLAN  
 DESIGN MEMORANDUM NO. 5--DETAIL DESIGN  
 BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES

**FLOOD WALL STABILITY - I**


SCALES AS SHOWN

WALDENAR S. NELSON AND COMPANY, INC.  
 ENGINEERS AND ARCHITECTS  
 NEW ORLEANS, LA.

U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS  
 CORPS OF ENGINEERS, U. S. ARMY  
 NEW ORLEANS, LA.


DATE: MARCH, 1968

FILE NO. H-2-2447




**GROSS PRESSURE DIAGRAM**

F.S. = 1.25  
SCALE 1" = 1000 PSF  
SCALE 1" = 10'-0"



**NET PRESSURE DIAGRAM**


"Q" STABILITY  
SCALE 1" = 600 P.S.F.  
SCALE 1" = 10'-0"  
F.S. = 1.25



**MOMENT DIAGRAM**


F.S. = 1.25  
SCALE 1" = 10,000 FT. LB.  
SCALE 1" = 10'-0"

**BAYOU DUPRE**




**GROSS PRESSURE DIAGRAM**

F.S. = 1.25  
SCALE 1" = 1000 PSF  
SCALE 1" = 10'-0"



**NET PRESSURE DIAGRAM**

"Q" STABILITY  
SCALE 1" = 1000 PSF  
SCALE 1" = 10'-0"  
F.S. = 1.25




**MOMENT DIAGRAM**

F.S. = 1.25  
SCALE 1" = 5000 FT. LB.  
SCALE 1" = 10'-0"

**NOTE**


THE FOLLOWING CASES HAVE BEEN STUDIED BUT CONTROLLING CASES ONLY ARE SHOWN:  
1. 10' STABILITY: SAME AS CASE 1 BUT DYNAMIC LOAD APPLIED AT 10' FROM TOP.  
2. 10' STABILITY: SAME AS CASE 1 BUT DYNAMIC LOAD APPLIED AT 20' FROM TOP.  
3. 15' STABILITY: SAME AS CASE 1.  
4. 15' STABILITY: SAME AS CASE 1.




**DETAIL OF EROSION PROTECTION**  
SCALE 1" = 10'-0"

**BAYOU BIENVENUE**

LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN  
DESIGN MEMORANDUM NO. 5-DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES  
**FLOOD WALL STABILITY - 2**  
SCALES AS SHOWN  
WALDEMAR S. NELSON AND COMPANY, INC.  
ENGINEERS AND ARCHITECTS  
NEW ORLEANS, LA.  
U. S. ARMY ENGINEER DISTRICT NEW ORLEANS  
CORPS OF ENGINEERS, U. S. ARMY  
NEW ORLEANS, LA.  
DATE: MARCH, 1968  
FILE NO. H-2-24147



LOADING DIAGRAM  
TRANSVERSE SECTION  
SCALE: 1"=10'



MOMENT DIAGRAM - SCALE: VERT. 1"=50'K  
LONGITUDINAL SECTION - SCALE: 1"=10'

**DRAG FORCE COMPUTATION:**

EL. 0.0 TO EL. 0.0 CLAY C=120 P.S.F.  $\phi=0^\circ$   $\delta=110^\circ/\text{FT}$   
 EL. 0.0 TO EL. -17.78 SHELL C=0 P.S.F.  $\phi=40^\circ$   $\delta=90^\circ/\text{FT}$   
 DRAG FORCE FOR CLAY = (C) X LENGTH OF WALL  
 DRAG FORCE FOR SHELL = LATERAL FORCE X  $\tan \phi$  X L  
 LATERAL FORCE = OVERBURDEN WT. X  $\tan^2(45 - \frac{\phi}{2})$   
 TOTAL DRAG FORCE = DRAG FORCE FROM CLAY + SHELL  
 LENGTH OF WALL FROM EL. 17.5 TO EL. -17.78 = 89 FT.  
 LENGTH OF WALL FROM EL. 17.5 TO EL. -17.78 = 29 FT.

**LOADING CONDITION: CASE 1**

GATE OPEN, BACKFILL NOT IN PLACE  
NO BUOYANCY.

PILE REACTIONS ASSUMED UNIFORMLY  
DISTRIBUTED IN TRANSVERSE DIRECTION  
LOADING CONDITION: CASE 1-A  
SAME AS CASE 1 EXCEPT BACKFILL IN PLACE  
**NOTES:**

LOADS SHOWN ARE FOR HALF OF STRUCTURE.

MOMENTS SHOWN ARE FOR ONE FOOT STRIP.


— INDICATES TENSION IN TOP OF SLAB.

CASE 1

PILE REACTIONS		
	MAXIMUM	MINIMUM
PILES A	19.21 K	19.04 K
PILES B	17.81 K	17.63 K

CASE 1-A

PILE REACTIONS		
	MAXIMUM	MINIMUM
PILES A	21.61 K	21.35 K
PILES B	20.07 K	19.82 K



**STABILITY DIAGRAM**

SCALE: LINEAR: 1"=10'  
LOADS: 1"=5000K


LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN  
DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES

**BASE SLAB - I**

SCALES AS SHOWN

WALDENAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
--	---

DATE: MARCH, 1968 FILE NO. H-2-2447



**LOADING CONDITION: CASE G**

STRUCTURE COMPLETE, BACKFILL IN PLACE. HURRICANE CONDITION, GATE CLOSE D, WATER MR-GO SIDE AT EL+3.00 M.S.L., WATER LANDSIDE AT EL+2.00 M.S.L., BUOYANCY ACTIVE, SHEET PILE CUT-OFF WALL IMPERVIOUS, WAVE LOAD MR-GO SIDE. PILE REACTIONS ASSUMED UNIFORMLY DISTRIBUTED IN TRANSVERSE DIRECTION.

**LOADING CONDITION: CASE G-A**

SAME AS CASE G EXCEPT SHEET PILE CUT-OFF WALL PERVIOUS.

**NOTES:**

LOADS SHOWN ARE FOR HALF OF STRUCTURE. MOMENTS SHOWN ARE FOR A ONE FOOT STRIP. ( ) INDICATES TENSION IN TOP OF SLAB. ( ) INDICATES TENSION IN BOTTOM OF SLAB.



**CASE G**

PILE REACTIONS		
PILE	MAXIMUM	MINIMUM
PILE "A"	-17.42 k*	-17.54 k*
PILE "B"	39.51 k	39.39 k

**CASE G-A**

PILE REACTIONS		
PILE	MAXIMUM	MINIMUM
PILE "A"	-14.81 k*	-20.47 k*
PILE "B"	42.39 k	36.73 k

\* DENOTES TENSION



LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN  
DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES


**BASE SLAB - 6**

SCALES AS SHOWN

WALDEMAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
--	---


DATE: MARCH, 1968 FILE NO. M-2-2447







SECTION THRU NEEDLE DAM  
N. T. S.

22 NEEDLES REQUIRED  
TO BE STORED AT ONE STRUCTURE



SECTION THRU NEEDLE  
N. T. S.



ISOMETRIC VIEW OF NEEDLE  
DAM STORAGE RACK  
(BAYOU BIENVENUE STRUCTURE ONLY)  
(SEE PLATE I-7 FOR LOCATION)


LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN  
DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES

**NEEDLE DAM**

SCALES AS SHOWN


WALDENAR S. NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
--	---

DATE: MARCH, 1968 FILE NO. H-2-2447




**LOADS**

SCALE: 1" = 500#/FT. VERT.  
SCALE: 1" = 4'-0" HOR.



**SHEARS**


SCALE: 1" = 3000# VERT.



**MOMENTS**


SCALE: 1" = 10000 FT.# VERT.

**LIFTING STRESSES**




**LOADS**

SCALE: 1" = 500#/FT. VERT.  
SCALE: 1" = 4'-0" HOR.



**SHEARS**

SCALE: 1" = 2000# VERT.




**MOMENTS**

SCALE: 1" = 8,000 FT.# VERT.


**DEAD LOAD OF GIRDER**

2 GIRDERS ARE REQUIRED




**WATER LOAD**

SCALE: 1" = 6000#/FT. VERT.  
SCALE: 1" = 4'-0" HOR.



**SHEAR**

SCALE: 1" = 10000# VERT.



**MOMENTS**

SCALE: 1" = 400000 FT.# VERT.

**WATER LOADS**

LAKE PONTCHARTRAIN, LA. AND VICINITY  
CHALMETTE AREA PLAN  
DESIGN MEMORANDUM NO. 5—DETAIL DESIGN  
BAYOUS BIENVENUE AND DUPRE CONTROL STRUCTURES

**NEEDLE GIRDER**

SCALES AS SHOWN

WILKERSON & NELSON AND COMPANY, INC. ENGINEERS AND ARCHITECTS NEW ORLEANS, LA.	U. S. ARMY ENGINEER DISTRICT, NEW ORLEANS CORPS OF ENGINEERS, U. S. ARMY NEW ORLEANS, LA.
DATE: MARCH, 1968	FILE NO. H-2-2467

#### SECTION IV - CONSTRUCTION HISTORY

4-01 General. The Bayou Bienvenue control structure is being constructed under contract no. DACW29-72-C-0064, awarded on 20 January 1972 to T. L. James and Co., Inc. of Ruston, Louisiana. Work started on 10 February 1972 and at the time of the inspection was about 70 percent complete. A recent contract modification has set the present completion date at 8 March 1974 with actual completion expected 1 May 1974.

4-02 Construction Sequence. Since starting on this job, the contractor has observed the following construction sequence:

- a. Built an access road to the jobsite.
- b. Cleared the jobsite and established the field office.
- c. Constructed the dike for storage of borrow material.
- d. Performed initial excavation with a hydraulic dredge.
- e. Installed dewatering equipment and piezometers and dewatered the excavation.
- f. Placed shell for use as a dry working surface.
- g. Performed timber and concrete pile tests.
- h. Drove timber and steel sheet piling.
- i. Placed stabilization slab and concrete base slab.
- j. Placed concrete walls, constructed the wingwalls, inverted T-walls and fender system, and started placing shell random backfill.
- k. Installed the gates, placed shell blanket and derrick stones on the approach channels.

After all work is complete at the structure site, and the north and south bypass channels have been dredged, the contractor will close off Bayou Bienvenue just south of its confluence with the MR-GO.

4-03 Sources of Materials. a. Random and selected impervious backfill. When the structure was planned, it was envisioned that random backfill and the selected impervious backfill would come from selected locations on the Mississippi River-Gulf Outlet. Shortly after this contract was awarded, it was discovered that in the ensuing years since the structure was planned, the borrow for random backfill was no longer available along the MR-GO, and only the 50 cubic yards of selected impervious backfill was obtained from the initial excavation. This impervious material is clay with a liquid limit of not less than 40. The contract was modified and the contractor was allowed to backfill with a combination of shell and earth. Some earth random backfill was obtained from the extension of Judge Perez Drive in Meraux, La. The contractor has also obtained material from the area where Lucerne Street intersects the Morrison Road Canal and from a spoil levee adjacent to Twenty Arpent Canal on the property of Ed de Bouchael in Meraux, La. The contractor has also requested permission to use material from the Bulk Loading Facility on the west side of the Inner Harbor Navigation Canal.

b. Concrete materials. The concrete was obtained by the contractor from Jimco, Inc. at a plant about 4 miles away from the jobsite. Concrete trucks made the trip from the plant to the jobsite in about 1/2 hour. The contractor experienced some difficulty in trying to get type II cement because of a national shortage. However, he was able to obtain

it from the Baton Rouge plant of Ideal Cement Co. The fine and coarse aggregate came from the Franklinton Pit of Smith Sand and Gravel Co. at Mt. Herman, Louisiana.

4-04 Concrete Proportions and Control Procedures. The U.S. Army Corps of Engineers' Waterways Experiment Station at Vicksburg, Miss. was requested to design the concrete mix and they recommended using 399.5 lbs. of cement; 1,212.1 lbs. of fine aggregate; 1,993.3 lbs. of coarse aggregate; and 219.73 lbs. of water per cubic yard of mix. Design plans required that the strength of the design mix was 3,000 p.s.i. at 28 days. However, the contractor added one more sack of cement per cubic yard at his own expense to insure proper strength and workability. The strength of the concrete placed ranged from 3,400 p.s.i. to 6,200 p.s.i.

During the placement of the slab and the walls, the contractor hired Pittsburg Testing Laboratory of New Orleans, Louisiana to supervise concrete operations and testing so as to ensure quality concrete. In the beginning, Pittsburg had a man at the jobsite to conduct slump and air content tests. This man was later changed to Jimco's plant and the rejection of concrete at the jobsite was greatly reduced. This man also obtained concrete cylinder samples which were later broken by the Pittsburg Laboratory. The test (slump and air content) conducted by the technician from Pittsburg were supervised by Government personnel. Government personnel also obtained concrete cylinder samples that were broken at 7 and 28 days in the testing machine at District Headquarters.

Concrete placement on the stabilization slab began on 15 November 1972 and was completed on 21 November 1972. Concrete placement on the

floor slab began on 1 December 1972 and was completed on 6 February 1973. Placement on the walls started on 16 February 1973 and was completed on 30 May 1973.

4-05 Dewatering System. In accordance with the contract, the contractor was required to operate the dewatering system so as to maintain the piezometric heads a minimum of 2 feet below the bottom of the excavation at all times. Before the contractor started backfilling, the piezometric heads were maintained at elevations ranging from 5 to 7 feet below the bottom of the excavation.

SECTION V - INSPECTION

5-01 Inspection Team. The inspection of the structure was conducted on 31 October 1973 by the following personnel:

LMVD

Mr. C. Trahan	Geology, Soils and Materials Branch
Mr. R. Dubuisson	Technical Engineering Branch

NOD

Mr. R. J. Gannuch	Structural Design Section
Mr. J. H. Richardson	Foundations and Materials Branch
Mr. C. W. Soileau	Hydraulics and Hydrology Branch
Mr. M. A. Drake	Hydraulics and Hydrology Branch
Mr. H. P. Blanchard, Jr.	Mechanical-Electrical Section
Mr. H. L. Bracey	General Engineering Section
Mr. T. F. Mehrtens	General Engineering Section
Mr. A. Ramirez, Jr.	Construction Division
Mr. J. McFaul	New Orleans Area Office
Mr. G. E. Breerwood	Operations Division

Board of Commissioners, Orleans Levee District

Messrs. Willoz, Smith, Bodet, Ortego, Darby, Mauterer, Transhant

5-02 Orientation. Prior to the inspection, the team members were given a brief orientation on the following features of the structure: Hydraulics and hydrology, structural considerations, foundations, operating machinery, and construction history.

5-03 Observations. a. Structural. (1) At the time of the inspection, all concrete placement and construction of the guidewall fender system were complete and the sector gates were installed. Backfill was complete to approximately el. 0.0 and riprap was placed, however, final dressing of the riprap was not yet accomplished.

(2) Mr. Dubuisson recommended that a crack survey be made of the structure prior to flooding the excavation. The only cracks known at this time are a few minor hairline cracks in the walkway around

the gate recess, but prior to flooding the excavation, a crack survey will be made.

(3) Approximately 30 of the 37 concrete sheet piles (I-wall) were in place on the southeast side of the structure. According to the order of work established in the specifications, these concrete sheet piles were to be placed after the levee fill. The order of work established a maximum amount of time to elapse between placement of levee fill and the driving of the piles in order that a large portion of the levee settlement would take place prior to installation of the wall. These 30 piles however, were placed prior to placement of the levee fill. Since the fill material was not in place, these piles were only embedded approximately 5 feet. This, together with the poor soil conditions at the site resulted in the piles settling and rotating in the plane of driving. The contractor was ordered to pull the piles in order that the levee fill could be placed. In the pulling of the first pile, it was noted that the plastic interlock was torn the entire length of the pile. The contractor was then ordered to stop the pulling operation. A system of cables and come-alongs were then installed to hold the piles in a plumb position. At that time, it was the intention to try to hold the piles with the cable arrangement while backfilling operations proceeded. See also Paragraph 5-04a.

b. Soils and Foundation. The soil and foundation observations were limited because the structure was not complete at the time of the inspection. The tie-in levees, I-walls, and approach channels were yet to be constructed.

No evidence of structural cracking due to differential settlement was observed mainly because the structure and inverted T-walls are new and are supported on piles. Instrumentation had not been installed at



the time of the inspection; therefore, settlement and alinement readings were not available.

The excavation slopes of the approach channels extended only to the limit of the riprap at the time of the inspection. The slopes appeared to be in good condition. The riprap and derrick stone were in place; however, at several locations the shell blanket material could be seen beneath the stone. The Project Engineer advised that the contractor had not yet dressed the riprap and stone and that the condition would be corrected within a short time.

c. Operating Machinery. The inspection of the operating machinery consisted of visually inspecting the installation of all components for conformance with plans and specifications, with approved changes. No discrepancies were noted. At the time of the inspection the machinery and controls had not yet been connected, and an operational check could not be made.

5-04 Actions Subsequent to Inspection. a. Concrete Sheet Piles. Since the subject inspection, NOD has been advised by LMVD that it would be more appropriate to pull the concrete sheet piles and replace all concrete sheet piles on both sides of the structure with either longer concrete sheet piles or steel sheet piles coated with coal tar epoxy. NOD requested LMVD approval to modify the existing contract by deleting the driving of the "I" wall concrete sheet piles. Damaged concrete sheet piles would be replaced and all "I" wall sheet piles stockpiled at the structure in order that driving could commence upon stabilization of levee settlement. Deletion of the driving of the "I" wall piles in the existing contract was approved by LMVD

with the further recommendation to accelerate levee settlement by constructing the levee adjacent to the structure to final grade under the present contract. A final decision to install the shorter concrete sheet pile or longer steel or concrete sheet pile would then be based on the observed magnitude and rate of fill settlement as the section is raised in lifts to compensate for settlement. When the remaining concrete sheet piles were pulled, it was noted that the plastic interlocks were all in good condition. Therefore, it is highly possible that the plastic interlocks in the pile that had been pulled prior to the inspection (paragraph 5-03a(3)) were damaged during the driving rather than during the pulling operation.

b. Crack Survey. A crack survey was made prior to flooding the excavation. Results of this survey are shown on Plate V-1.

c. Operating Machinery. (1) On 6 December 1973 a field test on the machinery installation at Bayou Bienvenue control structure was performed by the contractor. The following is an evaluation of the field test.

(a) Sector gate operating machinery. Each leaf of the structure was fully opened and closed using electrical power. All components of the system performed as intended and no major discrepancies were noted. One minor discrepancy existed that the contractor was aware of and would correct. The discrepancy was that the lights on the control cabinets would not illuminate when the gate was fully opened or fully closed. This condition was corrected by changing the limit switches on the gate.

(b) Engine-generator unit. The engine-generator was operated

during all electrical portions of the test. The unit performed satisfactorily during all phases of the test and no discrepancies were noted.

(c) Emergency hand operator. The emergency hand operator was used to partially open and close each gate leaf of the structure. The operator performed as intended and no discrepancies were noted.

(2) All electrical installation was considered satisfactory.

d. Derrick Stone and Riprap. On 6 December 1973 it was noted that the derrick stone and riprap on the channel slopes and bottom adjacent to the structure had been dressed by the Contractor, and the voids had been filled.

5-05 Engineering Data File The data to be included in the \*Engineering Data File is being accumulated during the construction\* of the structure. When construction has been completed and the structure is turned over to the Orleans Levee Board for operation and maintenance, one set of all the data in the file will be furnished to the levee board and one set will be retained in the NOD Engineering Division for use in future evaluations.

\*Revised September 1974

SECTION VI - CONCLUSIONS AND PROPOSED REMEDIAL ACTION

6-01 Conclusions. It can be concluded that the structure is safe and stable, and will serve its intended purpose.

6-02 Proposed Remedial Action. The only condition that requires remedial action is the replacement of the concrete sheet pile I-wall, which will be corrected by modification of the construction contract prior to turning the structure over to the local interests.

6-03 Next Inspection. The next periodic inspection of the structure is scheduled for November, 1974.