



FY12 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)























<http://www.mvn.usace.army.mil/od/navigation.asp>

Last Updated 9/14/2012

 Changes made since last update  
 Cutterheads  
 Hoppers  
 Dustpans

All scheduled information subject to change. Does not include contingency projects.

 Dredging Performed  
 Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed

Project	Solicitation No.	Contract No.	Manager	Dredge	Actuals			FY 11												FY 12			FY 13						
					Dredge Start	Dredge End	Actual Bid Date	2011												2012			2013						
					SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR						
MISS RIV SWP LSD CUTTER/DUSTPAN #1-2010	10B0055	11C0024	Spraul	"Dredge 32"	2/25/2011	7/15/2011	1/20/2011																						
ATCH BASIN, GIWW & MISC. CDR #2-10	10B0049	11C0053	Lowe	"Missouri H."	7/27/2011	9/30/2011	7/20/2011																						
MISS RIV NEW ORLEANS HARBOR CUTT 1-2011	11B0021	11C0052	Spraul	"GD Morgan"	7/25/2011	9/13/2011	7/18/2011																						
ATCHAF RIV BAY, BAR, HSHOE & MISC PROJ CDR 1-2011	11B0030	11C0054	Lowe	"Dredge 32"	8/8/2011	10/26/2011	7/28/2011																						
OUTLETS OF VENICE BAPTISTE COLLETTE BAR CHANNEL	09B0074	11C0063	Schneider	"Missouri H."	10/9/2011	12/12/2011	8/31/2011																						
ATCH BAR CH. MD CY 475+00 TO 1355+00	10B0069	11C0071	Lowe	"GD Morgan"	9/27/2011	11/18/2011	9/13/2011																						
EAST & WEST CALUMET FLOODGATES MD CY	11B0048	11C0067	Falk	Bucket Dredge "Chief"	11/5/2011	11/28/2011	9/14/2011																						
MISS RIV SWP LSD CUTTER/DUSTPAN #1-2011	11B0034	11C0014	Spraul	"Marion"	3/10/2012	4/19/2012	2/7/2012																						
MISS RIV NOH & BAYOU LAFOURCHE CDR #2-2011	11B0022	12C0020	Spraul/Schneider	"Missouri H."	3/15/2012	6/9/2012	3/6/2012																						
MISS RIV SWP LSD CUTTER/DUSTPAN #2-2011	11B0035	12C0021	Spraul	"California"	4/20/2012	7/9/2012	3/20/2012																						
OUTLETS OF VENICE TIGER PASS MD (MI 7.3 TO 14.0) 1-11	11B0046	12C0024	Schneider	"Missouri H."	6/22/2012		4/12/2012																						
CALCASIEU RIVER MI 5 TO 17 MD	12B0026	12C0030	Falk	"Leonard J"	6/29/2012		5/1/2012																						
ATCHAF RIV BAR CH, CHENE, BOEUF, & BLACK MD 2-2010	10B0070	12C0033	Lowe	"Alaska"	7/23/2012		5/15/2012																						
ATCHAF RIV BERWICK BAY THREE RIVERS CDR IDIQ	12B0027	12D0007	Lowe	"Borinquen"	7/24/2012		6/7/2012																						
MISS RIV SWP HDDA CY MD	12B0028	12C0034	Spraul	"MaCaskill"	9/10/2012		6/11/2012																						
OUTLETS OF VENICE, BAP COLL BAR CH, MD 1-2011	11B0037	12C0041	Schneider	"E Stroud"	9/7/2012		7/17/2012																						
ATCHAF RIV BAY CHANN CY MD 1-2010	10B0078	12C0042	Lowe	"Captain Frank"			7/18/2012																						
MISS RIV SALTWATER BARRIER SILL CDR 1-2012	12B0043	12C0044	Spraul	"Texas", "California"	8/16/2012		8/9/2012																						
CALCASIEU RIVER MI 34 TO 36 MD			Falk																										

FY12 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)

http://www.mvn.usace.army.mil/od/navigation.asp

Last Updated 9/14/2012

- Changes made since last update
- Cutterheads
- Hoppers
- Dustpans

All scheduled information subject to change. Does not include contingency projects.

Dredging Performed  
Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed

Project	Solicitation No.	Contract No.	Manager	Dredge	Actuals			FY11 FY 12												FY13																					
					Dredge Start	Dredge End	Actual Bid Date	2011				2012				2013																									
								SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR															
MISSISSIPPI RIVER DEEP DRAFT CROSSINGS		DACW66-01C0016	Spraul	"Wallace McGeorge"	4/20/2012			██████████																																	
MISSISSIPPI RIVER DEEP DRAFT CROSSINGS	Gov't		Spraul	"Jadwin"	6/3/2012	7/16/2012		██████████																																	
MISSISSIPPI RIVER SHALLOW DRAFT CROSSINGS	Gov't		Spraul	"Hurley"	6/12/2012	7/21/2012		██████████																																	
MISS RIV SWP GOV'T HOPPER	Gov't		Gov't	"McFarland"	8/7/2010	8/26/2010		██████████																																	
MISS RIV SWP GOV'T HOPPER EXERCISE	Gov't		Gov't	"Wheeler" A-SWP, B-Xings, C-NOH	7/27/2012	7/28/2012		██████████																																	
MISS RIV SWP LSD HOPPER #1-2012	12B0006	12C0008	Spraul	"Stuyvesant", "Glenn Edwards"	1/21/2012	5/31/2012	1/10/2012	12MVN01																																	
CALCASIEU RIVER BAR CHANNEL HOPPER #1-2011	11B0024	12C0017	Falk	"Bayport", "Glenn Edwards"	4/2/2012	5/14/2012	1/24/2012	12MVN725 Bayport Departed 7 May 2012.																																	
MISS RIV SWP LSD HOPPER #2-2012	12B0007	12C0013	Spraul	"Newport"	2/13/2012	7/8/2012	2/1/2012	12MVN002																																	
MISS RIV SWP LSD HOPPER #3-2012 (CANCELLED NO BIDDERS)	12B0008	N/A	Spraul	N/A	N/A	N/A	2/16/2012	12MVN003 Cancelled No Bidders.																																	
MISS RIV SWP LSD HOPPER #4-2012	12B0009	12C0029	Spraul	"Bayport"	5/8/2012	7/27/2012	4/24/2012	12MVN004 Low Bidder Manson Construction. Award 25 Apr 2012.																																	
**CWPPRA project has an MVN maintenance dredging component																																									
CWPPRA projects last updated 19 Aug 2010, S. Hennington																																									