Change Number	Federal Facility Agreement and Consent Order				Date:				
M-034-04-01	Change Control Form Do not use blue ink. Type or print using black ink.				May 27, 2	.004			
Originator: K. A. Klein			Phone: (5	09) 376-7395	Į.				
Class of Change:				_					
			ıtive Manage	er [] III - Project Manager					
Change Title:									
Acceleration of K Basins Sludge Treatment and Disposal, Basin Remediation, and D. in Sludge Retrieval									
Description/Justification of Change:									
The Parties have agreed on a series of Tri-Party Agreement milestones to me sure progress on, and ensure the safe accelerated remediation of the K East and K West Basins and treatment and disposal of he sludge Retrieval of the sludge will be delayed, however sludge will be containerized to provide additional environmental projection intil sludge is retrieved. The milestones described in this change package are considered by the Parties to be a comprehensive pathway to a safe and stable remediation that offers net positive environmental benefits. This strategy is consiste. The goals of the Parties to minimize waste handling and reduce risk to human health and the environment. A total of eleven Tri-Party Agreement milestone/target dae change, are necessary to implement this strategy as shown on the next page. Modifications established by approval of this Tri-Tarty Agreement Change Request are denoted as strikeout for deletions/modification and shading for new text.									
Impact of Change									
Impact of Change: A total of eleven Tri-P Agree and interim milestones and target dates would be impacted (accelerated, extended, deleted, or									
revised) by this change. So cifically one major Tri-Party Agreement milestone is being extended, 6 interim milestones are being added, 3 interim. Stone are being deleted and 1 target date is being deleted.									
Affected Document									
The Hanford Federal Fa. ity Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., U. OE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).									
Approvals:									
K. A. Klein, RL Manager			 Date	Approved	I	Disapproved			
L. J. Iani, EPA Region 10	Administrator		Date	Approved	I	Disapproved			
L. Hoffman, Ecology Inte	rim Director		Date	Approved	I	Disapproved			

Tri-Party Agreement Milestone M-034-18B and M-034-25-T01 remain unchanged. Modifications to existing Tri-Party Agreement milestones are denoted with redline/strikeout; new milestones/text are denoted with shading

Number	Description	Date
M-034-00A	Complete removal of the K Basins and their content. spent nuclear fuel, sludge, debris and water at DOE's K Basins. Note: Unless otherwise noted, the term "K Basins" is used to denote both K 'ast and K West Basins. This milestone will be complete when both K East and K West Basins, spent nuclear fuel, sludge, debris and water are removed.	7/31/2007 3/31/2009
M-034-08	Initiate full scale K East Basin sludge removal DOE shall complete and approve K East sludge removal definitive design locuments, all associated construction, and readiness assessments, and initiate a valval e sludge from the Basin.	12/31/2002
M 034 09 T01	Complete K Basins rack and canister removal. All fuel storage racks and empty fuel canisters shall be removed fr m the K Basins.	1/31/05
M-034-10	Complete sludge removal from K Basins. Fuel processing in K Basins shall be come in the line of fuel canister sludge in the integrated water treatmen system. And removal of visible floor and pit sludge.	8/31/04
M-034-21-T01	Initiate full scale K West Basir was remo	10/31/2005 12/31/2005
M-034-22	Complete K West Basin vater. Noval	8/31/06
M-034-23	Initiate f scale 1 East Ba water removal	9/30/04
M-034-24	Complete K-L. Basin water removal.	9/30/05
M-034-30	Initiate Sludge Treament This interim milestone will be complete following treatment and packaging of the first unit of sludge for disposal at WIPP into a form that is certifiable under the RH-TRU WIPP WAC at the time of treatment.	2/28/07
M-034-31	Complete Sludge Treatment This interim milestone will be complete following treatment and packaging of all sludge for disposal at WIPP or other facility as appropriate and approved by EPA into a form that is certifiable under the RH-TRU WIPP WAC at the time of treatment.	10/31/07
M-034-32	Complete Removal of the K East Basin Structure This interim milestone will be complete when spent nuclear fuel, sludge, debris and water are removed from the K East Basin and the upper building and concrete basin are removed.	3/31/07

Number	Description	Date
M-034-33	Containerize K East Sludge, all K East sludge is placed in containers. Sludge containerization initiation (10/31/2004) Sludge containerization complete (03/01/2005)	As specified in the descriptive text of this milestone
M-034-34	Complete removal of K East sludge	01/31/2006
M-034-35	Containerize K West Sludge All K West sludge is placed in containers	06/30/2006

This change adds sludge processing to the scope of Tri-Party Agreement M-034 thereby accelenting its discussion. Sal. This change also adds the removal of the K East and K West Basin structures in advance of the current time wile established in M-016-52 and M-016-53.

This change has evolved through programmatic reviews assessing the use of existing \$\cap J\$0 Area y aste management facilities for the interim storage of sludge for an unspecified time and the viability of treat that and the sludge for disposal at WIPP. The grout and remove approach toward deactivation of the basins vill eliminate uncheed to remove all basin debris and reduce the potential worker exposure by minimizing the amount of decontain unred to attain acceptable radiation levels caused by radiological contamination that has migrated into the basins' concrete walls and floor.

The benefits of these changes are:

- 1. Accelerates sludge treatment for disposal
- 2. Reduces handling of sludge
- 3. Eliminates risks from long-term storage of u treated single
- 4. Accelerates sludge disposal at WIPP
- 5. Sequences and integrates basin deactivation activities vith sludge removal activities.

Specific milestones for completion of we er remova re no her necessary, because water removal will be an integral component of the grout process and water must be removed print to removal of the basin physical structure.

The M-034-30 milestone to init sludge treatment is not satisfied by treatment of the K East Basin sludge within the north loadout pit.

The Parties $a_{\rm gr}$ contact the Lecord of Deusion (ROD) for the 100-K Area Spent Nuclear Fuel (SNF) Basins will be modified to include treatment contact to prepare it for shipment to the Waste Isolation Pilot Plant (WIPP). A more detailed description of the wasternate an anagement process for sludge that is classified as transuranic(TRU) waste will be provided in the Remedial Action Work. While a date for completion of TRU sludge shipments to WIPP cannot be determined at this time, DOE agrees that the Remedial Action for the 100-K Area is not complete until shipment from Hanford to WIPP has taken place. Tri-Party Agreement Major Milestone M-016-00 requires completion of remedial actions for all non-tank farm operable units by September 30, 2024, therefore sludge shipments to WIPP will be completed no later than that date. However, consistent with CERCLA Section 120 requirements for the expeditious completion of all necessary remedial actions, DOE will seek to ship sludge to WIPP by Tri-Party Agreement Interim Milestone M-016-53 completion date of December 31, 2012. This milestone requires completion of Interim Response Actions for the 100-K Area. A portion of the treated sludge may be acceptable for disposal at ERDF as contemplated in the previously issued Interim Action ROD.