



ORP Activities

One System Integrated Project Team

Tank retrievals

Installation complete on the PT Facility's fifth elevation of concrete walls.

Continue large-scale testing for Pretreatment

Community outreach



Crews installed a modified sluicer with extended reach capabilities into Tank C-112




C-Farm Status

C-107	Using the Mobile Arm Retrieval System - Bulk retrieval began in October 2011. Completion is expected in the Spring of 2012.			
C-112	Retrieval started in December 2011 using the Enhanced Reach Sluicer System.			
C-108	Hard heel removal underway using chemical dissolution. Completion of washes is expected in February 2012.			
C-111	Conducting a remote evaluation of the hard heel materials with a Raman Spectrometer. Operations expected to continue in late early 2012.			
C-109 and C-110	Engineering support and installation work planned for hard heel removal start in Spring of 2012. Completion planned for Fall of 2012.			
C-104	Hard Heel removal – caustic dissolution in 2012			
C-105	In late 2012, we will begin to prepare C-105 for installation of the vacuum version the Mobile Arm Retrieval System. System currently under development.			
C-101 and C-102	Construction started on Enhanced Reach Sluicer Systems. Installation expected in FY12, with retrieval in FY13.			



Waste Treatment Plant is 63% Complete





Commitment to Safety

- Secretary's Nuclear Safety Culture expectations
 - December 5th Departmental Memorandum
 - Department Officials visit Hanford
- Safety Culture Implementation Plan (2011-1)
 - Strengthen safety culture oversight (Actions 1-2, 1-3 and 2-1 completed)
 - Revise contract and project documents
 - Develop action plans to address safety culture improvements
 - Safety culture attributes training
- HSS Report







2012 BUDGET

\$ in thousands

		FY10	FY11	FY12	FY12
PBS	PBS Title	Appropriation	Appropriation	Request	Appropriation
ORP-0014	Radioactive Liquid Tank Waste Stabilization and Disposition	406,600	396,900	521,391	445,000
ORP-0060	Major Construction - Waste Treatment Plant	690,000	738,698	840,000	740,000
Total - ORP	Office Total	1,096,600	1,135,598	1,361,391	1,185,000

Challenges

<u>Tank Farms</u> Supplemental treatment Tank Closure Waste Treatment Plant
Pretreatment facility



FY12 Planned Accomplishments

Tank Farms

- Base Operations
 - 222-S laboratory and 242-A evaporator operations
- Tank Retrievals
- Technology and Development
 - Activities to support tank waste mixing



- Critical Decision-1 documentation for Interim Hanford Storage Facility and Secondary Waste Treatment/Effluent
- Waste Feed Delivery
 - Design and procurement of AY and AZ farm feed delivery system
- Tank Closure & Waste Management Environmental Impact Statement



Refurbished hot cell window at 242-A Evaporator



FY12 Planned Accomplishments

Waste Treatment Plant

- Low Activity Waste, Balance of Facilities, Analytical Lab
 - Complete construction
 - Glass Former Storage facility
 - Steam Plant
 - Chiller Compressor Plant
 - Low-Activity Waste Facility bulk process pipe installation
 - Introduce power to WTP from main switch gear building

High-level Waste

- Complete architectural design
- Complete forming rebar, and placement of concrete on third and fourth stories
- Commissioning and startup training and procedural development

Pretreatment

- Integrated testing of Pretreatment process vessels
- Quantitative risk analysis for Hydrogen and Ancillary Vessels
- Commissioning and startup training and procedural development
- **WTP Pulse Jet Mixing Implementation** Plan (2010-2)



Acting Secretary Huizenga visits the Waste Treatment Plant $_{
m X}$



Connect with

The River Protection Project

news, photos, podcasts, press releases, and more...



facebook.com/riverprotection



twitter.com/riverprotection



flickr.com/riverprotection



youtube.com/ORPHanford



Please Contact Pamela McCann (<u>Pamela McCann@orp.doe.gov</u> or 509-376-7663) to be added to the newsletter distribution list