

Hanford Advisory Board DOE-RL Update

Dana Bryson

River Corridor Division Director and DDFO to the Hanford Advisory Board

June 7, 2012

River Corridor

- River Corridor scope has grown significantly since contract start:
 - Over 100 waste sites added to the contract
 - Discovery of deep chromium soil contamination at 100-B/C and 100-D Areas
 - Highly contaminated soils discovered under the 324
 Building B Cell
- New scope performed using cost savings (\$270M) and work resequencing








River Corridor C,D,F & H Area

Soil & Groundwater Remediation

- Removed 685,095 tons of soil in Fiscal Year (FY) 2012
- Prioritizing high chromium sites
- Extensive new and expanded waste sites
- Excavation of deep chromium waste sites (100-D-100/104/30) completed to 55 feet
- Power line and groundwater well relocation required to access deep vadose zone chromium contamination
- F Area remediation complete





River Corridor N Area

 Complete removal of river structures in June

- N Reactor Fuel Basin decontamination and decommissioning complete
- Complete N Reactor Interim Safe Storage (ISS) in July
- Deactivation, decommission, decontamination, and demolition (D4) of excess structures will be complete in June



River Corridor K Area

K Area Sludge Removal

- Processed and shipped the last of the known basin and burial ground found spent nuclear fuel to the Canister Storage Building
- Completed Knock-Out Pot readiness assessment and will start processing Knock-Out Pot material in June
- Awarded the contract for the K West Annex modification – Hazardous Category 2 modification
- Initiated ISS of K East



MCO #389 movement to trailer inside 105KW Transfer Annex

MCO #389 transport to the Canister Storage Building



River Corridor 618-10

618-10 Burial Ground

- 60,000 cubic meters of waste remediated from 618-10 trenches
- 1,400 Environmental Restoration
 Disposal Facility containers
 shipped for disposal
- 320 drums removed from trenches
- Started "bottle crushing" process to eliminate handling of individual containers






Central Plateau Inner Area: Plutonium Finishing Plant



- Completed demolition of a plutonium vault complex (six structures and approximately 20,000 square feet)
- Strengthened operational and work management elements increasing field work time and efficiency
- Continue decommissioning the remainder of the Plutonium Finishing Plant, removing glove boxes and other radiological and industrial hazards to prepare the plant for demolition



Groundwater

- Groundwater Treated: 688 million gallons treated in FY 2012, approximately 100 million gallons of groundwater treated a month
- New Facility: The 200 West Groundwater Treatment Facility received the first Leadership for Energy and Environmental Design (LEED®) — gold certification for sustainable design in the DOE complex of sites that produced nuclear materials for national defense
- Major construction of the 200 West Groundwater Treatment Facility was completed, under American Recovery and Reinvestment Act, in 2011
- Following acceptance testing, operations will begin this summer







200 West Groundwater Treatment LEED Facility

Maintaining Site Infrastructure: 200 Area Raw Water Reservoir Rehabilitation Project



- Reservoir with pump house constructed in early 1940's
- Furnishes raw water from export grid to 200W raw water grid as well as 283W water treatment facility
- Capacity of 3 million gallons, however administratively controlled at times to minimize impacts of leakage
- Project scope includes structural repairs, liner and leak detection installation, and replacement of suction bells and valving with estimated completion date July 2012



Waste Treatment Plant Interface



- Waste Treatment Plant (WTP) Interface Management Plan approved by RL and ORP
- Joint federal/contractor teams revising Interface Control Documents to refine infrastructure requirements for WTP operations
- Electrical substation and distribution system design modifications in progress to support Waste Feed and Delivery System to WTP
- Central Plateau water system improvements in progress to support the Hanford Site and reliable water delivery to WTP and Tank Farms



Asbestos Update



- Implemented corrective actions; most of the actions have been completed
- Sampling results summarized in a industrial hygiene (IH) report
- Sampling analysis indicates no samples above Occupational Safety and Health Administration (OSHA) Permissible Exposure Limit (PEL)
- Continue to track and implement the long term actions identified by the team

http://www.hanford.gov/page.cfm/EmployeeAsbestosInformation

Getting the Word Out

The Hanford Story

- Plutonium Finishing Plant
- River Corridor

Hanford Site Tours - 2012

- 16 Hanford Site Public Tours 575 visitors
- 7 College/University Classroom tours -151 faculty and students

B Reactor Tours


- 76 Tours reaching 2,455 visitors. 346 visitors were between the ages of 12 and 18
- Speakers Bureau
- 899 audience participants at 11 venues past two months. Two of those were University classes




Did You Know




- River Corridor Informational Workshops
 - June 12 Seattle
 - June 13 Portland
 - June 14 Hood River
 - June 26 Richland
- Hanford Site Wide Safety Culture Survey
 - Conducted by an independent company, EurekaFacts
 - Participants are Hanford federal and contractor employees
 - Survey runs from June 6 through June 20; results expected September 2012
- Employee Concerns Assessment
- Secretary Chu will visit Hanford June 14-15
- Revised Hanford Site Cleanup Completion Framework will go out for informal review and comment this summer









Plutonium Finishing Plant Complex

Does not reflect all work

Slightly Irradiated Fuel Shipped to the Canister Storage

All Special Nuclear Material Shipped Off-site

PFP Complex Reduced to Slab on Grade

Building for Safe Guarding

18 Facilities Demolished

Safe and Effective Cleanup that Protects the Columbia River

- > Reduces the Active Site Footprint of Cleanup to 75 Square Miles (586 to 75)
- > Significantly Reduces Long-Term Mortgage Costs
- At Completion, Shifts Emphasis and Resources to Full Scale Cleanup of the Central Plateau (75 square miles)
- Reduces Costs by "Right Sizing" Hanford's Infrastructure via a Mission Support Contract
- > Minimizes Injury to Natural Resources

D & H Area

- ✓ Interim Safe Storage of D, DR, and H Reactors Complete
- ✓ All D & H Area Final ROD Remedial Actions Complete
- ✓ All D & H Area Groundwater Remedies Implemented
- √ 16 Facilities Demolished

Energy

300 Area

tichland

400 Area

Fast Flux Test Facility in

Surveillance and Maintenance

- 56 Waste Sites Remediated
- ~1,700,000 Tons of Soil Removed

IU2 & IU6 Area

- ✓ Interim Safe Storage of F Reactor Complete
- ✓ All IU2 & IU6 Area Final ROD Remedial Actions Complete
- All IU2 & IU6 Area Final ROD Groundwater Remedial Actions Complete
- ✓ 1 Facility Demolished
- ✓ 50 Waste Sites Remediated
 - -962,000 tons of Soil Removed

Central Plateau Cleanup

- All 200 West Carbon Tetrachloride, Uranium and Technetium 99 Groundwater Remedies Implemented
- ✓ Conduct Additional Cleanup as Funds Become Available

300 Area

- All 300 Area Final ROD Remedial
 Actions Complete and TSD Units Closed
- All 300 Area Groundwater Remedies Implemented
- ✓ 186 Facilities Demolished
- √ 95 Waste Sites Remediated
- ✓ -923,000 Tons of Soil Removed
 ✓ Final Remediation of 618-10 & 618-11 Burial
- Final Remediation of 618-10 & 618-11 Buria Grounds Complete
- IU = Isolated Unit
- OD = Record of Decision
- ISD = Treatment, Storage, Disposal



Natural Gas Pipeline and Natural Gas Utility Service Environmental Impact Statement (DOE/EIS-0467)



- February 2012 May 2012
 - Tribal consultation
- May 15, 2012 EIS Interaction Training and tribes participated
- Engineering feasibility study (underway)
 - Route selection criteria and identifying preliminary/conceptual pipeline route corridor development
 - Map preparation (e.g., topographical, aerial); identification of existing land uses and ownership
 - Environmental factors (e.g., biological and cultural resources work)
 - Alternative route alignments
- Draft EIS activities (underway)
 - Development of technical approach
 - Literature searches and reviews, and data collection and analyses (e.g., existing environmental baseline)
- EIS Schedule (planned)
 - Draft EIS Spring 2013
 - Final EIS Fall 2013
 - Record of Decision > 30 days after Final EIS