

July 30, 2003

Mr. William O'Connor, Jr.
Vice President
Nuclear Generation
Detroit Edison Company
6400 North Dixie Highway
Newport, MI 48186

SUBJECT: FERMIL 2 NUCLEAR POWER STATION
NRC SAFETY SYSTEM DESIGN AND PERFORMANCE CAPABILITY
INSPECTION REPORT 50-341/03-07(DRS)

Dear Mr. O'Connor:

On June 6, 2003, the US Nuclear Regulatory Commission (NRC) completed an inspection at your Fermi 2 Nuclear Power Station. The enclosed safety system design and performance capability inspection report documents the inspection findings, which were discussed on June 6, 2003, with you and other members of your staff.

The inspection examined activities conducted under your license as they relate to safety and compliance with the Commission's rules and regulations and with the conditions of the license. The inspectors reviewed selected procedures and records, observed activities, and interviewed personnel. Specifically, the inspection focused on the design and performance capability of the emergency equipment cooling water and the emergency equipment service water systems to ensure that they were capable of performing the required safety-related functions.

Based on the results of this inspection, no findings of significance were identified.

In accordance with 10 CFR 2.790 of the NRC's "Rules of Practice," a copy of this letter, its enclosure, and your response (if any) will be available electronically for public inspection in the NRC Public Document Room or from the Publicly Available Records (PARS) component of NRC's document system (ADAMS). ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

/RA/

Julio F. Lara, Chief
Electrical Engineering Branch
Division of Reactor Safety

Docket No. 50-341
License No. NPF-43

Enclosure: Inspection Report 50-341/03-07(DRS)

cc w/encl: N. Peterson, Director, Nuclear Licensing
P. Marquardt, Corporate Legal Department
Compliance Supervisor
R. Whale, Michigan Public Service Commission
L. Brandon, Michigan Department of Environmental Quality
Monroe County, Emergency Management Division
Emergency Management Division
MI Department of State Police

In accordance with 10 CFR 2.790 of the NRC's "Rules of Practice," a copy of this letter, its enclosure, and your response (if any) will be available electronically for public inspection in the NRC Public Document Room or from the Publically Available Records (PARS) component of NRC's document system (ADAMS). ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

/RA/

Julio F. Lara, Chief
Electrical Engineering Branch
Division of Reactor Safety

Docket No. 50-341
License No. NPF-43

Enclosure: Inspection Report 50-341/03-07(DRS)

cc w/encl: N. Peterson, Director, Nuclear Licensing
P. Marquardt, Corporate Legal Department
Compliance Supervisor
R. Whale, Michigan Public Service Commission
L. Brandon, Michigan Department of Environmental Quality
Monroe County, Emergency Management Division
Emergency Management Division
MI Department of State Police

DOCUMENT NAME: C:\MyFiles\Checkout\FER03-07DRS.wpd

| | | | | | | | | |
|--------|----------|---|----------|---|-------------------|---|--|--|
| OFFICE | RIII | N | RIII | N | RIII | N | | |
| NAME | AWalker | | JLara | | MRingR. Lerch for | | | |
| DATE | 07/25/03 | | 07/29/03 | | 07/30/03 | | | |

OFFICIAL RECORD COPY

ADAMS Distribution:

CMC1

DFT

MAS4

RidsNrrDipmlipb

GEG

HBC

SJC4

C. Ariano (hard copy)

DRPIII

DRSIII

PLB1

JRK1

U.S. NUCLEAR REGULATORY COMMISSION

REGION III

Docket No: 50-341

License Nos: DPF-43

Report No: 50-341/03-07(DRS)

Licensee: Detroit Edison Company

Facility: Enrico Fermi 2 Nuclear Power Station, Unit 2

Location: 6400 N. Dixie Highway
Newport, MI 48166

Dates: May 19, 2003 through June 6, 2003

Inspectors: H. Walker, Engineering Inspector, Lead
T. Bilik, Engineering Inspection, Mechanical
G. Hausman, Engineering Inspector, Electrical
J. Neurauder, Engineering Inspector, Mechanical
D. Schrum, Engineering Inspector, Mechanical
R. Ely, Jr., Contract Inspector, Mechanical
G. Skinner, Contract Inspector, Electrical

Approved by: Julio F. Lara, Chief
Electrical Engineering Branch
Division of Reactor Safety

TABLE OF CONTENTS

| | |
|--|----|
| SUMMARY OF FINDINGS | 1 |
| REPORT DETAILS | 2 |
| 1. REACTOR SAFETY | 2 |
| 1R21 <u>Safety System Design and Performance Capability (71111.21)</u> | 2 |
| .1 <u>System Requirements</u> | 3 |
| a. <u>Inspection Scope</u> | 3 |
| b. <u>Findings</u> | 4 |
| .2 <u>System Condition and Capability</u> | 4 |
| a. <u>Inspection Scope</u> | 4 |
| b. <u>Findings</u> | 5 |
| .1 <u>Potential Unmonitored Radiation Release Path</u> | 5 |
| .2 <u>Undervoltage Relay Timing</u> | 7 |
| .3 <u>Components</u> | 8 |
| a. <u>Inspection Scope</u> | 8 |
| b. <u>Findings</u> | 8 |
| 4. OTHER ACTIVITIES | 9 |
| 4OA2 <u>Problem Identification and Resolution</u> | 9 |
| a. <u>Inspection Scope</u> | 9 |
| b. <u>Findings</u> | 9 |
| 4OA6 <u>Meetings, Including Exit</u> | 9 |
| .1 <u>Exit Meeting</u> | 9 |
| .2 <u>Interim Exit Meetings</u> | 9 |
| ATTACHMENT: Supplemental Information | 1 |
| KEY POINTS OF CONTACT | 1 |
| LIST OF ITEMS OPENED, CLOSED, AND DISCUSSED | 1 |
| LIST OF DOCUMENTS REVIEWED | 2 |
| LIST OF ACRONYMS | 18 |

SUMMARY OF FINDINGS

IR 05000341/2003-007(DRS); Detroit Edison Company; 05/19/03 - 06/06/03; Enrico Fermi Nuclear Power Station, Unit 2; Routine Baseline Inspection Report.

This report covered a three week period of inspection by regional engineering specialists with both electrical and mechanical consultant assistance. The inspection focused on the design and performance capability of the emergency equipment cooling water and the emergency equipment service water systems to ensure that they were capable of performing their required safety-related functions. No findings of significance were identified. The significance of most findings, when identified, are indicated by their color (Green, White, Yellow, Red) using Inspection Manual Chapter (IMC) 0609, "Significance Determination Process" (SDP). Findings for which the SDP does not apply may be Green or be assigned a severity level after NRC management review. The NRC's program for overseeing the safe operation of commercial nuclear power reactors is described in NUREG-1649, "Reactor Oversight Process," Revision 3, dated July 2000.

A. Inspector-Identified and Self-Revealed Findings

Cornerstone: Initiating Events

No findings of significance were identified.

Cornerstone: Mitigating Systems

No findings of significance were identified.

Cornerstone: Barrier Integrity

No findings of significance were identified.

B. Licensee-Identified Violations

No findings of significance were identified.

REPORT DETAILS

Summary of Plant Status

The Fermi 2 Unit operated at or near full power throughout the inspection period.

1. REACTOR SAFETY

Cornerstone: Mitigating Systems

1R21 Safety System Design and Performance Capability (71111.21)

Introduction: Inspection of safety system design and performance capability verifies the initial design and subsequent modifications and provides monitoring of the ability of the selected systems to perform design bases functions. As plants age, the design bases may be lost and important design features may be altered or disabled. The plant's risk assessment model was based on the capability of the as-built safety system to perform the intended safety functions successfully. This inspectable area verifies aspects of the mitigating systems cornerstone for which there are no indicators to measure performance.

The objective of the safety system design and performance capability inspection was to assess the adequacy of calculations, analyses, other engineering documents, and operational and testing practices that were used to support the performance of the selected systems during normal, abnormal, and accident conditions.

The systems and components selected for the inspection were the emergency equipment cooling water (EECW) and the emergency equipment service water (EESW) systems. These systems were selected for review based upon:

- having a high probabilistic risk analysis ranking;
- having had recent significant issues;
- not having received recent NRC review; and
- being interacting systems.

The criteria used to determine the acceptability of the system's performance was found in documents such as:

- applicable technical specifications;
- applicable updated safety analysis report (USAR) sections; and
- the systems' design documents.

The following system and component attributes were reviewed in detail:

System Requirements

Process Medium - water, air, electrical signal;

Energy Source - electrical power, steam, air;
Control Systems - initiation, control, and shutdown actions;
Operator Actions - initiation, monitoring, control, and shutdown; and
Heat Removal - cooling water and ventilation.

System Condition and Capability

Installed Configuration - elevation and flow path operation;
Operation - system alignments and operator actions;
Design - calculations and procedures; and
Testing - level, flow rate, pressure, temperature, voltage, and current

Component Level

Equipment/Environmental Qualification - temperature and radiation;
Equipment Protection - fire, flood, missile, high energy line breaks (HELBs), freezing, heating, ventilation and air conditioning

.1 System Requirements

a. Inspection Scope

The inspectors reviewed the USAR, technical specifications, system descriptions, drawings and available design basis information to determine the performance requirements of the EECW and the EESW systems. The reviewed system attributes included process medium, energy sources, control systems, operator actions and heat removal. The rationale for reviewing each of the attributes was:

Process Medium: This attribute required review to ensure that the selected systems' flow paths would be available and unimpeded during/following design basis events. To achieve this function, the inspectors verified that the systems would be aligned and maintained in an operable condition as described in the plant's USAR, technical specifications and design bases.

Energy Sources: This attribute required review to ensure that the selected systems motive/electrical source would be available/adequate and unimpeded during/following design basis events, that appropriate valves and system control functions would have sufficient power to change state when required. To achieve this function, the inspectors verified that the interactions between the systems and their support systems were appropriate such that all components would operate properly when required.

Controls: This attribute required review to ensure that the automatic controls for operating the systems and associated systems were properly established and maintained. Additionally, review of alarms and indicators was necessary to ensure that operator actions would be accomplished in accordance with design requirements.

Operations: This attribute was reviewed because the operators perform a number of actions during normal, abnormal and emergency operating conditions that have the potential to affect the selected systems operation. In addition, the emergency operating procedures (EOPs) require the operators to manually realign the systems flow paths during and following design basis events. Therefore, operator actions play an important role in the ability of the selected systems to achieve their safety-related functions.

Heat Removal: This attribute was reviewed to ensure that there was adequate and sufficient heat removal capability for the selected systems.

b. Findings

No findings of significance were identified.

Cornerstone: Public Safety

.2 System Condition and Capability

a. Inspection Scope

The inspectors reviewed design basis documents and plant drawings, abnormal and emergency operating procedures (EOPs), requirements, and commitments identified in the USAR and technical specifications. The inspectors compared the information in these documents to applicable electrical, instrumentation and control, and mechanical calculations, setpoint changes and plant modifications. The inspectors also reviewed operational procedures to verify that instructions to operators were consistent with design assumptions.

The inspectors reviewed information to verify that the actual system condition and tested capability was consistent with the identified design bases. Specifically, the inspectors reviewed the installed configuration, the system operation, the detailed design, and the system testing, as described below.

Installed Configuration: The inspectors confirmed that the installed configuration of the EECW and EESW met the design basis by performing detailed system walkdowns. The walkdowns focused on the installation and configuration of piping, components, and instruments; the placement of protective barriers and systems; the susceptibility to flooding, fire, or other environmental concerns; physical separation; provisions for seismic and other pressure transient concerns; and the conformance of the currently installed configuration of the systems with the design and licensing bases.

Operation: The inspectors performed procedure walk-throughs of selected manual operator actions to confirm that the operators had the knowledge and tools necessary to accomplish actions credited in the design basis.

Design: The inspectors reviewed the mechanical, electrical and instrumentation design of the EECW and EESW to verify that the systems and subsystems would function as required under accident conditions. The review included a review of the design basis,

design changes, design assumptions, calculations, boundary conditions, and models as well as a review of selected modification packages. Instrumentation was reviewed to verify appropriateness of applications and set-points based on the required equipment function. Additionally, the inspectors performed limited analyses in several areas to verify the appropriateness of the design values.

Testing: The inspectors reviewed records of selected periodic testing and calibration procedures and results to verify that the design requirements of calculations, drawings, and procedures were incorporated in the system and were adequately demonstrated by test results. Test results were also reviewed to ensure automatic initiations occurred within required times and that testing was consistent with design basis information.

b. Findings

No findings of significance were identified.

.1 Potential Unmonitored Radiation Release Path

Introduction: On June 1, 2003, the inspectors identified a potential for unmonitored release of effluents during a reactor shutdown and during a reactor accident. This finding was considered to be a possible violation of Section 5.5.2 of the Technical Specification.

Description: The Residual Heat Removal (RHR) Heat Exchangers at Fermi could be a potential unmonitored release path for radiation since the heat exchangers had not been eddy current tested since plant construction. The condition of the heat exchanger tubes was unknown and could be thinned or leaking.

The contaminated side of the RHR Heat Exchanger was at a higher water pressure than the service water side. As a result, tube leaks would allow contaminated water to flow into the Service Water System and to the Ultimate Heat Sink (UHS). During a Design Basis Accident (DBA) highly radioactive suppression pool water could be pumped into the three million gallons of water of the UHS. The water was covered with steel grating, which allowed a direct path to the environment. In addition, the UHS cooling towers would evaporate potentially radioactive water to cool the remaining water. These releases could exceed 10 CFR Part 100 offsite release limits and control room radiation limits.

Licensee personnel were required by procedure to perform a monthly sample of the UHS to determine if there had been leakage from plant equipment to the UHS. With this method of testing the leakage water is diluted in the three million gallons of UHS water; it is filtered in the UHS and plates out, or evaporates. It would take a substantial leak during reactor shutdown to be detected by this monthly sample. To resolve inspector concerns, licensee stated that they would perform a sample of the service water during Shutdown Cooling to determine if leakage was present.

The inspectors reviewed modification, "SPC-13682; RHR Service Water Rad Monitor Setpoint Increase; December 2, 1992," and noted that the current sensitivity of the radiation monitor detectors, D11-N401A and D11-N401B, for the RHR Service Water system required nine gallons of leaking RV water before it would alarm. This method of detecting leaks means that it would take a significant leak to indicate a degraded condition of a RHR Heat Exchanger. This could result in a significant amount of radioactive reactor vessel water going undetected to the UHS during Reactor Shutdown.

The licensee radiation monitors for the RHR Service Water were located in the reactor building. As a result, the radiation monitors could be in a continuous alarm condition during a DBA due to high radiation levels. If the radiation monitors were in continuous alarm, useful information would not be provided to Operations for determination of a RHR Heat Exchanger leak. In addition, the radiation monitor sample line must be turned on and primed during a time when personnel might not be able to enter the Reactor Building due to radiation. Also, the installed Residual Heat Removal Service Water (RHRSW) Radiation Monitors are non-safety, non-seismic, Non-EQ qualified, and not redundant for the RHR System. Licensee personnel stated that sampling of the UHS could supplement the monitors during this time. However, sampling takes approximately two hours and would be of limited use to prevent a large release of contaminated water to the UHS. In addition, the sampling would have to be repeated over and over again during a postulated accident.

The significance of a radioactive release would be increased during a design basis accident because iodine would be dissolved in water in the Suppression Pool as long as the pH was above 7. This was accomplished by boron. The release of this water to the UHS (pH 7) could result in large releases of iodine during an accident.

The inspectors had an additional concern that sampling of the water or use of radiation monitors may not be an acceptable method to determine a degraded condition of the RHR Heat Exchangers. There was not a direct relationship between degraded tubes (thinning) to tube failure, which could occur during an accident.

Analysis: The inspectors determined that the failure to ensure that the potential leakage from the RHR Heat Exchangers was monitored through design of radiation monitors, with appropriate sensitivity or periodic sampling, was an issue requiring further NRC review. Specifically, further NRC evaluations are necessary to determine if the licensee was complying with NRC requirements including Technical Specification 5.5.2. Section 5.5.2 of the Fermi Technical Specification required, in part, that a program be established to provide controls to minimize leakage from portions of systems outside containment that could contain highly radioactive fluids during a serious transient or accident to levels as low as practicable. Licensee personnel placed this issue in the corrective action program by initiated CARD 03-11844; however, the issue remains unresolved pending additional NRC review of the issue and the action taken. (URI 50-341/03-07-01)

.2 Undervoltage Relay Timing

Introduction: The inspectors reviewed the reliability and availability of electrical systems used for operation of the EECW and EESW Systems. The 4160V voltage system to assess vulnerabilities due to loss of the preferred offsite source and the standby onsite sources (diesel generators) was also reviewed. In particular, the team evaluated the adequacy of undervoltage protection and vulnerability to spurious separation from the offsite source. To perform this task, single line drawings, load flow calculations, grid stability studies, protective device selection and coordination calculations, setpoint calculations, and design basis documents were reviewed.

The inspectors reviewed the Emergency Diesel Generators (EDGs) with respect to their function as a source of electric power as well as with respect to their requirements for electric power from supporting systems. Diesel electrical loading calculations were reviewed to assess margins with respect to worst case accident loading requirements. AC and DC power requirements for diesel support systems were reviewed to assure that the diesels would be maintained in a ready to start condition, and that control and field flashing power was available for emergency starting. This review included AC load flow calculations, battery sizing calculations, and voltage drop calculations.

The inspectors reviewed electrical elementary diagrams to assure that proper control and protection logic was applied to system equipment and supporting electrical systems. Logic was reviewed for the EECW and EESW Pumps, EECW initiation logic, and EECW MOVs. In addition, the undervoltage protection scheme for the safety related 4160V and 480V buses and control circuits were reviewed for proper operation as described in the licensing and design bases, and for proper isolation and separation to assure the independence of redundant circuits.

The inspectors questioned the adequacy of the time delay settings of the offsite power undervoltage relays. Specifically, the team was concerned that the existing time delays of 41.8 sec. and 46.2 sec. (Division 1) and 20.33 sec. and 22.47 sec. (Division 2) (TS Table 3.3.8.1-1) from the detection of a sustained degraded voltage condition until the vital busses were transferred to the EDGs was longer than the time allowed by the 10 CFR 50.46. Loss of Coolant Accident (LOCA) analysis sequential loading time of <13 sec. (TS Table 6.3.7) following receipt of a LOCA signal.

Description: The inspectors referenced NRC Branch Technical Position PSB-1 Section B.1 which states that a second level of undervoltage protection should be provided with two separate time delays, the first time delay would be of short duration (no longer than a motor starting transient), with a subsequent LOCA signal causing separation from the offsite source. The team believed that the degraded voltage scheme should be suitable to protect safety-related equipment if a LOCA signal initiated at the same time that a degraded voltage condition existed. In addition, the team reviewed an NRC letter dated June 2, 1977 (sent to all operating plants at that time) which stated that the allowable time delay for the degraded voltage protection scheme, including margin, "shall not exceed the maximum time delay that is assumed in the UFSAR accident analysis."

Licensee personnel were unable to demonstrate that during a LOCA with degraded voltage the 13-second time delay limit cited for the availability of power from the diesel generators could be met. During this delay ECCS pumps might fail to start and the MOVs might fail to move to their required positions. The licensee acknowledged the apparent discrepancy and initiated CARD 03-11847 to reconcile it. The CARD noted that, although Calculation DC-0919 stated that it was not a design basis for the degraded grid protection to function during a LOCA, Fermi's response to PSB-1 stated that Fermi was in compliance with this requirement.

Analysis: The Division 2 time delay of 20.33 sec. and 22.47 sec. was intended to allow sufficient time to start two RHR pumps and two Core Spray pumps without casing separation from the off site source. The Division 1 time delay of 41.8 sec. and 46.2 sec. was intended to allow sufficient time to start two RHR pumps and two Core Spray pumps, and also to allow the automatic load tap changer on transformer S.S. 64 to improve voltage sufficiently to prevent separation from the offsite source.

The inspectors determined that applying a potentially non-conservative acceptance limit for the time delay relay did not assure the availability of the vital buses. The undervoltage relay time delay setpoint requirements, to assure compliance with 10 CFR 50 General Design Criterion 17, needs appropriate evaluations and resolution of the design and licensing basis. This matter is an unresolved item pending further NRC review and evaluation of the licensee position to determine the adequacy of the existing setpoint. (URI 50-341/03-07-02)

.3 Components

a. Inspection Scope

The inspectors performed a field walkdown of the EECW and EESW pump motors, EDGs, 480V MCCs, EECW MOVs and their environs, to assess whether the installed configuration had not significantly degraded and would support system functions under accident conditions. The equipment was cursory inspected for material condition, absence of hazards, conformance of installed components and configurations with design documents. MCCs were inspected for adequacy of component identification, and the status of required enclosure fasteners and latches.

System health reports were reviewed for the EECW and EESW Systems, the 4160V and 480V Systems, DC Systems and Vital Power System to identify possible chronic maintenance problems or impairment of system readiness. Scheduled tasks and procedures for selected electrical systems and components, including 480V switchgear, MOVs, and System Station Transformers were reviewed to assess the timelines and prioritization of maintenance activities.

b. Findings

No findings of significance were identified.

4. OTHER ACTIVITIES (OA)

4OA2 Problem Identification and Resolution (PI&R)

.1 Review of Condition Assessment Resolution Documents

a. Inspection Scope

The inspectors reviewed a sample of problems associated with the EECW and the EESW systems that were identified and entered into the corrective action program by licensee personnel. The inspectors reviewed these issues to verify an appropriate threshold for identifying issues and to evaluate the effectiveness of corrective actions related to design issues. In addition, condition assessment resolution documents written on issues identified during the inspection were reviewed to verify adequate problem identification and incorporation of the problem into the corrective action system. The specific corrective action documents that were sampled and reviewed by the team are listed in the attachment to this report.

b. Findings

No findings of significance were identified.

4OA6 Meetings, Including Exit

.1 Exit Meeting

On June 6, 2003, the inspectors presented the inspection results to Mr. W. O'Connor and members of his staff. The licensee acknowledged the findings presented. The inspectors noted that no materials reviewed or discussed during the inspection were designated or indicated as proprietary. The inspectors discussed the likely content of the inspection report and requested that any proprietary information discussed be identified. Licensee personnel did not indicate any proprietary or possible proprietary information presented.

.2 Interim Exit Meetings

No interim exits were conducted.

SUPPLEMENTAL INFORMATION

KEY POINTS OF CONTACT

Licensee

W. O'Connor, Vice President, Nuclear Generation
S. Berry, SSDI Technical Coordinator
D. Cobb, Plant Manager
R. Libra, Director, Nuclear Engineering
W. Miller, Manager Engineering
J. Pendergast, Principal Engineer Licensing
N. Peterson, Manager, Nuclear Licensing
S. Stasek, Director, Nuclear Assessment
E. Stoltz, Systems Engineer

Nuclear Regulatory Commission

S. Campbell, Senior Resident Inspector

LIST OF ITEMS OPENED, CLOSED, AND DISCUSSED

Opened

| | | |
|----------------------|-----|---|
| 50-341/03-07-02(DRS) | URI | Non-conservative Acceptance Limit for the Time Delay Relay Did Not Assure the Availability of the Vital Buses |
| 50-341/03-07-01(DRS) | URI | Possible Failure to Provide a Program with Controls to Measure and Minimize Leakage of Highly Radioactive Fluids Outside Containment During a Serious Transient or Accident |

Opened and Closed

None.

Closed

None.

Discussed

None.

LIST OF DOCUMENTS REVIEWED

The following is a list of licensee documents reviewed during the Fermi 2 Safety Systems Design and Performance Capability Inspection, including documents prepared by others for the licensee. Inclusion on this list does not imply that NRC inspectors reviewed the documents in their entirety, but rather that selected sections or portions of the documents were evaluated as part of the overall inspection effort. Inclusion of a document in this list does not imply NRC acceptance of the document, unless specifically stated in the inspection report.

CALCULATIONS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|---|---|
| ----- | Reactor Tritium Activity Calculation | April 3, 2003; May 9, 2003; May 23, 2003; & June 2, 2003 |
| DC-0182, Vol I | RHRWS Mechanical Draft Cooling Towers - Post LOCA Analysis of UHS | April 25, 1996 |
| DC-0182, Vol III | RHRWS Mechanical Draft Cooling Towers - Heat Load After HELB | April 25, 1996 |
| DC-0213, Vol I | Sizing of 130/260 Volt Batteries | Q |
| DC-0632, Vol I | I & C Instrument Racks | C |
| DC-0762, Vol I | Stress Analysis - EECW MU Tank Interface Piping | D |
| DC-0762, Vol III | EECW Makeup Tank Interface Piping | 0 |
| DC-0835 | System Voltage Study | E |
| DC-0919 | Undervoltage Relay Setpoints | D |
| DC-2945, Vol III | Piping Stress Report EECW-05 | 0 |
| DC-2950, Vol IV | Emergency Equipment Cooling Water System, Subsystem EECW-12 | 0 |
| DC-2951, Vol II | Emergency Equipment Cooling Water System, Subsystem EECW-13 | 0 |
| DC-2955, Vol II | Piping Stress Report EECW-18 | 0 |
| DC-2956, Vol II | Stress Analysis of EECW Div II Piping Supply to New Plate and Frame Heat Exchanger | A |
| DC-2957, Vol II | Piping Stress Report EECW-20 | A |
| DC-2958, Vol III | Stress Analysis of EECW Div I Piping Supply to New Plate and Frame Heat Exchanger | 0 |
| DC-2959, Vol II | Piping Stress Report EECW-22 | A |
| DC-3231, Vol I | Fermi 2 Class 1E Equipment Qualification Review Emergency Equipment Cooling System | D |
| DC-3305, Vol I | Capability of One Drywell Cooler Following Loss of Power | A |
| DC-3766, Vol I | Qualification Review Of Mechanical Equipment Of Emergency Equipment Cooling Water System P44 | E |
| DC-4388 | Protective Relay Settings for 13.2kV, 4.16kV, and 480V Auxiliary Equipment | D |
| DC-5003 | Emergency Diesel Generator | E |

CALCULATIONS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|--------------------------------|--|-------------------------|
| DC-5264 | Operability Eval of Electrical Equipment During System Transient Due to LPCI & LPCS Initiation Following DBA - LOCA with Degraded Grid | A |
| DC-5268 | Electrical Loading, Short Circuit Currents and Running Voltages for 4.16kV and 480V System | F |
| DC-5271, Vol I | Resistance and Reactance Calculation for Power and Control Cables at EF2 | D |
| DC-5349, Vol I | AC Control Cable Drop Calculation for QA1, Div I | F |
| DC-5426 | PBOC - High and Moderate Energy Line Break Eval. | B |
| DC-5573 | Starting Torque at Elevated Temperature | D |
| DC-5589 | Reactor Building Environmental Response for HELB and LOCA Conditions | B |
| DC-5678, Vol I | Eval. of VOTES Hdw Installation on GL89-10 MOV's | 0 |
| DC-5719 | Minimum Required Target Voltage Thrust (MRTT for GL89-10 Gate, Globe, and Butterfly Valves (Torque) | J |
| DC-5760, Vol I | EESW/EECW Hydraulic/N ₂ Supply to EECW MU Tk | June 7, 2000 |
| DC-5805, Vol II | EESW Design Basis Requirements | December 17, 1999 |
| DC-5806, Vol I | EECW Design Basis Requirements | May 2, 1999 |
| DC-5806, Vol II | EECW Design Basis Requirements | January 5, 2000 |
| DC-5806, Vol IV | EECW Design Basis Requirements | September 25, 2002 |
| DC-5842, Vol I | Stress Analysis of 8" RBCCW Supplemental Cooling Piping for Dwgs M-5762-1, 5760, 5758, 5763 and 5756-1 Per EDP-28140 | 0 |
| DC-5843, Vol I | Stress Analysis of 8" Drywell Cooling for Dwgs. M-5755-1, 5757, 5761, 5759 Per EDP-28140 | A |
| DC-5844, Vol I | Stress Analysis of 8" Supplemental Cooling Chilled Water Piping for Dwgs. M-5752-1, 5753-1 Per EDP-28140 | 0 |
| DC-6024, Vol IA | EECW Hydraulic Transient Analysis - Div I | March 1, 1999 |
| DC-6024 Vol II | EECW Hydraulic Transient Analysis - Div I | January 6, 2000 |
| DC-6025 Vol IA | EECW Hydraulic Transient Analysis - Div II | March 1, 1999 |
| DC-6025 Vol II | EECW Hydraulic Transient Analysis - Div II | January 6, 2000 |
| DC-6033, Vol I | Impacts on Proto-Flo Model from EDPS 29805 and 29792 | December 12, 1999 |
| DC-6137, Vol I | Stress Analysis of EECW MU Pump, Div I, Bleed and Test Lines 6WM-P44-5870/-5872/-5874/-5876 | A |
| DC-6138, Vol I | Stress Analysis of EECW MU Pump, Div II, Bleed & Test Lines 6WM-P44-5871/-5873/-5875/-5877 | 0 |
| DC-6138, Vol II | Add Break Flanges at Check Valve F625B and Identify Material Type for PCVF201B | 0 |
| International Transmission Rpt | Review of Analysis of Dynamics in the Fermi Area | March 30, 2002 |
| SL-R8, Vol IV | Final Load Verification of RHR Heat Exchanger Platforms | 0 |

CALCULATIONS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|-------------------------------|---|--------------------------------|
| SL-R8, Vol V | Final Load Verification of RHR Heat Exchanger Platforms | 0 |
| SL-R8, Vol VI | Final Load Verification of RHR Heat Exchanger Platforms | 0 |
| SL-R8, Vol VII | Final Load Verification of RHR Heat Exchanger Platforms | 0 |

CONDITION ASSESSMENT RESOLUTION DOCUMENTS ISSUED DURING INSPECTION

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|-------------------------------|---|--------------------------------|
| 03-11842 | DBD P45, Missed Text Which State RHRSW or DGSW must Operate | May 21, 2003 |
| 03-11844 | FOS M-5729-1 Not Consistent with Plant System | May 21, 2003 |
| 03-11845 | Equipment Cart on AB-1 Not Secured per MMA10 | May 22, 2003 |
| 03-11846 | Level 3 CARD Closed to Level 4 CARD in Violation of MQA11 | May 22, 2003 |
| 03-11847 | Determine If Fermi 2 Is Required to Take a LOCA Concurrent with a Degraded Grid Condition as Part of the the Plants Licensing Basis | May 22, 2003 |
| 03-11848 | MOV Degraded Voltage Calculations Assume a Single MOV Start Rather That Multiple MOV Starts | May 23, 2003 |
| 03-11849 | Determine If CARD 02-15135 Level Is Appropriate | May 22, 2003 |
| 03-11866 | Incorporation of As-Built (5) in DBD P44-00 | May 19, 2003 |
| 03-11870 | Design Basis Document P45-00, Revision A, Page 16, must Be Revised to Refer to the Updated Tech Spec Number | May 21, 2003 |
| 03-11877 | Deficiencies Associated with DC-5760 (EESW Cross-Tie Design Calculation) | June 2, 2003 |
| 03-11878 | Typographical Errors Identified During NRC SSDI | June 5, 2003 |
| 03-11882 | Process of Changing PM Critical Dates Through the PM Deferral Process Can Hide the Fact That the PM on Plant Equipment Has Been Postponed | June 4, 2003 |
| 03-11884 | Potential Release Path Not Accounted for in Offsite Dose Calculation Manual (ODCM) | June 5, 2003 |
| 03-11885 | Design Calculation Fails to Address Valve Stroke Time Change | June 5, 2003 |
| 03-11894 | No Retrievable Documentation of the Design Temperature and Cooling Water Requirements for RHR and Core Spray Pump Seals | June 6, 2003 |
| 03-11895 | Specification 3071-128-EO, MOV Quicktest Cable Was Installed by Issuing ABN-26583-1 | June 6, 2003 |
| 03-11896 | Periodic Verification of Grid Adequacy Event AG80 Results Could Be Improved | June 6, 2003 |

CONDITION ASSESSMENT RESOLUTION DOCUMENTS ISSUED DURING INSPECTION

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|-------------------------------|---|--------------------------------|
| 03-11901 | Investigate the Licensing Basis and Acceptability of the Time Delays for the Div I and II Secondary Undervoltage Relays | June 9, 2003 |
| 03-11907 | Cover Sheet of DC-6025 Vol IA Includes Div I in the Title Instead of Div II | June 10, 2003 |
| 03-11935 | Verify That Only Qualified Instrumentation Triggers Operator Actions for Barrier Integrity Protection | June 5, 2003 |
| 03-11936 | ELMS-AC Calculation the Assumed Bounding Case for Degraded Grid Conditions Might Not Be Bounding for All Conditions | May 23, 2003 |
| 03-11961 | ELMS AC Design Calculation for Electrical Load Monitoring for AC Loads Is Not Listed as a Reference in DC-5719, Vol I, GL89-10 MOVs Torque/Thrust Calculation | May 30, 2003 |
| 03-11962 | No Specific Guidance Describing When Design Calculations Are Necessary | June 3, 2003 |
| 03-12075 | EESW Hydraulic Model Includes Additional Piping Resistance | May 21, 2003 |
| 03-12077 | Check Valve Functions Credited in MELB Calculations but the Valves Were Not Tested | June 5, 2003 |
| 03-12086 | Potential Inadequate 50.59 for EDP-29805 (EESW Heat Exchanger Replacement) | May 29, 2003 |
| 03-16675 | Typographical Error in DC-5573, Vol I, Starting Torque at Elevated Temperature | May 30, 2003 |
| 03-16682 | Update Vendor Manual VME5-18 to Incorporate the Attached Pages from Micron and Osborne Control Transformer | June, 6, 2003 |
| 03-16683 | Update DC-0213, Vol I to Incorporate the Inrush Current of the Breaker Charging Motor | June 5, 2003 |
| 03-17862 | North RBCCW Pump Suction Strainer dp Indicator Indicating dp with Pump Shutdown | May 21, 2003 |
| 03-17864 | Cable Strung in the Plant per PDC 12966 | May 22, 2003 |
| 03-17865 | Drawing/ CECO Discrepancies | May 22, 2003 |
| 03-17879 | Existing PM Event Z325, Perform Inspection and Testing of SS64 Transformer, Does Not Call out the Settings Required for the Load Tap Changer | May 30, 2003 |
| 03-18031 | Evaluate RHRSW Chemistry Sampling for Potential Enhancements for Monitoring Heat Exchanger Tube Leakage | May 29, 2003 |
| 03-18033 | Evaluate Revising Procedure 23.626, Process Liquid Radiation Monitoring, to Enhance RHR Heat Exchanger Leak Detection | May 29, 2003 |

CONDITION ASSESSMENT RESOLUTION DOCUMENTS ISSUED DURING INSPECTION

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|---|-------------------------|
| 03-18038 | PIS R1600S148 (Subcomponents 1 and 2) Were Not Incorporated into EQ Design Calculation DC-3232 During the Last Revision E Issued 12/10/2002 | June 4, 2003 |
| 03-18041 | The EQ Analysis for EQ1-EF2-237 Incorrectly Defines the Peak Humidity as 84% | June 5, 2003 |
| 03-18042 | Clarification Required on Exxon-Mobil Nebula EP Replacement with Crompton Long Life Lubricant Documentation | June 5, 2003 |
| 03-18044 | Investigate the Synergistic Effects of VOTES Test Equipment Added Inside EQ Limit Switch Compartments | June 6, 2003 |
| 03-18291 | Items Not Secured per MMA10, Plant Housekeeping | May 22, 2003 |
| 03-18292 | Extension Cords in Plant Without Labels | May 22, 2003 |
| 03-18293 | Review Technical Requirements and PM for Equipment Serviced by System Maintenance | June 5, 2003 |
| 03-18294 | Painting Specification 3071-055 Requires Revision | June 5, 2003 |

CONDITION ASSESSMENT RESOLUTION DOCUMENTS ISSUED PRIOR TO INSPECTION

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|---|-------------------------|
| 98-10695 | NRC Information Notice 98-07: Offsite Power Reliability Challenges from Industry Deregulation | March 4, 1998 |
| 99-16580 | SOER 99-001 Loss of Grid | August 31, 1999 |
| 00-20263 | Incorporate the Following Information into LP-OP-315-0158, 0258 and ST-CP-315-0058-001 | October 27, 2000 |
| 00-20264 | Develop Scenario for Degraded Voltage per SOER 99-1 | October 27, 2000 |
| 01-11949 | EECW HX Performance Is at the Operability Limit for Projected Heat Transfer Capability - Div II | June 28, 2001 |
| 01-13045 | DC-5931 Assumptions Potentially Impacting EECW | May 18, 2001 |
| 01-13222 | Current Calibrated Div II EECW Hydraulic Model May Not Accurately Predict Div II EECW Flows | July 23, 2001 |
| 01-15339 | Indiction of Failed Motor T/C for Div I EESW Pump | June 12, 2001 |
| 01-15434 | Need to Establish Equivalent Replacement for Nebula EP1 Grease | June 25, 2001 |
| 01-15435 | MOV Experienced Locked Rotor Closing and Has Severe Actuator Binding | June 27, 2001 |
| 01-15713 | As Found Data Out-of-Tolerance | September 24, 2001 |
| 01-16060 | Div I & Div II EECW Flow Instruments Not Working | June 21, 2001 |
| 01-16463 | EECW Flow Measured During 24.207.08.092601 Lower than Expected Analytical & Historical Range | October 3, 2001 |
| 01-16927 | EESW Pump dp Below Acceptable Range - Div I | September 25, 2001 |
| 01-17789 | EECW N ₂ Cylinders Depressurized (0 psig) - Div II | November 4, 2001 |
| 01-17896 | N ₂ Bottles Found Valved in and Empty | November 11, 2001 |

CONDITION ASSESSMENT RESOLUTION DOCUMENTS ISSUED PRIOR TO INSPECTION

| Document Number | Title or Description | Revision or Date |
|------------------------|---|-------------------------|
| 01-19274 | Instrumentation Found Out-of-Tolerance Condition | September 25, 2001 |
| 01-21956 | Flows to EECW Throttled Loads Outside Required Bands | December 11, 2001 |
| 01-21959 | EECW Flow to T4100B019 Was Found Lower Than Design (D2 RHR Room Cooler) | December 11, 2001 |
| 02-11729 | Maintenance Procedures Need Revision To Reflect Lubricant Change | April 15, 2002 |
| 02-11730 | Maintenance And Planner Training Needed To Reflect Lubricant Change | April 15, 2002 |
| 02-14415 | Degraded Thermocouple Cables Between the RHR and the Relay Room Panel HIP867 | March 23, 2002 |
| 02-15135 | Evaluate Purchasing New Flow Meters (M&TE) | May 31, 2002 |
| 02-15397 | EECW MU Tank A Level High (1D92) Came in Early | June 25, 2002 |
| 02-16602 | Flows to Div II EECW Throttled Loads Outside Required Bands | December 11, 2002 |
| 02-19239 | Decreasing Div II EECW Alternate N ₂ Supply Bottle Pressure to Head Tank | November 26, 2002 |
| 02-19263 | EECW Flow to T4100B019 Was Left Lower Than Design (Div II RHR Room Cooler) | December 11, 2002 |
| 02-19413 | EESW / EECW Cross-Tie MU Low Flow Condition - Div I | September 25, 2002 |
| 02-19674 | Eval of Elevated Corrosion Rates | September 24, 2002 |
| 02-19698 | Eval Treatment Chemicals for RBCCW/EECW/ SCS | October 29, 2002 |
| 03-12037 | Sargent & Lundy Technical Alert TA 2003-0006; KITTY and WTRCOIL Program Error Overestimates Room Cooler Performance at Low Water Flow Rates | April 16, 2003 |
| 03-12801 | Multiple Repeat Calibration Failures of Panametrics 868 Ultrasonic Flow Meters | March 7, 2003 |
| 03-14510 | Change Procedure 23.307 | April 15, 2003 |
| 03-14537 | Surveillance 24.707.01 Revision 38 Lists Incorrect Max Allowed Valve Stroke Time | April 23, 2003 |
| 03-14451 | Corroded Bolts on RHRSW Pump A Column Flanges | April 5, 2003 |
| 03-14619 | Damaged Replacement Injection Pump | February 28, 2003 |
| 03-14757 | Improperly Prepared Work Requests | April 7, 2003 |
| 03-14975 | Need to Establish Low EDG Jacket Coolant Temperature | April 2, 2003 |
| 03-14980 | Changes to EDG SOP, 23.307 | April 4, 2003 |
| 03-14981 | Refurbish EDG Generator to Engine Coupling | April 2, 2003 |
| 03-16148 | EDG Unavailability During 28.502.08-11 | April 22, 2003 |
| 03-16149 | EDG 14 Speed Oscillations at Idle | April 19, 2003 |
| 03-16374 | Recommend Paralleling EDG 13 Generator Voltage at ~ 50V Greater than Bus Voltage from Local Control Panel (When Paralleling Is Needed) | April 22, 2003 |

CONDITION ASSESSMENT RESOLUTION DOCUMENTS ISSUED PRIOR TO INSPECTION

| Document Number | Title or Description | Revision or Date |
|------------------------|---|-------------------------|
| 03-16375 | Misc. Errors And/or Trends Found During Review of SST/SPF's Surv's | April 20, 2003 |
| 03-16379 | Procedure Inconsistency Which Calls out Acceptance Criteria Steps Which Are Not Supported by Tech Specs (24.307.01-.04) | April 25, 2003 |
| 03-16380 | Core Spray Logic Relay KIGB May Need Replacement Due to 9 Sec vs 5 Sec Delay of CS Pump B Starting During EDG 13 LOP/LOCA Testing | May 1, 2003 |
| 03-16381 | Minor Typo's Found in 34.307.001, EDG Inspection and PM Procedure | May 5, 2003 |
| 03-16395 | Wrong Critical Due Dates Entered into New PM Events for EDG Starting Air Check Valves | May 23, 2003 |
| 03-16681 | Engineering First Team Request an Eval to Determine the Impact of Trimming the Breakout on Raychem Splice NMCKV-4 | April 17, 2003 |
| 03-16709 | Disc Guides Deteriorated (EDG 13 SW Outlet Valve) | April 13, 2003 |
| 03-16755 | Consider Performing 24.307.41, .42, .43 and .44 | April 10, 2003 |
| 03-16757 | Procedure Clarification | April 8, 2003 |
| 03-16765 | 23.307, Revision 76 Lacks a Step to Place Rated/Idle Switch to Rated When Placing the EDG in Standby | April 8, 2003 |
| 03-16805 | Missing PIS Label | April 8, 2003 |
| 03-16977 | EDG Watt Transducer to IPCS Are Not Being Periodically Calibrated | April 29, 2003 |
| 03-17121 | Fuses in Panel Reversed | April 18, 2003 |
| 03-17194 | 24.307.01 and .02 Procedure Enhancements | April 26, 2003 |
| 03-17219 | Typo in EDG Surveillances | April 21, 2003 |
| 03-17233 | As-Found Flow for EDG 11/12 SW less than Acceptable Band | April 25, 2003 |
| 03-17268 | Procedure Change | May 7, 2003 |
| 03-17272 | Operated Pump with Discharge Valve Closed | May 8, 2003 |
| 03-17426 | Change DGSW Computer Point Resolution | May 20, 2003 |
| 03-17427 | Evaluate Industry Concern with Stock Codes 610-8229 & 684-6129 | May 16, 2003 |
| 03-17491 | EDG 14 Frequently Hunts | May 1, 2003 |
| 03-17492 | 24.307.04 Enhancements | May 1, 2003 |
| 03-17631 | Flow Meter Accuracy Questionable Due to Susceptibility to Static Charge | May 14, 2003 |
| 03-17689 | Need T Handle 5/8" Socket for EDG Pet-Cocks | May 15, 2003 |
| 03-18096 | Trip of EDG 12 FOTP A | May 8, 2003 |

DESIGN BASIS DOCUMENTS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|--|-------------------------|
| A31-00 | Valves | F |
| D11-00 | Process Radiation Monitoring System | August 1, 2000 |
| P44-00 | Emergency Equipment Cooling Water System | C |
| P45-00 | Emergency Equipment Service Water System | A |
| P45-00 | Change Pages Initiated by EDP-30844 | 0 |
| RXX-00 | ESS Electrical System | 0 |
| XXX-02 | Design Basis Event Combinations | A |

DRAWINGS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|--|-------------------------|
| 4I721-2440-01 | Logic Diagram EECW & EESW Systems Auto-Manual Control Unit 2 | F |
| 4I721-2440-02 | Logic Diagram Emergency Equipment Cooling Water System Pump A & B Unit 2 | A |
| 4I721-2440-04 | Logic Diagram Emergency Equipment Cooling Water System Valves - Auto Close | J |
| 4I721-2440-05 | Logic Diagram Emergency Equipment Cooling Water System Valves – Auto Open - Div II Unit 2 | F |
| 5I721-2440-06 | Logic Diagram Emergency Equipment Cooling Water System Valves Div I - Auto Open | D |
| 4I721-2440-07 | Logic Diagram Emergency Equipment Cooling Water System Valve - Div II | B |
| 4I721-2440-08 | Logic Diagram Emergency Equipment Cooling Water System Valve - Auto Close Div II | B |
| 4I721-2440-09 | Logic Diagram Emergency Equipment Cooling Water System Valve - Div I | B |
| 4I721-2440-10 | Logic Diagram Emergency Equipment Cooling Water System Valve - Auto Close Div I | C |
| 5I721-2440-11 | Logic Diagram Emergency Equipment Cooling Water System Valves Div I & II Remote Manual | A |
| 5SD721-2581-12 | Wiring Diagram S.S. Transformer 64 - Unit 2 Overvoltage Relay Panel | B |
| 6I721-2440-012 | EECW & EESW "A" System Auto-Manual Control | P |
| 6I721-2440-013 | EECW & EESW "B" System Auto-Manual Control | M |
| 6I721-2440-014 | EECW & EESW "B" System Auto-Manual Control | M |
| 6I721-2440-018 | Battery Room A/C & Penetra. Area CIG H ₂ O Inlet Valves V8-3057 & V8-3058 Unit 2 | E |
| 6I721-2440-20 | Return From Drywell Isolation Valves P4400F615 & P4400F616 | M |
| 6I721-2441-01 | EECW System Pump A (P4400C001A) | R |
| 6I721-2441-02 | EECW System Pump B (P4400C001B) | Q |
| 6I721-2441-03 | EECW Sys EECW Return To RBCCW & RBCCW To EECW Stop Valves | K |

DRAWINGS

| Document Number | Title or Description | Revision or Date |
|------------------------|--|-------------------------|
| 6I721-2441-04 | EECW Sys EECW Return To RBCCW & RBCCW To EECW Stop Valves | N |
| 6I721-2441-05 | RBCCW To Drywell Equip Sump Hx Inlet Valve P4400F608 | L |
| 6I721-2441-06 | EECW MU Tk B Outlet & EECW To Drywell Equip Stop Valves | K |
| 6I721-2441-07 | RBCCW To Reat Equip Sump Hx B Inlet & RBCCW To Cntrl Rod Drive PU VA | H |
| 6I721-2441-08 | EECW Return From Drywell & RBCCW To Reactor Bldg Equip Sump Hx A Inlet Vlvs | I |
| 6I721-2441-09 | EECW System Drywell Supply Iso & EECW Drywell Return Iso Valves P4400F606A & P4400F607A | P |
| 6I721-2441-12 | EECW & EESW A System Auto Manual Control | P |
| 6I721-2441-13 | EECW & EESW B System Auto Manual Control | M |
| 6I721-2441-14 | Clg H ₂ O Outlet Valve Steam Tunnel Coolers A & B Stop Valves Unit 2 | E |
| 6I721-2441-15 | Clg H ₂ O Inlet Valve Steam Tunnel Coolers A & B Stop Valves Unit 2 | D |
| 6I721-2441-18 | Battery Room A/C & Penetra Area Clg H ₂ O Inlet Valves V8-3057 & V8-3058 Unit 2 | C1 |
| 6I721-2441-20 | Return From Drywell Isol Valves P4400F615 & P4400F616 | M |
| 6I721-2441-21 | EECW System EECW MU TK A Outlet Valve P4400F602A | D |
| 6I721-2441-22 | EECW TCV, EESW PCV and Moore Controller Replacement | 0 |
| 6I721-2520-78 | Local Instrument Rack: Rack No. H21P472 Second Floor (El. 613' - 6") Reactor Building | W |
| 6I721-2520-79 | Local Instrument Rack: Rack No. H21P472 Second Floor (El. 613' - 6") Reactor Building | E |
| 6I721-2520-80 | Local Instrument Rack: Rack No. H21P473 Second Floor (El. 613' - 6") Reactor Building | U |
| 6I721-2520-81 | Local Instrument Rack: Rack No. H21P473 Second Floor (El. 613' - 6") Reactor Building | G |
| 6I721-2525-12 | Local Instrument Rack: Rack No. H21P447 & H21P448 Reactor Building – Unit 2 | U |
| 6I721-2572-28 | 4.16kV ESS Bus 64B & 64C Load Shedding Strings | O |
| 6I721-2572-55 | 4.16kV ESS Bus 64B (R1400S001B) Position B6 | O |
| 6I721-2573-44 | 480V ESS Bus 72E & 72F Load Shedding Strings | M |
| 6I721-2578-05 | Relay and Metering Diagram 4.16kV ESS Bus 64B | O |
| 6I721-2581-2 | Tap Changer Circuit 4.16kV S.S. Transformer 64 | B |
| 6I721-2581-3 | Tap Changer Circuit 4.16kV S.S. Transformer 64 | D |
| 6I721-2581-5 | Annunciator Circuit 4.16kV S.S. Transformer 64 | D |
| 6I721N-2524-3 | Mounting Details of Level Sensors & Thermocouples RHR Complex | J |

DRAWINGS

| Document Number | Title or Description | Revision or Date |
|---|--|-------------------------|
| 6I721N-2854-01 | Instrument Location & Tubing Installation Grade, Floor Plan - El. 590' - 0", Div I - RHR Complex | K |
| 6I721N-2854-04 | Instrument Location & Tubing Installation Grade, Floor Plan - El. 590' - 0", Div II - RHR Complex | L |
| 6M721-5357 | Emergency Equipment Cooling Water - Div II | AW |
| 6M721-5444 | Emergency Equipment Cooling Water - Div I | BD |
| 6M721-5706-3 | RHR SW Makeup Decant, and Overflow Systems Functional Operating Sketch | U |
| 6M721-5727 | RBCCW Functional Operating Sketch | T |
| 6M721-5727-1 | RBCCW Functional Operating Sketch | 0 |
| 6M721-5729-1 | EECW Functional Operating Sketch - Div I | AQ |
| 6M721-5729-2 | EECW Functional Operating Sketch - Div II | AI |
| 6SD721-2500-01 | One Line Diagram 4.16kV & 480V System Service Unit 2 | AB |
| 6SD721-2501-95 | Wiring Diagram 4.16kV Switchgear Devices Developments | C |
| 6SD721-2510-01 | 480V E.S.S. Bus 72b, 72C, 72E, & 72F | V |
| 29.100.01 Sh 1 | RPV Control | 9 |
| 29.100.01 Sh 1A | RPV Control - ATWS | 7 |
| 29.100.01 Sh 2 | Primary Containment Control | 8 |
| 29.100.01 Sh 3 | RPV Flooding, Emerg Depress, & Steam Cooling | 6 |
| 29.100.01 Sh 3A | RPV Flooding & Emerg Depress - ATWS | 8 |
| 29.100.01 Sh 4 | Primary Containment H ₂ /O ₂ Control | 8 |
| 29.100.01 Sh 5 | Secondary Containment and Rad Release | 7 |
| 29.100.01 Sh 6 | Curves, Cautions and Tables | 8 |
| Alfa Laval Thermal AB Dwg 32299-1862 | Fermi 2 EECW Plate Heat Exchanger, MX25-BFD, Design and Arrangement Drawing | 1 |
| Dragon Valves Dwg 13050 | Instrument Valve Model 670N, Nuclear 900 Class | 0 |
| Dragon Valves Dwg 14373 | Valve, Angle, Nuclear Model 670N 900 Class | B |
| Dragon Valves Dwg 14372 | Valve, Globe, Nuclear Model 670N 900 Class | E |
| Flowserve Dwg DWG004680 | 1K 1.5 x 1 - 82 Mark III Process Pump Outline, EECW MU Pumps | A |

ENGINEERING CHANGE REQUESTS

| Document Number | Title or Description | Revision or Date |
|------------------------|--|-------------------------|
| ECR-29805-14 | Resolution of As-Built Configuration of EECW/SW Piping and Supports | 0 |
| ECR-30844-1 | EECW MU Enhancement | A |
| ECR-30844-2 | EECW MU Enhancement | 0 |
| ECR-30844-3 | EECW MU Enhancement Field Implementation | B |
| ECR-30844-5 | Hot Tap Information | 0 |

EVALUATIONS (10 CFR 50.59)

| Document Number | Title or Description | Revision or Date |
|------------------------|--------------------------------------|-------------------------|
| 96-0034 | ECP-28251, EESW / EECW Cross-Connect | 3 |
| SE 99-0009 | EEC Heat Exchanger Replacement | 0 |

MODIFICATIONS

| Document Number | Title or Description | Revision or Date |
|------------------------|---|-------------------------|
| ABN-26583-1 | Revise Design Specification 3071-128-EO, Revision 0 to Provide Instruction for All MOV's VOTES Testing Quicktest Cable Sensors | A |
| EDP-11938 | Replacement of Motor and Overload Heaters for MOV P4400F601B | 0 |
| EDP-13687 | The Installation of Four 6" Drywell Manual Isolation Valves Outboard of P4400F606A, 607A, 606B, 607B, Removal of the Tie-In Tees for Future Chilled Water Connections That Were Added Per Revision A | B |
| EDP-27064 | MOV P4400F601B Motor Replacement | 0 |
| EDP-28180 | RHR Complex Pumps Freeze Protection | 0 |
| EDP-28251 | EECW MU Water Tank Modification / EESW to EECW MU Tank | 0 |
| EDP-28988 | EECW Check Valve Replacement | A |
| EDP-29805 | Replacement of EECW Heat Exchangers | October 26, 1999 |
| EDP-29794 | Installation of Manual Test Valves at EECW / RBCCW Interface | 0 |
| EDP-30844 | EECW MU Enhancement | 0 |
| EDP-31341 | Motor and Operator Replacement for P4400F603B | 0 |
| SPC-13682 | RHR SW Rad Monitor Setpoint Increase | December 2, 1992 |
| SPC-13682 | RHR SW Rad Monitor Setpoint Increase | December 18, 1992 |
| TSR-29429 | Replace Obsolete Parts in MCC Compartments | March 11, 1999 |
| TSR-29725 | Equivalent Part/Alternative Item Eval for Valve Models & ASME Class Changes | A |

OPERABILITY RECOMMENDATIONS

| Document Number | Title or Description | Revision or Date |
|--------------------------------|--------------------------------|-------------------------|
| Attachment to CARD 02-16602 | CARD 02-16602 Past Operability | March 27, 2003 |

PROCEDURES

| Document Number | Title or Description | Revision or Date |
|------------------------|---|-------------------------|
| 29.ESP.08 | Drywell Cooling Water Restoration | 6 |
| 35.304.001 | 480V Unit Substation | 27 |
| 35.304.005 | 480V Switchgear General Maintenance | 29 |
| 35.306.001 | 480V Switchgear Breaker and Relay Control Testing | 31 |

PROCEDURES

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|---|-------------------------|
| 35.306.003 | Limiterque Motor Operator – Periodic Inspection for DCR# 02-1953, dated March 26, 2003 | 48 |
| 35.318.003 | Power Shield 480V Circuit Breaker Solid State Trip Testing | 31 |
| 35.318.009 | Inspection and Testing of ITE Ground and Overcurrent Protection Relays | 24 |
| 35.318.017 | Inspection and Testing of Multi-Contact Auxiliary Relays | 37 |
| 35.LIM.007 | SMB Style Limitorque Operator Removal/Installation Inspection for DCR 03-0083, dated March 26, 2003 | 27 |
| 42.000.02 | Thermal Overload Relay Calibration | 35 |
| 42.302.07 | Calibration and Functional Test of Div I 4.16kV Bus 64B Undervoltage Relays | 29 |
| 47.306.01 | Signature Analysis of Motor Operated Valves | 32 |
| ARP 1D87 | EECW North Pump Diff Press High/Low - Div I | 18 |
| ARP 1D91 | EECW Service H ₂ O Flow Control Valve Open - Div I | 9 |
| ARP 1D96 | EECW MU Tank a Pressure High/Low | 13 |
| ARP 2D17 | EECW South Pump Diff Press High/Low - Div II | 17 |
| MES01 | Engineering Support Conduct Manual Introduction | 28 |
| MES02 | Design Configuration Management | 4 |
| MES07 | Review, Approval, and Control of Vendor Design Documents | 5 |
| MES15 | Design Calculations | 13 |
| MES17 | Conduct of Design Verification | 13 |
| MES19 | Preparation and Control of Engineering Design Packages | 15 |
| MES21 | Incorporation of Changes into Design Documentation | 12 |
| MES27 | Verification of System Operability | 9 |
| MES33 | Conduct of the Environmental Qualification Program | 7 |
| MES41 | Instrument Calibration Specification Sheets | 1 |
| MES42 | Equivalent Replacement Process | 7 |
| MQA11 | Condition Assessment Resolution Document | 8 |

PROCEDURE CHANGES

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|---------------------------|---|-------------------------|
| DCR 02-1201 for 29.ESP.08 | Revised Steps 1.13, 1.18, and 2.14 to Minimize Transients on the System | 6 |

REFERENCES

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|---|-------------------------|
| ----- | GE Type LR-65, Load Tap Changing Equipment | May 1970 |
| ----- | Offsite Dose Calculation Manual (Revision 14) | May 1, 2000 |
| ----- | Proposed License Amendment for Implementation of Alternative Radiological Source Term Methodology | February 13, 2003 |

REFERENCES

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|---------------------------------|---|-------------------------|
| ----- | Chemistry Gamma Spectroscopy Analysis Report for Reactor | March 29, 2003 |
| ----- | Answers to Request for Information (RFI) 23 and RFI 65 of NRC Inspection 50-341/01-05 (D.S.) | June 2, 2003 |
| ----- | Maintenance History of Emergency Equipment Cooling Water Heat Exchangers | May 22, 2003 |
| 3071-128-EO | MOV Quicktest Cable | A |
| ARP 1D92 | EECW MU Tank A Level High/Low | 14 |
| ARP 2D18 | EECW MU Tank B Level High/Low | 14 |
| BTP PSB-1 | Adequacy of Station Electrical Distribution Voltages | 0 |
| Cooper Bussmann Data Sheet 1071 | Fusetron Dual Element Time Delay Fuses Class RK5 -600V, FRS-R 1/10 - 60A | October 2, 2002 |
| DECo Purchase Order #NR-329515 | Micron Transformer Data Sheets for Transformer Selection Process | ----- |
| Design Report T-N-990901-1 | Alfa Laval Thermal AB: EECW System Plate and Frame Heat Exchangers | 1 |
| Design Spec 3071-545 | Detroit Edison Specification for EECW System Plate and Frame Heat Exchangers | B |
| DSN-ME-131 | Certified Seismic Analysis Report of Crane-Deming Horiz Split Case Pump, Fig 5063, Size 8x6x14½ | November 23, 1973 |
| EDP-26942 | Engineering Design Input For ITT Barton dp Switch | August 20, 1994 |
| EDP-31341 | RBCCW/EECW Div II Supply Isolation Motor Operated Valve P4400F603B | 0 |
| EF2-53888 | Detroit Edison Letter, Amended Response PSB-1 Adequacy of Station Electrical Distribution Voltage | June 26, 1981 |
| EF2-54643 | Detroit Edison Letter: Basis For The Fermi-2 Max Abnormal Environmental Condition In The Drywell | September 4, 1981 |
| EFA P44-02-005 | Related to CARD 01-13045 | A |
| EFA P44-03-007 | Related to CARD 01-13222 | 0 |
| EFA T41-03-004 | Related to CARD 03-12037 | May 4, 2003 |
| EQ0-EF2-018 | Summary Of Environmental Parameters Used For Fermi 2 EQ Program | H |
| EQ1-EF2-107 | EQ Report For ITT Conoflow I/P Transducer | C |
| EQ1-EF2-280 | EQ Document MM-9112 Class 1E Medium AC Motors (Outside Containment) dated January 15, 1982 | 0 |
| EQ1-EF2-237 | Engineering Analysis For ITT Barton Differential Pressure Switch Models 580A & 581A | D |
| ERE 31955 | Replacement Of Nebula EP With MOV Long Life Grease | 0 |
| ERE 32092 | MOV Lubrication Change | B |
| Flowserve Report SR-0950 | Design Calculations and Seismic Analysis, EECW MU Pumps, Pump Size BG1.5X1-82 | 1 |
| Generic Letter | Degraded Voltage | June 2, 1977 |

REFERENCES

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|-----------------------------------|---|-----------------------------------|
| GL 89-13, Supplement 1 | Service Water System Problems Affecting Safety-Related Equipment | April 4, 1980 |
| H21P625 | Central Component Database Component Information | June 3, 2003 |
| H21P632 | Central Component Database Component Information | June 3, 2003 |
| IE Bulletin No. 80-10 | Contamination of Non-Radioactive System and Resulting Potential for Unmonitored, Uncontrolled Release of Radioactivity to Environment | May 6, 1980 |
| IST Eval 99-087 | ASME Valve Stroke Time Acceptance Criteria, Second Ten Year Interval | 0 |
| IST Eval 02-057 | New Reference Stroke Times for MOVs Based on CECO Limits Changes in the MVL | 0 |
| Memorandum | Service Water System Review Inspection Observation Action Item 162 | February 14, 1996 |
| MES05, Enclosure C | Electrical Lead Design Document Indexes | 12 |
| MES05, Enclosure D | I & C Lead Design Document Indexes | 12 |
| MWC02, Enclosure B | Assigning A Work Request Priority | 26 |
| MLEA Document No.: 89029-003 | Technical Eval and Material Assessment for VOTES Hardware Installed on MOV in Nuclear Power Plants | 3 |
| MOV Test Summary | Thrust Margin for P4400 MOVs | May 23, 2003 |
| NE-6.6-EQMS.001 | EQ Maint & Surveillance Requirement File Index | April 1, 1985 |
| NRC Letter | DECo Request for an Emergency Amendment to the Fermi-2 Tech Spec Regarding the Degraded Grid Voltage Setpoints | June 13, 1996 |
| NRC Letter | Issuance of Amendment No. 4 to Facility Operating License No. NPF-43, Fermi-2 | August 22, 1986 |
| NRC Memo P1-16367 | Temperature/Pressure Profiles For Fermi - 2 EECW MU Pump Motor EQ Report | September 29, 1981 May 5, 2003 |
| Presentation Slides | Emergency Equipment Cooling Water | May 19, 2003 |
| Project Spec 3071-088 | EECW System Heat Exchangers for Reactor Building | A |
| R1600S148 | Central Component Database Component Information | June 3, 2003 |
| R3-580A-29 | ITT Barton Volumes I & II, Nuclear Qualification Test Program Report For Models 580A, 581A, & 583A Mild Environment dp Switch Instruments | March 2, 1987 |
| Spec 3071-85 | Emergency Equipment Cooling Water Pumps | January 6, 1972 |
| SwRI Project No. 01-1901-433-a | Investigation of Surface Burning Characteristics of Amercoat 3144 | August 3, 1988 |
| Tech Spec 3.7.2 | EECW/EESW System & Ultimate Heat Sink | Amendment No. 134 |
| Tech Spec B 3.7.2 | EECW/EESW System & Ultimate Heat Sink | 1 |

REFERENCES

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|----------------------------------|--|-------------------------|
| UFSAR Section 6.3 | Emergency Core Cooling Systems | 11 |
| UFSAR 6.3.2.2.6 | Emergency Equipment Cooling Water System | 9 |
| UFSAR 9.2.1 | General Service Water System | 10 |
| UFSAR 9.2.2 | Cooling System for Reactor Auxiliaries | 10 |
| UFSAR 9.2.5 | Ultimate Heat Sink | 8 |
| VP-86-0076 | Detroit Edison Letter, Request for Exigent Amendment to the Fermi 2 Technical Specifications Governing ECCS Actuation Instrument Setpoints (Degraded Grid Relay Setpoints) | July 2, 1986 |
| VP-86-0094 | Detroit Edison Letter, Basis for Exigent Processing of the Amendment to the Fermi 2 Technical Specifications Governing ECCS Actuation Instrument Setpoints | July 15, 1986 |
| VP-86-0110 | Detroit Edison Letter, Response to NRC Request for Additional Information, Degraded Grid Voltage | July 24, 1986 |
| Westinghouse DSN: EQ1-EF2-280 | Qualification Eval Report: EECW System Pump Motors, Model 444US-TBDP | A |

SURVEILLANCE PROCEDURES

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|--|-------------------------|
| 24.207.07 | EECW/EESW Actuation Functional Test - Div II | 34 |
| 24.207.08 | EECW Pump and Valve Operability Test - Div I | 55 |
| 24.207.09 | EECW Pump and Valve Operability Test - Div II | 19 |
| 24.207.11 | EECW Miscellaneous Valve Operability Test - Div II | 1 |
| 47.207.01 | EECW Heat Exchanger Performance Test - Div I | 31 |

SYSTEM HEALTH REPORTS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|-----------------------------|------------------------------|
| R1400 | 4.16kV and 480V Switchgear | 4 th Quarter 2002 |
| R3100 | Vital Power | 4 th Quarter 2002 |
| R3200 | DC Systems | 4 th Quarter 2002 |
| P44/P45 | EECW/EESW | 4 th Quarter 2002 |

WORK DOCUMENTS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|------------------------|---|-------------------------|
| 000Z011966 | Reprogram P44K800A per SPC 31155 | November 9, 2001 |
| 000Z013900 | Reprogram P44K800A per CSCCD-P44K800A | November 21, 2001 |
| 000Z014113 | Reprogram P44K800B per CSCCD-P44K800B | December 11, 2001 |
| 000Z020325 | Manual Lever for MOV Will Not Remain Engaged | September 24, 2002 |
| 000Z020987 | Unusual Motor Current Trace | April 15, 2003 |
| 000Z971186 | Dedicated Shutdown Panel H21P625 and H21P632 Operability Test | April 21, 1997 |

WORK DOCUMENTS

| <u>Document Number</u> | <u>Title or Description</u> | <u>Revision or Date</u> |
|-------------------------------|--|--------------------------------|
| Event Number Q581 | Perform Test on 480V Breaker 72EB-2C (Test Power Shield) | May 20, 2003 |
| Event Number Q842 | Perform Test on 480V Breaker 72C-3D (Test Power Shield) | May 20, 2003 |
| Event Number R980 | Inspect and Test 489V (Unit Substation Bus 72E, Regulator and Transformer) | May 20, 2003 |
| Event Number R989 | Inspect and Test 489V (Unit Substation Bus 72F) | May 20, 2003 |
| Event Number Z230 | Perform Inspection and Testing of SS64 Protective Relaying and Control | May 20, 2003 |
| Event Number Z235 | Perform Inspection & Testing of SS64 Transformer | May 20, 2003 |

LIST OF ACRONYMS

| | |
|-------|---|
| AC | Alternating Current |
| ADAMS | Agency-wide Document Access and Management System |
| CARD | Condition Assessment Resolution Document |
| CFR | Code of Federal Regulations |
| DBA | Design Basis Accident |
| DC | Direct Current |
| DRS | Division of Reactor Safety |
| ECCS | Emergency Core Cooling System |
| EDG | Emergency Diesel Generator |
| EOP | Emergency Operating Procedures |
| EQ | Environment Qualificatedl |
| IMC | Inspection Manual Chapter |
| NCV | Non-Cited Violation |
| EECW | Emergency Equipment Cooling Water (EECW) and |
| EESW | Emergency Equipment Service Water (EESW) |
| EOP | Emergency Operating Procedure |
| EQ | Environmental Qualification |
| LOCA | Loss Of Coolant Accident |
| MCC | Motor Control Center |
| MOV | Motor Operated Valve |
| NCV | NonCited Violation |
| NRC | Nuclear Regulatory Commission |
| ODCM | Offsite Dose Calculatiom |
| RHR | Residual Heat Removal |
| RHRSW | Residual Heat Removal Service Water |
| SDP | Significance Determination Process |
| UHS | Ultimate Heat Sink |
| URI | Unresolved Item |
| USAR | Updated Safety Analysis Report |