



RECOVERY ACT PROGRESS AT HANFORD

HANFORD FUNDS (as of September 2011)

	Allocated	Spent to Date
DOE Richland Operations Office	\$1,634,500,000	\$1,459,423,508
DOE Office of River Protection	\$326,035,000	\$313,577,729
Hanford Total	\$1,960,535,000	\$1,773,001,237

Progress to Date (September 2011)

Metrics	Through End of Sept	Target Through 9/30/11
Total Facilities Demolished	76	49
• Nuclear Facilities Demolished	1	3
• Radioactive Facilities Demolished	13	11
• Industrial Facilities Demolished	62	35
Facility Square Footage Demolished	286,974	284,378
Waste Sites - Remediated	73	53
Waste Sites – Confirmatory Sampling	91	84
Cubic Yards Soil Excavated for Disposal Cells 9 and 10 of the Environmental Restoration Disposal Facility	3,308,685	3,373,000
Glove Boxes Removed from Plutonium Finishing Plant	130	174
Groundwater Wells Installed	303	265
Cubic Meters Solid Waste Retrieved (Suspect-Transuranic) from Underground Storage	2,602	2500
Cubic Meters Transuranic (TRU) Waste Repackaged for Certification for Shipment to Waste Isolation Pilot Plant	1,226	850
Cubic Meters Mixed, Low-Level Waste Treated	2,121	1800
Tank Waste Cleanup Facilities Upgraded	18	22
Tank Waste Facilities or Structures Demolished	56	71



U.S. DEPARTMENT OF
ENERGY

Points of Contact:

Geoff Tyree, DOE Richland Operations Office
(509) 376-4171, Geoffrey.Tyree@rl.doe.gov

Erik Olds, DOE Office of River Protection
(509) 372-8656, Theodore_E_Erik_Olds@orp.doe.gov

