

**AIP Project Schedule
2012-2014
FAA Airports Division, Alaskan Region
(Last saved: June 5, 2012)**

CENTRAL REGION PROJECTS - STATE OF ALASKA

ANCHORAGE (Stevens Int'l) ANC

Project: Taxiway E & RON 2 Reconstruction
Construction Start: May 2012
Sponsor/POC: AKDOT/Wolfgang Junge 269-0608
Airports POC: Eric Helms, 271-5202
ATO POC: Tom Clark (425) 203-4735
Flight Procedures POC: None
NAS Impacts: None Anticipated
AVN Impacts: None Anticipated
AT Impacts: Taxiway closures for construction.
ATO Notes: F&E FOTS Project Funding Q4 2012

ANCHORAGE (Stevens Int'l) ANC

Project: Taxiway M, L & E2 Reconstruction
Construction Start: May 2013
Sponsor/POC: AKDOT/Wolfgang Junge 269-0608
Airports POC: Eric Helms, 271-5202
ATO POC: Tom Clark (425) 203-4735
Flight Procedures POC: None
NAS Impacts: None Anticipated
AVN Impacts: None Anticipated
AT Impacts: Taxiway closures for construction.
ATO Notes: F&E FOTS Project Funding Q4 2012

ANCHORAGE (Stevens Int'l) ANC

Project: Rehabilitate Runway 7L/25R
Construction Start: April 2014
Likely Completion: October 2014
Sponsor/POC: AKDOT, Morgan Merritt (907) 269-0614, Mike Lee (ANC)
Airports POC: Gabriel Mahns, 271-3665
ATO POC: Tom Clark (425) 203-4735
Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts: GS, LOC, MALSR, PAPI, VASI cables, (AKDOT requests ALSF upgrades for CAT III)
AVN Impacts: No change in thresholds, no impacts expected.
ATO Notes: ANC/AK DOT was provided information on how to initiate the Non-Fed takeover program in order to establish CAT III capability with use of ANC/AK DOT funding. 3/29/12 ALSF upgrade by FAA not likely by 2014. 3/1/12 per OSG, ANC Terminal District has identified a need and is seeking WSC support for CAT III on 7L. Requirement not yet validated.

ANCHORAGE (Stevens Int')**ANC**

Project: Taxiway Zulu Extension, Phase 1
Construction Start: May 2015
Likely Completion: August 2015
Sponsor/POC: AKDOT/Wolfgang Junge 269-0608
Airports POC: Gabriel Mahns, 271-3665
ATO POC: Tom Clark (425) 203-4735
Flight Procedures POC: None
NAS Impacts: None Anticipated
AVN Impacts: None Anticipated
AT Impacts: Taxiway closures for construction.
ATO Impacts:
RA Info:
ATO Notes: F&E FOTS Project Funding Q4 2012 (multi year)

BETHEL**BET**

Project: Rehab RUNWAY 1L/19R
Construction Start: Summer 2012
Likely Completion: 2013
Sponsor/POC: AKDOT/Steve Frey, 269-0446
Airports POC: Krisjon Tabisola, 271-3785
ATO POC: Paul Holmquist (425) 203-4698,
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NRA# 2011-AAL-199-NRA
NAS Impacts: None
AVN Impacts: Runway closures for paving
ATO Impacts: Runway closures for paving
RA Info: AJW-ON-WSA-12-5041 for equipment shutdown and flightcheck is awaiting PA/BA. Funding availability expected by June 15th.
ATO Notes: VASIs to be available during construction.

CHEFORNAK**???**

Project: Construct New Airport –Phase II
Construction Start: Winter 2010
Likely Completion: Summer 2012
Sponsor/POC: AKDOT/Scott Rhee
Airports POC: John Lovett, 271-5446
ATO POC:
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts: None
AVN Impacts: New airport will be open at completion of Phase III
RA Info:
ATO Notes: DOT&PF establishing pads for PAPIs and REILs.

COLD BAY**CDB**

Project: RSA Construct Safety Area RWY 14/32
Construction Start: Spring 2012
Likely Completion: Fall 2012
Sponsor/POC: AKDOT / Bob Lundell 907-269-0448
Airports POC: Eric Helms, 271-5202
ATO POC: Tom Clark (425) 203-4735
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
Pub Date: 9/20/12
NAS Impacts: MALSR 14, LOC 14, Glide Slope 14, VASI 32, 32 MALSR
AVN Impacts: LOC/DME BC Rwy 32 -threshold move 220' to N.
RA Info: AJW-FN-WSA-12-5047 for preliminary design in FAA approval process.

RA AJW-FN-WSA-09-0896, does not cover 32 MALSR.

ATO Notes Current: RWY 32 MALSR to be replaced FY13. 32 MALSR will be OTS from approximately 8/29/12-10/1/13. RWY Work on AER 14 first, then AER 32. MagVar runway renumbering will occur in 2012.

DILLINGHAM

DLG

Project: Construct RSA
Construction Start: 2012, AKDOT Bids out April 2012
Likely Completion: 2013
Sponsor/POC: AKDOT/ Wolfgang Junge, 269-0608
FAA Airports: G. Eric Helms, 271-5202
ATO POC: Tuan Nguyen (425) 203-4623
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
Pub Date: 10/17/13
NAS Impacts: RWY 19 LOC, DME, ODALS, PAPI
SEC Entry:
AVN Impacts: TBD
RA Info: AJW-FN-WSA-10-5003-A is in execution.
ATO Notes Current: LOC/DME and ODALS requested for decommissioning. Current RA will cover relocation in case decom disapproved.
ATO Notes History: 12/10/11: Setting up scope meeting 2nd week in January. 2/6/2012: Waiting for CE. Expect RA out for comment by 2/11. Design package due to AK DOT by 3/1.

UNALASKA

DUT

Project: RSA RWY 12/30
Construction Start: 2012 , AKDOT Bids out March 2012
Likely Completion: 2014
Sponsor POC: AKDOT&PF, Wolfgang Junge 269-0608
Airports POC: Eric Helms, 271-5202
ATO POC: Tuan Nguyen (425) 203-4623
NAS Impacts: RWY 12 REIL (relocation).
AVN Impacts: Procedures must be amended due to threshold change. MagVar change also required. Provided to Jason Pitts for RAPT determination Dec 2011.
Pub Date: 12/12/13
NRA# 2011-AAL-158-NRA, 2010-AAL-30-NRA
ATO Impacts: ATO VASI, deflected 4 deg. NCP to take 3-4 months.
SEC Entry:
RA Info: Design RA AJW-FN-WSA-11-5034, mod required for NAVAIDS work.
ATO Notes: ES determined no relocation requirement for RWY 12 VASI. Mod to existing RA to cover for RWY 12 REIL relocation and it is under internal review.
ATO Notes History: Scope meeting held Jan 2012.
Waiting for ES site survey to determine RWY 12 VASI impacts. Expected in April.

HOMER

HOM

Project: Rehabilitate Apron and Taxiways
Construction Start: August 2011
Likely Completion: August 2012
Sponsor/POC: AKDOT/ Wolfgang Junge, 269-0608
FAA Airports: John Lovett, 271-5446
ATO POC:
FAA Flight Procedures POC: None
NAS Impacts: Phased closures for construction

AVN Impacts: None Anticipated
ATO Impacts: None
RA Info: N/A.
ATO Notes: UCR Received from AK DOT. No impacts anticipated.

KENAI

ENA

Project: Develop Float Basin, Phase 1
Construction Start: May 2012
Likely Completion: August 2012
Sponsor/POC: Airport Manager/Mary Bondurant
Airports POC: Krisjon Tabisola, 271-3785
ATO POC: None
FAA Flight Procedures POC: None
NAS Impacts: None Anticipated, not in movement area.
AVN Impacts: None Anticipated

KENAI

ENA

Project: Develop Float Basin, Phase 2
Construction Start: May 2013
Likely Completion: August 2013
Sponsor/POC: Airport Manager/Mary Bondurant
Airports POC: Krisjon Tabisola, 271-3785
ATO POC: None
FAA Flight Procedures POC: None
NAS Impacts: None Anticipated, not in movement area.
AVN Impacts: None Anticipated
ATO Impacts: No existing ATO infrastructure.
RA Info: No RA anticipated.
ATO Notes:

KENAI

ENA

Project: Develop Float Basin, Phase 3
Construction Start: May 2014
Likely Completion: August 2014
Sponsor/POC: Airport Manager/Mary Bondurant
Airports POC: Krisjon Tabisola, 271-3785
ATO POC: None
FAA Flight Procedures POC: None
NAS Impacts: None Anticipated, not in movement area.
AVN Impacts: None Anticipated
ATO Impacts: No existing ATO infrastructure.
RA Info: No RA anticipated.
ATO Notes:

KING SALMON

AKN

Project: REPLACE RUNWAY LIGHTING SYSTEM
Construction Start: 2011
Likely Completion: Fall 2012
Sponsor/POC: AKDOT/ Bob Lundell, 269-0448
Airports POC: G. Eric Helms, 271-5202
ATO POC: Donovan Cheuk 425-227-2346. (Randy Swartz, SSC (246-3424)
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts: PAPI
AVN Impacts: None Anticipated

ATO Impacts: ATO impacts include communications, power, and control cables, as well as the emergency power supply and RVR RLIM.

ATO Notes: Agreement AJW-FN-WSA-08-0022-A in execution. Will need time extension. RA Modification for time extension/and additional RVR scope language in FAA approval process. Expected date to sponsor for signature/funding June 10, 2012. 3/1/12: Bob Lundell to provide update on contractor's schedule. 12/10/11: ATO Project JCN 801723 cancelled. ALS to be replaced with MALSR; ATO Project 805702 in Hold Status for funding. Stimulus funds have prioritized apron work was completed summer 2010. Dave Yee ES indicated that the existing RA will cover the 2010 work. The state is completing "physical work."

KIPNUK

IIK

Project: Construct Airport (Phase II)
Construction Start: 2010 winter
Likely Completion: 2013 Fall
Sponsor/POC: AKDOT/Tony Sprague 269-0446
Airports POC: John Lovett, 271-5446
ATO POC: Tim M Shaw (425) 203-4755, Thomas Hamilton (FAA Engineer)
FAA Flight Procedures POC: Kyle Christiansen, 271-5187 Scheduled pub date 8/22/13
NAS Impacts: AWSS
AVN Impacts: New airport will be completed under Phase III.
ATO Impacts: Project will impact IIK AWSS, RCO and WX CAM. Impact anticipated 2012.
RA Info: AJW-FN-WSA-09-0869 in implementation for AWSS Relocation. RA end date 9/30/2013. JCN 990528.

ATO Notes Current:

ATO Notes History: Chrisian Yaden ATO PIM transferring project to Tim Shaw. ATO Project JCN AL207133, Establish CAST PAPI RWY 15. ATO Project JCN AL9700240, Establish REIL RWY 15. ATO Project JCN 801330, Relocate IIK RCO.

KODIAK

ADQ

Project: Pavement Rehabilitation
Construction Start: 2011 RWY(18/36) 2012 RWY 7/25
Likely Completion: 2012 RWY 18/36, 2012 RWY 7/25
Sponsor/POC: AKDOT/ Wolfgang Junge, 269-0608
Airports POC: John Lovett, 271-5446 & Mike Edelman, 271-5026
ATO POC: Tim Shaw 425-203-4755,
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts: TBD
AVN Impacts: TBD
ATO Impacts: Runway closures for paving
RA Info: AJW-FN-WSA-11-5024 in implementation. NAVAID shutdown and restoration. Pavement overlay of existing pavement on both runways RWY 18/36 closed from 4/27/2012 to 10/14/2012. Runway 7/25 closed from 7/3/2012 for 75 days. SEC entry completed.

ATO Notes:

KODIAK

ADQ

Project: Construct RSA 7/25&18/36
Construction Start: 2013 (18/36) (EIS underway)
2014 RWY (7/25)
Likely Completion: 2015 (RWY 7/25), 2014 (RWY 18/36)
Sponsor/POC: AKDOT/ Wolfgang Junge, 269-0608
Airports POC: John Lovett, 271-5446 & Mike Edelman, 271-5026
ATO POC: Tom Clark 425-203-4735,
FAA Flight Procedures POC: Kyle Christiansen, 271-5187

Pub Date: 11/13/14
NAS Impacts: TBD
AVN Impacts: TBD
ATO Impacts: GS, LOC. Impacts anticipated 2013, 2014.
SEC Entry:
RA Info: **Action Following EIS**– NPI to complete preliminary RA, including verification of Glide Slope (GS) issues and whether it is to be AIP or ATO funded. RA potentially needed for modeling support.
ATO Notes: ATO Project JCN 707453 Level terrain in front of Glide Slope to the east of RWY 18. EIS estimated completion winter 2013.

LAKE HOOD

LHD

Project: Lake Hood Strip Improvements, Phase 2: Upgrade runway/taxiway lighting and signage on the gravel Strip (Z41)
Construction Start: September 2011
Likely Completion: June 2012
Sponsor/POC: AKDOT/ Mike Lee, 266-2738
Airports POC: Eric Helms, 271-5202
ATO POC: None
FAA Flight Procedures POC: None
NAS/AVN Impacts: Closures of gravel strip and associated taxiways required to accommodate runway lighting upgrades.
ATO Impacts:
RA Info:
ATO Notes:

MERRILL FIELD

MRI

Project: Taxiway Quebec Rehabilitation, Phase 2
Construction Start: August 2011
Likely Completion: June 2012
Sponsor/POC: Municipal Airport Manager/ David Lundeby
Airports POC: G. Eric Helms, 271-5202
ATO POC: N/A,
FAA Flight Procedures POC: N/A
NAS Impacts: None anticipated, taxiway not located in the movement area
AVN Impacts: None anticipated
ATO Impacts:
RA Info:

MERRILL FIELD

MRI

Project: Taxiway Quebec Rehabilitation, Phase 3
Construction Start: June 2012
Likely Completion: September 2012
Sponsor/POC: Municipal Airport Manager/ David Lundeby
Airports POC: G. Eric Helms, 271-5202
ATO POC: N/A,
FAA Flight Procedures POC: N/A
NAS Impacts: None anticipated, taxiway not located in the movement area
AVN Impacts: None anticipated
ATO Impacts:

MERRILL FIELD

MRI

Project: Taxiway Quebec Rehabilitation, Phase 4

Construction Start: June 2013
Likely Completion: September 2013
Sponsor/POC: Municipal Airport Manager/ David Lundeby
Airports POC: Gabriel Mahns, 271-3665
ATO POC: N/A,
FAA Flight Procedures POC: N/A
NAS Impacts: None anticipated, taxiway not located in the movement area
AVN Impacts: None anticipated
ATO Impacts:

MERRILL FIELD **MRI**

Project: Reconstruct Primary Access Road, Phase 1
Construction Start: May 2013
Likely Completion: September 2013
Sponsor/POC: Municipal Airport Manager/ David Lundeby
Airports POC: Gabriel Mahns, 271-3665
ATO POC: N/A,
FAA Flight Procedures POC: N/A
NAS Impacts: None anticipated.
AVN Impacts: None anticipated
ATO Impacts:
RA Info:

MERRILL FIELD **MRI**

Project: Reconstruct Primary Access Road, Phase 2
Construction Start: May 2014
Likely Completion: September 2014
Sponsor/POC: Municipal Airport Manager/ David Lundeby
Airports POC: Gabriel Mahns, 271-3665
ATO POC: N/A,
FAA Flight Procedures POC: N/A
NAS Impacts: None anticipated.
AVN Impacts: None anticipated
ATO Impacts:
RA Info:

MERRILL FIELD **MRI**

Project: Reconstruct Apron, Golf East, Phase 1
Construction Start: May 2013
Likely Completion: September 2013
Sponsor/POC: Municipal Airport Manager/ David Lundeby
Airports POC: G. Eric Helms, 271-5202
ATO POC: N/A,
FAA Flight Procedures POC: N/A
NAS Impacts: None anticipated.
AVN Impacts: None anticipated
ATO Impacts:
RA Info:

SOLDOTNA **SXQ**

Project: Construct apron; Reconstruct Taxiway, Phase 1
Construction Start: August 2012
Likely Completion: September 2013
Sponsor/POC: Municipal Airport Manager/ Kyle Kornellis
Airports POC: Krisjon Tabisola, 271-3785

ATO POC: N/A,
FAA Flight Procedures POC: N/A
NAS Impacts: None anticipated.
AVN Impacts: None anticipated

TALKEETNA

TKA

Project: Construct Aprons, Access Road, Taxiway, RWY 18/36 pavement rehab
Construction Start: 2013 fall
Likely Completion: 2014 winter
Sponsor/POC: AKDOT/ Butch Douthit 269-0619
Airports POC: Eric Helms, 271-5202
ATO POC: Tom Clark 425-203-4735
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts:
AVN Impacts:
ATO Impacts: Runway closures for paving
SEC Entry:
RA Info: None anticipated unless overtime is required. Shutdown/restoration is local travel only.
ATO Notes Current:
ATO Notes History: 2/17/2011 plan review

ADDITIONAL PROJECTS - CENTRAL REGION

ADAK

ADK

Project: DOT Funded RSA project
Construction Start: 2013
Sponsor/POC: AKDOT/ Luke Bowland 907-269-0891
Airports POC: Pat Oien. Likely not AIP funded.
ATO POC: Tom Clark 425-203-4735
NAS Impacts: Possible RWY 23 ILS and PAPI impacts
RA Info: Action – RSA Project 2013- Possible RA for ILS study.
ATO Notes: Final plan dependent on decision regarding essential service provider. Pat Oien to provide update July 2012.
Per Pat Oien, RWY 18/36 likely shortened (no FAA NAVAIDS), RWY 5/23 likely no threshold changes. Pat will provide updates.
ATO Project JCN AL509774 Improve ALS RWY 23. FAA lighting “shortened” with REILs due to inability to resolve pier issues with the Navy (which provides no light credit for the procedure). REILs installed in 2009. Modified approach lights scheduled for 2010.

AKHIOK

AKK

ATO Impacts: No impacts to existing ATO infrastructure.
ATO Notes: Runway extension/resurface 2014 construction start, contingency 2015. ATO AWSS and RCO at airport, but no approach lighting.

AKUTAN

KQA

ATO Impacts: No existing ATO infrastructure.
ATO Notes: 2011 construction start finish October 2012

CHEVAK

VAK

ATO Impacts: ATO AWOS, PAPIs, REILs.
RA Info: RA required.
ATO Notes: Runway extension from 3300' to 4000'.
Construction Start: 2017

CROOKED CREEK**CJX**

Project: Realign/Extend Runway
Construction Start: 2014 earliest
Likely Completion: 2015
Sponsor POC: AKDOT&PF, Butch Douthit
Airports POC: John Lovett, 271-5446 & Gabriel Mahns, 271-3665
ATO POC: Tom Clark 425-203-4735
NAS Impacts: TBD
AVN Impacts: TBD
ATO Impacts: N/A, No FAA facilities

HOOPER BAY**HPB**

Project: Runway extension.
Construction Start: 2014
Likely Completion: 2015
Sponsor POC: Morgan Merritt, 907-269-0614
Airports POC:
ATO POC: Tom Clark 425-203-4735
ATO Impacts: AWOS, ODALS, VOR, VASIs. Impact anticipated 2015.
SEC Entry:
AVN Impacts: Both thresholds expected to move.
Pub Date: TBD
RA Info: **Action** – RA required. VOR Analysis needed. Preliminary Planning RA AJW-FN-WSA-12-5058 in approval phase.
ATO Notes: Service Area Decommissioning Committee processing request to decommission ODALS. Runway extension construction start 2014 at the earliest.

KOLIGANEK**JZZ**

Project: Rehab existing runway and extend 300' to west.
Airports POC: Eric Helms
Sponsor POC: Luke Bowland (907) 269-0891
NRA#: 2011-AAL-287-NRA
ATO POC: Tom Clark 425-203-4735
ATO Impacts: AWSS, PAPIs.
SEC Entry:
AVN Impacts: RWY 09 threshold shifts 300' west. RWY 27 threshold elevation changes.
Pub Date: 12/12/13
RA Info: **Action** – RA required. Preliminary Planning RA AJW-FN-WSA-12-5057 in approval phase. Proposal is to leave PAPI locations and change glide path angle and TCH.
ATO Notes: Runway extension construction start 2013. 300' at river end of runway.

MEKORYOK**MYU**

Project: Runway extension from 3000' to 4000'
NRA#: 2011-AAL-140-NRA – ALP update
ATO Impacts: AWOS, RCO, VASIs, NDB.
ATO POC: Paul Holmquist 425-203-4698
RA Info: RA required for plan review, site survey, possible VASI relocation. Target of opportunity replace VASI with PAPI.
ATO Notes: Runway extension both ends. **2015 project, possible 2014.**

NORTHERN REGION PROJECTS - STATE OF ALASKA

ALAKANUK

AUK

Project: Project constructs new airport: Phase 4 Install electrical and gravel surface for runway (4000'x75), apron, taxiway, access road, PAPI, REIL, and AWOS pad

Construction Start: Under construction.

Likely Completion Date: Fall 2012

Sponsor/POC: AKDOT/Ryan Anderson, 451-5129

Airports POC: Matt Freeman, 271-5455

ATO POC: Kerwin Faciane, 271-5563

Flight Procedures: Kyle Christiansen, 271-5187

NAS Impacts:

AVN Impacts: TBD

ATO Impacts: No existing ATO infrastructure.

AMBLER

AFM

Project: Extend primary and crosswind runways, clear runway visibility zone, expand runway safety areas, construct new apron, construct new SREB, and relocate airport access road. Project delayed until a suitable material source can be found that does not contain asbestos. Possible candidate for runway paving.

Construction Start: 2014 (Indefinite Delay until asbestos issue resolved.)

Likely Completion Date: 2015

Sponsor/POC: AKDOT Ryan Anderson 451-5129

Airports POC: Matt Freeman, 271-5455

ATO POC: Ed Vey, 271-3056

Flight Procedures: Kyle Christiansen, 271-5187

NAS Impacts: Existing VASI's.

AVN Impacts: Update all IAP's. Need new runway data by end of 2006.

BARROW

BRW

Project: Taxiway, runway safety area and apron construction. The old LOC antennas were removed by FAA in September and the platform was removed by the contractor in October.

Construction Start: Under construction

Likely Completion Date: August 2012

Sponsor/POC: AKDOT/ Jason Hill

Airports POC: Matt Freeman, 271-5455

ATO POC: Tim Shaw 425-203-4755

Flight Procedures: Kyle Christiansen, 271-5187

NAS Impacts: .

AVN Impacts:

ATO Impacts: REIL to be reinstalled and installation of RVR.

RA Info: Agreement AJO-FN-WSA-08-0031 executed 7/1/2008, PA/BA issued, ATO Project JCN 801601, RA stop date **9/30/12**. Design work for modifying the approach lights to meet FAR Part 139 inspection deficiency is under way. Summer 2012 should be the final year of the runway safety area expansion construction project. Apron and runway repair paving 2012.

ATO Notes: Clearing JAI exceptions. Estimated completion May 1, 2012. **Will need RA mod for time if there is a delay.**

BARTER ISLAND LRRS; KAKTOVIK**BTI**

Project: Construct New Airport.
Construction Start: 2012
Proposed Completion Date: 2015
Sponsor/POC: North Slope Borough

Airports POC: Krisjon Tabisola, 271-3785
ATO POC: Tuan H. Nguyen 425-203-4623
Flight Procedures: Kyle Christiansen, 271-5187
Pub Date: TBD
NAS Impacts: .
AVN Impacts: TBD
AVN Impacts: TBD

Airport relocation 2012- 2015
 ATO Impacts ASOS relocation

CORDOVA (MUDHOLE) SMITH**CDV**

Project: Construct new apron, extend taxiway, and general aviation improvements.
Construction Start: 2014 (Contingent upon funding).
Proposed Completion Date: 2015
Sponsor/POC: AKDOT/ Ryan Anderson, 451-2284
Airports POC: Matt Freeman, 271-5455
ATO POC: Tuan Nguyen 425-203-4623
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: Relocate fence and parking lot in front of the FSS building.
AVN Impacts: TBD
AVN Impacts: TBD

CORDOVA (MUDHOLE) SMITH**CDV**

Project: Runway Safety Area Drainage.
Construction Start: 2014 (Contingent upon funding).
Likely Completion Date: 2015
Sponsor/POC: AKDOT/Ryan Anderson, 451-2284
Airports POC: Matt Freeman, 271-5455
ATO POC: Tuan Nguyen 425-203-4623
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: Remove or plug point drains and drainage structures, regrade runway safety area for sheet flow.
AVN Impacts: TBD
Notes: The subsurface drainage piping structures are corroding and eroding the runway safety area embankment. The drainage structures will either be grouted in place or excavated and removed, then the runway safety area graded for sheet flow. This may change the grade in front of the glide slope antenna.
ATO Impacts: GS/VASI/MALSR/VASIs. Impact anticipated 2014, work to occur on both runway ends.
RA Info:
ATO Notes: Remove or plug subsurface drains due to erosion of RSA embankment and regrade runway safety area for sheet flow. Regrade for sheet flow may change grade in a manner that would possibly impact the LOC and GS.

DEADHORSE**SSC**

Project: Reconstruct Runway 5/23. Project includes installing non-fed approach lights and PAPI's, to be commissioned spring 2012. Beginning spring 2012 the runway will be closed for reconstruction and the taxiway will be used as a runway. Summer 2013 paving will occur on aprons and taxiways. The ILS will be shut off during runway closure.

Construction Start: Under construction.

Proposed Completion Date: 2013

Sponsor/POC: AKDOT/Ryan Anderson 451-5129

Airports: Matt Freeman, 271-5455

Tech Ops Engineering POC: Charlie Bader, 271-5395

Tech Ops Field Office POC: Dale Greeley, 451-5724

Real Estate POC: Linda Whitney, 271-5847

Flight Procedures: Kyle Christiansen, 271-5187 (May 31, 2012 is the publication date).

NAS Impacts: TBD

AVN Impacts: TBD

RA Info: AJW-FN-WSA-11-5026 completed for ILS shutdown.

FAIRBANKS**FAI**

Project: Apron eastside miscellaneous apron repair to be done on the air carrier side of airport.

Construction Start: 4/18/2012 Construction Start

Likely Completion Date: 2013

Sponsor/POC: AKDOT Ryan Anderson 451-5129

Airports POC: Matt Freeman, 271-5455

ATO POC: Ed Vey, 271-3056

Flight Procedures: Kyle Christiansen, 271-5187

NAS Impacts:

AVN Impacts:

FORT YUKON**FYU**

Project: Tech Ops punch list items back in design.

Design Start:

Construction Start: Summer 2010

Proposed Completion Date: Fall 2011

Sponsor/POC: AKDOT/RJ Stumpf 451-2285

Airports: Matt Freeman, 271-5455

Tech Ops Engineering POC: Carlos Kane 425-227-2596

Flight Procedures POC: Kyle Christiansen, 271-5187

ATO POC: Tuan H. Nguyen 425-203-4623

NAS Impacts: None

AVN Impacts: None.

AT Impacts: None

Real Estate & Utility Impacts: TBD

ATO Impacts:

RA Info:

ATO Notes: ES must document any deficiencies from standard in order to receive additional AIP funds for VASI foundation repairs.

GOLOVIN**GLV**

Project: Reconstruct runway and remove line of sight restrictions. Phase 1
Construction Start: 2013
Likely Completion Date: 2014
Sponsor/POC: AKDOT Ryan Anderson 451-5129
Airports POC: Matt Freeman, 271-5455
ATO POC: Paul Holmquist 425-203-4698 (Ed Vey, OESG contact 271-3056)
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: Existing RW02 PAPI to be relocated. Threshold shifts both runway end
AVN Impacts:

GULKANA**GKN**

Project: Repave apron
Construction Start: (On hold until compliance issue resolved)
Likely Completion Date: 2013
Sponsor/POC: AKDOT Ryan Anderson 451-5129
Airports POC: Matt Freeman, 271-5455
ATO POC: Ed Vey, 271-3056
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: No impacts
AVN Impacts:

KOTZEBUE**OTZ**

Project: Reconstruct Runway 9/27, and Several Taxiways. Second paving lift planned for 2012. The apron and taxiway paving begins in 2012. Only one lift was complete on the runway reconstruction project during Summer 2011. One additional lift is required and will require half width runway operations.
Construction Start: Under construction
Proposed Completion Date: Fall 2012
Sponsor/POC: AKDOT/Ryan Anderson 451-5129
Airports: Matt Freeman, 271-5455
ATO POC: Tuan H. Nguyen 425-203-4623
Tech Ops Engineering POC: Charlie Bader, 271-5395
Tech Ops Field Office POC: Dale Greeley, 451-5724
Real Estate POC: Linda Whitney, 271-5847
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: TBD
AVN Impacts: TBD
AT Impacts: TBD
Real Estate & Utility Impacts: TBD
Notes:
ATO Impacts: No impacts expected.
RA Info: AJW-ON-WSA-11-5029 to support ILS and VISAIDS outages. RA end date is 9/30/2012. It might need an extension.

KOTZEBUE**OTZ**

Project: Runway Safety Area Project RWY 9/27. The runway safety will likely be shifted to the east 200-feet and a slight bump out into Kotzebue Sound. To keep a 20:1 approach surface, material will be removed from the hillside. The GS antenna will likely be relocated to support the runway shift. The State plans to hire a consultant for the GS siting report, design, and construction of the new facility.
Design Start: Funding 2012
Construction Start: Fall 2012
Proposed Completion Date: 2013
Sponsor/POC: AKDOT/Ryan Anderson 451-5129
ATO POC: Tuan H. Nguyen 425-203-4623

Airports: Matt Freeman, 271-5455
Tech Ops Engineering POC: Charlie Bader, 271-5395
Tech Ops Field Office POC: Dale Greeley, 451-5724
Real Estate POC: Linda Whitney, 271-5847
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: GS
AVN Impacts: TBD
AT Impacts: TBD
Real Estate & Utility Impacts: TBD
Notes:
ATO Impacts: Impacts to existing ATO infrastructure are expected.
RA Info: RA anticipated.

KOTZEBUE

OTZ

Project: Realign access road off the FAA parcel of land, relocate power operated gate that protects the glide slope qualification surface and glide slope critical area. Part of this road will be constructed during the runway safety area expansion project. This project scope continues to change. The current proposal extends the access road south of the old FSS, then east across the crosswind runway centerline. This project will be incorporated into the runway safety area project.

Design Start:

Construction Start: Under Construction.

Proposed Completion Date: Fall 2014

Sponsor/POC: AKDOT/Ryan Anderson 451-5129

Airports: Matt Freeman, 271-5455

ATO POC: Tuan H. Nguyen 425-203-4623

Tech Ops Engineering POC: Charlie Bader, 271-5395

Tech Ops Field Office POC: Dale Greeley, 451-5724

Real Estate POC: Linda Whitney, 271-5847

Flight Procedures: Kyle Christiansen, 271-5187

NAS Impacts: TBD

AVN Impacts: TBD

AT Impacts: TBD

Real Estate & Utility Impacts: TBD

Notes:

ATO Impacts: No impacts to existing ATO infrastructure.

RA Info:

MANLEY HOT SPRINGS

MLY

Project: Construct new airport, PAPI pads, and access road.

Design Start:

Construction Start: Under construction 2011

Proposed Completion Date: 2013

Sponsor/POC: AKDOT/Ryan Anderson 451-5129

Airports: Matt Freeman, 271-5455

Tech Ops Engineering POC: Charlie Bader, 271-5395

Tech Ops Field Office POC: Dale Greeley, 451-5724

Real Estate POC: Linda Whitney, 271-5847

Flight Procedures: Kyle Christiansen, 271-5187

NAS Impacts: TBD

AVN Impacts: TBD

AT Impacts: TBD

Real Estate & Utility Impacts: TBD

Notes:

ATO Impacts: None.

RA Info: No RA anticipated.

NULATO AIRPORT

NUL

Project: Runway Rehabilitation RWY 2/20, apron, taxiway, access road, & SREB
Design Start: Funding 2010
Construction Start: Under construction
Proposed Completion Date: Fall 2012
Sponsor/POC: AKDOT/Ryan Anderson 451-5129
Airports: Matt Freeman, 271-5455
Tech Ops Engineering POC: Charlie Bader, 271-5395
Tech Ops Field Office POC: Dale Greeley, 451-5724
Real Estate POC: Linda Whitney, 271-5847
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: None.
AVN Impacts: None.

NOME AIRPORT

OME

Project: Reconstruct Runway 10 to repair bump in runway near Runway 10 aiming point. Will use dynamic compaction.
Design Start: Funding 2012
Construction Start: Summer 2012
Proposed Completion Date: 2012
Sponsor/POC: AKDOT/Ryan Anderson 451-5129
Airports: Matt Freeman, 271-5455
ATO POC: Tuan H. Nguyen 425-203-4623
Tech Ops Engineering POC: Charlie Bader, 271-5395
Tech Ops Field Office POC: Dale Greeley, 451-5724
Real Estate POC: Linda Whitney, 271-5847
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: RW28 MALSR, RW28 ILS/DME, RW10 VASI
AVN Impacts:

NOME AIRPORT

OME

Project: Runway Safety Area Runway 10/28 and Runway 3/21 Relocate threshold for Runway 3 and EMAS for Runway 10. This scope of this project continues to be refined.
Design Start: Funding 2013
Construction Start: Fall 2013
Proposed Completion Date: 2014
Sponsor/POC: AKDOT/Ryan Anderson 451-5129
Airports: Matt Freeman, 271-5455
ATO POC: Tuan H. Nguyen 425-203-4623
Tech Ops Engineering POC: Charlie Bader, 271-5395
Tech Ops Field Office POC: Dale Greeley, 451-5724
Real Estate POC: Linda Whitney, 271-5847
Flight Procedures: Kyle Christiansen, 271-5187
NAS Impacts: RW28 MALSR, RW28 ILS/DME, RW03 VASI
AVN Impacts:

POINT HOPE

PHO

Project: Runway 1/19 Repaving; Taxiway; Apron. Possible threshold moves.

Design Start:

Construction Start: Fall 2013

Proposed Completion Date: 2013

Sponsor/POC: AKDOT/Ryan Anderson 451-5129

Airports: Matt Freeman, 271-5455

Tech Ops Engineering POC: Charlie Bader, 271-5395

Tech Ops Field Office POC: Dale Greeley, 451-5724

Real Estate POC: Linda Whitney, 271-5847

Flight Procedures: Kyle Christiansen, 271-5187

NAS Impacts: None.

AVN Impacts: None.

SOUTHEAST REGION - STATE OF ALASKA

GUSTAVUS

GST

Project: Construct RSA

Construction Start: August 2011

Likely Completion: June 2012

Sponsor POC: Loren Gerhing (907)465-4415

Airports POC: John Lovett, 271-5446

ATO POC: Tim Shaw 425-203-4755

FAA Flight Procedures POC: Kyle Christiansen, 271-5187

NAS Impacts: TBD

AVN Impacts: No threshold changes planned

ATO Impacts: Two VASIs impacted by RSA grading.

RA Info: AJW-FN-WSA-10-5014 in implementation. JCN 991232.

ATO Notes: Cables will be purchased by FAA, all other work will be for Sponsor

HOONAH AIRPORT

HNH

Project: Extend Runway/Apron Exp

Construction Start: Summer 2012

Likely Completion: Fall 2013

Sponsor/POC: Pat Carroll 465-4415

Airports POC: John Lovett, 271-5446

ATO POC: Tuan H. Nguyen 425-203-4623

FAA Flight Procedures POC: Kyle Christiansen, 271-5187

NAS Impacts: TBD

AVN Impacts: TBD

ATO Impacts: REIL. Impact anticipated 2012.

RA Info: AJW-FN-10-5001 in review by Sponsor and FAA

ATO Notes: 6/5/2012: RA is in concurrence process.

RWY 06 extend threshold 300'. Rwy 23 REIL to be relocated and PWR/Comm cables need to be replaced.

2/6/2012: Draft RA modified to change scope: AK DOT to coordinate design/construction, FAA to approve design/inspect construction/provide equipment shutdowns.

Wait for AK DOT for comment on mod RA.

JUNEAU INTERNATIONAL AIRPORT

JNU

Project: Construct RSA/Apron/SREB
Construction Start: Summer 2009
Likely Completion: 2013
Sponsor/POC: Jeannie Johnson (907) 789-7821/ Tom Carson, 586-4447
Airports POC: John Lovett, 271-5446
ATO POC: Tom Clark 425-203-4735, ES- Dave Yee 425-463-6679
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts: RWY 08 MALSR/LDIN, RWY 26 VASI, RVR, JAWS Wind Sensor
AVN Impacts: Threshold shifting requires new approach procedures. Pub date 8/22/13.
ATO Impacts: Impact anticipated late summer 2012.
RA Info: AJW-FN-WSA-5013 in FAA approval process. Estimated date to sponsor for signature June 15th. Mod for additional scope/funding to complete project expected early FY13.
Agreement AJ0-FN-WSA-08-0001-A, executed 7/29/2008, ATO Project JCN 801470, RA stop date 12/18/12.
ATO Notes Current: 26 PAPI will require truncated service volume. Guidance from FS/FLC required. Expected June-July 2012. ES to coordinate all work on RWY 26 MALSR. Agreement for land access to 08 MALSR completed. 2 sets REILs to be used to support multiple threshold locations for RWY 26 construction.

PETERSBURG

PSG

Project: Rehabilitate Runway/Construct Runway Safety Area-Ph4
Construction Start: March 2011
Likely Completion: Spring 2012
Sponsor/POC: Al Stieninger 465-4456
FAA Airports: John Lovett, 271-5446
ATO POC: Tim Shaw 425-203-4755/Steve Cords
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts: ODALS, VASIs,
AVN Impacts: Threshold changes requires new flight procedures
ATO Impacts: ODALS/VASI/REIL. Impacts anticipated 2011.
RA Info: AJW-FN-WSA-10-2005-B for access/grading improvements. Signed agreement received, awaiting funding (as of 6/5/12).
AJW-FN-WSA-10-2005-A executed 03/10, ATO Project JCN 801600, RA stop date 12/31/2011. Initial Agreement NMR24307, executed 3/20/08, ATO Project JCN 809561, RA stop date 3/20/13. RAs to replace ODALS w/MALSF, relocate/upgrade VASI to PAPI, relocate REIL.
ATO Notes Current: RA modification to address JAI exceptions is awaiting funding. 12/10/11: JAI exceptions being addressed. May require additional funds to address fill/grade issues.

SITKA

SIT

Project: Construct Runway Safety Area
Construction Start: Summer 2012
Likely Completion: Fall 2013
Sponsor POC: Chuck Tripp, 907-465-4439
Airports POC: John Lovett, 271-5446
ATO POC: Tom Clark 425-203-4735

NAS Impacts: RWY 29 threshold, VASI, REIL
NRA# 2011-AAL-292-NRA
AVN Impacts: RWY 29 Threshold change
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
ATO Impacts: REIL, VASI, RWY 29 threshold. LDA not impacted.
RA Info: AJW-FN-WSA-12-5042 to relocate VASI and REIL is awaiting signature/funding by AK DOT (6/5/12)/
ATO Notes: VASIs and REILs impacted. "Leapfrog" VASI equipment to be used to ensure availability. Waiver memo to allow VASI service during ½ width operations in progress. Threshold shift RWY 29. Declared distances used for full RSA. Use of temp threshold lighting during construction. Construction requires ½ width closures.

ADDITIONAL PROJECTS - SOUTHEAST REGION

KETCHIKAN

KTN

Project: Re Construct Apron and taxiway
Construction Start: Summer 2013
Likely Completion: Fall 2014
Sponsor/POC: Pat Carroll 465-4415
Airports POC: John Lovett, 271-5446
ATO POC: Tom Clark 425-203-4735
FAA Flight Procedures POC: Kyle Christiansen, 271-5187
NAS Impacts: TBD
AVN Impacts: TBD
ATO Impacts: .
ATO Notes:

YAKUTAT

YAK

Project: Drainage Improvement in 2014
ATO Impacts: none