

Table C-6 Component Installation Summary Status as of September 30, 2001

		Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	
		Sites (Actions)									
ARMY											
Sites with Response Complete		28	Investigation	37	21	0	\$3,903	\$3,590	\$6,741	\$1,732	FY04 \$7,691
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	6(7)	2(2)		\$53	\$53	\$0	\$0	FY05 \$11,089
	RAC-2	0	Design	3	2	7	\$6,885	\$3,892	\$210	\$0	FY06 \$11,419
	RAC-3	0	RA-C	3	10	17	\$76,350	\$29,333	\$13,202	\$11,570	FY07 \$10,103
	RAC-4	0	RA-O (LTO)	1	0	1	\$503	\$3	\$0	\$0	MMRP FY02-Comp. \$398,557
	Not Evaluated	30	LTM	1	1	15	\$1,478	\$1,478	\$68	\$120	IRP FY02-Comp. \$3,869,031
Total Number of Sites		58	Total				\$89,172	\$38,349	\$20,221	\$13,422	FY02-Complete \$4,267,588
Total Number of Installations with Sites						23					
NAVY											
Sites with Response Complete		0	Investigation	0	6	6	\$3,945	\$3,945	\$2,620	\$2,553	FY04 \$4,000
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$1,380	\$1,447	FY05 \$8,000
	RAC-2	0	Design	0	0	6	\$0	\$0	\$0	\$0	FY06 \$8,000
	RAC-3	0	RA-C	0	0	10	\$0	\$0	\$0	\$0	FY07 \$8,000
	RAC-4	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	MMRP FY02-Comp. \$76,239
	Not Evaluated	12	LTM	0	0	5	\$0	\$0	\$0	\$0	IRP FY02-Comp. \$3,831,775
Total Number of Sites		12	Total				\$3,945	\$3,945	\$4,000	\$4,000	FY02-Complete \$3,908,014
Total Number of Installations with Sites						9					
AIR FORCE											
Sites with Response Complete		0	Investigation	0	1	0	\$5	\$5	\$5	\$0	FY04 \$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY05 \$103
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06 \$67
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07 \$59
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp. \$369
	Not Evaluated	1	LTM	0	0	1	\$0	\$0	\$0	\$0	IRP FY02-Comp. \$5,679,301
Total Number of Sites		1	Total				\$5	\$5	\$5	\$0	FY02-Complete \$5,679,670
Total Number of Installations with Sites						1					

Table C-6 Component Installation Summary Status as of September 30, 2001

		Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		
			Sites (Actions)									
DEFENSE LOGISTICS AGENCY												
Sites with Response Complete		0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp.	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites		0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$152,369
Total Number of Installations with Sites		0									FY02-Complete	\$152,369
DEFENSE THREAT REDUCTION AGENCY												
Sites with Response Complete		0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp.	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites		0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$9,759
Total Number of Installations with Sites		0									FY02-Complete	\$9,759