

**Construction Start/Completion Schedule**  
**Construction Estimate/Obligations/Expenditures**

Construction Start FY	Ph I Appr Ph II Appr	Construction		Agency	PL	Acres	Project	Construction		
		Start Date	Compl Date					Estimate	Obligations	Expenditures
FY2013	25-Oct-2007 A 19-Jan-2011 A	01-Oct-2012 *	01-Oct-2013	NMFS	17	186	Bayou Dupont Ridge Creation and Marsh Restoration	\$35,077,416.00	\$30,005,572.00	\$0.00
FY2013	10-Jan-2001 A 20-Jan-2010 A	01-Dec-2012	30-Oct-2013	NRCS	10	65	GIWW Bank Restoration of Critical Areas in Terrebonne	\$7,919,007.00	\$7,919,005.00	\$54,452.07
FY2013	25-Oct-2007 A 25-Oct-2007 A	01-Feb-2013	01-Apr-2014	NRCS	17	0	Sediment Containment System for Marsh Creation Demonstration (DEMO)	\$781,315.00	\$781,316.00	\$47,796.60
FY2013	21-Jan-2009 A 19-Jan-2012 A	11-Mar-2013	01-Jul-2014	NMFS	18	370	Grand Liard Marsh and Ridge Restoration	\$36,095,262.00	\$32,030,011.00	\$0.00
FY2013	25-Oct-2007 A 19-Jan-2012 A	01-Apr-2013	01-Apr-2014	FWS	17	409	South Lake Lery Shoreline and Marsh Restoration	\$28,693,565.00	\$0.00	\$0.00
FY2013	16-Jan-2002 A 15-Feb-2007 A	01-May-2013	30-Aug-2013	NRCS	11	45	Grand Lake Shoreline Protection	\$2,700,000.00	\$0.00	\$0.00
FY2013	21-Jan-2009 A 21-Jan-2009 A	27-May-2013	24-Apr-2017	NRCS	18	0	Non-Rock Alternatives to Shoreline Protection Demo (DEMO)	\$1,159,869.00	\$1,186,160.00	\$0.00
FY2013	24-Apr-1997 A 28-Oct-2010 A	01-Jun-2013	01-Oct-2014	FWS	6	266	Lake Boudreaux Freshwater Introduction	\$12,493,289.00	\$120,000.00	\$0.00
FY2013	20-Jan-2010 A 23-Jan-2013	01-Aug-2013	01-Mar-2014	FWS	19	749	Lost Lake Marsh Creation and Hydrologic Restoration	\$0.00	\$0.00	\$0.00
FY2013	01-Oct-1993 A	01-Sep-2013	01-Jan-2014	NRCS	3	646	West Pointe a la Hache Outfall Management	\$1,538,981.00	\$0.00	\$0.00

### Construction Start/Completion Schedule Construction Estimate/Obligations/Expenditures

Construction Start FY	Ph I Appr Ph II Appr	Construction		Agency	PL	Acres	Project	Construction		
		Start Date	Compl Date					Estimate	Obligations	Expenditures
FY2013	08-Feb-2006 A 23-Jan-2013	01-Sep-2013	01-Sep-2014	EPA	15	318	Venice Ponds Marsh Creation and Crevasses	\$0.00	\$0.00	\$0.00
FY2013	18-Oct-2006 A 23-Jan-2013	01-Sep-2013	30-Aug-2014	NRCS	16	192	Alligator Bend Marsh Restoration and Shoreline Protection	\$0.00	\$0.00	\$0.00
FY Total						3,246		\$126,458,704.00	\$72,042,064.00	\$102,248.67

**Construction Start/Completion Schedule**  
**Construction Estimate/Obligations/Expenditures**

Construction Start FY	Ph I Appr Ph II Appr		Construction		Agency	PL	Acres	Project	Construction		
			Start Date	Compl Date					Estimate	Obligations	Expenditures
FY2014	20-Jan-2010 23-Jan-2013	A	01-Oct-2013	01-Jul-2014	NMFS	19	308	Chenier Ronquille Barrier Island Restoration	\$0.00	\$0.00	\$0.00
FY2014	16-Jan-2002 23-Jan-2013	A	01-Dec-2013	01-Dec-2014	FWS	11	352	South Grand Chenier Hydrologic Restoration	\$0.00	\$0.00	\$0.00
FY2014	16-Jan-2002 23-Jan-2013	A	15-Jan-2014	01-Oct-2014	EPA	11	195	Ship Shoal: Whiskey West Flank Restoration	\$0.00	\$0.00	\$0.00
FY2014	07-Aug-2001 23-Jan-2013	A	01-Feb-2014	01-Feb-2017	EPA	11	5438	River Reintroduction into Maurepas Swamp	\$0.00	\$0.00	\$0.00
FY2014	10-Jan-2001 22-Jan-2014	A	01-May-2014	13-May-2015	EPA	10	941	Small Freshwater Diversion to the Northwestern Barataria Basin	\$0.00	\$0.00	\$0.00
FY2014	25-Oct-2007 22-Jan-2014	A	01-Jun-2014	01-Jun-2015	EPA	17	637	Bohemia Mississippi River Reintroduction	\$0.00	\$0.00	\$0.00
FY2014	20-Jan-1999 19-Jan-2011	A A	01-Aug-2014		FWS	8	331	Sabine Refuge Marsh Creation, Cycles 4 and 5	\$6,067,786.00	\$0.00	\$0.00
FY2014	28-Jan-2004 22-Jan-2014	A	01-Sep-2014	30-Aug-2015	NRCS	13	329	Bayou Sale Shoreline Protection	\$0.00	\$0.00	\$0.00
FY2014	17-Feb-2005	A	01-Sep-2014	30-Aug-2015	NRCS	14	189	White Ditch Resurrection and Outfall Management	\$0.00	\$0.00	\$0.00
FY2014	25-Oct-2007 22-Jan-2014	A	01-Sep-2014	30-Aug-2015	NRCS	17	203	West Pointe a la Hache Marsh Creation	\$0.00	\$0.00	\$0.00

### Construction Start/Completion Schedule Construction Estimate/Obligations/Expenditures

Construction Start FY	Ph I Appr Ph II Appr	Construction		Agency	PL	Acres	Project	Construction		
		Start Date	Compl Date					Estimate	Obligations	Expenditures
FY2014	21-Jan-2009 A 22-Jan-2014	01-Sep-2014	30-Aug-2015	NRCS	18	456	Central Terrebonne Freshwater Enhancement	\$0.00	\$0.00	\$0.00
FY2014	20-Jan-2010 A 22-Jan-2014	01-Sep-2014	01-Aug-2015	NRCS	19	279	Freshwater Bayou Marsh Creation	\$0.00	\$0.00	\$0.00
FY2014	19-Jan-2011 A 22-Jan-2014	01-Sep-2014	30-Aug-2015	NRCS	20	274	Kelso Bayou Marsh Creation	\$0.00	\$0.00	\$0.00
				FY Total	9,932			\$6,067,786.00	\$0.00	\$0.00

### Construction Start/Completion Schedule Construction Estimate/Obligations/Expenditures

Construction Start FY	Ph I Appr Ph II Appr	Construction		Agency	PL	Acres	Project	Construction		
		Start Date	Compl Date					Estimate	Obligations	Expenditures
FY2015	16-Jan-2003 A 22-Jan-2014	15-Oct-2014	15-Jul-2015	COE	12	143	Avoca Island Diversion and Land Building	\$0.00	\$0.00	\$0.00
FY2015	21-Jan-2009 A 21-Jan-2015	01-Jun-2015	01-Jun-2016	EPA	18	1613	Bertrandville Siphon	\$0.00	\$0.00	\$0.00
FY2015	18-Oct-2006 A 21-Jan-2015	02-Jul-2015	08-Jul-2016	COE	16	888	Southwest LA Gulf Shoreline Nourishment and Protection	\$0.00	\$0.00	\$0.00
FY2015	20-Jan-2010 A 21-Jan-2015	01-Sep-2015	30-Aug-2016	NRCS	19	715	LaBranche East Marsh Creation	\$0.00	\$0.00	\$0.00
FY2015	19-Jan-2012 A 21-Jan-2015	01-Sep-2015	01-Aug-2016	NRCS	21	731	LaBranche Central Marsh Creation	\$0.00	\$0.00	\$0.00
				FY Total				\$0.00	\$0.00	\$0.00

### Construction Start/Completion Schedule Construction Estimate/Obligations/Expenditures

Construction Start FY	Ph I Appr Ph II Appr	Construction		Agency	PL	Acres	Project	Construction		
		Start Date	Compl Date					Estimate	Obligations	Expenditures
FY2016	28-Jan-2004 A 21-Jan-2015	01-Oct-2015	01-Oct-2016	COE	13	433	Spanish Pass Diversion	\$0.00	\$0.00	\$0.00
				FY Total		433		\$0.00	\$0.00	\$0.00

### Construction Start/Completion Schedule Construction Estimate/Obligations/Expenditures

Construction Start FY	Ph I Appr Ph II Appr	Construction		Agency	PL	Acres	Project	Construction Estimate	Construction Obligations	Expenditures
		Start Date	Compl Date							
						Grand Total		\$132,526,490.00	\$72,042,064.00	\$102,248.67