

Agenda

**Contract 02-C-0016, 17th St. Outfall Canal, Metairie Relief,
Hammond Hwy Complex Progress Meeting,
Wednesday, 20 April 2005, 10:00 am @ New Orleans Area Office**

1. Attendance Roster
2. Purpose: To review current progress and submittal review, and discuss issues that must be resolved to ensure continued progress.
3. Discussion Items:
 - a. Job Progress – 87% complete through Mar 31, 2005

Recently Completed:

- ✓ Placed concrete for last bridge barrier floodwall on the north side of the bridge
- ✓ Demobilized Manitowoc 4000 crane
- ✓ Completed grouting girder keyways
- ✓ Placed concrete for the corrective action in the 1st pour of the northwest abutment and for the 2nd pour of the northwest abutment
- ✓ Placed 1st and 2nd pour concrete for swing gate slab
- ✓ Placed concrete for the north bridge deck slab
- ✓ Placed concrete for the last northeast floodwall
- ✓ Installed crushed stone for northwest approach

Underway:

- ✓ Installing crushed stone for north roadway (east of Detour Rd.) to gate bolster block and gate slab
- ✓ Installing reinforcing steel and formwork for the gate slab floodwalls
- ✓ Finish-work on bridge barrier and northeast floodwalls
- ✓ Traffic Maintenance

Scheduled:

- Placing concrete for the northwest approach slab
- Placing concrete for the north traffic barriers on the bridge
- Completing northwest floodwall construction
- Placing concrete for the northeast pilaster
- Northwest curbs, gutters and drainage construction
- Northwest asphalt roadway construction
- Placing riprap in deficient areas on east slope
- Routing traffic on the north side of the bridge

Paving maybe end of next week April 30th

*2 to 2 1/2 weeks to
switch over*

b. Submittal Review

- Outstanding submittals
- Submittals that need to be turned in / resubmitted

Trans #	Item #	Description	Suspense Date	Status

Agenda

Contract 02-C-0016, 17th St. Outfall Canal, Metairie Relief,
Hammond Hwy Complex Progress Meeting,
Wednesday, 20 April 2005, 10:00 am @ New Orleans Area Office

--	--	--	--	--

- c. Review Status of Outstanding Modifications.
 - 1. CIN-034 NE Floodwall Tie-in →
 - 2. Removal of temporary asphalt from south side of bridge →
- d. Other Outstanding Issues
 - 1. Corrective action for the northwest bolster block
 - 2. RFI for traffic barrier expansion joints
- 4. Other Issues:
 - a. Comments.
 - b. Scheduling of next meeting (tentatively scheduled for Wednesday, 18 May 2005 @ 10:00 a.m.).
- 5. Adjourn.