

A 000 1786

LMNCD-CS (6 Nov 79)

SUBJECT: Lake Pontchartrain, LA and Vicinity, Citrus Lakefront Floodwall,
Pile Tests at Site No. 2, Lincoln Beach, Contract No. DACW29-79-C-0286

TO: C/Engineering Div

FROM: C/Construction Div

DATE: 19 Dec 79 CMT4
Mr. Newton/kac/2928 *zm*

1. Reference is made to DF, dated 9 Nov 79, subject: Lake Pontchartrain, LA and Vicinity, Citrus Lakefront Floodwall, Pile Test at Site 1, N.O. Airport, Contract No. DACW29-79-C-0286, Incl. 1.
2. Forwarded is Area Engineer's response to your comments regarding pile load tests at Site No. 2.
3. As requested by the referenced DF, the retest of pile at Site No. 1 was completed on 4 Dec 79, and the equipment calibration and test data ~~is~~^{are} inclosed (Inclosures 2-4).

DM
HULE

4 Incl
as

DISPOSITION FORM

For use of this form, see AR 340-15, the proponent agency is TAGCEN.

REFERENCE OR OFFICE SYMBOL

LMNED-FS

SUBJECT

Lake Pontchartrain, La. and Vicinity, Citrus
Lakefront Floodwall, Pile Tests at Site #2, Lincoln Beach
Contract # DACW 29-79-L-0286

TO

C/Const Div *0971*

FROM

C/Engr Div

DATE

6 Nov 1979

CMT 1

Mr. Lanza/jmf/1033
RL JR

1. The results of the subject pile tests which were hand carried to us by the Area Office have been reviewed.
2. The following comments are furnished:
 - a. For the tension test a holding period of 2 hours was not performed on the 5 and 10 ton increments.
 - b. There is no record as to what the load cell readings were in both the compression and tension test.
 - c. For both tests a calibration graph for the 150 ton jack was not furnished. This graph should designate gauge pressure on the jack versus load in tons.
 - d. A calibration curve for the unloading cycle was not developed.
 - e. On the load settlement page the pile type is shown as a 14" square precast concrete pile. It should read 12" square precast concrete pile.
3. Based on the capacities demonstrated in the compression and tension pile tests of the 12"x12" prestressed, precast concrete piles, the design elevation should remain as specified in the plans, that is, -53.0 M.S.L.

[Signature]
CHATRY

[Signature]
PICCIOLA
LMNED-F
[Signature]
JUDLIN
LMNED-D

LMNCD-CS (6 Nov 79)

SUBJECT: Lake Pontchartrain, La. and Vicinity, Citrus Lakefront Floodwall, Pile Tests at Site #2, Lincoln Beach, Contract No. DACW29-79-C-0286

TO Area Engineer *MM* FROM C/Construction Div DATE 21 Nov 79 CMT 2
New Orleans AO Mr. Newton/pgy/2928 *wn*

1. Reference is made to pile loading tests at Test Site No. 2 of the subject contract.
2. As stated in CMT 1, there appears to be some irregularities in the test procedures and test results furnished and reviewed by Engineering Division.
3. Request you review Site No. 2 test procedures and test data and furnish your reply in response to comments of CMT 1.

D. J. HULL
HULL

ME

LMNNO (6 Nov 79)

TO C/Const Div *D. J. HULL* FROM A/E, New Orleans DATE 11 Dec 79 CMT 3
Mr. Purdum/dab/255-7100

1. In response to your CMT 2 dated 21 Nov 79 the following action was taken.
2. On 29 Nov 79 a meeting was held in the government field office at the job-site with the following in attendance:

Ward Purdum	NOAO
Earl Klar	NOAO
Cleveland Chautin	Atlas Const. Co.
Harvey Zammit	Atlas Const. Co.
Frank Tusa	Shilstone Testing Labs
Bob Lanza	F & M Branch COE

2. Representative from Atlas and Shilstone were informed of the discrepancies in the test reports and some required items that were omitted in the first two reports. Some of the problems discussed were the holding periods of loads after applying a load or reducing the load, keeping a record of load cell readings vs. jack gage readings, proof reading the reports to correct what appeared to be glaring typing errors, and holding the applied load until a gross settlement of 1 inch is achieved. Mr. Tusa stated that these items would be corrected and future reports would include all required items as discussed this date. All parties agreed that these items were pertinent to the test results and should be included in future reports.

Ducarpe
DUCARPE

Faint, illegible text at the top of the page, possibly a header or introductory paragraph.

Second block of faint, illegible text, appearing to be the main body of the document.

Third block of faint, illegible text, continuing the main body of the document.

Small, illegible text or stamp located near the bottom center of the page.

DEC 11 1960

DISPOSITION FORM

For use of this form, see AR 340-15, the proponent agency is TAGCEN.

REFERENCE OR OFFICE SYMBOL

LMNED-75

SUBJECT

Lake Pontchartrain, La & Vicinity, Citrus Lakefront
Floodwall, Pile Test at Site #1, N.O. Airport, Contract
No. DACW29-79-L-0286

TO C/Const Div

FROM C/Engr Div

DATE 9 Nov 79

GMT 1

Mr. Lanza/jn/1033

JR for RW

1. The results of the subject pile compression test (pile tip -35 m.s.l.) which were hand-carried to us by the Area Office have been reviewed.

2. The loading procedure performed in subject test was not in accordance with paragraph 6.4.2 of the specifications. The loading and deloading time intervals were shortened considerably as the pile was loaded to 60 tons. Also, due to pump failure, there was difficulty in maintaining load increments. Based on these discrepancies, the test is considered invalid.

3. It is therefore the opinion of this office that the subject pile test be redone according to paragraph 6.5. of the specifications.

CHATRY

PICCIOLA
LMNED-F

JULZIN
LMNED-D

LMNED-CS

TO: Area Engineer
New Orleans AO

FROM: C/Construction Div

DATE: 21 Nov 79 GMT2

Mr. Newton/kac/2928

Forwarded for action is Engineering Division's comments regarding recently completed pile loading test on the subject contract.

HULL

Incl 1



79-0-0286 *W. J. Tusa*

SHILSTONE ENGINEERING TESTING LABORATORY, INC.



<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795	BATON ROUGE, LA. ZIP CODE 70802 1068 NIOSHO ST. PHONE (504) 387-3149	MONROE, LA. ZIP CODE 71201 315 N. SECONO ST. PHONE (318) 387-2327	NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395	BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694	FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366	HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047

✓ CITRUS LAKEFRONT FLOODWALL
 N. O. AIRPORT AND LINCOLN BEACH
 NEW ORLEANS, LA.
 PROJECT: TEST PILE PROGRAM

TESTED FOR: Atlas Construction Co., Inc.
 P. O. Box 10
 Kenner, La. 70063

DATE: November 30, 1979

OUR REPORT NO.: 76-9188

REMARKS:

This is to certify that on November 30, 1979 two (2) Model 656-3041, three (3) inch travel Starret Dial Micrometers were calibrated against a Kraut Kramer Model D Standard thickness step wedge and found to be true to 0.01 inches.

SHILSTONE ENGINEERING
 TESTING LABORATORY, INC.

Frank A. Tusa

Frank A. Tusa
 Branch Manager
 Construction Service

INCL 2



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795	BATON ROUGE, LA. ZIP CODE 70802 1066 NEOSHO ST. PHONE (504) 387-3149	MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327	NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395	BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694	FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366	HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047

TESTED FOR: Atlas Construction Co., Inc.
P. O. Box 10
Kenner, La. 70063

PROJECT: CITRUS LAKEFRONT FLOODWALL
N. O. AIRPORT AND LINCOLN BEACH
NEW ORLEANS, LA.
TEST PILE PROGRAM

DATE: November 30, 1979

OUR REPORT NO.: 76-9188

STRAIN INDICATOR CALIBRATION

REMARKS:	LOAD IN TONS	TESTING MACHINE IN POUNDS	STRAIN INDICATOR
	5	10,000	12.32
	10	20,000	18.80
	15	30,000	25.10
	20	40,000	31.02
	25	50,000	37.70
	30	60,000	44.00
	35	70,000	50.80
	40	80,000	57.20
	45	90,000	63.64
	50	100,000	69.80
	55	110,000	76.06
	60	120,000	82.35
	65	130,000	88.40
	70	140,000	95.40
	75	150,000	101.72
	80	160,000	108.00
	85	170,000	114.18
	90	180,000	120.02
	95	190,000	126.68
	100	200,000	132.85
	105	210,000	138.42
	110	220,000	145.24
	115	230,000	151.30
	120	240,000	158.14
	125	250,000	163.93
	130	260,000	170.00
	135	270,000	176.42
	140	280,000	182.30
	145	290,000	188.46
	150	300,000	194.54

Frank A. Jones



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795	BATON ROUGE, LA. ZIP CODE 70802 1068 NEOSHO ST. PHONE (504) 387-3149	MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327	NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395	BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694	FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366	HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047
---	---	--	---	--	---	---

TESTED FOR: Atlas Const. Co., Inc.
P. O. Box 10
Kenner, La. 70063

PROJECT: CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
NEW ORLEANS, LA.
TEST PILE PROGRAM

DATE: November 30, 1979

OUR REPORT NO.: 76-9188

150 TON JACK CALIBRATION

REMARKS:	LOAD IN TONS	TESTING MACHINE IN POUNDS	GAUGE PRESSURE (PSI)
	5	10,000	353.7
	10	20,000	707.5
	15	30,000	1061.2
	20	40,000	1414.9
	25	50,000	1768.6
	30	60,000	2122.4
	35	70,000	2476.1
	40	80,000	2829.9
	45	90,000	3183.6
	50	100,000	3537.3
	55	110,000	3891.1
	60	120,000	4244.8
	65	130,000	4598.5
	70	140,000	4952.2
	75	150,000	5306.0
	80	160,000	5659.7
	85	170,000	6013.4
	90	180,000	6367.2
	95	190,000	6720.9
	100	200,000	7074.6
	105	210,000	7428.4
	110	220,000	7782.1
	115	230,000	8135.8
	120	240,000	8489.6
	125	250,000	8843.3
	130	260,000	9197.0
	135	270,000	9550.8
	140	280,000	9904.5
	145	290,000	10258.2
	150	300,000	10611.9

Frank A. Jones

PROJECT: C. W. ... TEST: Compression
 PILE TYPE: 12" Square Precast Concrete JACK: 150 Ton Hydraulic
 LE. NO. TP 1-2

Date	Load Cell	Load tons	Time	Elapsed Time	EXTENSOMETERS			Settlement in	Remarks
					No. 4	No. 6	Mean		
2-3-79	0	0	0905	0	3.000	3.000	3.000		79.00286
	1880	10	0910	5	2.994	2.985	2.990	0.010	
			0912	2	2.994	2.985	2.990	0.010	
			0918	8	2.974	2.985	2.990	0.010	
			0925	15	2.994	2.985	2.990	0.010	
			0940	30	2.993	2.985	2.990	0.010	
			1010	60	2.993	2.984	2.989	0.011	TRAIN PASSING
			1110	120	2.992	2.985	2.989	0.011	1027
	3102	20	1115	5	2.981	2.971	2.976	0.024	
			1117	2	2.990	2.971	2.981	0.024	
			1123	8	2.981	2.971	2.976	0.024	
			1130	15	2.971	2.971	2.971	0.024	
			1145	30	2.980	2.970	2.975	0.025	
			1215	60	2.979	2.969	2.974	0.025	
	1880	10	1315	120	2.976	2.969	2.973	0.025	
		1320	5	2.985	2.980	2.983	0.025	TRAIN PASSING	
		1340	20	2.986	2.980	2.983	0.025	1027	
0	0	1345	5	2.993	2.982	2.988	0.025	TRAIN PASSING	
		1405	20	2.995	2.998	2.996	0.004	TRAIN PASSING	
3102	20	1415	10	2.978	2.970	2.974	0.026		
		1435	20	2.976	2.967	2.972	0.025		
4400	30	1440	5	2.982	2.954	2.968	0.042		
		1442	2	2.982	2.954	2.968	0.042	TRAIN PASSING	
		1448	8	2.982	2.951	2.967	0.042	TRAIN PASSING	
		1455	15	2.964	2.950	2.957	0.042		
		1510	30	2.965	2.950	2.958	0.042		
		1540	60	2.969	2.952	2.961	0.039	TRAIN PASSING 1550	
		1640	120	2.965	2.945	2.955	0.042		
5720	40	1645	5	2.952	2.932	2.942	0.058		
		1647	2	2.952	2.931	2.942	0.058		
		1653	8	2.951	2.931	2.941	0.058		
		1700	15	2.950	2.930	2.940	0.058		
		1715	30	2.951	2.930	2.941	0.059		
		1745	60	2.952	2.930	2.941	0.059		
		1845	120	2.952	2.931	2.942	0.058		
4400	30	1850	5	2.962	2.939	2.951	0.049	TRAIN PASSING 1710	
		1910	20	2.951	2.939	2.951	0.049		
3102	20	1915	5	2.953	2.953	2.963	0.037		
		1935	20	2.974	2.954	2.964	0.036		
	0	1945	10	2.998	2.990	2.994	0.006		
		2005	20	2.995	2.990	2.994	0.006		
3102	20	2015	10	2.979	2.965	2.972	0.023		
		2035	20	2.970	2.965	2.972	0.028		
5720	40	2045	10	2.949	2.934	2.942	0.058		
		2105	20	2.949	2.931	2.940	0.060		
6950	50	2110	5	2.934	2.916	2.925	0.075		
		2112	2	2.935	2.915	2.924	0.076		
		2118	8	2.932	2.914	2.923	0.077		
		2125	15	2.932	2.914	2.923	0.077		
		2140	30	2.932	2.914	2.923	0.077		
		2210	60	2.930	2.912	2.921	0.079	TRAIN PASSING 2200	
		2310	120	2.931	2.911	2.921	0.079	TRAIN PASSING 2310	
5235	60	2315	5	2.913	2.892	2.903	0.097		
		2317	2	2.912	2.892	2.902	0.098		
		2323	8	2.911	2.891	2.901	0.099		
		2330	15	2.910	2.890	2.900	0.100		
		2345	30	2.909	2.889	2.899	0.101		
4.79		0015	60	2.904	2.885	2.899	0.101		
		0115	120	2.907	2.887	2.897	0.103		
6950	50	0120	5	2.912	2.896	2.904	0.096		
		0140	20	2.917	2.896	2.907	0.093		
5720	40	0145	5	2.915	2.897	2.915	0.092		
		0205	20	2.929	2.891	2.919	0.081		
3102	20	0210	5	2.915	2.896	2.946	0.054		

INCL 3 ✓

PROJECT:

TEST:

PILE NO.:

PILE TYPE:

JACK:

Date	Load Cell	Load tons	Time	Elapsed Time	EXTENSOMETERS			Settlement 10 ⁻³ in	Remarks
					No.	No.	Mean		
12-4-75	3102	20	0230	20	2.952	2.955	2.949	0.051	
			0235	5	2.952	2.955	2.953	0.018	
			0255	20	2.957	2.978	2.923	0.017	
3102	20	0305	10	2.967	2.953	2.960	0.040		
		0325	20	2.966	2.951	2.959	0.041	TRAIN PASSING 314	
5720	40	0335	10	2.944	2.921	2.933	0.067		
		0355	20	2.934	2.920	2.927	0.073		
8235	60	0410	10	2.905	2.889	2.897	0.103		
		0430	20	2.901	2.885	2.893	0.107		
9540	70	0435	5	2.891	2.883	2.887	0.107		
		0437	2	2.900	2.892	2.891	0.109		
		0443	8	2.890	2.883	2.891	0.109		
		0450	15	2.882	2.883	2.873	0.127		
		0505	30	2.869	2.851	2.860	0.148		
		0525	60	2.857	2.849	2.758	0.242		
		0635	120	2.962	2.945	2.754	0.246		
		0645	130	2.749	2.730	2.739	0.261	TRAIN PASSING 314	
		0715	240	2.736	2.711	2.727	0.273		
		0745	310	2.727	2.708	2.718	0.282	TRAIN PASSING 314	
125.00	80	0815	340	2.714	2.696	2.705	0.295		
		0845	410	2.707	2.677	2.703	0.297		
		0915	440	2.703	2.682	2.674	0.306		
		0935	5.00	2.702	2.670	2.691	0.319		
		0940	5	2.457	2.450	2.455	0.535		
		0942	2	2.455	2.390	2.397	0.602		
		0948	8	2.340	2.320	2.330	0.670	TRAIN PASSING 314	
8235	60	0955	15	2.329	2.309	2.219	0.721		
		1010	30	2.251	2.123	2.192	0.808		
		1040	60	2.055	2.056	2.015	0.985		
		1140	120	1.876	1.843	1.870	1.130		
5720	40	1150	10	1.901	1.890	1.896	1.104		
		1210	20	1.899	1.878	1.874	1.106		
5720	40	1220	10	1.931	1.910	1.916	1.054	TRAIN PASSING 1232	
		1240	20	1.921	1.910	1.916	1.084		
3102	20	1250	10	1.952	1.942	1.947	1.053		
		1310	20	1.950	1.944	1.747	1.053		
3102	0	1320	10	1.990	1.974	1.992	1.002		
		1340	20	1.977	1.997	1.997	1.003		

Measuring Settlement by Engineers Level and Scale.

Date & Time	P1	P2	P3	P5 #	P6	P7	P8	P _{1/2} (Test Pile)	Settlement	
140	272	331	200	655	122	253	182	0.31	.03	
2210								0.32	.04	
2310								0.32	.04	
2315								0.34	.06	
2317								0.34	.06	
2323								0.34	.06	
2330								0.34	.06	
2345	272	331	200	655	122	288	183	0.35	.07	
2415								0.35	.07	
2120								0.35	.07	
2140								0.34	.06	
2145								0.34	.06	
2205								0.33	.05	
2210	273	333	203	655	126	290	183	0.30	.02	
2230								0.30	.02	
2235								0.29	.	
2255								.28	.	
2325								.30	.02	
2325								.29	.01	
2335	273	334	203	655	122	290	184	.32	.04	
2355								.32	.04	
2410								.35	.07	
2430	274	331	201	656	126	286	181	.35	.07	
2435	[TRIED TO APPLY (70) TONS BLT]								.39	.11
	[FOUND IT HARD TO SUSTAIN LOAD]									
0500	[SLIPPING OF PRESSURE SLOWED DOWN]								.45	.17
0517	[BUT STILL NOT HOLDING COMPLETELY]								.46	.18
2530	✓	✓	✓	✓	✓	✓	✓	.47	.19	
2555								.49	.21	
2600	✓	✓	✓	✓	✓	✓	✓	.50	.22	
2645								.51	.23	
2715	✓	✓	✓	✓	✓	✓	✓	.52	.24	
2745								.53	.25	
2815								.54	.26	
2845	274	331	201	656	126	286	181	.54	.26	
2915								.55	.27	
2935								.55	.27	
2940								.85	.57	
2942								.87	.59	
2945								.90	.62	
2955								1.02	.74	
1010								1.14	.86	
1040								.91	1.03	
1140								1.46	1.18	



Const 114

SHILSTONE ENGINEERING TESTING LABORATORY, INC.



<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795	BATON ROUGE, LA. ZIP CODE 70802 1068 NEOSHO ST. PHONE (504) 387-3149	MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327	NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395	BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694	FREERPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366	HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047

CITRUS LAKEFRONT FLOODWALL
 N. O. AIRPORT AND LINCOLN BEACH
 PROJECT: NEW ORLEANS, LA.
 TEST PILE PROGRAM

TESTED FOR: Atlas Construction Co., Inc.
 P. O. Box 10
 Kenner, La. 70063

DATE: December 11, 1979

OUR REPORT NO.: 76-9188

REMARKS:

This is to certify that on December 11, 1979 two (2) Model 656-3041, three (3) inch travel Starret Dial Micrometers were calibrated against a Kraut Kramer Model D Standard thickness step wedge and found to be true to 0.01 inches.

SHILSTONE ENGINEERING
 TESTING LABORATORY, INC.

Frank A. Tusa
 Branch Manager
 Construction Service

INCL 4



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795	BATON ROUGE, LA. ZIP CODE 70802 1068 NOSH0 ST. PHONE (504) 387-3149	MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327	NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395	BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694	FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366	HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047

**CITRUS LAKEFRONT FLOODWALL
N. O. AIRPORT AND LINCOLN BEACH
NEW ORLEANS, LA.
TEST PILE PROGRAM**

TESTED FOR: Atlas Construction Co., Inc.
P. O. Box 10
Kenner, La. 70063

PROJECT: NEW ORLEANS, LA.
TEST PILE PROGRAM

DATE: December 11, 1979

OUR REPORT NO.: 76-9188

STRAIN INDICATOR CALIBRATION

REMARKS: LOAD IN TONS	TESTING MACHINE IN POUNDS	STRAIN INDICATOR
5	10,000	12.20
10	20,000	18.30
15	30,000	25.30
20	40,000	31.54
25	50,000	37.74
30	60,000	44.40
35	70,000	50.38
40	80,000	57.10
45	90,000	63.20
50	100,000	69.56
55	110,000	75.58
60	120,000	81.94
65	130,000	88.00
70	140,000	94.40
75	150,000	100.50
80	160,000	106.56
85	170,000	113.24
90	180,000	118.82
95	190,000	125.40
100	200,000	131.66
105	210,000	137.56
110	220,000	143.88
115	230,000	150.18
120	240,000	156.38
125	250,000	162.06
130	260,000	168.50
135	270,000	174.56
140	280,000	180.54
145	290,000	186.34
150	300,000	193.10

Frank A. Jones



SHILSTONE ENGINEERING TESTING LABORATORY, INC.



<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ATLANTA, GEORGIA ZIP CODE 30306 600 VIRGINIA AVE., N.E. PHONE (404) 872-0795	BATON ROUGE, LA. ZIP CODE 70802 1068 NEDSHO ST. PHONE (504) 387-3149	MONROE, LA. ZIP CODE 71201 315 N. SECOND ST. PHONE (318) 387-2327	NEW ORLEANS, LA. ZIP CODE 70112 814 CONTI ST. PHONE (504) 524-8395	BEAUMONT, TEXAS ZIP CODE 77701 2276 PARK ST. PHONE (713) 838-1694	FREEPORT, TEXAS ZIP CODE 77541 415 NORTH AVENUE F PHONE (713) 233-6366	HOUSTON, TEXAS ZIP CODE 77007 1714 MEMORIAL DR. PHONE (713) 224-2047

TESTED FOR: Atlas Const. Co., Inc.
P. O. Box 10
Kenner, La. 70063

PROJECT: CITRUS LAKEFRONT FLOODWALL
N.O. AIRPORT AND LINCOLN BEACH
NEW ORLEANS, LA.
TEST PILE PROGRAM

DATE: December 11, 1979

OUR REPORT NO.: 76-9188

150 TON JACK CALIBRATION

REMARKS: LOAD IN TONS	TESTING MACHINE IN POUNDS	GAUGE PRESSURE (PSI)
5	10,000	475
10	20,000	750
15	30,000	1175
20	40,000	1550
25	50,000	1900
30	60,000	2250
35	70,000	2700
40	80,000	3000
45	90,000	3400
50	100,000	3800
55	110,000	4200
60	120,000	4525
65	130,000	4875
70	140,000	5210
75	150,000	5600
80	160,000	5975
85	170,000	6400
90	180,000	6525
95	190,000	7150
100	200,000	7450
105	210,000	7825
110	220,000	8250
115	230,000	8600
120	240,000	9000
125	250,000	9340
130	260,000	9725
135	270,000	10100
140	280,000	10500
145	290,000	10900
150	300,000	11250

Frank A. [Signature]