

NEW ORLEANS TO VENICE, LOUISIANA  
HURRICANE PROTECTION  
REACH B-1 - TROPICAL BEND TO FORT JACKSON

## EMPIRE FLOODGATE

PERIODIC INSPECTION REPORT NO. 4

RETURN TO Structures Inspection Unit  
PERIODIC INSPECTION  
31 JANUARY 1984



**United States Army  
Corps of Engineers**

*... Serving the Army  
... Serving the Nation*

# New Orleans District

LMVED-GS (NOD 6 Jul 84) 5th Ind  
SUBJECT: New Orleans to Venice, Louisiana (Hurricane Protection);  
Reach B-1 - Tropical Bend to Fort Jackson, Empire Floodgate,  
Periodic Inspection Report No. 4, 31 January 1984

DA, Lower Mississippi Valley Division, Corps of Engineers, Vicksburg, MS 39180-0080

04 JAN '85

TO: Commander, New Orleans District, ATTN: LMNED-G

The disposition of comments in the preceding 4th Ind is satisfactory. No further action is required on this correspondence chain.

FOR THE COMMANDER:

wd incl



R. H. RESTA, P.E.  
Chief, Engineering Division



DEPARTMENT OF THE ARMY  
NEW ORLEANS DISTRICT, CORPS OF ENGINEERS  
P. O. BOX 60267  
NEW ORLEANS, LOUISIANA 70160

REPLY TO  
ATTENTION OF:

LMNED-DG

6 July 1984

SUBJECT: New Orleans to Venice, Louisiana (Hurricane Protection);  
Reach B-1 - Tropical Bend to Fort Jackson, Empire Floodgate,  
Periodic Inspection Report No. 4, 31 January 1984

Commander, Lower Mississippi Valley Division  
ATTN: LMVED-G

Subject report is submitted herewith for your approval.

FOR THE COMMANDER:

1 Incl (6 copies)  
as

A handwritten signature in black ink, appearing to read "Frederic M. Chatry", with a long horizontal line extending to the right.

FREDERIC M. CHATRY  
Chief, Engineering Division

S: 19 Oct 84

LMVED-GS (NOD 6 Jul 84) 1st Ind  
SUBJECT: New Orleans to Venice, Louisiana (Hurricane Protection);  
Reach B-1 - Tropical Bend to Fort Jackson, Empire Floodgate,  
Periodic Inspection Report No. 4, 31 January 1984

DA, Lower Mississippi Valley Division, Corps of Engineers, Vicksburg, MS 39180

20 SEP '84

TO: Commander, New Orleans District, ATTN: LMNED-DG

1. The inclosed periodic inspection report is approved subject to the following comments:

a. Para 3-02b. It was understood by LMVD personnel who participated in the third periodic inspection of this project that the joint between the sheet pile I-wall and the concrete T-wall will be modified and made watertight when the I-wall is capped with concrete. This procedure was documented in the 1st and 2d Inds to LMNED-DG letter, 23 Nov 81, subject: New Orleans to Venice, Louisiana (Hurricane Protection); Reach B-1 - Tropical Bend to Fort Jackson, Empire Floodgate, Periodic Inspection Report No. 3, 29 Jul 81. We still concur in this plan of action.

b. Para 4-02d.

(1) This paragraph should contain a complete discussion on all settlement reference marks. In this regard, the discussion on settlement data for the sheet pile I-walls should be included in this paragraph in lieu of para 5-03.C.1. In the discussion of settlement data for the T-walls, it should be indicated that the settlement data on Plates I-3 and I-4 show that settlement of the T-walls is essentially complete with the exception of settlement mark 20 which indicates that the east end of the east T-wall is continuing to settle.

(2) This report should include time-settlement plots for the I-wall settlement reference marks. Note that this was discussed in para g(2) of the 1st Ind to the LMNED-DG letter of 23 Nov 81 referenced in para 1a above.

c. Para 5-03A.1.b and 5-03C.3.

(1) There appears to be a conflict between these two paragraphs. Paragraph 5.03A.1.b indicates that there is no substantial change in recent joint measurements between reference marks RM-18 and RM-19 and concludes that the wall foundation seems to have stabilized. However, paragraph 5-03C.3 indicates that the joint between T-wall monoliths T-4R and T-3R is continuing to widen as seen from the measurement of distances between RM-18 and RM-19. This discrepancy should be reconciled. In this regard, settlement data for RM-20 indicate that the east end of monolith T-4R is continuing to settle, as discussed in para 1b above, therefore, the joint between monolith T-4R and T-3R will likely continue to widen until settlement is complete.



S: 19 Oct 84

LMVED-GS (NOD 6 Jul 84) 1st Ind 20 SEP '84  
SUBJECT: New Orleans to Venice, Louisiana (Hurricane Protection);  
Reach B-1 - Tropical Bend to Fort Jackson, Empire Floodgate,  
Periodic Inspection Report No. 4, 31 January 1984

(2) These paragraphs should discuss the condition of the waterstop at the joint between monoliths T-4R and T-3R. If the waterstop is ruptured or if it becomes ruptured due to increased widening of the joint, this joint will have to be resealed.

d. Para 5-03A.1.d. The decayed timbers addressed in this paragraph should be replaced prior to any future dewatering operation.

e. See additional comments in red on pages III-1 and V-1 through V-4. These corrections may be made in your file copies of the report.

2. The report should be revised in accordance with above comments in paras 1a through 1d and revised pages of the report should be furnished to this office by 19 Oct 84.

FOR THE COMMANDER:

1 Incl (dupe)  
wd 4 cy

*for* Robert J Kaufman, P.E.  
R. H. RESTA, P.E.  
Chief, Engineering Division

LMNED-DG (6 July 1984) 2d Ind

SUBJECT: New Orleans to Venice, Louisiana (Hurricane Protection);  
Reach B-1-Tropical Bend to Fort Jackson, Empire Floodgate,  
Periodic Inspection Report No. 4, 31 January 1984

DA, New Orleans District, Corps of Engineers, P. O. Box 60267, New Orleans,  
Louisiana 70160-0267 23 Oct 84

TO: Commander, Lower Mississippi Valley Division, ATTN: LMVED-DG

1. The disposition of comments presented in the 1st Ind follows. Paragraph numbers refer to like numbered paragraphs in the indorsement. Duplicate copies of inclosures are submitted for your files.

a. Para 3-02b. The sheet pile I-wall will be capped with concrete upon completion of primary consolidation, at which time the joint between the I-wall and T-wall will be modified and made watertight. Monitoring of the sheet piling will continue until primary consolidation has leveled off.

b. Para 4-02d.

(1) Concur. See Inclosure 2.

(2) Concur. Time settlement plots for the I-wall settlement reference marks for 1984 data are being completed by our drafting personnel. They will be distributed to your office upon completion within 45 days.

c. Para 5-03 A1.b and 5-03C.3.

(1) Reference to RM-18 and RM-19 has been deleted in paragraph 5-03A.1.b. Inclosure 3.

(2) The waterstop at the joint between monoliths T-4R and T-3R was in good condition at the time of inspection. If it becomes ruptured due to increased widening of the joint, this joint will be resealed as indicated. See Inclosures 2 and 3.

d. Para 5-03A.1.d.. Concur. See Inclosure 3.

e. The additional comments in red on Pages III-1, V-1 and V-4 have been made in our file copy.

FOR THE COMMANDER:



FREDERIC M. CHATRY  
Chief, Engineering Division

2 Incls  
wd Incl 1  
Added 2 Incls (dupe)  
2 & 3  
as

S: 21 Dec 84

LMVED-GS (NOD 6 Jul 84) 3d Ind  
SUBJECT: New Orleans to Venice, Louisiana (Hurricane Protection);  
Reach B-1 - Tropical Bend to Fort Jackson, Empire Floodgate,  
Periodic Inspection Report No. 4, 31 January 1984

DA, Lower Mississippi Valley Division, Corps of Engineers, Vicksburg, MS 39180-0080


14 NOV '84  
TO: Commander, New Orleans District, ATTN: LMNED-G

The disposition of comments in the preceding 2d Ind is satisfactory subject to the following comment:

Para 1b(2). The time-settlement plots discussed in this paragraph should be submitted by 4th Ind to this correspondence chain NLT 21 Dec 84.

FOR THE COMMANDER:

wd incl



R. H. RESTA, P.E.  
Chief, Engineering Division

LMNED-DG (6 July 1984) 4th End Mr. Drummond/ds/2711  
SUBJECT: New Orleans to Venice, Louisiana (Hurricane  
Protection); Reach B-1-Tropical Bend to Fort  
Jackson, Empire Floodgate, Periodic Inspection  
Report No. 4, 31 January 1984

DA, New Orleans District, Corps of Engineers, P. O. Box  
60267, New Orleans, Louisiana 70160-0267, 13 Dec 84

TO: Commander, Lower Mississippi Valley Division,  
ATTN: LMVED-DG

The disposition of comments presented in the 3d End  
follows. Paragraph numbers refer to like numbered  
paragraphs in the endorsement. Duplicate copies of  
enclosures are submitted for your files.

Para 1b(2). The time settlement plots for the I-wall  
settlement reference marks for 1984 data are submitted for  
your files. See Encl 4.

FOR THE COMMANDER:

1 Encl (Dupe)

*William B. Doak*  
FREDERIC M. CHATRY  
Chief, Engineering Division


NEW ORLEANS TO VENICE, LOUISIANA  
HURRICANE PROTECTION  
REACH B-1 - TROPICAL BEND TO FORT JACKSON  
EMPIRE FLOODGATE  
PERIODIC INSPECTION REPORT NO. 4  
31 JANUARY 1984

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
NEW ORLEANS, LOUISIANA

S U M M A R Y

The Empire Floodgate was inspected on 31 January 1984 by representatives of NOD and the Plaquemines Parish Commission Council and found to be stable and structurally sound. Minor discrepancies are noted within.





ADAMS BAY

BREAKWATER

HURRICANE PROTECTION LEVEL

NORTH APPROACH CHANNEL  
Empire, La

SOUTH APPROACH CHANNEL  
WATERWAY FROM EMPIRE, LA. TO THE GULF OF MEXICO

FLOOD SIDE

PROTECTED SIDE

HURRICANE PROTECTION



EMPIRE FLOODGATE

PHOTO TAKEN 28 JULY 1976

EMPIRE FLOODGATE  
PERIODIC INSPECTION NO. 4

TABLE OF CONTENTS

<u>Para. No.</u>	<u>Description</u>	<u>Page No.</u>
------------------	--------------------	-----------------

SECTION I - INTRODUCTION

1-01	Authority	I-1
1-02	Purpose and Scope	I-1
1-03	Datum	I-1
1-04	Previous Inspections	I-1

SECTION II - PROJECT DESCRIPTION AND BACKGROUND

2-01	General	II-1
------	---------	------

SECTION III - CURRENT OPERATION & MAINTENANCE DATA

3-01	Operating Statistics	III-1
3-02	Maintenance & Operating Problems	III-1
3-03	Actions of Deficiencies From Last Inspection	III-1

SECTION IV - REVIEW OF DESIGN & ANALYSIS OF INSTRUMENTATION

4-01	Review of Design	IV-1
4-02	Analysis of Instrumentation Data Instrumentation Plates	IV-1 IV-3

SECTION V - INSPECTION

5-01	Inspection Team	V-1
5-02	Orientation	V-1
5-03	Observations	V-1

SECTION VI - CONCLUSIONS AND REMEDIAL ACTION

6-01	Conclusions	VI-1
6-02	Remedial Actions	VI-1
6-03	Next Inspection	VI-2

## SECTION I - INTRODUCTION

1-01 Authority. Authority is provided by ER 1110-2-100, subject, "Periodic Inspection and Continuing Evaluation of Completed Civil Works Structures."

1-02 Purpose and Scope. The results and conclusions of the inspection and evaluation for assuring the structural integrity and operational adequacy of the structure are presented herein.

1-03 Datum. All elevations, except where otherwise indicated, are in feet and refer to the National Geodetic Vertical Datum (NGVD), formerly Mean Sea Level (m.s.l.).

1-04 Previous Inspections.

<u>Report No.</u>	<u>Date of Inspection</u>	<u>Date Report Approved</u>
1	4 Sep 75	7 Apr 76
2	4 Oct 78	13 Aug 79
3	29 Jul 81	20 Oct 82

## SECTION II - PROJECT DESCRIPTION AND BACKGROUND

2-01 General. The description of the structure, historical and other general background information, are included in report no. 1 which also contains selected construction drawings illustrating typical sections and details. A location map for this project is included in this report (plate I-1 ). This report is supplementary to previously numbered reports.

SECTION III - OPERATING AND MAINTENANCE DATA

3-01 Operation and Maintenance Problems. The following work was done at the structure since the last inspection.

- a. May 1982 - dredged gate area.
- b. June 1982 - replaced lights & shutters, dredged gate area.
- c. December 1982 - shelled bank.
- d. January 1983 - maintenance work on handrails, miscellaneous cleaning and painting.

3-02 Action on Deficiencies From Last Inspection. Refer to Periodic Inspection Report No. 3, Section VI - Conclusions and Remedial Actions.

- a. Item 6-02(a), monitor T-wall monoliths for further signs of movement, is being accomplished by Government hired labor forces.
- b. Item 6-02(b), openings between the sheetpiling and T-wall monolith interfaces, has not been repaired at the time of this inspection but will be monitored by Government hired labor forces for further movement.
- c. All other remedial actions, Items 6-02(c) thru (k), have been accomplished by the Plaquemines Parish Commission Council during regular scheduled maintenance periods.

SECTION IV - REVIEW OF DESIGN & ANALYSIS OF INSTRUMENTATION

4-01 Review of Design. A detailed comparison of the original design criteria to current design criteria was recorded in Periodic Inspection Report No. 1, dated September 1975. A review of this comparison shows that the original design is equal to or is more conservative than current design criteria. The allowable working stresses for concrete and structural steel are in accordance with those recommended in "Working Stresses for Structural Design," EM 1110-1-2101, dated November 1963, through change 2 dated 17 January 1972, which is still current. The actual conditions experienced at the floodgate since design and construction have not exceeded the conditions investigated in the design review. There have been no appreciable changes in design criteria, assumptions or function of this structure; therefore, a detailed design analysis is not required.

4-02 Analysis of Instrumentation Data.

a. General. The following chart indicates the type, location and schedule for reading of each type of instrumentation:

<u>Instrumentation Devices</u>	<u>Observation Schedule</u>
1. <u>Settlement</u>	
20 reference marks on structure & floodwall	Annually
18 reference marks on steel sheet pile walls	Annually



2. <u>Scour Survey</u> 20 ranges in approach channels	Annually
3. <u>Floodwall Alinement</u> 16 measurements on floodwalls	Annually
4. <u>Distance Across Chamber</u> 2 measurements across chamber	Annually
5. <u>Joint Measurement</u> 12 measurements across joints	Annually

The concrete T-walls are instrumented with reference marks in order to measure settlement, changes in alignment, and movement at the joints while the sheetpile I-walls are instrumented with settlement reference marks to determine when settlement of the levee is essentially completed.

b. Scour Survey. Recent scour surveys indicate no appreciable scouring has occurred since the last inspection.

c. Alinement. The alinement surveys indicate an apparent movement to the north.

\* d. Settlement. Plates I-4 and I-4A indicate rather excessive settlement at reference mark 20 and the steel sheet piling at both ends of the structure. Settlement of the T-walls is essentially complete with the exception of settlement mark 20 which indicates that the east end of the east T-wall is continuing to settle. All settlement reference marks indicate that the levee supporting the sheet piling sections on each end of the structure is undergoing consolidation.

However, the resulting settlements have been anticipated and will continue until the completion of primary consolidation, at which time the sheet pile will be capped. Monitoring of the sheet piling should be continued until primary consolidation has leveled off.

2. <u>Scour Survey</u>	
20 ranges in approach channels	Annually
3. <u>Floodwall Alinement</u>	
16 measurements on floodwalls	Annually
4. <u>Distance Across Chamber</u>	
2 measurements across chamber	Annually
5. <u>Joint Measurement</u>	
12 measurements across joints	Annually

The concrete T-walls are instrumented with reference marks in order to measure settlement, changes in alignment, and movement at the joints while the sheetpile I-walls are instrumented with settlement reference marks to determine when settlement of the levee is essentially completed.

b. Scour Survey. Recent scour surveys indicate no appreciable scouring has occurred since the last inspection.


c. Alinement. The alinement surveys indicate an apparent movement to the north.

d. Settlement. Plates I-4 and I-4A indicate rather excessive settlement at reference mark 20 and the steel sheet piling at both ends of the structure.

V-111


4-03 Instrumentation Plates.

<u>Plate No.</u>	<u>Title</u>	<u>File No.</u>
1	Location Map	H-4-26081
I-1	Location of Instrumentation	H-4-27323
I-2	Alinement and Settlement	
	Reference Marks - Tabulation	H-4-27323
I-2A	Alinement Differential Chart	H-4-27323
I-3	Settlement and Reference Marks	
	Differential Movement	H-4-27323
I-4	Settlement and Reference Marks	
	Differential Movement	H-4-27323
I-4A	Differential Chart	
I-5	Profile Survey N. App. Channel	H-4-27323
I-5A	Profile Survey S. App. Channel	
I-6	Scour Survey	
I-7	Scour Survey	
I-8	Scour Survey	
I-9	Scour Survey	
I-10	Scour Survey	
I-11	Scour Survey	



LOCATION MAP

SCALE 1:31,680



VICINITY MAP

SCALE IN MILES

INDEX TO DRAWINGS

DWG.	TITLE	DWG.	TITLE	DWG.	TITLE	
<b>GENERAL DRAWINGS</b>			<b>FLAP GATE</b>			
1	LOCATION MAP, VICINITY MAP, AND INDEX	18	GATE BAY WALL REINFORCEMENT SECTIONS	53	PUMPING UNIT LAYOUT	
2	SITE PLAN	19	GATE BAY SLAB REINFORCEMENT	54	PUMPING UNIT DETAILS	
3	SOIL BORINGS	20	GATE BAY SLAB REINFORCEMENT			
4	SOIL BORING LEGEND	20-A	GATE BAY SLAB REINFORCEMENT			
5	COMPLETED PLAN	21	FLOODWALL MASONRY AND REINFORCEMENT	<b>ELECTRICAL</b>		
6	COMPLETED SECTION	22	FLOODWALL TRANSITION SECTIONS	55	SCHEMATIC WIRING DIAGRAM	
7	TYPICAL SECTIONS	23	EXPANSION JOINT DETAILS	56	CONTROL WIRING DIAGRAMS	
8	INITIAL EXCAVATION	24	CONTROL HOUSE PLAN AND ELEVATIONS	57	SWITCHBOARD, CONTROL CENTER, AND DESK	
9	INITIAL EXCAVATION	25	CONTROL HOUSE ELEVATIONS AND DETAILS	58	CONDUIT LAYOUT	
10	STRUCTURE EXCAVATION AND SECURITY FENCE	26	CONTROL HOUSE REINFORCEMENT	59	CONDUIT LAYOUT	
<b>FLOODGATE STRUCTURE</b>			27	CONTROL HOUSE REINFORCEMENT	60	LIGHTING AND DETAILS
11	GATE BAY AND FLOODWALL PILING LAYOUT	28	PUMP PLATFORM	61	CATHODIC PROTECTION	
12	PLAN OF GATE BAY MONOLITH	29	PUMP PLATFORM			
13	SECTIONAL ELEVATION OF GATE BAY MONOLITH	29A	PUMP PLATFORM - MISCELLANEOUS DETAILS	<b>GUIDE WALL</b>		
14	TRANSVERSE SECTION OF GATE BAY MONOLITH	30	NEEDLES AND STORAGE RACK	43	TIMBER GUIDE WALL - PLAN AND SECTIONS	
15	GATE BAY WALL REINFORCEMENT PLAN AT EL. 15.0	31	MISCELLANEOUS EMBEDDED METALS	44	TIMBER DOCK AND DOLPHINS	
16	GATE BAY WALL REINFORCEMENT PLAN AND SECTIONS	32	MISCELLANEOUS EMBEDDED METALS	<b>OPERATING MACHINERY</b>		
16A	GATE BAY WALL REINFORCEMENT PLAN AND SECTIONS	33	EMBEDDED METAL - CORNER PROTECTION	45	PLAN - MACHINERY ARRANGEMENT	
17	GATE BAY WALL REINFORCEMENT SECTIONS	34	LADDER AND STAFF GAGE DETAILS	46	ELEVATION - MACHINERY ARRANGEMENT	
		35	HANDRAILING LAYOUT - SECTIONS AND DETAILS	47	MACHINERY BASE	
				48	MACHINERY HOUSING	
				49	MISCELLANEOUS DETAILS	
				50	CHAIN AND SHAFT DETAILS	
				51	LOCKING DEVICE AND SHOCK ABSORBER DETAILS	
				52	ENGINE GENERATOR LAYOUT	

Note:  
See dwg. 2 for tabulation of bench marks.

U. S. ARMY ENGINEER DISTRICT NEW ORLEANS  
CORPS OF ENGINEERS  
NEW ORLEANS, LA.



NEW ORLEANS TO VENICE, LOUISIANA  
HURRICANE PROTECTION, REACH B-1  
EMPIRE FLOODGATE  
PLAQUEMINES PARISH, LA.  
LOCATION MAP VICINITY  
MAP AND INDEX

DESIGNED BY: *William E. Ruder*  
DRAWN BY: *James L. Beck*  
CHECKED BY: *William E. Ruder*  
DATE: FEB 1973  
DAM H.G.S. FNJ  
Ged. J. Henderson, Jr. DACW29-73-B-0111

H-4-26081

1 64

PLATE - 1



TYPICAL DETAIL OF WALL REF. MARKS

- REFERENCE MARK
- MARK TOP OF STEEL SHEET PILING
- ▲ CONCRETE HUB IN GROUND

REVISION	DATE	DESCRIPTION	BY

NEW ORLEANS TO VENICE, LA.  
 HURRICANE PROTECTION REACH B-1  
 EMPIRE FLOODGATE  
 PERIODIC INSPECTION

**LOCATION OF INSTRUMENTATION**

U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS  
 CORPS OF ENGINEERS

SHEET OF SHEET FILE NO. H-4-27323



REFERENCE MARK EAST OR WEST	2+05E	2+06E	2+23E	2+24E	2+35E	2+36E	2+05E	2+43E	E-W	2+06W	2+08W	2+23W	2+25W	2+43W	2+43W	2+08W	2+23W	2+25W	2+43W	2+43W
INITIAL DATE	12-2-75	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76		12-2-75	2-2-76	2-2-76	2-2-76	2-2-75	2-2-75	2-2-75	2-2-75	2-2-75	2-2-75	2-2-75
ORIGINAL READINGS (FT)	14.13	7.65	13.89	8.13	13.78	7.98	13.76	14.45	14.11	13.87	7.11	13.38	7.56	13.03	7.80	12.85	13.91	11.89		

NOTE: FIRST STATIONINGS LISTED ARE ON STEEL SHEET PILING. ELEVATIONS FOR 3+43 E/W ARE ON CONCRETE MONUMENTS.  
 \* Appears to be field error

REFERENCE MARK	2+43E	2+05E	2+06E	2+23E	2+24E	2+35E	2+36E	2+05E	2+43E	E-W	2+06W	2+08W	2+23W	2+25W	2+43W	2+43W	2+08W	2+23W	2+25W	2+43W	TEMP
INITIAL DATE	12-2-75	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76		12-2-75	2-2-76	2-2-76	2-2-76	2-2-75	2-2-75	2-2-75	2-2-75	2-2-75	2-2-75	54°
ORIGINAL DISTANCE (FT)	11.64	11.760	11.838	12.28	12.043	12.219	11.873	12.283	11.563	11.488	11.800	11.780	11.563	11.963	11.488	11.344					

NOTE: RM-1 THRU RM-24 ALINEMENT SHOTS ARE TAKEN WITH INSTRUMENT SET UP ON 3+43 E/W. RM-25 THRU RM-30 ALINEMENT SHOTS ARE TAKEN WITH INSTRUMENT SET UP ON 3+45 E/W. RM-13 IS SOUTH OF BASELINE. ALL OTHER REFERENCE MARKS ARE NORTH OF BASELINE.  
 \* RM-13 IS SOUTH OF BASELINE. ALL OTHER REFERENCE MARKS ARE NORTH OF BASELINE.  
 NOTE: THE DIFFERENTIAL GRAPHS (1975 - DATE) ARE PLOTTED USING THE EQUATION (S - R) - 161" DIFF. THE 0.151 IS CAUSED BY THE FOLLOWING BENCH MARK (N.B.M.S) CONNECTIONS: P.M. 5 C.C. (1975 - 74) (ELEV.) 3.122 - 1975 (ELEV.) 2.971 - 0.151"  
 NOTE: OAP DESTROYED; SHOT NATURAL GROUND.

NO. OF REFERENCE MARKS	RM-1	RM-2	RM-3	RM-4	RM-5	RM-6	RM-7	RM-8	RM-9	RM-10	RM-11	RM-12	RM-13	RM-14	RM-15	RM-16	RM-17	RM-18	RM-19	RM-20	Temp	Gage 1	Gage 2	Remarks	E.F.E.	E.F.W.
INITIAL DATE	12-2-75	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	2-2-76	49°	0.32			12-875	
ORIGINAL READINGS (FT)	14.68	14.72	14.73	14.78	14.76	14.77	14.79	14.74	14.76	14.77	14.71	14.70	14.74	14.73	14.68	14.67	14.67	14.66	14.61	14.61	14.37				3.122	

\*\* ELEVATION OF BENCH MARK USED

NO. OF REFERENCE MARKS	RM2-RM3	RM4-RM5	RM6-RM7	RM8-RM9	RM10-RM11	RM12-RM13	RM14-RM15	RM16-RM17	RM18-RM19	TEMP	Remarks
INITIAL DATE	12-2-75	12-2-75	12-2-75	12-2-75	12-2-75	12-2-75	12-2-75	12-2-75	12-2-75	54°	
ORIGINAL DISTANCE (IN)	24.313	24.800	23.760	105.83*	103.96*	24.000	24.094	24.313			





NOTE: \* APPEARS TO BE SURVEY ERROR.

P.M. J-279 (1971 ADJUSTMENT) ELEVATION 0.786 FEET N.S.V.D.  
 P.M. WAS SET AS FOLLOWS: ABOUT 1.5 MILES SOUTHEAST ALONG STATE HIGHWAY 25 FROM THE DRAW BRIDGE OVER THE DOULLIT CANAL AT EMPIRE, THERE 0.1 MILE NORTHEAST ALONG A SHELLEY DRIVEWAY, 200 FEET NORTH OF THE CENTER OF THE CROSSING OF THE DRIVEWAY AND THE MISSOURI PACIFIC RAILROAD, 175 FEET NORTHWEST OF THE CENTER LINE OF THE DRIVE, 80.5 FEET NORTHWEST OF THE SOUTHWEST RAIL, 40 FEET SOUTHWEST OF THE CENTER LINE OF THE DRIVE, 1/2 FEET SOUTH OF THE TOP OF THE HIGHWAY, 0.6 FOOT NORTHWEST OF A METAL WIRELESS POST ABOUT LEVEL WITH THE TRACK AND ON THE TOP OF A COPPER-COATED ROD THAT IS DRIVEN TO A DEPTH OF 30 FEET AND THAT IS ENCASED IN A 6-INCH METAL PIPE THAT PROJECTS 0.2 FOOT.  
 P.M. - K-195 (1971 ADJUSTMENT) ELEVATION 7.320 FEET N.S.V.D.  
 P.M. WAS SET AS FOLLOWS: AT EMPIRE, SET IN THE TOP OF THE NORTH-EAST END OF THE NORTHWEST CONCRETE ABUTMENT OF THE STATE HIGHWAY 25 DRAW BRIDGE OVER THE DOULLIT CANAL AT EMPIRE, 21.4 FEET NORTHWEST OF THE CENTER OF THE HIGHWAY, 4.5 FEET NORTHWEST OF THE BRIDGE OPERATORS HOUSE, 0.8 FOOT SOUTHWEST OF THE NORTH-EAST END OF THE ABUTMENT AND 1 FOOT BELOW THE LEVEL OF THE HIGHWAY.

NOTE: THE ABOVE P.M. ELEVATIONS WERE DERIVED FROM THE LATEST LEVELING AND ARE BASED ON A SUPPLEMENTARY ADJUSTMENT OF 1971. COPIED FROM VERTICAL CONTROL DATA BY THE GEODETIC SURVEY GUARD 240085, PAGES 1, 2 AND 5, LINE 101 AS ADJUSTED ELEVATIONS OF 1971. THIS INFORMATION IS ON FILE IN THE SURVEY BRANCH.

NEW ORLEANS TO VENICE, LA.  
 HURRICANE PROTECTION REACH B-1  
 PERIODIC INSPECTION  
 EMPIRE FLOODGATE  
 ALINEMENT AND SETTLEMENT  
 REFERENCE MARKS - TABULATIONS  
 U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS  
 CORPS OF ENGINEERS  
 SHEET OF SHEET FILE NO. H-4-27323/









NOTE: FOR LOCATION OF SETTLEMENT REFERENCE MARKS SEE PLATE.  
FOR TABULATION OF ELEVATIONS SEE PLATE.

NOTE: ALL POINTS PLOTTED AFTER 1979 ARE USING THE EQUATION  $(R-R) - .151 = \text{DIFF.}$ ; SEE TABULATION CHART FOR FURTHER INFORMATION.


NEW ORLEANS TO VENICE, LA.  
HURRICANE PROTECTION REACH B-1  
PERIODIC INSPECTION  
EMPIRE FLOODGATE  
**SETTLEMENT AND REFERENCE MARKS  
DIFFERENTIAL'S MOVEMENT**  
U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS  
CORPS OF ENGINEERS  
FILE NO H-4-27323





NEW ORLEANS TO VENICE, LA.  
HURRICANE PROTECTION REACH B-1  
PERIODIC INSPECTION  
EMPIRE FLOODGATE  
SETTLEMENT AND REFERENCE MARKS  
DIFFERENTIAL'S MOVEMENT  
U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS  
CORPS OF ENGINEERS  
FILE NO H-4-27323





**LEGEND**

- May 1976 ———
- July 1977 - - - - -
- Sept. 1978 ·····
- Apr. 1980 - · - · - ·
- Jan. 1981 ●——●
- June 1982 ●——●
- Jan. 1983 ●——●
- Mar. 1984 ○——○

NEW ORLEANS TO VENICE, LA.  
 HURRICANE PROTECTION REACH B-1  
 PERIODIC INSPECTION  
 EMPIRE FLOODGATE  
**REFERENCE MARKS**  
**DIFFERENTIAL CHART**  
 U.S. ARMY ENGINEER DISTRICT, NEW ORLEANS  
 CORPS OF ENGINEERS



0+10.00    0+50.00    1+00.00    1+50.00    2+00.00    2+50.00    3+00.00    3+50.00    4+00.00    4+50.00    5+00.00

SOUTH

NORTH



NORTH APPROACH CHANNEL

EL. IN FT. ABOVE

EL. IN FT. ABOVE

FOOT

0.00	1.00	2.00	3.00	4.00	5.00
6.00	7.00	8.00	9.00	10.00	11.00
12.00	13.00	14.00	15.00	16.00	17.00
18.00	19.00	20.00	21.00	22.00	23.00
24.00	25.00	26.00	27.00	28.00	29.00
30.00	31.00	32.00	33.00	34.00	35.00
36.00	37.00	38.00	39.00	40.00	41.00
42.00	43.00	44.00	45.00	46.00	47.00
48.00	49.00	50.00	51.00	52.00	53.00
54.00	55.00	56.00	57.00	58.00	59.00
60.00	61.00	62.00	63.00	64.00	65.00
66.00	67.00	68.00	69.00	70.00	71.00
72.00	73.00	74.00	75.00	76.00	77.00
78.00	79.00	80.00	81.00	82.00	83.00
84.00	85.00	86.00	87.00	88.00	89.00
90.00	91.00	92.00	93.00	94.00	95.00
96.00	97.00	98.00	99.00	100.00	

NOTE  
SECTIONS PLOTTED LOOKING NORTH

N.O. TO VENICE  
HURR PROT REACH  
EMPIRE FLOODING N. RPP. CHANN  
PROFILE SURVEY (77-83)

U.S. ARMY ENGINEERS WASH. DC. CORPS OF ENGINEERS

SHEET OF    100    100    FILE NO.

PLATE II-S



SOUTH

NORTH

0  
10  
20  
ELEV. IN FT. ABOVE

0  
10  
20  
ELEV. IN FT. ABOVE

0+30.00

0+50.00

1+00.00

1+50.00

2+00.00

2+50.00

3+00.00

3+50.00

4+00.00

4+50.00

5+00.00

SOUTH APPROACH CHANNEL

LEGEND


---	SECTION	JOB NO. 75-724
---	27 APR 50	JOB NO. 80-228
---	28 APR 51	JOB NO. 81-143
---	29 APR 51	JOB NO. 82-158
---	30 APR 51	JOB NO. 83-132

NOTE  
SECTION PLOTTED LOOKING NORTH

N.O. TO VENICE  
HURR PROT REACH  
EMPIRE FLOOR 5: APP. CHANN  
PROFILE SURVEY (77-83)

U.S. ARMY ENGINEERS NEW ORLEANS CORPS OF ENGINEERS  
SHEET OF 1003 FILE NO.  
PLATE I-5A





**FOUND**


NO. 1	NO. 2	NO. 3	NO. 4	NO. 5	NO. 6	NO. 7	NO. 8	NO. 9	NO. 10
100	100	100	100	100	100	100	100	100	100

**NOTE**  
SECTION PLATTER LENGTH 60 FT.

W.C. TO VENICE  
 RIVER FRONT REACH  
 EMPIRE FLOORING CO. APP. CHANN  
 SCOUR SURVEY (77-83)

PLATE I-6






LEGEND

—	Jan. 20, 1974
—	Jan. 20, 1974
—	Jan. 20, 1974
—	Jan. 20, 1974
—	Jan. 20, 1974

DATE  
SECTION PLOTTED LATEST DATA

W.G. TO VENICE  
 NARR. PROT. REACH  
 EMPIRE FLOORING & APP. CHANN  
 SCOUR SURVEY (77-83)  
 U.S. NAVY ENGINEERS AND ARCHITECTS, CORPS OF ENGINEERS  
 SHEET OF 2 JAN. 1983 FILE NO.  
 PLATE I-7






**LEGEND**

.....	.....	.....	.....
.....	.....	.....	.....
.....	.....	.....	.....
.....	.....	.....	.....
.....	.....	.....	.....

**NOTE**  
 ENTIRE PLATE SHOWS SECTION

N.G. TO VENICE  
 MAIN FORT BEACH  
 ENTIRE FLOOR 6 - APP. CHANN  
**SCOUR SURVEY (77-83)**  
 N.G. AND SURVEYING FOR MARINE CORPS OF ENGINEERS  
 SHEET OF 1989 FILE NO.  
**PLATE I-8**






**LEGEND**

—	SECTION	DATE
- - -	20' DEPTH	1951.05.20
· · ·	30' DEPTH	1951.05.20
· · ·	40' DEPTH	1951.05.20
· · ·	50' DEPTH	1951.05.20

**DATE**  
SECTION PLOTTED: 1951.05.20

N.G. TO VENICE  
 HUNTER POINT REACH  
 CENTRE FLOORLINE W. RFP-CHANN  
**SCOUR SURVEY (77-03)**  
 U.S. ARMY ENGINEERS AND ARCHITECTS DISTRICT OF COLUMBIA  
 SHEET OF 10 SHEETS FILE NO.  
**PLATE II-9**






LEGEND

—	1950-51	1952-53
—	1953-54	1954-55
—	1955-56	1956-57
—	1957-58	1958-59
—	1959-60	1960-61

NOTE  
SECTION PLATTEN LOOKING WEST

W.D. TO VENTURE  
HARR FROST REACH  
ENTIRE FLOODING & MAP CHANGES  
**SCOUR SURVEY (77-83)**  
U.S. ARMY ENGINEER REGIMENT CORPS OF ENGINEERS  
WEST OF    MAP. 100    FILE NO.  
**PLATE I-10**





LEGEND

-----	20' - 20'
-----	20' - 20'
-----	20' - 20'
-----	20' - 20'
-----	20' - 20'

NOTE  
SECTION PLATED UNDER 100%

W-8 - 10 YENICE  
 W-8 - 10 YENICE  
 ENTIRE FLOORIS 6' W.P. CHAIN  
 SCOUR SURVEY (77-83)  
 U.S. NAVY ENGINEERING AND ARCHITECTURE  
 DRAWN BY: [unclear] FILE NO. [unclear]  
 PLATE D-11



SECTION V- INSPECTION

5-01 Inspection Team. The inspection of the structure was conducted on 31 January 1984 by the following personnel:

NOD

Johnny Drummond  
Harvey Sims  
Angel Misland  
Kevin Healy  
Richard Baldini  
Mohan Desai

General Engineering Section  
General Engineering Section  
Hydraulics & Hydrologic Branch  
Foundations & Materials Branch  
Operation Division  
Structural Design Section

PLAQUEMINES PARISH COMMISSION COUNCIL

Henry Urban

5-02 Orientation. Prior to the inspection, the team members were given a brief orientation of the following features of the structure: Hydraulic and hydrology, structural considerations, foundations, operating machinery and construction history.

5-03 Observations. The floodgate was not dewatered at the time of the inspection, therefore, the following observations were limited to those visible above the water surface.

A. Structure.

1. Reinforced Concrete. The overall appearance of the concrete was good. With the exception of a few minor flaws, no unusual deterioration was noticed.

a. Floodwall. There were some temperature and shrinkage cracks on the stem and walkway area of T-wall monolith T-4R. Some of

these cracks were noted in previous inspection reports and showed no signs of activity.

b. Joints. The recent joint measurements between \*reference marks RM2-RM3 and RM-4-RM-5 show no substantial change from the previous ones. The wall foundation seems to have stabilized but these measurements will continue to be monitored. The waterstop at the joint between monoliths T-4R and T-3R was in good condition.\*

c. Gatebay Monolith. A minor concrete popout was noticed on the top surface of the west side wall (Photo 1). Some handrail post anchors and a safety chain at a bulkhead recess were missing. To avoid further deterioration of the concrete, the spall should be repaired with epoxy concrete. Also, the missing post anchors and chain should be installed to avoid hazardous conditions.

d. Needle Storage Rack. The steel girders are well painted and the concrete needles are in very good condition. Some timbers are decayed but have no significant effect on structure. They \*should be replaced prior to any future dewatering operation.

2. The gate seems to be in good condition except for damage to the gate skin plate due to an accidental impact by a vessel (Photo 2). This damage is not effecting the operational condition of the gate.

3. Timber Guidewalls. Timber guidewalls are in good condition.

B. Hydraulic & Hydrology.

1. The breakwater dike on the west bank of the south approach channel has lost practically all the riprap. The embankment seems to be lower than the design elevation which is +3.0 feet MSL.

2. The staff gage on the guidewall should be painted again. It is difficult to read the elevations. The lowest elevation that can be read is 4 feet.

C. Foundations & Materials.

\* 1. All banks are in good condition.

2. Reference mark No. 20 shows excessive settlement at the east edge of the outer T-wall monolith T-4R. It was observed that the joint between monolith T-4R and the adjoining T-3R is widening at the top as can also be seen from the measurements of distance between marks 18 and 19 (Photo 3) presented on Plate I-2. It appears from these observations that monolith T-4R is rotating due to settlement under its outermost edge. Minor cracks were also observed at the top of monolith T-4R, one of which continued down each side of the monolith. It is recommended that monolith T-4R be monitored closely in the future to determine if the rate of settlement of the monolith and its pile foundation will decrease as primary consolidation of the surrounding \*soils levels off. The waterstop at the joint between monoliths T-4R and T-3R was in good condition. If it becomes ruptured due to increased widening of the joint, this joint will be resealed.\*



SECTION V - INSPECTION

5-01 Inspection Team. The inspection of the structure was conducted on 31 January 1984 by the following personnel:

NOD

Johnny Drummond	General Engineering Section
Harvey Sims	General Engineering Section
Angel Mislán	Hydraulics & Hydrologic Branch
Kevin Healy	Foundations & Materials Branch
Richard Baldini	Operations Division
Mohan Desai	Structural Design Section

PLAQUEMINES PARISH COMMISSION COUNCIL

Henry Urban

5-02 Orientation. Prior to the inspection, the team members were given a brief orientation of the following features of the structure: Hydraulic and hydrology, structural considerations, foundations, operating machinery and construction history.

5-03 Observations. The floodgate was not dewatered at the time of the inspection, therefore, the following observations were limited to those visible above the water surface.

A. Structure.

1. Reinforced Concrete. The overall appearance of the concrete was good. Excluding few minor flaws, no unusual deterioration was noticed.

a. Floodwall. There were some temperature and shrinkage cracks on the stem and walkway area of the T-wall

monolith T-4R. Some of these cracks were noted in previous inspection reports and showed no signs of activity.

b. Joints. The recent joint measurements between reference marks RM2-RM3, RM4-RM5 and RM18-RM19 show no substantial change from the previous ones. The wall foundation seems to have stabilized but these measurements will continue to be monitored.

c. Gatebay Monolith. A minor concrete popout was noticed on the top surface of the west side wall (Photo 1). Some handrail post anchors and a safety chain at bulkhead recess were missing. To avoid further deterioration of the concrete, pot hole should be repaired with epoxy concrete. Also, the missing post anchors and chain should be installed to avoid hazardous conditions.

d. Needle Storage Rack. The steel girders are well painted and the concrete needle is in very good condition. Some timbers are decayed but have no significant effect to structure.

2. The gate seems to be in good condition except for damage to the gate skin plate due to an accidental hit by a vessel (Photo 2). This damage is not effecting the operational condition of the gate.

3. Timber Guidewalls. Timber guidewalls are in good condition.

B. Hydraulic & Hydrology.

1. The breakwater dike on the west bank of the south approach channel has lost practically all the riprap. The embankment seems to be lower than the design elevation which is +3.0 feet MSL.

2. The staff gage on the guidewall should be painted again. It is difficult to read the elevations. The lowest elevation that can be read is 4 feet.

C. Foundations & Materials.

1. Instrumentation has shown that the levee supporting the sheet piling sections on each end of the structure is undergoing consolidation. However, the resulting settlements have been anticipated in the GDM and will continue until the completion of primary consolidation, at which time the sheet pile will be capped. Monitoring of the sheet piling should be continued until primary consolidation has leveled off.

2. All banks are in good condition.

3. Reference mark No. 20 shows excessive settlement at the east edge of the outer T-wall monolith T-4R. It was observed that the joint between monolith T-4R and the adjoining T-3R is widening at the top as can also be seen from the measurements of distance between marks 18 and 19 (Photo 3) presented on Plate I-2. It appears from these observations that monolith T-4R is rotating due to settlement under its outermost edge. Minor

cracks were also observed at the top of monolith T-4R, one of which continued down each side of the monolith. It is recommended that close attention be paid to monolith T-4R in the future to determine if the rate of settlement of the monolith and its pile foundation will decrease as primary consolidation of the surrounding soils levels off.



Photo 1: Concrete Popout on Top of West Side Wall




Photo 2: Damage to Gate Skin Plate





Photo 3: Excessive Gap Between RM 19 and RM 18

SECTION VI - CONCLUSIONS AND REMEDIAL ACTIONS

6-01 Conclusion. It is concluded that Empire Floodgate is a stable, safe, well maintained structure in satisfactory operating condition.

6-02 Remedial Action. The following remedial actions will be accomplished by the local interest (Plaquemines Parish Commission Council) in FY 85.

- a. The gate skin plate will be repaired.
- b. Riprap will be replaced at the breakwater dike on the west bank of the south approach channel.
- c. The staff gage on the guidewall will be repainted.

The following remedial actions will be accomplished by Government hired labor forces at scheduled periodic surveys and inspections:

- d. The temperature and shrinkage cracks on the stem and walkway area of the T-wall monolith T-4R will continue to be monitored for signs of activity.
- e. The measurements for RM2-RM3, RM4-RM5, RM18-RM19 and RM20 will be monitored for substantial changes.
- f. Monitoring of the sheet piling will be continued until primary consolidation has leveled off.
- g. Monolith T-4R will be monitored in the future for settlement as primary consolidation of the surrounding soils levels off.

6-03 Next Inspection. The next inspection of Empire Floodgate <sup>s</sup>if scheduled for Jan 1987. The structure will not be dewatered at that time.