
WESTERN FEDERAL LANDS HIGHWAY DIVISION FEDERAL HIGHWAY ADMINISTRATION

Glenn Kutzera Project Manager Glenn.kutzera@dot.gov Phone (360) 619-7769



July 29th, 2011

POWERS/AGNESS ROAD NEWSLETTER

Progress Report

Tidewater crews spent part of the week of July 29th finishing the excavation for the large culvert installation at Mill Creek. Work began also on formwork for the headwall at the site. Crews also spent time assembling the large culvert to be placed at the site. Workers also installed cross pipe along the four mile construction area. This is requiring delays for traffic in both directions. The bypass road at Hayes Creek is complete with the installation of a stop/go signal system. There are short delays at Hayes Creek.



Construction Scheduled for the week of August 1st

Crews will continue to work at the Mill Creek culvert site and will also be installing drainage culverts across the roadway at various locations. Be aware and cautious of dump trucks transporting materials on the roadway and machinery working along side of the roadway.

Traffic Information

As construction activities continue this upcoming week, expect delays of less than 30 minutes.

Contractor's Work Schedule

Monday thru Friday, Hours: 7am – 6pm

All newsletters can be accessed at http://www.wfl.fhwa.dot.gov/projects/powers agness