

Appendix A

Heartland Corridor Clearance Improvement Project Construction Schedule

				2008																												2009												2010											
				Const.	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
Obstruction	Tunnel Lgth.	MP	Duration	Est. Cost																																																			
Slide Fence		N-410.29		17,488																																																			
Vaughan	1,113	N-412.08	43	8,568,071																										Liner																									
Roderfield	924	N-413.07	12	2,178,249	Notching																																																		
Laurel	803	N-414.09	39	6,240,750	Liner																																																		
Gordon	1,271	N-415.07	48	4,780,280	Liner																																																		
Slide Fence		N-418.3		17,488																																																			
Slide Fence		N-434.5		17,488																																																			
Glen Alum	1,302	N-439.37	12	2,313,629																			Notching																																
Slide Fence		N-446.5		15,240																			Modify Fence - NS Forces																																
Hatfield Main 1	984	N-462.09	17	1,342,583																			Track work																																
Hatfield Main 2	977	N-462.09	22	5,732,281																			Notching																																
Through Truss		N-462.3		62,337																			Modify Bracing																																
Slide Fence		N-467.2		75,334																			Modify Fence - NS Forces																																
Williamson	678	N-471.62	26	5,198,822																									Liner																										
Tunnel 1	2,627	NA-3.30	53	13,363,882																									Liner																										
Tunnel 2	380	NA-6.02	13	2,201,473																									Run around																										
Tunnel 3	1,848	NA-6.82	37	8,336,972																									Liner																										
Tunnel 4	2,068	NA-12.68	42	4,467,150																									Notching																										
Tunnel 7	1,265	NA-15.67	37	1,694,422																									Drainage work																										
Through Truss		N-576.93		90,000	Modify Bracing																																																		
OHB		N-579.83		858,200	Shift Track																																																		
Through Truss		N-634.74		1,975	Modify Bracing - NS Forces																																																		
Through Truss		N-651.77		1,975	Modify Bracing - NS Forces																																																		
Through Truss		N-653.84		12,087	Modify Bracing - NS Forces																																																		
Through Truss		N-683.96		24,651	Modify Bracing - NS Forces																																																		