

File

CONTRACTOR'S SUBMITTAL TRANSMITTAL

5ND LANTDIV 4-4355/3 (Rev. 8/78)

CONTRACT NO. 81-C-1766	TRANSMITTAL NO. 39D	DATE Dec. 14, 1983
FROM CONTRACTOR Trader Construction		PROJECT TITLE AND LOCATION PUBLIC WORKS MCB Camp Lejeune, N.C.
TO Lockwood Greene/Six Associates		

<p align="center">CONTRACTOR USE ONLY</p> <p align="center">*List only one specification division per form.</p> <p align="center">List only one of the following categories on each transmittal form, and indicate which is being submitted</p> <p><input type="checkbox"/> Contractor Approved <input type="checkbox"/> OICC Approval <input checked="" type="checkbox"/> Deviation/Substitution For OICC Approval</p>	<p align="center">REVIEWER USE ONLY</p> <p align="center">**ACTION CODES</p> <p>A-Approved D-Disapproved AN-Approved as noted RA-Receipt acknowledged. C-Comments R-Resubmit</p>
--	---

ITEM NO.	PROJ. SPEC. SECT. & PARA. and/or PROJ. DWG. NO.	ITEM IDENTIFICATION (Type, size, model no., Mfg. name, dwg. or brochure number)	NO. OF COPIES	ACTION CODES	REVIEWER'S INITIALS CODE AND DATE
132	07410/1.1.3	Test Reports for Paint Finish	7	R	406 CMT 1/23/84
	07410/1.1.3	Zip Rib Transmittal	7	AN	JJA-0525
	07410/1.2.2	Metal Roofing Shp Dwg (revised) & Metal roof design guide	7	AN	2/3/84
	07410/1.2.3	Load Test Reports for 16", 24 ga. steel	7	AN	↓
	07410/1.2.1	Zip Rib Cat. Dat.	7	AN	

CONTRACTOR'S COMMENTS

COPY TO: FIELD
DATE: FEB 27 1984

COPY OF TRANSMITTAL AND SUBMITTALS TO ROICC ROICC, Camp Lejeune, N.C.		CONTRACTOR REPRESENTATIVE (Signature) Dale Stallings
DATE RECEIVED BY REVIEWER 18 JAN 84	FROM (Reviewer) LANTDIV	TO TRADER

- Submittals are returned with action indicated. Approval of an item does not include approval of any deviation from the contract requirements unless the contractor calls attention to and supports the deviation.
- Submittals are forwarded to LANTDIV with A-E recommendations indicated in REVIEWER USE ONLY Section and in comments below on ONE COPY of the transmittal form.


REVIEWER'S COMMENTS

SEE ATTACHED COMMENTS

COLOR: BLACK AS SPECIFIED. RESUBMIT TEST REPORTS AS NOTED.

DEVIATION ON 16" WIDE 1/2" RIB IS ACCEPTABLE. SUBMITTAL IS APPROVED AS NOTED, JJA 2/3/84.

COPIES TO: ROICC (2) LANTDIV (1) A-E (1)	DATE 1/24/84	SIGNATURE JJA
---	-----------------	------------------



21 4607
SUBMITTAL No. 39D

DATE 14 DEC 83

REVIEW COMMENTS

1. RESUBMIT TEST REPORTS - REPORTS SUBMITTED DO NOT INDICATE COMPLIANCE WITH SALT SPRAY RESISTANCE AND ABRASION RESISTANCE. RESUBMIT INDICATING COMPLIANCE WITH SPECIFIED REQUIREMENTS.
2. DRAWINGS ARE APPROVED AS NOTED.
3. ABOVE SUBJECT TO NO CHANGE IN COST OR TIME.

Jerry J. Harts

John

CONTRACTOR'S SUBMITTAL TRANSMITTAL
LANTDIV NORFOLK 4-4355/3, (Rev. 11-80)

CONTRACT NO. 81-C1766	TRANSMITTAL NO. 39A	DATE 1 Nov 83
--------------------------	------------------------	------------------

FROM CONTRACTOR
Trader Construction Company

TO
Lockwood Greene/Six Associates

PROJECT TITLE AND LOCATION
Public Works Building & Helipad
MCB
Camp Lejeune, NC

CONTRACTOR USE ONLY

REVIEWER USE ONLY

*List only one specification division per form.

****ACTION CODES**
A-Approved
D-Disapproved
AN-Approved as noted
RA-Receipt acknowledged.
C-Comments
R-Resubmit

List only one of the following categories on each transmittal form, and indicate which is being submitted

- Contractor Approved OICC Approval Deviation/Substitution For OICC Approval

ITEM NO.	PROJ. SPEC. SECT. & PARA. and/or PROJ. DWG. NO. *	ITEM IDENTIFICATION (Type, size, model no., Mfg. name, dwg. or brochure number)	NO. OF COPIES	ACTION CODES **	REVIEWER'S INITIALS CODE AND DATE
132	07410 1.2.2	<u>METAL HOOFING, SHOP DRAWINGS</u> <u>SHOP DWG</u>	7	DR	<u>OSZ</u> <u>25 NOV 83</u>
		<u>Zip-Rib, Catalog Data</u>	7	ROUTING ORDER	INT
		<u>Zip-Rib Letter of Transmittal, dtd 29 Sep 83</u>	7	1	<u>✓</u>
		<u>DL Laboratories, Test Report, 24 Jan 83</u>	7	2	
		<u>DL Laboratories, Test Report, 2 Jun 80</u>	7	3	
		<u>DL Laboratories, Test Report, 2 Jun 80</u>	7	4	
		<u>Zip-Rib Tech. Specs. 07412</u>	7	5	

CONTRACTOR'S COMMENTS

1. 16" width in lieu of 20" ; 2½" Standing seam in lieu of 1½"
2. Proposed product equal s or exceeds specified product and is considered to be a satisfactory substitute.
3. N/A
4. See attached technical specifications and laboratory reports. Also refer to shop drawings previously forwarded by separate correspondence.

COPY OF TRANSMITTAL AND SUBMITTALS TO ROICC: ROICC, Camp Lejeune, NC

CONTRACTOR REPRESENTATIVE (Signature): *John May*

DATE RECEIVED BY REVIEWER: 14 NOV 83

FROM (Reviewer): LANTDIV

TO: TRADER CONST CO.

- Submittals are returned with action indicated. Approval of an item does not include approval of any deviation from the contract requirements unless the contractor calls attention to and supports the deviation.
- Submittals are forwarded to LANTDIV with A-E recommendations indicated in REVIEWER USE ONLY Section and in comments below on ONE COPY of the transmittal form.

REVIEWER'S COMMENTS

DRAWING SUBMITTED DOES NOT PROVIDE ADEQUATE CLOSURE STRIPS OR SEALANT IN DETAILS. WHY TWO REPORTS ON FINISH OF PANEL? WHICH IS RIGHT? WHAT IS BEING PROVIDED AL OR STEEL. CATALOG DATA FOR AL IS OUTDATED. POOR SUBMITTAL!

COPIES TO: ROICC (2), LANTDIV (1), A-E (1)

DATE: 25 NOV 83

SIGNATURE: *John May*

copy 12-7-87

