

J. P. Lacy, Director of Power Division, TVA File # 120

J. P. Lacy, Director of Engineering Division, TVA File # 120

February 3, 1970

~~REVIEW OF THE 1969 - ANNUAL FIELD INSPECTION~~

Attached is a comprehensive report from J. P. H. Miller to R. M. Gilmore of the October 1, 1969, power plant inspection at Kinston which includes recommendations for corrective work. I enclose in these recommendations.

J. P. Lacy

CC: Mr. Gilmore, File # 120

Attachment

CK: Mr. Gandy, File # 120
J. P. Lacy, Box WH-X (1) - w/3 attachments
Power Manager's File, File # 120

V. H. Gilmore, Head Civil Engineer (Survey and Testimony), 401 AB-2

J. F. E. Gilmore, Civil Engineer (Survey and Testimony), 402 AB-2

February 2, 1970

KINGMAN ROCK PLANT - ANNUAL ASH DIKE INSPECTION

On October 11, 1969, J. L. Bell of SWP; A. G. Gummow, Plant Superintendent; L. R. Kennedy, Assistant Plant Superintendent; R. J. Rose, Operating Supervisor; and H. G. Bechtel and I of HED inspected the ash dikes at Kingman Rock Plant.

Plant personnel have completed raising the dikes around the initial ash area with heavy ash to approximately elevation 765. The outside slope of the east dike is approximately 6:1 and is in very good condition. The outside slopes of the north and west dikes are approximately 2:1 with the outside slope of the west dike developing some erosion gullies (picture 1). The top width of the dikes is approximately 10 feet. The north dike is having ash deposited against it. The outside slope of the west dike will be flattened. The dikes are based on the attached print of drawing 103403.

The initial ash area has been filled to approximately elevation 765. Slimes water flows from the ash pipe outfalls to the spillway in a trench it maintains through the initial ash area. This spillway discharges into the main pond. The velocity of the slimes water is great enough so very little ash is deposited in the initial area.

Plant personnel were in the process of widening the road dikes to the inside prior to raising (picture 1). See attached print of drawing 103403 for location of pictures.

Plant personnel report that the drainage between the west dike and the railroad is acidic. This drainage was routed in a ditch north of and parallel to the north and road dikes, mixing with the slimes water, thus allowing more water contact time as well as some dilution of the drainage. The contact time and dilution reduced the acidity of the effluent through the main spillways to the river.

No raising has been done on dike C. The plant personnel have attempted to establish vegetation on the outside earth slope of dike C, with type 7 mixture as recommended; but at the time of our inspection, very little growth could be seen. Several logs and other trash were seen on the outside slope of dike C in the steep for wave protection of high flood out should be flattened (picture 2). Picture 4 shows the inside slope of dike C which has eroded vertically. This has occurred in several places along the inside slope. At the present time, the

W. H. Culvert
November 24, 1970

EXPERIMENTAL PLOTS - ADDITIONAL INFORMATION

construction does not constitute a hazard if the present widening construction continues. The widening of the dikes is advancing along the road dikes toward dike C.

The spillway and ditcher are allowing a small amount of fly ash to escape into the river due to the lack of sufficient height between the bottom of the ditcher and top of ash.

Mr. Spangler informed us that water was leaking around the outside of the spillway pipes. Since our inspection, further investigations have been completed. These investigations showed the flow to be from broken pipes. For a full report on these investigations, see memorandum, H. G. Buttis to W. H. Culvert, dated October 30, 1969.

Our recommendations are as follows:

1. Dress up the outside slopes of the west dike and slope to 3:1, maintaining a top width of at least 16 feet.
2. On the outside slopes of the east and west dikes of the initial area, establish two experimental plots, on each slope, about 30 feet long. One plot shall be covered with 6+ inches of soil, fertilized and seeded; the other plot shall be lined to neutralize the ash, then fertilized and seeded. We recommend type 7 grass mixture for seeding. Seeding and fertilizing shall be in accordance with portion 130 of the T-1 Specifications. Dredge shall be notified of the results of these experiments.
3. Add a 2-foot section of pipe to the spillways and install standard ditchers. This must be done to avoid fly ash entering the reservoir, even if it means raising the dikes as recommended to maintain a 4-foot floodboard.
4. Continue widening the existing dikes before raising. The top of the original dikes shall be left as a berm and the dikes raised with slopes of 2:1 on the inside and 3:1 on the outside with 16-foot top width. The maximum height of each lift shall not exceed 10 feet before providing a berm.
5. Reseed, with type 7 mixture, the outside earth slopes of dike C, where necessary.
6. Flatten the upper portion of the outside slope of dike C (picture 2) to 3:1 or flatter, being sure to leave a top width of at least 16 feet.

V. R. Oliver
Technology Co., 1970

~~ALL INFORMATION CONTAINED~~ - EXCEPT THAT WHICH IS HEREBY SPECIFIED

7. Remove legs and wash from the outside slopes of dikes G1 and G2
other legs are deposited, they shall be removed immediately.

J. P. L. Lucy

JP/LBL
Attachments

Covered: V. R. Oliver

J. P. Lucy

VME:102--2/2/70
cc (Attachments):
J. P. Lucy, May 12-X

VPL:102--2/2/70
cc (Attachments):
J. R. Parrish, SOS ERIC

TVA-00005727

M. G. Beattie, Head Water Surveyor (Survey and Inspection), and
H. J. Spangler, Assistant Chief Water Surveyor (Survey and Inspection), were sent
October 29, 1949.

~~CONFIDENTIAL~~ - ~~SECRET~~ - ~~EXEMPT FROM E.O. 13526~~ - ~~EXEMPT FROM E.O. 13526~~

Survey was carried around the dike between A. S. Reservoir, Illinois River reservoir, to determine if there is a small flow of water and how it could be related to the parallel pipeline pipe. We were unable to observe this flow during our inspection due to the high elevation of the reservoir. Mr. Spangler agreed to dig down to the pipe on the reservoir side of the dike road and to notify us when this was done so we could make an inspection. The purpose of this investigation was to determine whether the parallel flow was due to the water entering the pipe being undermined by the blacktail or whether the flow was traveling an equivalent distance through the till.

On October 29, 1949, these excavations were inspected by the following personnel:

Wade Brown	-	NSP
L. L. Kennedy	-	Assistant Plant Superintendent
H. J. Hunt	-	Plant Supervisor
J. L. Glover	-	NSP
M. G. Beattie	-	NSP

There was considerable flow parallel to the pipe as observed from the previously described observation hole (see attached sketch). This eliminated undermining at the outlet end as a possible cause. In order to know whether the flow was free water within the pipe or from a parallel channel extending the full length of the pipe, an additional hole was excavated at the edge of the dike road on the pond side. Water which entered this hole was free from a channel parallel to the pipe but seeped slowly from the soil in the bottom of the hole.

Water in the hole across the reservoir was at the same level as the reservoir. The water level in the hole on the pond side of the dike road was 0.4 foot higher than the reservoir and 1 foot lower than the pond.

When dye was placed in the spillway, it appeared in the hole across the reservoir, but not in the one across the pond. This proved

卷之三


10. *W. E. H. Oldfather, The History of the First Presbyterian Church of New York City, 1683-1883* (New York, 1883), pp. 11-12.

about 1000 feet away. It was all in the clear at this height. There were several small, irregular, yellowish patches. They were about 10 feet in diameter. The sand and gravel below them were very light tan to tan and yellow. About 10 minutes later another elevation in this ridge had returned to the original level. Some of the dry soil was washed in the hole around the tree stump. This contained the same tan material as the sand and gravel. Several more of these elevation changes did not occur until to the right between the two holes. These would take place in the clear in the valley and is probably due to water running off from high points between the two holes.

After discussing several possible solutions, the following course of action was agreed upon:

2. Pump all water from the inlet and outlet ends of the pipe and pump dry. Then pump the tank between the reservoir and one of the other two parallel drainholes (very small) successive or general water may suffice).
 3. If the pumping test of water (1) eliminates all but minor ground water seepage, the following will be done:
 - a. Remove joints of pipe and attempt to locate bad joints.
 - b. Remove fill around pipe from the reservoir hole through the continuation of pipe until the bad joints (dry joints) are exposed. It is suggested that the ditch should extend no deeper than the continuation of the pipe and without cutting. Protection by loose backfill shall be a minimum of 10 feet in length. Protection will be made by the backfill until the top half of the pipe is exposed. Additional backfill protection will then be provided at least as much of the lower portion of pipe as practicable so that the backfill can be backfilled with well compacted protective material. Backfill protection will be done in such a manner that it will not damage backfilling backfill prior to the construction of the adjacent segment. This will minimize the possibility of the pipe settling due to uneven support during the construction.
 - c. Backfill with selected impervious clay material placed in 6-foot layers and successively compacted with pneumatic tamper.
 - d. Remove pipe from the inside of all bad joints.

K&E 10 X 10 TO THE INCH 46 0700
7 X 10 INCHES MADE IN U.S.A.
KEUFFEL & ESSER CO.




KINGSTON STEAM PLANT



①
Slope of Dike parallel to R.R.
built by plant. Note steep slope.



②
Dike along Emory River: Arrow
points to mulch where an attempt
has been made to establish grass.
Not certain why seed has not
sprouted.




③
Logs on outside slope.

KINGSTON STEAM PLANT




(4)

Inside slope of Dike along Emory River. Note vertical slope caused by wave erosion inside pond.



(5)

Building of base prior to raising outside dike. Line divides old and new dike.



TVA-00005734