

UNITED STATES GOVERNMENT

Memorandum

TENNESSEE VALLEY AUTHORITY

CDB '80 1014 004

TO : H. S. Fox, Director of Fossil and Hydro Power, 716 EB-C

FROM : M. N. Sprouse, Manager of Engineering Design, W11A9 C-K

DATE : October 14, 1980

SUBJECT: KINGSTON STEAM PLANT - ANNUAL ASH DISPOSAL AREA INSPECTION

HRB
Kingston
Ash Disposal

Attached is a report from Joseph W. Touchton to Frank D. Stansberry dated October 9, 1980 (CDB 801014 003), on the joint inspection of the ash disposal areas at Kingston Steam Plant which includes a recommendation for corrective work. I concur in this recommendation.

Original Signed By
 I. L. Burroughs

M. N. Sprouse

GLB:JWT:TLT
 Attachment

- cc: R. O. Barnett, W9D224 C-K
- D. B. Bowen, 6204 MIB-K
- G. L. Buchanan, W3C126 C-K
- J. F. Darling, 403 KB-C (Attachment)
- MEDS, E4B37 C-K
- E. F. Thomas, 550 CST2-C (Attachment)

RELAYED - 1:35

OCT 16 '80

CIVIL ENG. & DES. BRANCH

IN	OUT
N Date Time	Date Time
✓	
	GLB
	DLG
	TJA
	HCB
	ELS
	REH
	REA
	NAL
✓	FDS 11:21 AM
✓	2018301 RJB 12:01 PM
	JRF
	RAD
	JHC
	REB
	SDS
	RWA

✓ 20 11:15 JW 20 11:30

✓ 20 11 KWB 20 11:30



UNITED STATES GOVERNMENT

Memorandum

TENNESSEE VALLEY AUTHORITY

CDB '80 1014 003

TO : Frank D. Stansberry, Head Civil Engineer (Site Development, Highway, Railroad, and Bridge Design), W3A51 C-K

FROM : Joseph W. Touchton, Civil Engineer (Site Development, Highway, and Railroad Design), W3A57 C-K

DATE : October 9, 1980

SUBJECT: KINGSTON STEAM PLANT - ANNUAL ASH DISPOSAL AREA INSPECTION

HRB
Kingston -
Ash Disposal

On September 18, 1980, Terry Pratt of F&H PR and Jerry Glover, Don Galloway, and I of EN DES inspected the ash disposal areas at Kingston Steam Plant. The findings were discussed with Ford Clayton, Assistant Plant Superintendent.

The last annual inspection was made on September 13, 1979 (CDB 791101 003).

On the attached print of drawing 10N⁴²⁰₂₄₀, the different areas are designated.

Change in Dikes Since Last Inspection

There has been no significant change in the dikes since last year's annual inspection.

A small area of surface wetness was observed at the toe of the exterior slope of the south end of dike C. We believe this condition is due to a concentration of rainfall surface runoff.

Placement of a bottom ash berm along the interior dike slopes of the ash disposal area has been completed.

A finger dike of bottom ash has been constructed parallel to and 200± feet north of the east end of the divider dike. This finger dike provides some relief from the effects of wave action and wind load on the buoyant skimmer in the divider dike flow-through spillway; however, this has not helped to reduce the amount of floating ash that passes into the stilling pool.

The tops of all dikes are smooth and sloped to the inside with a good crushed stone surface.

Change in Pond Operation Since Last Inspection

There has been no change in pond operation since last year's annual inspection.

Condition of Spillways, Skimmers, and Outlets

The standard spillways and skimmer in the stilling pool area appear to be in good condition and functioning properly (picture 1). The spillway outlets are discharging equally (picture 4), and the concrete end wall is in good condition. The riprap outfall to the intake channel appears to be in good condition with no sign of erosion. There was no sign of loss of ash into the intake channel. The weep holes in the concrete end wall of the spillway outlet pipes were seeping; however, the dike slope behind the end wall appeared to be dry and well compacted.



Buy U.S. Savings Bonds Regularly on the Payroll Savings Plan

Frank D. Stansberry
October 9, 1980

KINGSTON STEAM PLANT - ANNUAL ASH DISPOSAL AREA INSPECTION

The buoyant skimmer in the divider dike flow-through spillway is not adequate to prevent ash from passing into the stilling pool area. This is due mainly to the unusually high quantity of fly ash slurry present at Kingston Steam Plant. This high quantity causes a large buildup of slurry on the upstream side of the skimmer (pictures 6 and 7) which causes an unacceptable amount of fly ash to pass into the stilling pool area. In an attempt to alleviate this situation, plant personnel have designed and fabricated and were installing on the day of the inspection a sheet metal spillway and skimmer (pictures 9 through 15).

This spillway has dimensions of 5 feet by 10 feet and the skimmer has a dimension of 10 feet by 20 feet. There are two 36-inch corrugated metal pipes which extend from the spillway through the divider dike into the stilling pool. EN DES had no input into the design or location of this structure and, subsequently, do not feel responsible for its adequacy. We feel the ash finger dike, which the plant constructed to facilitate the placement of the new structure, should be left in place. This would provide access to the structure for routine maintenance and to raise it as the pond level rises. We understand the spillway through the divider dike will be plugged and the floating skimmer removed after the field-constructed skimmer is in place.

The outlets of the plugged and abandoned spillways in the northern portion of dike C were submerged by Watts Bar Lake and could not be inspected for leakage.

Action on Recommendations of Last Inspection

1. Plant personnel had not regraded the wet area at the south end of dike C, but they had seeded it last spring. The seeding resulted in very little vegetation due to the extremely hot dry summer. This was discussed with Mr. Clayton and he said he would reseed the area.
2. The eroded slopes seem to have been adequately corrected.
3. Badly eroded areas on divider dike have been repaired.

Recommendation

Fertilize and reseed all areas of the dike slopes where an adequate vegetative cover has not been established, with type 6, mixture E, in accordance with sections 180 and 182 of the T-1 Specifications.

Joseph W. Touchton
Joseph W. Touchton

JWT:TLT
Attachments

Concur:

Frank D. Stansberry
Frank D. Stansberry

G. L. Buchanan
G. L. Buchanan

10/9/80 - GIB:TLT
cc: R. O. Barnett, W9D224 C-K (Attachments)
D. B. Bove, 6204 MIB-K (Attachments)
MEDS, E4B37 C-K (Attachments)
M. N. Sprouse, W1A9 C-K


10/9/80 - PIX:TLT
cc: G. L. Buchanan, W3C126 C-K
(Attachments)

KWB

KINGSTON STEAM PLANT
1980



④
NOTE EVEN FLOW OF PIPES
& RIPRAP



⑤
NOTE FLY ASH SLURRY ON
STILLING POOL



⑥
NOTE AMOUNT OF SLURRY
ON UPSTREAM SIDE OF
SKIMMER

KINGSTON STEAM PLANT
1980

⑦

NOTE CONDITION OF DIVIDER
DIKE AND FLY ASH SLURRY



⑧

NOTE DIVIDER DIKE AND
SLURRY ON STILLING POOL







⑨

INSIDE OF SKIMMER
DESIGNED AND BUILT BY
PLANT PERSONNEL



PLANT PERSONNEL ASSEMBLING
THEIR SKIMMER



KINGSTON STEAM PLANT
1980




①

NOTE SKIMMERS, FLY ASH
SLURRY & VEGETATION
ON DIKE SLOPES






②

NOTE RIPRAP



③

NOTE AMOUNT OF SLURRY
OUTSIDE SKIMMER AND
CLEAR WATER INSIDE
SKIMMER



CHEMICAL TREATMENT POND SUMMARY OF QUANTITIES

DESCRIPTION	QUANTITY
EARTH BORROW	8,000 CY
CRUSHED STONE	4,200 CY
RIPRAP	2,400 TONS
FILTER BLANKET	100,000 CY
ASH EXCAVATION	

SECTION C-C-E-E

ITEM NO.	SCALE: VERT 1\"/>
150	
850	
856	

- NOTES:**
- SOIL EXPLORATION AND LABORATORY TESTING IS RECORDED IN MEMORANDUM REPORT FROM GENE FARMER TO G.L. BUCHANAN, DATED NOVEMBER 3, 1975. BASED UPON AN EVALUATION OF THE SOILS INVESTIGATION REPORT AS AS FOLLOWS:
 - INITIAL CONSTRUCTION. EXTERIOR SLOPE: SAFETY FACTOR = 2.8
 - FINAL CONSTRUCTION. EXTERIOR SLOPE: SAFETY FACTOR = 2.8
 - OPERATING CONDITION WITH ASH AND WATER TO EL. 761. EXTERIOR SLOPE: SAFETY FACTOR = 2.7
 - OPERATING CONDITION WITH ASH AND WATER TO EL. 761. INTERIOR SLOPE: SAFETY FACTOR = 2.7
 - ALL WORK TO BE IN ACCORDANCE WITH T-1 SPECIFICATIONS UNLESS NOTED.
 - THE DIVIDER DIKE SHALL BE CONSTRUCTED OF BOTTOM ASH. PLACEMENT OF THE UNDERWATER ASH FILL SHALL BE BY END DUMPING ALONG THE LENGTH OF THE DIVIDER DIKE. THE DIVIDER DIKE SHALL BE CONSTRUCTED OF BOTTOM ASH. PLACEMENT OF THE UNDERWATER ASH FILL SHALL BE BY END DUMPING ALONG THE LENGTH OF THE DIVIDER DIKE. THE DIVIDER DIKE SHALL BE CONSTRUCTED OF BOTTOM ASH. PLACEMENT OF THE UNDERWATER ASH FILL SHALL BE BY END DUMPING ALONG THE LENGTH OF THE DIVIDER DIKE.
 - FOUNDATION PREPARATION FOR EARTH EMBANKMENTS SHALL CONSIST OF REMOVING ORGANIC MATTER TO A DEPTH THAT WILL BE SUFFICIENT TO SUPPORT HEAVY EARTH MOVING EQUIPMENT WITHOUT ROTTING INTO THE UNDERLYING SOIL. TO A DEPTH THAT WILL BE SUFFICIENT TO SUPPORT HEAVY EARTH MOVING EQUIPMENT WITHOUT ROTTING INTO THE UNDERLYING SOIL. TO A DEPTH THAT WILL BE SUFFICIENT TO SUPPORT HEAVY EARTH MOVING EQUIPMENT WITHOUT ROTTING INTO THE UNDERLYING SOIL.
 - PIPE BACKFILL SHALL CONSIST OF IMPERVIOUS SOIL FREE OF DEBRIS. WITH NO HARD LUMPS OR CLODS LARGER THAN 3" IN DIAMETER. COMPACTION SHALL BE BY HAND-HELD COMPACTORS TO A MINIMUM OF 1" ABOVE THE TOP SURFACE OF THE BACKFILL. BACKFILL MOISTURE SHALL BE ESTABLISHED BY THE CENTRAL SOILS LABORATORY. BACKFILL MOISTURE SHALL BE ESTABLISHED BY THE CENTRAL SOILS LABORATORY.
 - THE DIVIDER DIKE SHALL BE CONSTRUCTED OF BOTTOM ASH. PLACEMENT OF THE UNDERWATER ASH FILL SHALL BE BY END DUMPING ALONG THE LENGTH OF THE DIVIDER DIKE. THE DIVIDER DIKE SHALL BE CONSTRUCTED OF BOTTOM ASH. PLACEMENT OF THE UNDERWATER ASH FILL SHALL BE BY END DUMPING ALONG THE LENGTH OF THE DIVIDER DIKE.
 - CUT SLOPES ADJACENT TO EXISTING OR PROPOSED DIKES SHALL NOT BE FROM THE TOP OF ANY DIKE.
 - COMPACTION SHALL BE BY END DUMPING ALONG THE LENGTH OF THE DIKE TO INSURE AN IMPERVIOUS AND STABLE CONNECTION. THE EXISTING DIKES SHALL BE STRIPPED OF ALL VEGETATION, RIPRAP, GRAVEL, CRUSHED STONE, AND OTHER MATERIALS. THE EXISTING DIKES SHALL BE STRIPPED OF ALL VEGETATION, RIPRAP, GRAVEL, CRUSHED STONE, AND OTHER MATERIALS.
 - GRASSING: CUT AND FILL SLOPES AND DISTURBED AREAS SHALL BE SEEDED WITH TYPE B MIXTURE (SPRING SEEDING) OR TYPE 2 (FALL SEEDING). IF SEEDING IS NOT POSSIBLE, THE SLOPES SHALL BE MULCHED AND FERTILIZED, AND MULCHED IN ACCORDANCE WITH SECTIONS 180 AND 182.
 - RIPRAP IS TO BE PLACED AT THE LOCATIONS AS SHOWN. AT LEAST 50% OF THE RIPRAP SHALL BE PLACED AT THE LOCATIONS AS SHOWN. AT LEAST 50% OF THE RIPRAP SHALL BE PLACED AT THE LOCATIONS AS SHOWN.
 - FILTER BLANKET SHALL BE 6" THICK AND IN ACCORDANCE WITH SECTION 836.
 - SUMMARY OF QUANTITIES: SEE DWG 2102(H1).

- EARTH FILL COMPACTION IN CHEMICAL PONDS SHALL BE DONE WITH SHEEPSFOOT ROLLERS AND SHALL BE AT LEAST 95% OF STANDARD PROCTOR MAXIMUM DENSITY. FILL MOISTURE SHALL BE CONTROLLED TO ACHIEVE OPTIMUM COMPACTION.
- SURFACING FOR THE EARTH FILL AROUND CHEMICAL PONDS SHALL BE 4" OF CRUSHED STONE, PER SECTION 210 OF THE T-1 SPECS.
- RIPRAP IN CHEMICAL PONDS SHALL BE 18" THICK WITH A MINIMUM OF 50% BY HEIGHT, CONSISTING OF STONES AT LEAST 100 POUNDS EACH. RIPRAP SHALL CONFORM TO SECTION 850 OF THE T-1 SPECS.

Photograph taken at this point in this direction.

ASH POND DIKE

PLAN-RAISING ASH DISPOSAL AREA DIKE

KINGSTON STEAM PLANT
TENNESSEE VALLEY AUTHORITY
DIVISION OF ENGINEERING DESIGN

DATE: 10/11/75
SCALE: 1" = 300'

PROJECT NO: 10N421-N422-N423
DRAWING NO: 2102

DESIGNED BY: [Signature]
CHECKED BY: [Signature]
APPROVED BY: [Signature]

INVESTIGATED AND APPROVED FOR ISSUE: [Signature]

COMPANION DRAWING: 10N421-N422-N423 HWY PROJECT 2102

NOV 1975

NO.	REVISION	DATE	BY	CHKD
1	ISSUED FOR CONSTRUCTION	10/11/75	[Signature]	[Signature]
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				