

UNITED STATES GOVERNMENT

D. R. Galloway
334 SPT-K

Memorandum

TENNESSEE VALLEY AUTHORITY

FEP '840912 004

TO : C. C. Schonhoff, Director of Fossil and Hydro Power, 716 EB-C

FROM : R. G. Domer, Director of Engineering Projects, W11A6 C-K

DATE : SEP 12 1984

SUBJECT: KINGSTON STEAM PLANT - ANNUAL ASH DISPOSAL AREA INSPECTION

Attached is a report (FEP 840912 003) from D. R. Galloway to R. E. Harris concerning the joint inspection of the Kingston Steam Plant ash disposal area. This report includes recommendations for corrective work. I concur with these recommendations.

Original Signed By
John E. Holladay
R. G. Domer

OPT:DRG:FS

Attachment

cc (Attachment):

R. O. Barnett, W9D224 C-K
C. Bonine, E7B24 C-K
MEDS, W5B63 C-K
O. F. Thornton, 102 SPT-K
F. Van Meter, 500 SPT-K (3)

Principally Prepared By: D. R. Galloway, Extension 2272

F64242.02



Buy U.S. Savings Bonds Regularly on the Payroll Savings Plan

UNITED STATES GOVERNMENT

Memorandum

TENNESSEE VALLEY AUTHORITY

FEP '840912 003

TO : R. E. Harris, Civil Project Engineer, Fossil Engineering Projects,
338 SPT-K

FROM : D. R. Galloway, Civil Engineer, Fossil Engineering Projects, 334 SPT-K

DATE : SEP 12 1984

SUBJECT: KINGSTON STEAM PLANT - ANNUAL ASH DISPOSAL AREA INSPECTION

On August 8, 1984, V. Hutchinson of F&H PR, Robert Spencer of Engineering, and I inspected the ash disposal area at Kingston Steam Plant. We were accompanied on the inspection by E. McClung, Yard Operations Supervisor. Findings were discussed with Mr. McClung.

The last annual inspection was made on August 24, 1983 (FDP 830920 012). An interim inspection was made on April 9, 1984 (FDP 840409 002).

On the attached print of drawing 10N420, the different areas are designated.

Changes in Dikes Since Last Inspection

The exterior dikes appear to be structurally stable. Wetness is still evident at the toe of the south end of dike "C." A soils investigation, EN DES Soil Schedule 82.3 dated May 1984, of this area indicated a bottom ash base for the raised dike (construction 1977) is most likely the avenue of the seepage (see recommendation No. 1).

Pooled water at the base of the raised dike was also observed at the north end of dike "C." This area is indicated on the attached drawing 10N420 (see recommendation No. 1).

Several small trees were observed along the exterior slopes with a growing concentration at north end of dike "C" (see recommendation No. 2).

The redwater seepage was still evident along the original southeast dike; however, the magnitude of the flow appeared to be somewhat less at the western end than that observed in previous inspections. Repair of this acidic seepage is pending.

F&H PR constructed an interior ash dike for the containment of material dredged by a private contractor. On the morning of August 8, a failure of this dike resulted in the loss of much of the dredged material to the previously dredged area (see attached print of 10N420). With the sudden rise in the water/ash elevation, the plant constructed spillways and skimmers were inundated, thus discharging floating ash into the stilling pool.

The original divider dike was designed with a riprapped spillway without any differential water elevation on either side. The construction of the standpipe style spillways have negated and altered this condition to 4'-6' head differential; however, the dike does appear to be stable at this time.



Buy U.S. Savings Bonds Regularly on the Payroll Savings Plan

R. E. Harris

SEP 12 1984

KINGSTON STEAM PLANT - ANNUAL ASH DISPOSAL AREA INSPECTION

Changes in Pond Operation Since Last Inspection

A rubber-lined fly ash discharge trench has been installed by F&H PR adjacent to bottom ash discharge trench.

As previously noted, a dredging of the southern section of the pond occurred this summer in order to accommodate the storage of continuing ash deposits. Interior ash dikes were constructed adjacent to Swan Pond Road and the northern section of dike "C." EN DES was not requested to perform stability analyses for these dikes. The exterior dikes were not designed for additional interior loads which may occur as a result of this dredging future stacking operation (see recommendations No. 3 and No. 4).

Condition of Spillways, Skimmers, and Outlets

The standard spillways and skimmers in the stilling pool appear to be in good condition even though some floating ash was discharged due to the interior dike failure. Vegetation could be seen growing within several of the spillway/skimmers (see recommendation No. 5).

All discharge outlets are operating properly and unrestricted.

Action on Recommendation of Last Inspection

Additional and larger recommended stone was added at the base of the outlet structure.

Small brush and trees were still evident along the exterior slopes.

Vegetation was still evident within the spillways/skimmers.

Recommendations

1. Plant personnel should continue to monitor the seepage at the indicated locations and contact F&H PR, Chattanooga, and EN DES immediately if any apparent changes are observed.
2. Should remove all small trees and brush from exterior slopes.
3. Slope stability analyses of the exterior dikes should be performed to ensure their stability before any additional loads (dredging or stacking) are incurred. Engineered interior dikes could reduce the risks of their failure also.


3

R. E. Harris


SEP 12 1984


KINGSTON STEAM PLANT - ANNUAL ASH DISPOSAL AREA INSPECTION

4. Should grade ditch between interior and exterior dikes to drain.
5. Should remove any vegetation within the spillways/skimers.


Donald R. Galloway

Concur:


Robert E. Harris


for O. P. Thornton

DRG:FS

Attachment

cc: O. P. Thornton, 102 SPT-K (Attachment)

9/12/84 - OPT:DRG:FLC

cc (Attachment):

R. O. Barnett, W9D224 C-K

C. Bonine, E7B24 C-K

R. G. Domer, W11A6 C-K

MEDS, W5B63 C-K (except drawing)


F. Van Meter, 500 SPT-K (3)

Principally Prepared By: D. R. Galloway, Extension 2272


F64242.02

TVA-00005823


KINGSTON J., -
AUGUST 1984



- ① RUBBER LINED FLY ASH
DISCHARGE TRENCH




- ② INTERIOR ASH DIKE
ADJACENT TO SWAN
POND ROAD




- ③ INTERIOR ASH DIKE
ADJACENT TO DIKE "C"


KINGSTON STEAM PLANT
AUGUST 1984




④ OUTLET/DISCHARGE
STRUCTURE



⑤ STILLING POOL - FLY ASH
DUE TO INTERIOR DIKE
FAILURE



⑥ REMAINS OF FAILED INTERDIAPHRAGM
DIKE FOR DREDGED ASH
CONTAINMENT



SECTION C-C (E)
SCALE: HORIZ. 1" = 300'
VERT. 1" = 10'

ITEM NO.	DESCRIPTION	QUANTITY
1	EARTH BORROW	30,000 CY
2	CRUSHED STONE	4,000 CY
3	RIPPRAP	4,000 CY
4	FILTER BLANKET	2,400 TONS
5	ASH EXCAVATION	100,000 CY

- NOTES:**
- SOIL TYPELOG AND LABORATORY TESTING IS RECORDED IN MEMORANDUM REPORT FROM H&M PARTNER TO G.L. BUCHANAN, DATED NOVEMBER 3, 1975.
 - CIRCULARS AND STABILITY ANALYSIS SAFETY FACTORS FOR THE NEW DIKES BASED UPON AN EVALUATION OF THE SOILS INVESTIGATION REPORT ARE AS FOLLOWS:
 - A. INITIAL CONSTRUCTION - SATURATION SLOPE: SAFETY FACTOR = 1.2
 - B. INITIAL CONSTRUCTION - INTERIOR SLOPE: SAFETY FACTOR = 1.3
 - C. OPERATING CONDITION WITH ASH AND WATER TO EL. 761. INTERIOR SLOPE: SAFETY FACTOR = 1.2
 - D. OPERATING CONDITION WITH ASH AND WATER TO EL. 761. INTERIOR SLOPE: SAFETY FACTOR = 1.1
 - ALL WORK TO BE IN ACCORDANCE WITH T-4 SPECIFICATIONS UNLESS NOTED.
 - THE SPECIFICATION FOR T-5 FOR ROLLED EARTH/FILL FOR DAMS AND PUMP PLANTS. FILL COMPACTION SHALL BE AT LEAST 95% OF STANDARD MAXIMUM DENSITY AND FILL MOISTURE CONTENT SHALL BE WITHIN 2% OF OPTIMUM MOISTURE CONTENT, AS DETERMINED BY THE CENTRAL SOILS LABORATORY.
 - REMOVAL OF PREPARATION FOR EARTH EMBANKMENT SHALL CONSIST OF REMOVING ORGANIC TOPSOIL TO A DEPTH THAT WILL REMOVE ALL ROOTS AND ALL PREVIOUS MATERIAL. EQUIPMENT, CRUSHED STONE, COARSE SAND, ETC., AND EXCAVATION SHALL CONTINUE TO A DEPTH THAT WILL SUPPORT HEAVY EARTH MOVING EQUIPMENT WITHOUT BUTTING INTO THE GROUND AND WITHOUT HEAVING THE GROUND SO AS TO REDUCE ITS STABILITY.
 - PIPE BACKFILL SHALL CONSIST OF IMPROVED SOIL, FREE OF DEBRIS, WITH NO HARD LUMPS OR CLUMPS LARGER THAN 2" IN DIAMETER. COMPACTION SHALL BE BY HAND-HELD COMPACTORS TO A MINIMUM OF 1" ABOVE THE TOP OF THE PIPE. THE SOIL SHALL BE PLACED IN 6" LAYERS AND COMPACTED TO AT LEAST 95% OF STANDARD MAXIMUM DENSITY AS ESTABLISHED BY THE CENTRAL SOILS LABORATORY. BACKFILL MOISTURE SHALL BE CONTROLLED TO OBTAIN THE MAXIMUM PRACTICABLE DENSITY. THE BACKFILL SHALL BE PLACED SO AS TO MAINTAIN THE SAME ELEVATION ON BOTH SIDES OF THE PIPE.
 - THE DIVIDER DIKE SHALL BE CONSTRUCTED OF BOTTOM ASH. PLACEMENT OF THE UNDERWATER ASH FILL SHALL BE BY END DUMPING ALONG THE LENGTH OF THE DIKE. THE TOP SURFACE OF THE UNDERWATER DIKE JUST ABOVE THE WATER SHALL BE THOROUGHLY COMPACTED AND STABILIZED BEFORE PLACING THE OVERLAYING ASH FILL. BOTTOM ASH FOR THAT PORTION OF THE DIVIDER DIKE ABOVE WATER SHALL BE PLACED IN NOT MORE THAN 3-INCH LAYERS, AND SHALL BE WELL COMPACTED WITH ROVERS' TRUCK HAULING EQUIPMENT.
 - CUT SLOPES ADJACENT TO EXISTING OR PROPOSED DIKES SHALL NOT BE EXCAVATED STEEPER THAN 3:1 AND TOP OF CUT SHALL BE A MINIMUM OF 20' FROM THE TOP OF ANY DIKE.
 - WHEN CONNECTING THE NEW DIKE TO THE OLD DIKE, EXTREME CARE SHALL BE USED TO MAINTAIN THE INTERVENEING AND STABLE CONNECTION. THE EXISTING DIKES SHALL BE STRIPPED OF ALL VEGETATION, REPPRAP, GRAVEL, CRUSHED STONE, COARSE SAND, AND OTHER PERVIOUS MATERIALS. BENCHES AND SCARPED TO A MINIMUM DEPTH OF 6" AND COMPACTED SO AS TO FORM A BOND WITH THE NEW FILL. THE THINEST GAUGE SHALL BE USED IN BENCHING. EXISTING DIKE SLOPES SO AS NOT TO CREATE AN UNDESIRABLE CONDITION. SMALL BENCHES OF MINIMUM DEPTH SHALL BE USED.
 - CRASSING, CUT AND FILL SLOPES, AND DISBURSED AREAS SHALL BE SEEDED WITH TYPE 6 MIXTURE (SPRING SEEDING) OR TYPE 8 (FALL SEEDING). IF COVER IS NEEDED PRIOR TO SEEDING, IT SHALL BE USED IN ACCORDANCE WITH SECTION 180 AND 182.
 - SEEDING AND TYPING FOR SUMMER SEEDING. ALL AREAS ARE TO BE SEEDED, FERTILIZED, AND MULCHED IN ACCORDANCE WITH SECTION 180 AND 182.
 - RIPPRAP IS TO BE PLACED AT THE LOCATIONS AS SHOWN. AT LEAST 50% OF THE RIPPRAP SHALL CONSIST OF STONE AT A WEIGHT EQUAL TO OR GREATER THAN 100 LBS., AND IN ACCORDANCE WITH SECTION 810.
 - FILTER BLANKET SHALL BE 6" THICK AND IN ACCORDANCE WITH SECTION 830.
 - SUMMARY OF QUANTITIES - SEE DWG 2102(HIO)

- EARTH FILL COMPACTION IN CHEMICAL PONDS SHALL BE DONE WITH SHEEPSFOOT ROLLERS AND SHALL BE AT LEAST 95% OF STANDARD PROCTOR MAXIMUM DENSITY. FILL MOISTURE SHALL BE CONTROLLED TO ACHIEVE OPTIMUM COMPACTION.
- SURFACING FOR THE EARTH FILL AROUND CHEMICAL PONDS SHALL BE 4" OF CRUSHED STONE, PER SECTION 810 OF THE T-1 SPECS.
- RIPPRAP IN CHEMICAL PONDS SHALL BE 18" THICK, WITH A MINIMUM OF 50% BY WEIGHT, CONSISTING OF STONES AT LEAST 100 POUNDS EACH. RIPPRAP SHALL CONFORM TO SECTION 850 OF THE T-1 SPECS.

NO.	DATE	BY	REVISION
1	8/1/78	J.P. [Signature]	ISSUED FOR CONSTRUCTION
2	8/1/78	J.P. [Signature]	ISSUED FOR CONSTRUCTION

AUGUST 1984

SCALE 1" = 300'

FOR ASH POND INSPECTION ONLY
NOT FOR CONSTRUCTION

COMPANION DRAWING: ION 421, 422, 423
HWY PROJECT 2102

INSPECTED AND APPROVED FOR ISSUE	DATE	PROJECT NO.
[Signature]	5-20-76	36 C ION 420 R3

UNITED STATES GOVERNMENT

Memorandum

TENNESSEE VALLEY AUTHORITY

FDP '84 0409 002

TO : H. S. Fox, Director of Fossil and Hydro Power, 716 EB-C

FROM : R. W. Cantrell, Manager of Engineering Design (Acting), W11A9 C-K

DATE : APR 9 1984

SUBJECT: KINGSTON STEAM PLANT - INTERIM WASTE DISPOSAL AREA INSPECTIONS

Attached is the interim waste disposal area inspection report dated April 4, 1984 (FDP 840404 002), from D. R. Galloway to R. E. Harris for Kingston Steam Plant. I concur with the recommendations of corrective work as noted in the report.

R. W. Cantrell

REH
JEB/ll

OPT:DRG:EFS
Attachment

cc: C. Bonine, E7B24 C-K, w/attachment
R. O. Barnett, W9D224 C-K
J. P. Darling, 546 CST2-C, w/attachment
MEDS, W5B63 C-K
O. P. Thornton, 102 SPT-K
F. Van Meter, 500 SPT-K (3), w/attachment

Principally Prepared By: D. R. Galloway, Extension 2272

BC/PM: 

MO: _____

S64095.02



Buy U.S. Savings Bonds Regularly on the Payroll Savings Plan

UNITED STATES GOVERNMENT

Memorandum

TENNESSEE VALLEY AUTHORITY
FDP '84 0404 002

TO : Robert E. Harris, Civil Project Engineer, Fossil Design Project, 338 SPT-K
 FROM : D. R. Galloway, Civil Engineer, Fossil Design Project, 334 SPT-K
 DATE : APR 4 1984
 SUBJECT: INTERIM DISPOSAL AREA INSPECTION

Plant: Kingston Area: Ash Disposal Area
 Date of last annual inspection: August 24, 1983
 Date of this inspection: March 28, 1984 Weather: Rain, 55° +
 Inspected by: Donald Galloway (EN DES) Virgil Hutchinson (F&H PR)
James Hoskins (EN DES)
Joel Paris (F&H PR)
 Discussed with: H. F. Clayton (Plant Superintendent)

	Excellent	Good	Poor
General condition of perimeter dikes	<u>See comment No. 1</u>		
Vegetative cover on slopes		<u>X</u>	
Condition of standard skimmers and spillways	<u>See comment No. 2</u>		
Condition of outlet structure and channel	<u>See comment No. 3</u>		
General condition of divider dike		<u>X</u>	
Signs of loss of ash? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			
Has action been taken on recommendations of annual inspection report? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			

Comments: 1. Seepage was still evident along the south toe of dike "C". Construction for the acidic seepage repair along the original southeast dike is "on hold" pending review of design. 2. Vegetation should be removed from the inlets of the spillways. 3. Riprap should be placed at the discharge structure and should weigh 200 to 250 pounds. Due to the vertical drop immediately at the discharge, heavy equipment should not be allowed above this structure until the riprap has been placed.

D. R. Galloway
D. R. Galloway

See page 2 for distribution.



2

Robert E. Harris

APR 4 1984

INTERIM DISPOSAL AREA INSPECTION

DRG:EFS

cc: O. P. Thornton, 102 SPT-K

OPT:EFS - APR 4 1984

cc: R. O. Barnett, W9D224 C-K
MEDS, W5B63 C-K

Principally Prepared By: D. R. Galloway, Extension 2272 S64095.03

S64095.03

TVA-00005829