Gray, Jeff

From:	Gray, Jeff
Sent:	Friday, October 13, 2006 8:14 AM
То:	Gray, Jeff; Purkey, Ronald E; Johnson, Linden Printz; Campbell, Linda F; Knight, Tony Alan; Dixon, Melisa D; Lennon, Kendal R; Quinn, James Roy III; McDonald, Cathy L; Varner, Arthur L; Carter, James C Jr; Nelson, Gary R; Rehberg, Robert L; Smith, Mark Allen; Waldrep, Roger T; Lankford, Brian Scott; Shaffer, Douglas P; Thomas, John F; Phillips, Matthew Allen; Hethcoat, Charles Keenon; Pruitt, Terry L; Cross, James; Iserman, Randall
Cc:	Olmstead, Chadwick Regan; Hedgecoth, Melissa A; Thompson, Melissa A; Cahill, Donald Patrick; Petty, Harold L; Kammeyer, John C; Handagama, Nareshkumar B
Subject:	RE: Summary of KIF Ash Pond PH Treatment Telecom Meeting
Attachments: 10.11.06 - Sum of KIF Ash Pond pH Treatment Mtg.doc	

Attached is a summary of our October 11th telecon JPT meeting.

Thanks, Jeff L. Gray EDS Civil Engineering 423-751-7693 KIF Ash Pond PH Treatment JPT Telecom Meeting Summary

Date: October 11, 2006

Time: 2:30 PM

Project: KIF - Ash Pond PH Treatment

DCN:

Purpose: Weekly Project Update Meeting

Recorded By: Jeff L. Gray

Actions\Discussion:

1. Per Darrel Cross there is enough power at site D to operate the proposed acetic acid injection system. The current powered lime system equipment must be removed. We might have to install a transformer to address possible voltage drop.

Bob Rehberg asked Darrel to provide an estimate for running power lines from the ammonia facility to location C on the Preliminary Site Layout drawing. Darrel will do a material takeoff and give the information to Jeff Gray so he can get an estimate from a construction partner. HED will be the constructor on this project.

- 2. Ken Lennon will ask Doug Shaffer to e-mail the Mechanical Preliminary General Plan drawings for the ash pond pH treatment to Jeff Gray by COB October 17th. Jeff Gray will distribute the drawings to the JPT. The JPT will discuss the drawings in the JPT telecom meeting October 18th.
- 3 Doug Shaffer and Nareshkumar B. Handagama will provide the JPT a list of companies that have installed acetic acid injection systems to lower the pH level by October 20th.
- 4. Melisa Thompson will develop a list of activities the plant would like to monitor at the ash pond and give to Bob Rehberg. Bob will review\approved the list and forward it to Terry Pruitt and Jeff Gray.
- 5. Per Bob Rehberg, Cindy Cowan will prepare the CEC for this project.