



LU, INC.



—————
SPECIALTY CONTRACTOR
—————

DATE: 02-06-01

TO: DON OLIVER / CHERIE MINGHINI w/TVA

PHONE # 423-751-6375 FAX # 423-751-7094

717-2042

FROM: DON McPARKER

NUMBER OF PAGES TRANSMITTED INCLUDING COVER PAGE: 4

SUBJECT: KINGSTON FOSSIL PLANT - SPILLWAY

COMMENTS: FENCE PROPOSAL

PLEASE NOTIFY SENDER UPON RECEIPT

Note: If any of the copies are illegible, or if you do not receiver the number of pages stated above, please contact the sender.

THIS MESSAGE IS INTENDED ONLY FOR THE INDIVIDUAL OR ENTITY TO WHICH IT IS ADDRESSED AND MAY CONTAIN INFORMATION THAT IS PRIVILEGED, CONFIDENTIAL AND EXEMPT FROM DISCLOSURE UNDER APPLICABLE LAW.

If the reader of this message is not the intended recipient or the employee or agent responsible for delivering the message to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone and return the original message to us at the address indicated below via the United States Postal Service.

LU, INC.

P.O. BOX 607 KINGSTON SPRINGS TN 37082 615-952-5501 FAX 615-952-9044



LU, INC.



SPECIALTY CONTRACTOR

PROPOSAL

TO: Tennessee Valley Authority
Kingston Fossil Plant
Kingston, TN.

Attn: Don Oliver

PROJECT: Remove & Re-Install Fence
for Spillway

LOCATION: Kingston Fossil Plant
Kingston, TN.

BID DATE: 02-06-01

We are pleased to submit our quotation to you covering the following items on the above project.
Our estimate of quantities are as follows:

Remove Existing Chain Link Fence & Re-Install Upon Spillway Construction

100 L.F. - 7' High Chain Link Fence w/ 3 Strands of Barbed Wire

Furnish New Posts, Tension Wire & Barbed Wire
Re-Use Fabric, Top Rail and Barbwire Arms

Proposal Includes: Materials Labor Applicable Taxes
Prices Per "TERMS AND CONDITIONS OF SALE" on Back or Attached **TOTAL PRICE \$2,055.90**

Delivery Schedule 3 WEEKS (Required Notification Time to Have Materials & Crews on Site)

Our above price based on the following conditions:
All Lines, Grades, Stakes and Clearing of Fence Lines BY OTHERS.

Acceptance: Upon receipt of signed copy from buyer.
This proposal when accepted by Lu, Inc. with approved
Credit becomes a contract between the two parties.

Customer's Signature _____ Date _____

Submitted By : Doug McWhorter

Date: 02-06-01

P.O. BOX 607 KINGSTON SPRINGS TN 37082 615-952-5501 FAX 615-952-9044

TERMS AND CONDITIONS OF SALE

1. **APPLICABLE LAWS** - Any contract resulting from this order will be subject to applicable state laws governing the Seller's Office from which this sale originates.
2. **TITLE** - If this order provides on the reverse side hereof that material is sold F.O.B. shipping point, even though transportation costs may be included in the price stipulated, title to the products shall pass to the Buyer upon delivery to the carrier at the point of shipment. Neither the Buyer or the consignee shall have the right to divert or reassign any shipment to any destination other than specified in bill of lading without permission of the Seller.
3. **WARRANTIES** - There are no conditions or agreements not fully expressed herein. **THERE ARE NO WARRANTIES WHICH EXTEND BEYOND THE DESCRIPTION APPEARING ON THE FACE HEREOF, EXCEPT THE WARRANTY OF TITLE.**
4. **DELAYS** - Seller shall not be liable for any delay in manufacturing, delivery, installation, or its performance hereunder due to fires, strikes, differences, with materials, transportation facilities, utilities, or other causes beyond our control.
5. **CLAIMS** - The products sold hereunder shall be subject to our standard manufacturing tolerances, variations and classifications. If material appear defective Buyer shall discontinue their use and notify Seller within 10 days after receipt of materials so that it may investigate. No claim will be allowed for labor or expense occasioned by the use of defective materials, nor will Seller be responsible for damages beyond the price of the defective material. Claims for errors, deficiencies or imperfections will not be entertained unless made within ten days after receipt of materials. Material shall not be returned for any reason except by permission of Seller in writing. The carriers are responsible for materials lost or damaged in transit. Seller shall not be liable for any cost or expense to buyer resulting from delays in transit or failure of the carrier to arrive at consignment location at a specific day or hour.
6. **TECHNICAL ADVICE** - Unless it shall have been expressly agreed there to in writing, the seller shall not be responsible for the results of any technical advice in connection with the design, installation or use of the products sold hereunder.
7. **TAXES** - Any taxes which Seller may be required through assessment or otherwise to pay or collect under any existing or future law upon or with respect to sale, purchase, delivery, transportation, storage, processing, use or consumption of any of the materials or service covered hereby, including taxes upon or measured by receipts from sales or services shall be for Buyer's account. Buyer shall promptly pay the amount thereof to Seller upon demand but may in lieu of such payment issue tax exemption certificates acceptable to the appropriate taxing authorities, or when appropriate pay appropriate taxing authorities.
8. **SELLER'S OPTIONS** - Buyer's failure to make payment when due on this or any other order in accordance with Seller's terms or if Seller than any doubt as to Buyer's responsibility shall entitle Seller to defer further shipments, or to bill and hold merchandise for Buyer's account, or to cancel this or other contracts or orders. Seller reserves the right to change terms of payment or fix a limit of credit at anytime during the execution of this order. Shipment deliveries and performance of work shall at all times be subject to the approval of Seller's Credit Department unless full payment is received with the order. Unless provided to the contrary on the face of Seller's obligation to perform here under shall cease at Seller's election if Seller is not permitted to complete performance within twelve months or length of contract from date hereof.
9. **NON-WAIVER BY SELLER** - Forbearance or failure of either party to enforce any right hereunder shall not affect, impair or waive any rights in case such default continues, or in case subsequent default occurs. The Buyer warrants that the seller's rights to the material, shown on the face hereon, shall not be jeopardized through any form of assignment without prior written agreement.
10. **PATENTS** - In the event products furnished hereunder are produced under special specifications of Buyer not customarily followed by Seller, Buyer agrees to have Seller harmless from patent infringements resulting from Seller's compliance with designs and / or specifications (Unless originating with Seller) now or hereafter forming a part of this contract.
11. **CURRENCY** - Unless otherwise provided on the face hereof all monetary values are considered to be in U.S.A. currency.
12. **TERMS - FURNISH ONLY. 2% - 10 days, NET 30 Days: 18% interest per month on unpaid balance. ERECTED OR INSTALLED: Pay as you get paid, except retainage, see note 21, no deduction of any kind allowed.**
13. **BOND** - Prices do not include bond premiums. Seller will allow 1/2% deduction from price to pay Seller's share of Bond.
14. **DUES AND/OR DEDUCTION** - None will be acceptable or allowed.
15. **TRAFFIC CONTROL** - Buyer is to be responsible for any and all traffic control.
16. **FUEL** - Buyer is to assist Seller in obtaining fuel at the cheapest price.
17. **CONCRETE** - Buyer to assist Seller in obtaining prices and delivery.
18. **CONTRACT TIME** - If buyer used up the contract time and does not allow enough time to complete work, Seller will not be responsible for overtime and/or penalties.
19. **MOBILIZATION** - If this order includes erection or installation, Buyer shall notify Seller in writing 30 days before work to begin and Seller will begin work with dispatch, after receipt of such notice, provided the project is ready, with the understanding said work may be done with out interruption. It is understood no unusual conditions will be met in the work of erection or installation and Seller shall be paid for any expenses incident to additional work caused thereby. One (1) mobilization is included.
20. **RETAINAGE** - To be paid in full three (3) months after Seller has completed and Owner has accepted Seller's work regardless of whether Buyer has or has not received retainage from Owner for whatever reason, except it being the fault of Seller.
21. **BUYER'S ACCEPTANCE - PRICES ARE FIRM FOR TEN(10) DAYS FROM DATE OF BID. TO PROTECT THE PRICES QUOTED BY SELLER, BUYER MAY ACCEPT, SUBJECT TO RECEIVING A CONTRACT AND WORK ORDER FROM BUYER'S OWNER BY NOTIFYING SELLER IN WRITING OF BUYER'S ACCEPTANCE; WITHIN (10) DAYS FROM DATE ON QUOTATION. In the event of a conflict between the Terms and Conditions contained herein and Buyer's purchase order, contract, subcontract, or any other communication, whether written or oral, these terms and conditions shall govern unless Seller shall have receiving prompt written specific objection there to from buyer and Seller must agree in writing to specific objections, otherwise these Terms and Conditions override everything and do not have to be signed by buyer. Seller signing of Buyer purchase order, contract, sub-contract, or any other communication does not relieve Buyer from these Terms and Conditions.**
22. **ACKNOWLEDGMENT** - If seller had not received a reply to acknowledgment within twenty (20) days of the date of the acknowledgment then the customer has read, agrees, and approves, if acknowledgment is not correct, a reply to the acknowledgment must be made in writing within twenty (20) days from the date of the acknowledgment stating Buyers understanding. This does not mean that an acknowledgment is part of the contract unless forwarded to you by Seller.
23. **CANCELLATION / MODIFICATION / RELEASE** - Sale or contract cannot be canceled / modified, or releases held up by the Buyer after the order is in process except with the Seller's consent and subject to conditions then to be agreed upon which shall include protection of the Seller against any loss and / or cost incurred.
24. **MODIFICATIONS** - The Terms and Conditions of sale or contract shall not be modified unless evidence in writing, agreed to and signed by Seller.
25. **COLLECTIONS** - Should Seller employ an attorney to enforce any of the provisions hereof, or to protect its interest in any matter arising under this contract or to collect damages for the breach of this contract, or to recover on the surety bond given by Buyer and his surety, jointly and severally agree to pay seller all reasonable cost, charges, expenses, and attorney's fee expended or incurred therein.

TVA - KINGSTON FOSSIL PLANT

ITEM #	DESCRIPTION	QTY	UNIT	TOTAL
130	FABRIC BANDS FOR "C" POST -	100	EACH @ 0.06 EA =	6.00
131	HOG RINGS FOR TENSION WIRE -	50	EACH @ 0.01 EA =	0.50
134	TIE WIRES / BGL FOR 1 1/2" RAIL -	50	EACH @ 0.03 EA =	1.50
138	POST, LIVE BARE TYPE "C" -	10	EACH @ 16.39 EA =	163.90
151	WIRE, TENSION 7 GAUGE -	100	L.F. @ 0.05/L.F. =	5.00
158	BARBED WIRE, GALVANIZED -	1	ROLL @ 59.21/ROLL =	59.21
257	INSTALL COMPLETE 6' HIGH -	100	L.F. @ 9.77/L.F. =	977.00
	FENCE INCLUDING BARBED WIRE			
273	PER DIEM RATE FOR -	3	DAYS @ 123.93 EA =	371.79
	PERSONNEL AND TRAVEL			
275	REMOVAL OF EXISTING FENCE -	100	L.F. @ 4.71/L.F. =	471.00
				TOTAL \$ 2,055.90

Seq.	Activity ID	Forecast Start	Forecast Finish	Target Date	Resp. %	Resources ID	Budget Mths	Estim. Mths	0000
31	MOGCCB008	07JUN89A	16JUN89A		0	100	0.00	0.00	EMBED CONDUIT/ROUNDING CRUSHER BLDG- WALLS
31	MOGCCB009	16JUN89A	16JUN89A		0	100	0.00	0.00	BACKFILL CONDUITS AT CRUSHER BLDG - HED
31	MOGCCB010	29JUN89A	29JUN89A	24MAY89	0	100	0.00	0.00	CRUSHER BLDG FOUNDATION - CC
31	MOGCCB011	16JUL89A	17SEP89A		0	100	0.00	0.00	MOBILIZE AZCO - R&S
31	MOGCCB012	02AUG89A	02AUG89A		0	100	0.00	0.00	RECEIVE STRUCTURAL STEEL - AZCO
31	MOGCCB021	04AUG89A	28DEC89A		0	100	0.00	0.00	LAYOUT & EXCAVATE ELECT BLDG SUBGRADE - HED
31	MOGCCB022	16AUG89A	17SEP89A		0	100	0.00	0.00	ERECT CRUSHER BUILDING - AZCO
31	MOGCCB023	18AUG89A	17SEP89A		0	100	0.00	0.00	EXCAVATE ELECT BLDG CONDUITS - HED
31	MOGCCB024	02SEP89A	02SEP89A		0	100	0.00	0.00	ELECTRICAL BLDG EMBED CNDIGRD - WALLS
31	MOGCCB034	07SEP89A	17SEP89A		0	100	0.00	0.00	RECEIVE CRUSHERS - AZCO
31	MOGCCB035	08SEP89A	08SEP89A		0	100	0.00	0.00	EXCAVATE ELECT BLDG FIRE PROTECTION - HED
31	MOGCCB022	18OCT89A	17NOV89A		0	100	0.00	0.00	STUP UP ELECT BLDG FP PIPE & CONDUIT - MCD
31	MOGCCB042	22NOV89A	02DEC89A		0	100	0.00	0.00	BACKFILL CONDUIT STUB UP AT ELECT BLDG - HED
31	MOGCCB041	08DEC89A	18DEC89A		0	100	0.00	0.00	INSTALL CRUSHERS - AZCO
31	MOGCCB015	31JAN90A	06JUN90A		0	100	0.00	0.00	RECEIVE SWITCHGEAR - FES
31	MOGCCB027	02FEB90A	11FEB90A		0	100	0.00	0.00	ELECT BLDG FOUNDATION SLAB - CC
31	MOGCCB046	22FEB90A	28FEB90A		0	100	0.00	0.00	ERECT ELECT MASONRY BUILDING - HAUSS
31	MOGCCB039	22FEB90A	05JUN90A		0	100	0.00	0.00	INSTALL ELECTRICAL BLDG ROOF - AZCO
31	MOGCCB040	27MAR90A	30MAR90A		0	100	0.00	0.00	CRUSHER BLDG MASONRY WORK - CC
31	MOGCCB047	15MAY90A	09JUN90A		0	100	0.00	0.00	RECEIVE 48V ELECTRICAL SWITCHGEAR - ESI
31	MOGCCB048				0	100	0.00	0.00	REVEIVE DCS HARDWARE - FES
					0	100	0.00	0.00	FINISH GRADE CRUSHER 10' PERIMETER - HED
					0	100	0.00	0.00	FDN DUST SUPP TANK - AZCO
					0	100	0.00	0.00	INSTALL DUST SUPP TANK - AZCO
					0	100	0.00	0.00	INSTALL CRUSHER BLDG SIDING - MOHAWK
					0	100	0.00	0.00	INSTALL CRUSHER MOTORS - AZCO
					0	100	0.00	0.00	CRUSHER PRE-OP WITNESS - AZCO
					0	100	0.00	0.00	INSTALL CSHR BLDG DOORS & LOOVSERS - AZCO

COAL YD POND DISCHARGE PIPING & PLATFORMS - MECH
 PARSONS POND DISCHARGE PIPING & PLATFORMS - ELE
 PARSONS POND DISCHARGE PIPING & PLATFORMS - CIVIL
 COAL YD POND DISCHARGE PIPING & POND EXCA - CIVIL
 GUBMCK IMPLEMENTATION SUPPORT
 PC SUPPORT COAL YRD POND DISCHARGE PIPING

FE Support
Parsons Support
Parsons Support
FE Support
Install Cable Head
FE Support

DUCT BANK, ELECT BLDG TO BC13 - ESI
 DUCT BANK, ELECT BLDG TO VAULT - ESI
 DESIGN ELECT VAULT & DUCT BANKS - R&S
 ELECTRICAL DUCT BANK ESTIMATE - R&S
 AUTHORIZE DUCT BANK - FES
 ELECTRICAL VAULT REBAR - CC
 DUCT BANK, VAULT TO NORTH RECLAIM - ESI
 ELECT VAULT BACKFILL TO BOTTOM OF CND BANK- HED
 EXCAVATE ELECTRICAL VAULT - HED
 INSTALL ELECTRICAL VAULT - CC
 DUCT BANK, ELECT VAULT TO TRNFER STA E - ESI

0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
0000	0000	0000	0000	0000	0000	0000	0000	0000	0000

Seq.	Activity ID	Forecast Start	Forecast Finish	Target Date	Resp. %	Resources ID	Budget Mths	Estim. Mths	0000	
31	MOGCCD001	02OCT00A	29JUN01		178	5	FDME	200.00	200.00	0014RV9
PA	MOGCCD001A	02OCT00A	29JUN01		178	5	FPE	80.00	80.00	0014RV3
PA	MOGCCD001B	02OCT00A	29JUN01		178	5	FPE	80.00	80.00	0014RV3
35	MOGCCD002	02OCT00A	13JUL01		187	0	FDCE	520.00	520.00	0014RV3
35	MOGCCD002A	02OCT00A	13JUL01		187	0	TS2PC	0.00	0.00	0014RVC
11	MOGCCD003	02OCT00A	13JUL01		187	0	TS2PC	60.00	60.00	0014RV9

COAL YD POND DISCHARGE PIPE
 Steve E. Brewster (751-3643)

Seq.	Activity ID	Forecast Start	Forecast Finish	Target Date	Resp. %	Resources ID	Budget Mths	Estim. Mths	0000
31	MOGCEE012	27SEP99A	29OCT99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE007	27SEP99A	24NOV99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE001	08OCT99A	14OCT99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE002	12OCT99A	14OCT99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE003	14OCT99A	14OCT99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE004	14OCT99A	04NOV99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE008	18OCT99A	24NOV99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE011	19OCT99A	19OCT99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE005	27OCT99A	05NOV99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE006	08NOV99A	16DEC99A	21JUN00	0	100	0.00	0.00	
31	MOGCEE010	18NOV99A	01DEC99A	21JUN00	0	100	0.00	0.00	

Electrical Schedule

Steve E. Brewster (751-3643)

Project Start: 01OCT97
 Project Finish: 13JUL01
 Data Date: 15OCT00
 Run Date: 20OCT00

Legend:
 Early Bar
 Progress Bar
 Critical Activity

TENNESSEE VALLEY AUTHORITY
 FOSSIL ENGINEERING SCHEDULES

Sheet 2 of 19
 Layout/27
 Revision
 Date
 Checked/Approval

KINGSTON FOSSIL PLANT
 COAL UNLOADING AND BLENDING FACILITY
 PCN KIF259
 Current Phase : 2/3

	Project Budget (\$1,000)				Actual Cost thru 9-22-00 (\$1,000)				Forecast (\$1,000)				Work Pkg	Short Code		
	FY98	FY99	FY00	FY01	Total	FY98	FY99	FY00	FY01	Total	FY98	FY99			FY00	FY01
Ph 1																
Parsons			29	0	29			0	0	0			40	0	40	KIF259A-0100 0014RTT
FE Electrical			5	0	5			0	0	0			0	0	0	KIF259A-0101 0014RTV
FE Civil			8	0	8			2	0	2			2	0	2	KIF259A-0102 0014RTX
Subtotal Ph 1			42	0	42			2	0	2			42	0	42	
Ph 2																
Parsons Design			15		15			1		1			1	3	4	KIF259B-0100 0014RTY
FE Electrical Design			10		10			4		4			5	5	5	KIF259B-0101 0014RTZ
FE Civil Design			10	5	15			7		7			8	0	8	KIF259B-0102 0014RV0
Partner Estimate			7		7					0			0	0	0	KIF259B-0103 0014RV1
Material Pipe			35		35					0			0	0	0	KIF259B-0104 0014RV3
Material Cable & Conduit			15	24	39					0			0	0	0	KIF259B-0105 0014RV4
Subtotal Ph 2			92	29	121			12	0	12			14	3	17	
Ph 3																
Parsons Support			5		5			0		0			0	5	5	KIF259C-0100 0014RV7
FE Support			10	15	25					0			0	20	20	KIF259C-0101 0014RV9
Parson's Support					0					0				0	0	KIF259C-0102 0014RVB
Install Cable & Conduit			30		30			2		2			2	75	77	KIF259C-0103 0014RVC
HED Install Pipe			160	20	180			134		134			134	25	159	KIF259C-0104 0014RVD
HED Jack and Bore Sleeves			60		60					0			0	0	0	KIF259C-0105 0014RVF
HED Excavate Pond				62	62			1		1			1	90	91	KIF259C-0106 0014RVG
Pump Rental and Dredging			165		165			0		0			0	0	0	KIF259C-0107 0014RVH
Subtotal Ph 3			340	187	527			137	0	137			137	215	352	
Total Coal Yard Run Off Pond Project	637	10,474	474	216	690	0	0	151	0	151	0	0	193	218	411	
Total Unloading Reclaim Facility	637	10,474	21,050		32,161	637	10,475	20,829		31,941	637	10,475	21,534	151	32,797	
Grand Total Unloader & CYROP	637	10,474	21,524	216	32,851	637	10,475	20,980	0	32,092	637	10,475	21,727	369	33,208	

Cost Detail for Coal Yard Pond

KINGSTON FOSSIL PLANT
COAL UNLOADING AND BLENDING FACILITY
PCN KIF259

Current Phase : 2/3

COAL YARD RUN OFF POND

	Project Budget (\$1,000)			Actual Cost thru May 00 (\$1,000)			Forecast (\$1,000)			Work Pkg	Short Code
	FY98	FY99	FY00	FY98	FY99	FY00	FY98	FY99	FY00		
Ph 1											
Parsons	29	0	29	0	0	0	29	0	29	KIF259A-0100	0014RTT
FE Electrical	5	0	5	0	0	0	5	0	5	KIF259A-0101	0014RTV
FE CIVIL	8	0	8	0	0	0	8	0	8	KIF259A-0102	0014RTX
Subtotal Ph 1	42	0	42	0	0	0	42	0	42		
Ph 2											
Parsons Design	15	15	15	0	0	0	15	15	15	KIF259B-0100	0014RTY
FE Electrical Design	10	10	10	0	0	0	10	10	10	KIF259B-0101	0014RTZ
FE CIVIL Design	10	5	15	0	0	0	10	5	15	KIF259B-0102	0014RV0
Partner Estimate	7	7	7	0	0	0	7	7	7	KIF259B-0103	0014RV1
Material Cable & Conduit	35	35	35	0	0	0	27	24	27	KIF259B-0104	0014RV2
	15	24	39	0	0	0	15	24	39	KIF259B-0105	0014RV4
Subtotal Ph 2	92	29	121	0	0	0	84	29	113		
Ph 3											
Parsons Support	5	5	5	0	0	0	5	5	5	KIF259C-0100	0014RV7
FE Support	10	15	25	0	0	0	10	15	25	KIF259C-0101	0014RV9
Parson's Support			0	0	0	0			0	KIF259C-0102	0014RVB
Install Cable & Conduit		30	30	0	0	0		30	30	KIF259C-0103	0014RVC
HED Install Pipe	160	20	180	0	0	0	160	20	180	KIF259C-0104	0014RVD
HED Jack and Bore Sleeves		60	60	0	0	0		60	60	KIF259C-0105	0014RVF
HED Excavate Pond		62	62	0	0	0		62	62	KIF259C-0106	0014RVG
Pump Rental and Dredging	165		165	0	0	0	165		165	KIF259C-0107	0014RVH
Subtotal Ph 3	340	187	527	0	0	0	340	187	527		
Total Project	474	216	690	0	0	0	466	216	682		

Handwritten notes:
 Harry Brad will install
 use pipe for pipe installation

Fossil & Hydro
Engineering

CMM.

STEVE NEEDS A CURRENT
STATUS OF MONEY (FORECAST)
FOR FY 00 FOR
THE COAL YARD POND.

THANKS

LYNN

HE NEEDS IT TODAY!

Roy Carter
2832

KINGSTON FOSSIL PLANT
COAL UNLOADING AND BLENDING FACILITY

PCN KIF259
Current Phase : 2/3

	Project Budget (\$1,000)			Actual Cost thru 7-26-00 (\$1,000)			Forecast (\$1,000)			Work Pkg	Short Code
	FY98	FY99	FY00	FY98	FY99	FY00	FY98	FY99	FY00		
Ph 1	125	64	189	125	64	189	125	64	189	KIF259A-0001	0011LJW
Fossil Engg	9	5	14	9	5	14	9	5	14	KIF259A-0002	0011LJY
Roberts & Schaefer			0			0			0	KIF259A-0003	0011LJZ
R&S - BC 5&6 Upgrade Study	22	2	24	22	2	24	22	2	24	KIF259A-0004	0011LKO
Mid-West Conveyor	45	1	46	45	1	46	45	1	46	KIF259A-0005	0011LK1
Geotech Data - Law Engg	2		2	2		2	2		2	KIF259A-0006	0011LK1
Underground Locators	310		310	310		310	310		310	KIF259A-0008	0011LK1
Envir Impact Statement*	13		13	13		13	13		13	KIF259A-0010	000XJR3
Revise EIS	106		106	106		106	106		106		
Engg Study (PCN 4589)*	6	4	10	6	4	10	6	4	10		
TPS Power Supply Estimate	637	91	728	637	92	729	637	91	729		
Subtotal	0	0	0	0	0	0	0	0	0		
Contingency	637	91	728	637	92	729	637	91	729		
Total	0	0	0	0	0	0	0	0	0		
Ph 2	300	10	310	300	12	312	300	15	315	KIF259B-0001	00134PN
Fossil Engg	174	42	216	175	54	229	175	70	245	KIF259B-0002	00134PP
Parsons	50		50	50		50	50		50	KIF259B-0003	00134XX
Law Engg	26		26	26		26	26		26	KIF259B-0004	00137TR
Plant Support	23	288	311	23	891	914	23	904	927	KIF259B-0005	Z7104Q4
Fire Protection - McDanielis			0			0			0	KIF259B-0006	
GUBMK Estimate	2589	5891	8480	2589	5891	8480	2589	5891	8480	KIF259B-0010	00134PQ
Facility Dstr/Mnt - R&S	334	315	649	334	268	602	334	268	602	KIF259B-0011	001370F
Power Supply - TPS	349		349	349		349	349		349	KIF259B-0012	Z7104Q0
Transformer	315		315	315		315	315		315	KIF259B-0014	0013W9Y
Switchgear		227	227			195			275	KIF259B-0015	
DCS Hardware			0			0			0	KIF259B-0016	Z7104NQ
Misc Electrical Equip	115	61	176	115	52	167	115	61	176	KIF259B-0017	
Dust Suppression			0			0			0	KIF259B-0018	
Track Scales			0			0			0	KIF259B-0019	
Track Scale Building			0			0			0	KIF259B-0030	
Sampling System Contract	0	4275	1109	0	4275	7363	0	4276	7484		
Subtotal	0	4,275	6,834	0	4,275	7,363	0	4,276	7,484		
Contingency	0	4,275	11,109	0	4,275	11,638	0	4,276	11,760		
Total	0	4,275	6,834	0	4,275	7,363	0	4,276	7,484		
Ph 3	25	239	264	25	423	448	25	450	475	KIF259C-0001	0013SSR
Fossil Engg	45	80	125	45	150	195	45	150	195	KIF259C-0002	0013KN9
Plant Support	1117		1117	1117		1117	1117		1117	KIF259C-0003	0014110
Fire Protection - McDanielis	197	130	327	197	69	266	197	85	282	KIF259C-0004	Z7104Q2
GUBMK	1849	1462	3311	1849	1490	3139	1849	1490	3139	KIF259C-0010	0013JNS
Site Excavation		935	935		912	912		912	912	KIF259C-0012	00144P1
Loop & Spur Track - Queen City		360	360		247	247		247	247	KIF259C-0014	00144P1
CWR - Norfolk Southern			0			0			0	KIF259C-0015	
Install Rail Scales			0			0			0	KIF259C-0016	0013ZGZ
Install Med Volt Switchgear			0			0			0	KIF259C-0018	0014NRG
Electrical Testing - TPS		45	45		12	12		50	50	KIF259C-0019	0014NRH
Communications - IS			0			0		243	243	KIF259C-0020	0013KQD
Facility Demo - R&S	4,192	9,848	14,040	4,192	10,125	14,317	4,192	10,125	14,317		
Rail Demo - Queen City			0			0			0		
Facility Const/SPARES - R&S			0			0			0		
Move 10MVA Transformer			0			0			0		
Security Gate			0			0			0		
GUBMK - DUCT BANK			0			0			0		
SIMS - SECURITY INSTALLATION			0			0			0		
SAF-TRAN - GATE CONTROLLER			0			0			0		
LU - FENCING			0			0			0		
Subtotal	0	6108	14,216	0	6108	14,211	0	6108	14,562		
Credit for Demo of Equipment			20,324			20,319			-200		
Total	0	6,108	14,216	0	6,108	14,211	0	6,108	14,362		
Ph 1	637	10,474	21,050	637	10,475	21,575	637	10,475	21,847		
Total Project	637	10,474	21,050	637	10,475	21,575	637	10,475	21,847		

Z7104FL, 4RN

Z7104RT

Z720000
Z720000

Project Engineer: Steve Brewster (751-3643)
Project Control: Jeff Garrett (751-2003)

KIF259 Co...
...ing.xls
.../05/2000

Cost Detail for Coal Yard Pond

KINGSTON FOSSIL PLANT
 COAL UNLOADING AND BLENDING FACILITY
 PCN KIF259
 Current Phase : 2/3

Ph 1	Project Budget (\$1,000)			Actual Cost thru 7-26-00 (\$1,000)			Forecast (\$1,000)			Work Pkg	Short Code
	FY98	FY99	Total	FY98	FY99	Total	FY98	FY99	FY01		
Parsons	29	0	29	0	0	0	0	0	0	KIF259A-0100	0014RTT
FE Electrical	5	0	5	0	0	0	0	0	0	KIF259A-0101	0014RTV
FE Civil	8	0	8	2	0	2	0	0	0	KIF259A-0102	0014RTX
Subtotal Ph 1	42	0	42	2	0	2	0	0	0		
Ph 2											
Parsons Design	15		15			0				KIF259B-0100	0014RTY
FE Electrical Design	10		10			0				KIF259B-0101	0014RTZ
FE Civil Design	10	5	15	1		1			5	KIF259B-0102	0014RV0
Partner Estimate	7		7			0			7	KIF259B-0103	0014RV1
Material Pipe	35		35			0			27	KIF259B-0104	0014RV3
Material Cable & Conduit	15	24	39			0			15	KIF259B-0105	0014RV4
Subtotal Ph 2	92	29	121	1	0	1			84		
Ph 3											
Parsons Support	5		5			0			5	KIF259C-0100	0014RV7
FE Support	10	15	25			0			10	KIF259C-0101	0014RV9
Parson's Support			0			0			0	KIF259C-0102	0014RVB
Install Cable & Conduit	30	30	60			0			30	KIF259C-0103	0014RVC
HED Install Pipe	160	20	180			0			160	KIF259C-0104	0014RVD
HED Jack and Bore Sleeves	60	60	120			0			60	KIF259C-0105	0014RVF
HED Excavate Pond	62	62	124			0			62	KIF259C-0106	0014RVG
Pump Rental and Dredging	165	165	330			0			165	KIF259C-0107	0014RVH
Subtotal Ph 3	340	187	527	0	0	0			340		
Total Coal Yard Run Off Pond Project	637	10,474	21,050	0	0	3	0	0	0		
Total Unloading Reclaim Facility	637	10,474	21,050	32,687	637	10,475	21,578	0	466	216	682
Grand Total Unloader & CYROP	637	10,474	21,524	216	32,851	637	10,475	21,578	0	32,690	637
									10,475	22,313	216
											33,641

Minghini, Cherie M.

From: Brewster, Steve E.
Sent: Tuesday, September 05, 2000 10:41 AM
To: Petty, Harold L.; Minghini, Cherie M.
Subject: FW: KIF Coal Run Off Pipe - Billing

Steve E. Brewster

Project Engineer

From: Jones, Sonja R.
Sent: Friday, August 25, 2000 1:34 PM
To: Brewster, Steve E.
Subject: KIF Coal Run Off Pipe - Billing

Steve:

Coal yard piping cost as follows:

<u>Month:</u>	<u>Cost</u>
July	\$ 50,000.00
Aug.	\$ 80,000.00
* Out of Scope Extra Sleeve Boring	\$ 2,300.00

Remaing Work:

Remove Temp. dredge pipe line

Remove & cut up old pump plat form.

Thank you,
Larry Radford

**PHASE 1 STUDY
KIF COAL YARD RUNOFF PIPING UPGRADE**

**PREPARED FOR:
TENNESSEE VALLEY AUTHORITY
PROJECT AND DISCIPLINE ENGINEERING
1101 MARKET STREET
CHATTANOOGA, TN 3740-2801**

CHATTANOOGA, TN

**PREPARED BY:
PARSONS ENERGY AND CHEMICAL GROUP, INC
633 CHESTNUT ST, SUITE 400
CHATTANOOGA, TN 37450**

JUNE 30, 2000

CIVIL/STRUCTURAL PHASE II SCOPE OF WORK

1.1 Introduction

The purpose for this project is to study storm events to determine modifications necessary to prevent stormwater runoff from flooding the new coal live pile reclaim facility at the Kingston Fossil Plant (KIF). During construction of this facility, moderate (1.75 in within a 24 hr period) storm events caused flooding. Another purpose is to prepare a Phase 1 design for routing a new pipeline to discharge stormwater runoff to the ash dredge pond, located north of the powerhouse.

1.2 Coal Yard Runoff Force Main Piping Route

The proposed route for the pipeline is shown on SK-01. The length of the pipeline is approximately 3900 liner feet (lf). The route runs from the coal yard pond to the fly ash dredge pond located north of the powerhouse. A 25-ft minimum radius is specified for all bends to eliminate fittings. The piping is to be placed in a trench throughout most of its route, with approximately 600 ft routed above ground just prior to pipeline termination.

1.3 Coal Yard Runoff Force Main Piping

The pipe is to be high-density polyethylene (HDPE), SDR-17. Specifications for the pipe shall be as shown on SK-01. Piping will be butt-fusion welded. Because bend radii exceed the minimum required this diameter/SDR, fittings are not needed, and future clogging should be minimized. The phase 1 sketch (SK-01) also requires the use of underground warning tape so that future pipeline relocation can be accomplished.

1.4 Underground utility identification/relocation

Phase 1 engineering did not review underground utility drawings for possible interferences, nor was an underground survey conducted, due to the fast-track nature of this project. It is recommended that an underground survey be performed prior to piping installation.

1.5 Rationale for Design Storm Event

The following is a summary. For additional detail, see the "Kingston Fossil Plant Coal Yard Flood Analysis" prepared by Parsons, June 2000. Rainfall data from Station 0712 at KIF was recorded in 6 hr increments over 24-hr periods dating from October 1986 to April 2000. To determine the worst case precipitation event, the greatest consecutive-days total rainfall was identified. Using an Excel spreadsheet of rainfall data, the maximum rainfall over the following multi-day periods was determined: 2, 3, 5, 7, and 10. 10 days was chosen as the maximum time length because that represents the approximate time needed to dewater the coal yard area after a major storm event. In all cases, the smaller duration storm events were nested within the larger duration storm events. Rainfall from these events was modeled to determine the maximum

water surface elevation (wse) within the coal yard area produced by each storm event. In addition, a 10-yr 24-hr and a 100-yr 24-hr event were modeled.

During a site visit by Parsons, plant personnel discussed that flooding had occurred previously within the coal yard, and runoff (following the point of lowest elevation) was routed over a wide area. Parsons suggested construction of spillway along the existing road near an area where this runoff could be safely routed off-site. It was subsequently determined that the coal yard should be able to impound a 10-yr 24-hr storm event, and a 100-yr 24-hr event, but that larger storm events could discharge through the spillway. Because the spillway is located on an existing gravel perimeter road adjacent to the coal yard, the spillway will be surfaced with rip-rap and will have fairly flat side slopes to accommodate traffic.

1.6 Results of Stormwater Modeling

The results of the calculations are based on certain assumptions. The coal yard is dry prior to a storm event, and the maximum wse prior to a storm event is 745. Reduction in storage volume due to accumulation of sediment was not considered. It was also assumed that the dewatering pumps do not start pumping until the end of the storm event.

Through modeling conducted for the calculations, it was concluded that the coal yard has sufficient volume with the addition of a spillway to prevent the wse from reaching el. 758 during the design storm. Enlargement of the existing coal yard area to the approximate size shown on the phase 1 sketch (SK-01), in concert with the construction of an emergency spillway with an elevation of 756, will prevent discharge during the 100 year 24 hour storm event.

1.7 Earthwork

As discussed above, excavation contours for the coal yard are shown on SK-01, and the volume is in Table 1. Additional excavation and backfill for construction of the pipeline are shown in Table 1.

1.8 Construction of New Spillway for Coalyard

The phase 1 sketches (SK-01 through SK-03) show details for construction of a spillway. The spillway is to be 50 ft wide with 10:1 side slopes, and surfaced with rip-rap underlain by geotextile.

1.9 Modifications to Fencing

The perimeter fence surrounding the coal yard will be modified as shown on SK-01 through Sk-03, to allow the spillway to function. Fence fabric must not extend within the spillway area as debris could cause blockage.

2 CIVIL/STRUCTURAL DESIGN CRITERIA AND SPECIFICATIONS

2.1 Civil Design Criteria

- All utility crossings for railway shall be in accordance with *AREA Manual for Railway Engineering*, and *Norfolk-Southern Transportation Guidelines and Specifications for Design and Construction of Commercial Tracks*.

2.2 Civil Specifications

All work described herein for civil-related work will be performed in accordance with *TVA General Construction Specification T-1*, issued October 19, 1981. Specifications are listed on Drawings SK-01, SK-02, and SK-03.

3 BILL OF MATERIAL

The Bill of Material is listed in Table 1.

TABLE 1

Item	Quantity	Units	Comments
Relocate existing survey monuments in coal yard			None required
Underground utility survey within Coalyard	1	LS	Recommend surveying areas where excavation is shown on sketches, unless site personnel have knowledge of underground utilities.
Underground utility survey for pipeline	1	LS	Assume start a sta 19+00 to Sta 39+00 @ 4 ft width. Acreage = 0.2 ac
HDPE Pipe 10 in nom dia SDR 17	3900	LF	ASTM D3350, cell classification 345444C, PE3408
18 in dia Casing pipe (Jack & Bore #1); min wall thickness = 0.313 in.	200	LF	Casing pipe shall have a minimum yield strength of 35,000 psi
18 in dia Casing pipe (Jack & Bore #2); min wall thickness = 0.313 in.	115	Lf	Casing pipe shall have a minimum yield strength of 35,000 psi
If single Jack and Bore is performed, the overall length =	340	LF	
Trench excavation (2 ft deep from station 0+00 to Sta 19+00 ±)	430	BCY	Assume trench width = 2 ft & 3 ft deep
Trench excavation (2 ft deep from Sta 19+00 to station 35+00 ±)	660	BCY	Assume trench width = 2 ft x 5.5 ft deep
Backfill (either sand or bottom ash up to 4 in above pipe (Sta 0+00 to Sta 19+00))	220	BCY	Assume one-half the trench excavation volume. Remaining backfill will utilize excavated mat'l
Backfill (either sand or bottom ash up to 4 in above pipe (Sta 19+00 to Sta 39+00))	270	BCY	Assume 40 % of excavation volume. Remainder of backfill shall be crushed stone or bottom ash.
Warning tape	3500	LF	Place above buried pipe for future identification

Item	Quantity	Units	Comments
Allowance for Utility relocation			By estimator
Earthwork (excavation in coalyard)	6,100	CY	Excavation in coalyard
Relocate existing electrical junction box	1	ea	
Supports for HDPE pipe (above ground)	60	ea	May be able to utilize some existing supports
Silt fence	700	LF	
Riprap	600	ton	
Geotextile beneath riprap	800	sy	

4 DRAWINGS FOR PHASE II

Three new drawings would be prepared for Phase II. SK-01 through SK-03 would be reviewed/checked and assigned TVA drawing numbers. It is not anticipated that any additional drawings (or revisions to existing drawings) would be needed for this project, because no new structures are involved.

5 PREPARATORY WORK NEEDED TO COMPLETE PHASE 2

The following items would need to be completed if a comprehensive Phase 2 effort is undertaken.

- Construction
- Underground utility survey

5.1 Phase II Engineering

It is estimated that Phase II engineering would require no more than approximately 60 hours, if no substantial comments are received on the Phase 1 sketches (SK-01 through SK-03). If Parsons is responsible for coordination of an underground survey, an additional 40 hours (total of 100 hours) would be required. If substantial changes in the design are needed, additional design hours would be required. Calculations were performed during Phase 1, and include all assumptions made regarding analysis of the various storm events studied.

6 PHASE III ENGINEERING

It is estimated that Phase III would require no more than 60 hours. This assumes that no design documents (drawing) revisions are needed.