

ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND
L1FC21B		31MAR97A		
L1FC2360B		2APR97A	12MAY97A	
L1FC2361B		2APR97A	12DEC97	
L1FC2H1B		5MAY97A		
L1FC2H2B		6MAY97A	12MAY97A	
L1FC2JB			12MAY97A	
L1FC2PC		13MAY97A		
L1FC2H3B		19MAY97A	22AUG97	
L1FC2H5B		28JUL97A	8AUG97	
L1FC2H6B		15 14 AUG97		
L1FC2H4B		29 28 AUG97		
L1FC2H7B		29 28 AUG97	25AUG97	5 SEPT 97
L1FC2H8B			25AUG97	5 SEPT 97
L1FC2H10B		15 14 SEP97	28NOV97	
L1FC2PD	19DEC97		28NOV97	C
L1FC2H9B		1DEC97	12DEC97	
L1FC2AB			11FEB98	

1995 1996 1997 1998 1999 2000 2001

KIF063 CONSTRUCT PARALLEL TRACK
H. Lynn Petty X6704

PHASE 3 APPROVAL
 DESIGN RETURN LOOP
 ENGG SUPPORT - PARALLEL TRACK
 ISSUE CER TO HED
 PREPARE COST ESTIMATE - HED
 ISSUE DRAWINGS
 ISSUE PA TO HED
 CONSTRUCT SUBGRADE - HED
 PREPARE TRACKWORK SPEC
 ISSUE TRACKWORK RFP
 RECEIVE TRACKWORK BIDS
 EVALUATE TRACKWORK BIDS
 AWARD TRACKWORK CONTRACT
 LAY TRACKWORK
 PROJECT TURNOVER - PARALLEL TRACK
 PREPARE AS-BUILT DRAWINGS
 PROJECT CLOSEOUT

21 AUG 97

PREPARED BY KIF

Sheet 3 of 3

Tennessee Valley Authority
Fossil & Hydro Engineering Projects
SINGLE VIEW MONTHLY BARCHART vii

FIGURE R063

Activity Bar/Entry Dates
 Critical Activity
 Progress Bar
 Milestone/Flag Activity

Plot Date 30JUL97
 Data Date 4AUG97
 Project Start 22JAN93
 Project Finish 11FEB98

(C) Primavera Systems, Inc.

BC-01

Date Revision Checked Approved

LAURENCE, DOUGLAS BARTON (LDF)

ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND
L1FC21A	19DEC96A			
L1FC2360A	19DEC96A	15SEP97		
L1FC2JA	3FEB97A	7FEB97A		
L1FC2H1A	10FEB97A	28FEB97A		
L1FC2H2A	3MAR97A	7AUG97		
L1FC2H3A	14APR97A	20AUG97		
L1FC2H10	27JUN97A	27JUN97A		
L1FC2H4A	11AUG97	29AUG97		
L1FC2H5A	11AUG97	29AUG97		
L1FC2H11	15AUG97	15AUG97		
L1FC2H6A	18AUG97	29AUG97		
L1FC2H7A	2SEP97	8SEP97		
L1FC2H8A	9SEP97	15SEP97		
L1FC2PA	26SEP97	15SEP97	Y	
L1FC2H9A	16SEP97	29SEP97		

KIF063 REHAB EMPTY YARD TRACKS
H. Lynn Petty X6704

◆ PHASE 3 APPROVAL

▬ PH 3 SITE ENGG SUPPORT

| AMEND CONTRACT - QUEEN CITY

▬ MOBILIZATION - QC

▬ REPLACE TIES - QC

▬ ADD BALLAST & TAMP - QC

| VEGETATION SPRAY - QC

▬ SWEEP - QC

▬ REPLACE WORN CURVED RAIL - QC

| VEGETATION SPRAY - QC

▬ INSTALL LUBRICATORS - QC

▬ PUNCHLIST ITEMS & CLEANUP - QC

▬ DEMOBILIZATION - QC

◇ PROJECT TURNOVER - EMPTY YARD

▬ DETERMINE RETIREMENT COST-SITE ENG

Plot Date 30JUL97
Data Date 4AUG97
Project Start 22JAN93
Project Finish 11FEB98

Activity Bar/early Dates
Critical Activity
Progress Bar
Milestones/Flag Activity

Sheet 1 of 3

Tennessee Valley Authority
Fossil & Hydro Engineering Projects
SINGLE VIEW MONTHLY BARCHART vjh

BC-01

Date Revision Checked Approved

(C) Primavera Systems, Inc.

L:\VIZIER\DOCS\BARCHART\KIF063

ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND	1995	1996	1997	1998	1999	2000	2001
4863 GAF CLOSE INACTIVE ASH POND H. Lynn Petty X6704											
<input type="checkbox"/> FES DEVELOP PHASE I ESTIMATE & SCOPE <input checked="" type="checkbox"/> PHASE 1 APPROVAL <input checked="" type="checkbox"/> PREPARE CER/COORDINATE PROJECT STUDY <input checked="" type="checkbox"/> PHASE 1 STUDY (ES) <input checked="" type="checkbox"/> PERFORM PHASE 1 SITE ENGINEERING STUDY <input checked="" type="checkbox"/> PLANT PRESENTATION/REVIEW <input checked="" type="checkbox"/> FE STUDY COMPLETION <input checked="" type="checkbox"/> PREPARE ESTIMATE FOR PHASE 2 APPROVAL <input checked="" type="checkbox"/> PHASE 1 COMPLETE <input checked="" type="checkbox"/> PHASE 2 APPROVAL <input checked="" type="checkbox"/> RECEIPT OF TOPO MAPS <input checked="" type="checkbox"/> PREPARE CLOSURE PLAN <input checked="" type="checkbox"/> PERFORM PHASE 2 SITE DESIGN <input checked="" type="checkbox"/> PDL ISSUED-CLOSURE PLAN COMPLETE <input checked="" type="checkbox"/> PLAN AT STATE FOR APPROVAL <input checked="" type="checkbox"/> SITE DESIGN - PREPARE EDR <input checked="" type="checkbox"/> PHASE 3 ESTIMATE <input checked="" type="checkbox"/> RECEIVE APPROVED PLAN FROM STATE <input checked="" type="checkbox"/> ENGINEERING COMPLETE <input checked="" type="checkbox"/> PHASE 3 APPROVAL <input checked="" type="checkbox"/> ISSUE PA TO PARTNER <input checked="" type="checkbox"/> PHASE 3 WORK <input checked="" type="checkbox"/> PROVIDE PH 3 CIVIL SITE IMPLEMENTATION SUPPORT <input checked="" type="checkbox"/> PROJECT TURNOVER <input checked="" type="checkbox"/> PROJECT CLOSEOUT											
QAF13000		31OCT94A	21NOV94A								
QAF13000		10JAN95A									
QAF22000		10JAN95A	20MAR95A								
QAF23000		13JAN95A	23FEB95A								
QAF23600		30JAN95A	23FEB95A								
QAF2R			14FEB95A								
QAF2P			23FEB95A								
QAF21500		9MAR95A	20MAR95A								
QAF2A		20MAR95	20MAR95A	Y							
QAFB1		24APR95A									
QAFB13602			12MAY95A								
QAFB13010		15MAY95A	12AUG95A								
QAFB13600		30MAY95A	28JUL95A								
QAFB1P		28JUL95									
QAFB13015		3NOV95A	28FEB97A								
QAFB13016		9JAN96A	23JAN96A								
QAFB11510		24FEB97A	20MAR97A								
QAFB13608			3MAR97A								
QAFB1A		10APR96	21MAR97A	Y							
QAFB2		24MAR97A									
QAFB2G		21APR97A									
QAFB2H1		19SEP97	21APR97A	5SEP97							
QAFB23600		21APR97A	14OCT97								
QAFB2P		19SEP97	5SEP97	Y							
QAFB2A			15OCT97								

Sheet 5 of 42

BC-55

Date _____ Revision _____ Checked _____ Approved _____

TENNESSEE VALLEY AUTHORITY
FOSSIL CAPITAL PROJECTS
MONTHLY REPORT UPDATES vih/kdr

Plot Date 4AUG97
Data Date 4AUG97
Project Start 1JAN89
Project Finish 30CT16

(c) Primavera, Inc.

ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND	1995	1996	1997	1998	1999	2000	2001
L1FC21A		19DEC96A									
L1FC2360A		19DEC96A	15SEP97								
L1FC2JA		3FEB97A	7FEB97A								
L1FC2H1A		10FEB97A	28FEB97A								
L1FC2H2A		3MAR97A	7AUG97								
L1FC2H3A		14APR97A	20AUG97								
L1FC2H10		27JUN97A	27JUN97A								
L1FC2H4A		11AUG97	29AUG97								
L1FC2H5A		11AUG97	29AUG97								
L1FC2H11		15AUG97	15AUG97								
L1FC2H6A		18AUG97	29AUG97								
L1FC2H7A		2SEP97	8SEP97								
L1FC2H8A		9SEP97	15SEP97								
L1FC2PA	26SEP97		15SEP97	Y							
L1FC2H9A		16SEP97	29SEP97								

KIF063 REHAB EMPTY YARD TRACKS
H. Lynn Petty X6704

◆ PHASE 3 APPROVAL

▬ PH 3 SITE ENGG SUPPORT

▬ AMEND CONTRACT - QUEEN CITY

▬ MOBILIZATION - QC

▬ REPLACE TIES - QC

▬ ADD BALLAST & TAMP - QC

▬ VEGETATION SPRAY - QC

▬ SWEEP - QC

▬ REPLACE WORN CURVED RAIL - QC

▬ VEGETATION SPRAY - QC

▬ INSTALL LUBRICATORS - QC

▬ PUNCHLIST ITEMS & CLEANUP - QC

▬ DEMOBILIZATION - QC

◇ PROJECT TURNOVER - EMPTY YARD

▬ DETERMINE RETIREMENT COST-SITE ENG

Plot Date 30JUL97	Activity Bar/Early Dates Critical Activity Milestone/Flag activity ◇ / #	Sheet 1 of 3	EC-01
Data Date 4AUG97		Date	Checked
Project Start 22JAN93		Revision	Approved
Project Finish 11FEB98			
(c) Primavera Systems, Inc.		Tennessee Valley Authority Fossil & Hydro Engineering Projects SINGLE VIEW MONTHLY BARCHART vii	

ACTIVITY ID	PLANNED FINISH	EARLY START	EARLY FINISH	FUND
L1FC2	22JAN96A	22JAN96A	29AUG97	2001
L1FC2J	9FEB96A	9FEB96A	5APR96A	2000
L1FC23600	9FEB96A	9FEB96A	29AUG97	2001
L1FC2H1	18MAR96A	18MAR96A	5APR96A	
L1FC2H2	22APR96A	22APR96A	3MAY96A	
L1FC2H3	22APR96A	22APR96A	30AUG96A	
L1FC2H4	22APR96A	22APR96A	20SEP96A	
L1FC2H9	22APR96A	22APR96A	20SEP96A	
L1FC2H5	29APR96A	29APR96A	16AUG96A	
L1FC2H6	8JUL96A	8JUL96A	19JUL96A	
L1FC2H7	26AUG96A	26AUG96A	30OCT96A	
L1FC2H8	31OCT96A	31OCT96A	16NOV96A	
L1FC2P	22NOV96	18AUG97	6NOV96A	Y
L1FC2A1			29AUG97	

KIF063 REHAB FULL YARD TRACKS
H. Lynn Petty X6704

- ◆ PHASE 3 APPROVAL
- ◆ AWARD CONTRACT - QUEEN CITY
- PH 3 SITE ENGG SUPPORT
- MOBILIZATION - QC
- SEGMENT A (DRAINAGE) - QC
- SEGMENT B - QC
- SEGMENT C - QC
- SEGMENT D - QC
- SEGMENT F - QC
- SEGMENT G - QC
- SEGMENT H - QC
- DEMOBILIZATION - QC
- PROJECT TURNOVER-FULL YARD
- DETERMINE RETIREMENT COST - SITE ENG

Plot Date	30JUL97		Sheet 2 of 3 Tennessee Valley Authority Fossil & Hydro Engineering Projects SINGLE VIEW MONTHLY BARCHART vii	BC-01 Date _____ Revision _____ Checked _____ Approved _____
Data Date	4AUG97			
Project Start	22JAN93			
Project Finish	11FEB98			
(c) Primavera Systems, Inc.				

Coal Receiving Property Procurements

<u>Tract</u>	<u>Owner</u>	<u>Appraisal</u>		<u>Sale Price</u>	
		<u>Date</u>	<u>Amount</u>	<u>Date</u>	<u>Amount</u>
87	Inland Ports	04/03/97	\$400		
88	Inland Ports	04/03/97	\$5,200		
89	Inland Ports	04/03/97	\$38,400		
90	Harriman City	04/30/97	\$350		
91	Robert Seaton	03/21/97	\$75,000	04/15/97	\$74,560
92	Harriman City				
93	Inland Ports	04/03/97	\$1,200		
94	Harriman City	04/30/97	\$31,000		
95	Pearl Blaylock				
96	A. B. Long				
97	A.B. Jr & W. Long				
98	J Ballentine	03/21/97	\$18,000	04/01/97	\$17,975
99	Robert Parten	05/29/97	\$24,000		
100	Fritzsche	04/03/97	\$62,500		
101	Roger Jones	03/21/97	\$165,000	04/15/97	\$164,687
102	Berkshire Sr.	04/03/97	\$22,000	04/28/97	\$21,960
103	Berkshire Jr.	04/03/97	\$21,960	05/08/97	\$21,960
			\$465,010		\$301,142