

KINGSTON ASH RECOVERY PROJECT

DIKE C WEEKLY REPORT

May 9-15, 2011

DIKE REINFORCEMENT

- Civil Projects is installing buttress on the intake side of Segment B.
- The buttress is approximately 83% complete.
- Stantec is preparing revised drawings for additional buttress along the Skimmer Wall.
- The EPA is reviewing the plan for Siphon Construction.
- Mobilization of materials for siphon construction began.
- Three of four spans of the bridge have been removed.
- RSI collected vibracore samples in the intake channel to identify impacts of potential change in current when the causeway is removed.

2011-May-16 01:24:00.099 PM



Prepared by:
Mary McDermott

Issue (Date/Time)
05/16/2011 3:25:57 PM